Procurement Plan

I. <u>General</u>

- 1. Bank's approval Date of the procurement Plan
- 2. Date of General Procurement Notice:
- 3. **Period covered by this procurement plan**: The procurement period of project covered from May 2013 to December 2021

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments					
1.	ICB (Goods)	Above US\$ 1,500,000	All					
2.	NCB (Goods)	Above US\$ 1,500,000	All					
3.	ICB (Works)	Above US\$ 5 million	All					
4.	NCB (Works)	Above US\$ 5 million	All					
5.	(Non-Consultant Services)	Below US\$ 100,000	First contract					

- **2. Prequalification**. Bidders for <u>Not applicable</u> shall be prequalified in accordance with the provisions of paragraphs 2.9 and 2.10 of the Guidelines. Project Implementation Manual for World Bank Loan Project (8277-KZ) issued by the Committee of Water Resources in June 2014.
- 3. Any Other Special Procurement Arrangements: not applicable
 - 4. Summary of the Procurement Packages planned during from May 2013 to December 2021 (including those that are subject to retroactive financing and advanced procurement)

1	2	3	4	5	6	7
Ref. No.	Descriptio n	Estimate d Cost US\$ million	Packages	Dome stic Prefer ence (yes/n o)	Review by Bank (Prior / Post)	Commen ts
	Summary of the ICB (Works)	295,01	7	No	Prior	

Summary of the ICB (Goods)					
Summary of the NCB (Works)	36.44	4	No	Post	
Summary of the NCB (Goods)	0.585	2	No	Post	

III. Selection of Consultants

1. **Prior Review Threshold**: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comments
1.	Competitive Methods (Firms)	Above US\$ 500,000	
2.	Single Source (Firms)	All	
3.	Individual	Above US\$ 200,000	

- 2. Short list comprising entirely of national consultants: Short list of consultants for services, estimated to cost less than \$_500,000_equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 4. Consultancy Assignments with Selection Methods and Time Schedule

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimate d Cost US\$ million	Packages	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	30.55	2	Prior	
	Summary of number of contracts that will be let under				

other		
methods		

General Informati Country: Project ID: Project Name: Loan / Credit No: Executing Agency(ie	Kazakhstan P086592 Second Irriga IBRD / 82770	tion and Drainage Im _l or Water Resources	Revised Plan D GPN Date:	al Date of the ate(s): (comma	Original Procur a delineated, le	ement Plan: ave blank if nor	2018-04-13 1 2020-11-24	ı																					
WORKS Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procureme nt Document Type	Actual Amount (US\$)	Process Status	Draft Pre-c Docu	ualification nents	Prequal Evaluatio	ification on Report	Draft E Docur Justifi		Specific Pr Notice /	ocurement Invitation	Bidding Doo	cuments as	Proposal Su Opening	ubmission / / Minutes	Bid Evaluation Report and Recommendation Signed Contract for Award			Contract	Completio	
KZIDIP2/CW-ICB-02 / Works on Improvement of Irrigation and Drainage System "Arys- Turkestan-1" in Turkestan cit of South-Kazakhstan oblast	IBRD / 82770 y	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage – One Envelope			Турс	23,778,859. 15	Signed	Planned	Actual	Planned	Actual			Planned 2018-04-30	Actual 2018-05-03	Planned	Actual	Planned 2018-06-29	Actual 2018-07-18		Actual 2018-10-24		Actual 2018-11-05	2021-09- 26	
KZIDIP2/CW-ICB-03 / Works on Improvement of Irrigation and Drainage System of Makhtaaral-1 Second Launch Area in Makhtaaral region of South-Kazakhstan oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open – International	Single Stage – One Envelope				58,967,895. 34	Signed					2018-04-27	2018-05-02	2018-04-30	2018-05-03			2018-06-29	2018-07-18	2018-07-29	2018-11-26	2018-10-10	2018-11-26	2021-12-	
KZIDIP2/CW-NCB-01 / Work on Improvement of Irrigation and Drainage System of Big Almaty Canal (BAC) in Enbekshikazakh raion of Almaty oblast	s IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - National	Single Stage - One Envelope				7,045,557.5 8	Signed					2018-04-27	2018-05-02	2018-04-30	2018-05-03			2018-06-29	2018-07-11	2018-07-29	2018-10-08	2018-10-12	2018-11-05	2020-04- 04	
KZIDIP2/CW-NCB-02 / Work on Improvement of Irrigation and Drainage System of Georgievsky Magistral Canal in Kordai raion of Zhambyl oblast	s IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - National	Single Stage – One Envelope				0.00	Canceled					2018-05-09		2018-05-21				2018-07-05		2018-08-04		2018-10-20		2020-04- 20	
KZIDIP2/CW-ICB-04 / Works on Improvement of Irrigation and Drainage System of Kyzylorda-1 in Zhalagash raion of Kyzylorda oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2018-06-01		2018-09-15				2018-11-15		2018-12-15		2019-02-15		2021-12- 01	
KZIDIP2/CW-ICB-05 / Works on Improvement of Irrigation and Drainage System of Makhtaaral-2 in Makhtaaral raion, Turkestan oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage – One Envelope				25,996,099. 77	Signed					2018-12-05	2018-12-12	2018-12-10	2018-12-18			2019-02-04	2019-02-15	2019-03-16	2019-04-16	2019-04-13	2019-05-17	2021-11- 28	
KZIDIP2/CW-NCB-04 / Work on Improvement of Irrigation and Drainage System of Pravoberezhny Magistral Canal (PMC) in Shu raion, Zhambyl oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - National	Single Stage – One Envelope				10,135,267. 88	Signed					2018-12-05	2018-12-18	2018-12-10	2018-12-18			2019-01-24	2019-02-15	2019-03-05	2019-04-26	2019-04-02	2019-05-30	2020-09-	
KZIDIP2/CW-NCB-02-GMC / Works on Improvement of Irrigation and Drainage System of Georgievsky Magistral Canal in Kordai raion, Zhambyl oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Post	Request for Bids	Open - National	Single Stage - One Envelope				4,399,775.1 0	Signed					2018-11-23	2018-11-27	2018-11-28	2018-11-29			2019-01-17	2019-01-25	2019-02-26	2019-03-04	2019-03-23	2019-04-12	2020-09- 13	
KZIDIP2/CW-ICB-01/LOT1 / Improvement of Irrigation and Drainage Systems of Makhtaaral 1, First Launch Area in Makhtaaral raion, Turkestan oblast	BRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2018-11-12		2018-11-14				2018-11-16		2018-11-18		2018-11-21		2021-05- 19	
KZIDIP2/CW-ICB-01/LOT2 / Works on Improvement of irrigation and Drainage System of Kapal in Zhambyl raion, Zhambyl oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled					2018-11-12	2018-11-14	2018-11-14				2018-11-16		2018-11-18		2018-11-22		2020-11-	
KZIDIP2/CW-ICB-04- KYZYLORDA / Works on Improvement of Irrigation and Drainage Systems of Kyzylorda-1 in Zhalagash raion of Kyzylorda oblast	d IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				24,587,341. 98	Signed					2018-11-23	2018-11-26	2018-11-28	2018-11-29			2019-01-23	2019-01-25	2019-03-04	2019-04-16	2019-04-01	2019-05-17	2021-11- 16	
KZIDIP2/CW-ICB-01 / Improvement of Irrigation and Drainage system of Makhtaaral I First Launch Area (LOT 1) in Makhtaaral raion of Turkestan oblast and Kapal (LOT 2) in Zhambyl raion of Zhambyl oblast	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Limited	Single Stage – One Envelope				0.00	Under Implementat ion					2018-11-15		2018-11-16				2018-11-17	2017-10-23	2018-11-18		2018-11-20		2021-05- 18	
KZIDIP2/CW-ICB-06 / Improvement of Irrigation and Drainage System of Kyzylkum 1, First Lauch Area, Shardara raion, Turkestan oblast	i - IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - International	Single Stage - One Envelope				60,534,737. 69	Signed					2019-01-16	2019-01-30	2019-01-23	2019-02-04			2019-03-20	2019-04-10	2019-04-19	2019-07-15	2019-05-31	2019-11-28	2021-11- 26	
KZIDIP2/CW-NCB-03 / Improvement of Irrigation and Drainage System of Akdala-1 First and Second Launch Areas, Balkhash raion, Almaty	BRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - National	Single Stage – One Envelope				13,803,163. 46	Signed					2019-01-16	2019-01-24	2019-01-23	2019-02-01			2019-03-20	2019-04-10	2019-04-19	2019-06-14	2019-05-25	2019-08-07	2021-08- 22	

KZIDIP2/CW-NCB-01-BAC / Improvement of Irrigation and Drainage System of Big Almaty Canal-1 (BAC-1) in Enbekshikazakh raion of Almaty oblast (Re-tender)	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Request for Bids	Open - National	Single Stage – One Envelope				0.00	Under Implementat ion					2020-08-14	2020-08-17	2020-08-24	2020-08-21			2020-09-07	2020-09-15	2020-09-29		2020-11-15	
GOODS																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur	nents	Prequali Evaluatio Planned	n Report	Draft B Docum Justific	nent /	Specific Pro- Notice / In Planned	vitation	Issu		Opening	/ Minutes	Bid Evaluat and Recom for A	mendation	Signed C	Contract	Contract Co	
KZ-CWR-192215-GO-RFQ / Procurement of Computer and Office Equipment for the implementation of Component 3 under Second Irrigation and Drainage Improvement Project (IDIP-2)	IBRD / 82770	Agricultural Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on	T ILLINEC	ricidal	Tames	70000	Thursday.	Actour	2020-11-27	recou	ramed	recour	riamed	recou	Tallico	7 CCGGG	2020-12-09	7600	2020-12-29	recuu
KZ-CWR-205817-GO-RFQ / Procurement of Software and Training Courses for the implementation of Component 3 under Second Irrigation and Drainage Improvement Project (IDIP-2)	IBRD / 82770	Agricultural Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on							2020-11-27								2020-12-09		2020-12-29	
KZ-CWR-205818-GO-RFQ / Procurement of Laboratory Glassware, Furniture and Equipment for the implementation of Component 3 under Second Irrigation and Drainage Improvement Project (IDIP-2)	IBRD / 82770	Agricultural Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on							2020-11-27								2020-12-09		2020-12-29	
KZ-CWR-205819-GO-RFQ / Procurement of Chemical Reagents for the implementation of Component 3 under Second Irrigation and Drainage Improvement Project (IDIP-2)	IBRD / 82770	Agricultural Development	Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementati on							2020-11-27								2020-12-09		2020-12-29	
KZ-CWR-205820-GO-RFQ / Procurement of Equipment and Materials for Demonstration of Irrigation Technologies, Water Metering and Reinforcement Means, Devices and Equipment for Moisture and Water Metering in Sprinkers for the implementation of Component 3 under IDIP-2	IBRD / 82770	Agricultural Development	Post	Request for Quotations	Limited	Single Stage – One Envelope		0.00	Pending Implementati on							2020-11-27								2020-12-09		2020-12-29	
NON CONSULTING SE Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu	ualification nents	Prequali Evaluatio	fication n Report	Draft B Docum	nent /	Specific Pro- Notice / In	curement vitation	Bidding Doo Issu	cuments as	Proposal Su Opening	bmission / / Minutes	Bid Evaluat and Recom	mendation			Contract Co	ompletion
										Planned	Actual	Planned	Actual	Planned		Planned	Actual	Planned	Actual	Planned	Actual	Planned		Planned	Actual	Planned	Actual
CONSULTING FIRMS Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression Not	of Interest	Short List a Request for	and Draft Proposals	Request for	r Proposals sued	Opening of Proposals	Technical / Minutes	Evalua Technical		Report a	Evaluation and Draft d Contract	Signed C	Contract	Contract Co	ompletion	
IDIP2/QCBS-01-LS / IDIP2/QCBS-01-LS - Main Consultancy on Works Design and Institutional Agricultural Setup (Lump-Sum Portion)	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Quality And Cost- Based Selection	Open – International		10,818,887.10	Signed	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		Actual 2015-12-14	Planned	Actual 2015-12-15	Planned	Actual	
KZIDIP2/QCBS-01-TB / KZIDIP2/QCBS-01-TB - Main Consultancy on CW Supervision and Overall Project Management (Time- Based Portion)	IBRD / 82770	Rehabilitation and Modernization of I&D Systems Infrastructure	Prior	Quality And Cost- Based Selection	Open – International		15,469,770.61	Signed														2016-01-28		2016-01-28			
		ı	1	ı			ı	1					- 1					-						-			
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of	Reference	Invitat Identified	/Selected	Draft Neg Contr	otiated	Signed (Contract	Contract Co	ompletion									
	-								Planned		Consu		Planned			Actual		American									