# MX Water Utilities Efficiency Improvement Project (PROME) (P121195)

LATIN AMERICA AND CARIBBEAN | Mexico | Water Global Practice | IBRD/IDA | Specific Investment Loan | FY 2011 | Seq No: 11 | ARCHIVED on 21-Jun-2016 | ISR23841 |

Implementing Agencies: CONAGUA Comision Nacional del Agua

## **Key Dates**

#### **Key Project Dates**

Bank Approval Date:09-Nov-2010

Planned Mid Term Review Date: 18-Nov-2013

Original Closing Date:31-Dec-2014

Effectiveness Date: 25-Nov-2011

Actual Mid-Term Review Date: 28-Apr-2014

Revised Closing Date:30-Jun-2016

## **Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

The PDO is to improve the efficiency of Participating Water Utilities through the provision of Technical Assistance and Financing.

Has the Project Development Objective been changed since Board Approval of the Project Objective?

## Components

Name

Public Disclosure Authorized

Component 1: WSS sector information and knowledge management improvement: (Cost \$4.75 M)

Component 2: Modernization of the services of participating water utilities:(Cost \$157.00 M)

## **Overall Ratings**

Name	Previous Rating	Current Rating
Progress towards achievement of PDO	<ul> <li>Moderately Satisfactory</li> </ul>	<ul> <li>Moderately Satisfactory</li> </ul>
Overall Implementation Progress (IP)	<ul><li>Satisfactory</li></ul>	<ul><li>Satisfactory</li></ul>
Overall Risk Rating	Moderate	<ul><li>Moderate</li></ul>

## Implementation Status and Key Decisions

The very high level of execution achieved in previous calendar years (CY14 and CY15) allowed for the full execution of Bank loan resources by the end of CY15. All activities executed correspond to Components 2A and 2B (Technical Assistance and Classical Investments) and no activities under Component 1 have been executed. Hence, during the first semester of the current year, there has been no execution of Program activities and the PMU has focused on disbursing remaining resources corresponding to activities executed in CY15 and documenting counterpart funds. As of the date of this ISR, the Project has disbursed US\$ 99.91 million (99.9 percent of total Bank loan resources) including all resources executed in CY15. It is expected the rest of the loan will be fully executed by the end of the grace period.

#### **Risks**

#### **Systematic Operations Risk-rating Tool**

Risk Category	Rating at Approval	Previous Rating	Current Rating
Political and Governance		• Low	• Low
Macroeconomic		<ul><li>Moderate</li></ul>	Moderate
Sector Strategies and Policies		Low	Low
Technical Design of Project or Program		<ul><li>Moderate</li></ul>	Moderate
Institutional Capacity for Implementation and Sustainability		Moderate	Moderate
Fiduciary		<ul><li>Substantial</li></ul>	<ul><li>Substantial</li></ul>
Environment and Social		Low	Low
Stakeholders		Low	Low
Other			
Overall		Moderate	Moderate

#### Results

## **Project Development Objective Indicators**

▶ Number of water utilities whose collected revenues in Mexican pesos per cubic meter produced increases by 5 percent in real terms. (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	24.00	25.00	30.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

▶ Number of water utilities whose energy consumption in kWh per cubic meter produced decreases by 5 percent (Numb	er,
Custom)	

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	6.00	7.00	8.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

#### ▶ Number of water utilities showing a commercial efficiency improvement of 5 percent or more. (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	19.00	12.00	30.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

#### ▶ Number of water utilities whose global efficiency increases by 2 percent (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	6.00	8.00	5.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

## **Overall Comments**

#### **Intermediate Results Indicators**

# ▶ Component 1: Number of water utilities' employees trained in issues related to efficiency programs (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	670.00	670.00	800.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

▶ Component 1: Number of best	practice utility	case studies documented	(Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value		0.00	0.00	5.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

## ▶ Component 2: Percentage of implemented actions that achieved their set targets (Percentage, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value		90.00	95.00	60.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

## ▶ Number of water utilities that the project is supporting (Number, Core)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	81.00	91.00	60.00
Date	31-Dec-2010	15-Dec-2014	11-Mar-2016	30-Jun-2016

# ▶ Component 1: Number of workshops undertaken to disseminate the Program results and the best practice utility case studies (Number, Custom)

	Baseline	Actual (Previous)	Actual (Current)	End Target
Value	0.00	1.00	1.00	2.00
Date		15-Dec-2014	11-Mar-2016	30-Jun-2016

**Overall Comments** 

## **Data on Financial Performance**

MX Water Utilities Efficiency Improvement Project (PROME) (P121195)


## Disbursements (by loan)

Project	Loan/Credit/TF	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	Disbursed
P121195	IBRD-79730	Effective	USD	100.00	100.00	0.00	99.91	0.09	100%

# **Key Dates (by Ioan)**

Project	Loan/Credit/TF	Status	Approval Date	Signing Date	Effectiveness Date	Orig. Closing Date	Rev. Closing Date
P121195	IBRD-79730	Effective	09-Nov-2010	14-Jun-2011	25-Nov-2011	31-Dec-2014	30-Jun-2016

#### **Cumulative Disbursements**



# **Restructuring History**

There has been no restructuring to date.

# Related Project(s)

There are no related projects.