

PROCUREMENT PLAN **West Bank and Gaza : West Bank and Gaza Electricity Sector Performance Improvement Project**

General Information			
Country:	West Bank and Gaza	Bank / Approval Date of the Original Procurement Plan:	2016-10-19
Project ID:	P148600	Revised Plan Date(s): (comma delineated, leave blank if none)	2017-03-01
Project Name:	West Bank and Gaza Electricity Sector Performance Improvement Project		
Loan / Credit No.:	TF / A2807	GPN Date:	2016-10-05
Executing Agency(ies):	Palestinian Energy and Natural Resources Authority		

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GZ-PENRA-1423-GO-RFB / Supply of Office Equipment/Computers, Printers/Photocopy Machines/Fax for the PMU and 2 Substations	TF / A2807		Post	Request for Bids	Open - National	Single Stage - One Envelope		101,000.00	0.00	Pending Implementation					2016-11-24		2016-11-27					2016-12-28		2017-02-01		2017-03-15		2017-05-04
GZ-PENRA-1425-GO-RFB / Supply of Vehicles and Fault Locator for PMU and PETL	TF / A2807		Post	Request for Bids	Open - National	Single Stage - One Envelope		280,000.00	0.00	Pending Implementation					2016-12-20		2016-12-28					2017-02-01		2017-03-07		2017-04-18		2017-11-14
GZ-PENRA-2310-GO-RFB / Testing & Commissioning Equipment and Metering Test Bench for PETL	TF / A2807		Post	Request for Bids	Open - National	Single Stage - One Envelope		320,000.00	0.00	Pending Implementation					2016-12-29		2017-01-03					2017-02-14		2017-03-26		2017-05-09		2017-08-01
GZ-PENRA-3843-GO-RFQ / Supply of Software system for Financial department at PEA	TF / A2807		Post	Request for Quotations	Limited	Single Stage - One Envelope		9,000.00	0.00	Pending Implementation							2017-02-20								2017-04-13		2017-09-11	

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GZ-PENRA-1991-CS-INDV / Legal and Technical Consultant for PETL on PPA	TF / A2807		Post	Individual Consultant Selection	Open		175,000.00	0.00	Pending Implementation	2017-01-15		2017-03-14		2017-04-04		2017-05-09		2017-10-03	
GZ-PENRA-1989-CS-INDV / Environmental & Social Safeguards Consultant of the PMU for the Energy Sector Performance Improvement Project (ESPIP)	TF / A2807		Post	Individual Consultant Selection	Open		25,000.00	0.00	Pending Implementation	2017-01-05		2017-02-28		2017-03-22		2017-04-28		2017-08-24	