

Social Monitoring Report

2 Semiannual Report
November 2015

People's Republic of China: Gansu Baiyin Integrated Urban Development Project

Prepared by Shanghai Yiji Construction Consultants Co., Ltd for the Baiyin Municipal Government and the Asian Development Bank.

CURRENCY EQUIVALENTS

(as of 15 November 2015)

Currency unit	–	Chinese Yuan (CNY)
CNY1.00	=	\$6.3738
\$1.00	=	CNY0.1569

ABBREVIATIONS

AAOV	–	Average Annual Output Value
ADB	–	Asian Development Bank
Aps	–	Affected Persons
AV	–	Administrative Village
HH	–	Household
BMG	–	Baiyin Municipal Government
BPMO	–	Baiyin Project Management Office
EA	–	Executing Agency
IA	–	Implementing Agency
JCG	–	Jingyuan County Government
JHRSSB	–	Jingyuan County Human Resources and Social Security Bureau
LIP	–	Liuchuan Industrial Park
LMC	–	Liuchuan Industrial Park Management Committee
M & E	–	Monitoring and Evaluation
MLGL	–	Minimum Living Guarantee Line
PAH	–	Project Affected Household
PAP	–	Project Affected Person
PPTA	–	Project Preparation Technical Assistance
PRO	–	Project Resettlement Office
RMB	–	China Yuan, the unit of Chinese currency
RP	–	Resettlement Plan
SES	–	Social Economic Survey
Twp	–	Township
TVET	–	Technical Vocational Education and Training
WWTP	–	Wastewater Treatment Plant
¥	–	CNY

WEIGHTS AND MEASURES

mu	–	0.006 ha
square meter	–	m ²

NOTE

In this report, "\$" refers to US dollars.

This social monitoring report is a document of the borrower. The views expressed herein do not necessarily represent those of ADB's Board of Directors, Management, or staff, and may be preliminary in nature.

In preparing any country program or strategy, financing any project, or by making any designation of or reference to a particular territory or geographic area in this document, the Asian Development Bank does not intend to make any judgments as to the legal or other status of any territory or area.

ADB LOAN

Gansu Baiyin Integrated Urban Development Project

(ADB No: PRC 3202)

External Resettlement Monitoring and Evaluation Report (No.3)

Shanghai Yiji Construction Consultants Co., Ltd

Nov. 2015

Report Director:

Wu Zongfa, Gong Jing

Report Co-compiler:

Wu Zongfa, Chen Ping, Xu Ting, Zhan Zexiong

E-mail:

gjwzf@263.net

Abbreviation

AAOV	Average Annual Output Value
ADB	Asian Development Bank
Aps	Affected Persons
AV	Administrative Village
HH	Household
BMG	Baiyin Municipal Government
BPMO	Baiyin Project Management Office
EA	Executing agency
IA	Implementing agency
JCG	Jingyuan County Government
JHRSSB	Jingyuan County Human Resources and Social Security Bureau
LIP	Liuchuan Industrial Park
LMC	Liuchuan Industrial Park Management Committee
M & E	Monitoring and Evaluation
MLGL	Minimum Living Guarantee Line
Mu	1mu = 0.006 ha
PAH	Project Affected Household
PAP	Project Affected Person
PPTA	Project Preparation Technical Assistance
PRO	Project Resettlement Office
RMB	China Yuan, the unit of Chinese currency
RP	Resettlement Plan
SES	Social Economic Survey
Twp	Township
TVET	Technical and Vocational Education and Training
WWTP	Wastewater Treatment Plant
¥	CNY

Note: All abbreviations were explained in the text.

Contents

1	PROJECT DESCRIPTION.....	1
2	OVERALL RESETTLEMENT.....	1
2.1	OVERALL RESETTLEMENT.....	1
2.2	LAND FOR WASTEWATER PIPELINE.....	2
3	PROJECT IMPACT.....	3
4	RESETTLEMENT PROCESS.....	6
4.1	LAND ACQUISITION PROCESS.....	6
4.2	HOUSE CONSTRUCTION.....	7
5	COMPENSATION METHOD AND STANDARD.....	9
5.1	LAND ACQUISITION POLICY.....	9
5.2	THE NOTICE OF JINGYUAN COUNTY PEOPLE’S GOVERNMENT ON THE ISSUANCE OF BAIYIN LIUCHUAN INDUSTRIAL PARK LAND RESETTLEMENT AND ACQUISITION PLAN.....	9
5.2.1	Land Acquisition Compensation.....	9
5.2.2	Resettlement.....	11
5.2.3	Preferential Policies.....	12
5.2.4	Capital Management.....	12
5.2.5	Safeguards.....	12
5.3	COMPENSATION SAMPLE SURVEY.....	16
5.4	LIUCHUAN HOUSE DEMOLITION POLICY.....	16
5.5	PENSION INSURANCE FOR APS.....	19
6	INCOME AND LIVELIHOOD RECOVERY.....	19
6.1	SOCIOECONOMIC SITUATIONS OF THE AFFECTED AREAS.....	19
6.2	DESIGN FOR SAMPLE SURVEY.....	19
6.3	SAMPLE HOUSEHOLDS SURVEY.....	20
7	HOUSE RELOCATION.....	24
8	INFRASTRUCTURE REHABILITATION.....	26
9	RESETTLEMENT BUDGET AND FUNDING.....	26
10	PARTICIPATION AND INFORMATION DISCLOSURE.....	27
11	RESETTLEMENT ORGANIZATIONS.....	29
12	MONITORING AND EVALUATION.....	29
13	CONCLUSION AND SUGGESTION.....	29
13.1	CONCLUSION.....	29
13.2	SUGGESTION.....	30
14	GENDER AND SOCIETY.....	31

14.1 GENDER MONITORING.....	31
14.2 SOCIAL MONITORING.....	31
14.3 CONCLUSION AND SUGGESTION.....	32
14.3.1 Conclusion.....	32
14.3.2 Suggestion.....	33
15 APPENDIX.....	40
15.1 INTERVIEW.....	40

1 Project Description

The proposed ADB Financed Gansu Baiyin Integrated Urban Development Project consists of three components including: (i) Liuchuan Industrial Park (LIP) Infrastructure Development; (ii) Baiyin Intelligent Traffic Management System; and (iii) Technical and Vocational Education and Training and Institutional Capacity Building. Component I involves land acquisition, house demolition and resettlement, and components II and III will not cause any resettlement impacts. Component I, Liuchuan Industrial Park Urban Infrastructure Development (the Project), consists of three subprojects including: (i) Wastewater Treatment Plant (WWTP) and Pipelines; (ii) Water Supply Plant (WSP) and Pipelines; and (iii) Road Construction. The collective land acquisition for WWTP was completed in August 2012. The collective land acquisition for the Road Construction on the section north of National Highway 109 was completed in November 2013. Meanwhile a due diligence report on completed resettlement has been prepared as an appendix of this RP.

2 Overall Resettlement

2.1 Overall Resettlement

The executing agency (EA) of Gansu Baiyin Integrated Urban Development Project is the BMG. The Baiyin ADB Project Management Office (BPMO), on behalf of the BMG, is responsible for organizing the implementation of Baiyin Project and practicing the specific management functions. The implementing agency (IA) for the Project (LIP Subprojects) is Liuchuan Industrial Park Management Committee (LMC), who is responsible for detailed works in the project preparation and implementation of LIP Infrastructure Development Component. The implementing agencies (IA) for the resettlement of the Project are Land Resources Bureau of Jingyuan County, Liuchuan Village and Santan Village and the Land Administrative Division of LMC, who are responsible to implement this RP.

6 households have completed the housing acquisition during the pipeline construction process of this project, and they have removed and built houses by themselves. The CNY 1,233,300 yuan have been paid. the relocation and rebuilt works have not been carried out. 5 households have completed the land acquisition with the acquired land of 24.5 mu, and the CNY 335,200 yuan has been paid. The APs go to work when they

gain the compensation fee. The process of land acquisition depends on the process of the construction. Enough time will be spared for the effected persons to compensation and resettlement when land acquisition is under process. Generally speaking, land acquisition and housing demolition go through slowly.

Two households remain to be demolished for the pipeline construction which has been commenced. So far it is being settled.

2.2 Land for Wastewater Pipeline

The length of the wastewater pipeline is 37.125 km, where are all in the LIP. LIP began the land acquisition in 2007, involving Nanshanwei, Nanchuan, Xintian, Chaoyang, Lianhe, totally 5 Villages. The park occupies 50 km². And within 23 km², 14366.51 mu of land needs to be acquired, where 362 households will be affected. These villages are all compensated according to the policies. The land acquisition of the 2 km of Nanhuan Road within the range of the wastewater pipeline project is under preparation now, estimated to be finished by the end of 2016. 24.65 mu of Yuannan road have been acquired and finished the compensation.

The land for wastewater pipeline accounts for 23 km² of the LIP. And 99% of the land acquisition is completed without problems remained. So the construction bid can go on.



Picture 2-1 Construction Sketch of the Wastewater Pipeline

3 Project Impact

Under Liuchuan Industrial Park Infrastructure Development Component, subproject (1) WWTP completed collective-owned land acquisition in August 2012 and Subproject (3) Xihuan Road completed collective-owned land acquisition for Zhangchuan Section on the north side of National Highway 109 in November 2013. Therefore, a due diligence report on resettlement for Liuchuan Industrial Park Infrastructure Development has been prepared during the PPTA period, which was approved by the ADB. The livelihood restoration measures for these APs are on gonging.

The remaining land required by Subproject (1) the WWTP and all the land needed for the Sludge Landfill Site (SLS) and the secondary WSP of Subproject (2) are all state-owned barren hills and will be allocated to the Project for free. Therefore, the land acquisition, house relocation and resettlement are the keys for the primary WSP,

pumping station and pipelines of Subproject (2) and Xihuan Road construction (section south of National Highway 109) of Subproject (3).

There are four village groups and 2 villages in Liuchuan and Santan Townships affected by the Project. In total, 397.74 mu of collective owned land will be acquired permanently, among which 286.87 mu are irrigated land, 32.57 mu are housing site land, and 78.3 mu are idle land, with 51 households and 257 persons affected. In addition, 1,158.31 mu of state-owned land (includes 830.96 mu of barren hills) will also be occupied, with 4 households and 23 persons affected. The total area of houses to be demolished is 8,252.41 square meters, with 35 households and 156 persons affected, of which 23 households and 99 persons will be affected both by LA and HD. Totally, 67 HHs with 337 APs will be affected permanently by LA and HD. In the construction period, 155 mu of collective land will be used temporarily, with 46 HHs with 243 APs affected in one year. See details in Table 3-1

Table 3-1: Summary of LAR Impacts

Sub-project	Location	Land Use						HD	Affected Persons							
		Total (Mu)	Sub-total (Mu)	State-owned Occupation (Mu)			Collective-owned acquisition (Mu)		m ²	LA		HD		Both LA & HD		Subtotal
				Barren Hills	Farm	Acquired By LIP earlier		HH		AP	HH	AP	HH	AP	HH	AP
Xihuan Rd	Nanshanwei	560.05	360.31	80	0	280.31	199.74	8052.41	33	127	34	146	22	89	45	184
Pumping Station	Lantong Farm	6	6	0	6	0	0	0	4	23	0	0	0	0	4	23
1st WSP	Xintian	198	0	0	0	0	198	200	18	130	1	10	1	10	18	130
Sludge Landfill Site	Xintian	462	462	462	0	0	0	0	0	0	0	0	0	0	0	0
2nd WSP	LIP	150	150	150	0	0	0	0	0	0	0	0	0	0	0	0
WWTP	LIP	180	180	138.96	0	41.04	0	0	0	0	0	0	0	0	0	0
Total		1556.05	1158.31	830.96	6	321.35	397.74	8252.41	55	280	35	156	23	99	67	337
Main Pipeline (temporary land use)	Xintian	155	0	0	0	0	155	0	46	243	0	0	0	0	46	243

4 Resettlement Process

4.1 Land Acquisition Process

By 31 Oct. 2015, the project occupied 360.31 mu lands, which all belong to state-owned. The pipeline occupied 24.65 mu. See details in Table 4-1 about the land acquisition. Land acquisition will affect 5 households with 18 APs, which are done by 4.95%. See details in Table 4-2 about the APs.

Table 4-1 Summary of LA (By 31 Oct. 2015)

	State-owned	Collective-owned				Total	State-owned	Collective-owned						
		Irrigated land	Dry sand land	Idle land	Subtotal		Subproject	Planned	Actual	Total	Percentage			
	mu	mu	mu	mu	mu	mu	mu	mu	mu	mu	mu	mu		
Xihuan Rd	360.31	154.87	31.87	13	199.74	560.05	360.31	0	0	0	0	360.31	64.3%	
Pumping Station	6	0	0	0	0	6	0	0	0	0	0	0	0.0%	
1st WSP	0	132	0.7	65.3	198	198	0	0	0	0	0	0	0.0%	
Sludge	462	0	0	0	0	462	0	0	0	0	0	0	0.0%	

	State-owned	Collective-owned				Total	State-owned	Collective-owned					
		Irrigated land	Dry sand land	Idle land	Subtotal		Subproject	Planned	Actual	Total	Percentage		
	mu	mu	mu	mu	mu	mu	mu	mu	mu	mu	mu	mu	
Landfill Site													
2nd WSP	150	0	0	0	0	150	0	0	0	0	0	0	0.0%
WWTP	180	0	0	0	0	180	0	0	0	0	0	0	0.0%
Subtotal	1158.31	286.87	32.57	78.3	397.74	1556.05	360.31	0	0	0	0	360.31	23.16%
Main Pipeline (temporary land use)	0	100		55	155	155	0	0.4	4.27	19.98	24.65	24.65	15.90%

4.2 House Construction

By 31 Oct. 2015, 6 household has been relocated, in which one household moves to Zhaotang Village voluntarily, and the rest of them choose to build houses by themselves. Currently, the houses have been build already and they have a stable life now. See details in Table 4-2 about land acquisition and house APs.

Table 4-2 LA and house APs (By 31 Oct. 2015)

Subproject	Planned							Actual						
	HD	LA		HD		LA+HD		HD	LA		HD		LA+HD	
	m ²	HH	AP	HH	AP	HH	AP	m ²	HH	AP	HH	AP	HH	AP
Xihuan Rd	8052.41	33	127	34	146	22	89	160	0	0	0	0	1	6
Pumping Station	0	4	23	0	0	0	0	0	0	0	0	0	0	0
1st WSP	200	18	130	1	10	1	10	0	0	0	0	0	0	0
Sludge Landfill Site	0	0	0	0	0	0	0	0	0	0	0	0	0	0
2nd WSP	0	0	0	0	0	0	0	0	0	0	0	0	0	0
WWTP	0	0	0	0	0	0	0	0	0	0	0	0	0	0
Subtotal	8252.41	55	280	35	156	23	99	160	0	0	0	0	1	6
Main Pipeline (temporary land use)	0	46	243	0	0	0	0	690.8	5	18	5	18	5	18
Percentage (Planned/Actual)	1.94%	4.95%	3.44%	14.29%	11.54%	26.09%	24.24%							

5 Compensation method and standard

5.1 Land Acquisition Policy

Compensation standards are set up according to relative laws and regulations of the PRC, Gansu Provincial Government, BMG, JCG and ADB's policies. Compensation rates for land acquisition and occupation are presented in Table 5-1.

Table 5-1: Compensation Rates for Collective Land Acquisition and State-owned Farmland Occupation

Type	Planned	Actual
	CNY/mu	CNY/mu
Irrigated land	38713.5	
Idle land, housing site land, saline-alkali land, newly developed but not cultivated land	19356.75	
Dry sand land	13186.2	
Dry earth land	11186.2	
Young crop compensation fee	1759.7	
Temporary land use	3520	

5.2 The Notice of Jingyuan County People's Government on the Issuance of Baiyin Liuchuan Industrial Park Land Resettlement and Acquisition Plan

5.2.1 Land Acquisition Compensation

1 Land tenure and category

The land acquired in the Baiyin Liuchuan Industrial Park belongs to Liuchuan, Mitan and Santan collective land. The land can be divided into ten categories: the second level irrigated land (including agricultural drainage), the newly developed irrigated

land (facilitated but not farmed), dry sand land, dry land, rural residential land, commercial land, industrial land, rural road, idle land (including grind), saline etc.

2 Acquisition Ways

Both monetary and land exchange are used as the land compensation. In accordance with the AP's willing, they can choose either monetary compensation or exchanging newly developed irrigated land, which will gain CNY 3,500 yuan/mu as the land improvement fee (CNY 1,500 yuan/mu for the first year, CNY 1,000 yuan/mu for the second and the third year).

3 Acquisition Methods

(1) The yield value calculation

The second level irrigated land is calculated by the cultivation of wheat and corn per year, 320 kg/mu of wheat with CNY 1.8 yuan/kg, which is CNY 576 yuan/mu; 480 kg/mu of corn with CNY 1.5 yuan/kg, which is CNY 720 yuan/mu; 1,600 kg/mu of straw with CNY 0.2 yuan/kg, which is CNY 320 yuan/mu. The total yield of the three kinds is CNY 1,616 yuan.

(2) Land compensation times

① The compensation of the second level of irrigated land (including agriculture drainage) is 16 times over the yield per year per mu (including 10 times over the land compensation and 6 times over the resettlement compensation)。

② The compensation of the rural road is 10 times over the yield per year per mu.

③ The compensation of the rural residential land is 12 times over the yield per year per mu. Industrial land is CNY 84 yuan/m², and commercial land is CNY 90 yuan/ m².

④ The compensation of the space (including the grind land) is 8 times over the yield per year per mu.

⑤ The compensation of the saline is 8 times over the yield per year per mu.

(3) Acquirement compensation standard

The second level irrigated land (including agricultural drainage) is CNY 25,856 yuan/mu. The rural road is CNY 16,160 yuan/mu. The rural residential is 19,392 yuan/mu. The commercial land is CNY 60,030 yuan/mu. The industrial land is CNY

56,028 yuan/mu. The space (including the grind) is CNY 12,928 yuan/mu. The saline is CNY 12,928 yuan/mu.

4 The Land Compensation Standard Description

(1) The dry land originally contracted to the farmers in the planning area is given the compensation of CNY 5,000 yuan/mu for the dry sand land and CNY 4,500 yuan/mu for the dry land.

(2) The newly developed land which has been facilitated but no been farmed cannot be determined as yield regularly, so it is compensated according to the plan of the dry land to irrigated land that 1 mu dry land equals to 0.3 mu irrigated land, which is CNY 15,000 yuan/mu.

(3) The saline is originally contracted to the farmers. Because of the salinization, the land cannot be farmed so that it has been wasted for many years. It is compensated as a half of the irrigated land, which values CNY 12,928 yuan/mu.

5 The Compensation Standard of Italic, Ground Attachments and Trees

(1) The young crop compensation. According to the current year's cultivation, the food crops equals to one-year yield (CNY 1,616 yuan/mu), and the economic crops equals to two-years yield (CNY 3,232 yuan/mu).

(2) The ground attachment and the trees compensation. They are compensated according to the relevant provincial and municipal standards.

6 Land Acquisition Costs and the Payment Deadlines and Ways

After signed the land acquisition compensation agreement, the land compensation, crops compensation, ground attachments and trees compensation should be paid to the APs by lump sum payment within ten days.

5.2.2 Resettlement

A centralized resettlement areas is planned to be built, which is planned, construction and resettlement as a whole. Those who choose to relocate in the resettlement areas can conduct the residential and the housing property exchange according to the principal of "return one by demolish one", which will be charged the difference

between the housing physical assessment before the demolition and the resettlement housing costs; The monetary compensation will be paid for the homestead out the range of relocation. The rural houses, shops, factories, enterprises and the public facilities, which need to be demolished in the Baiyin Liuchuan concentrated industrial Park should register after assessed according to the relevant state standards published by the Department of Housing. The resettlement agreement should be signed by the committee of Liuchuan Industrial Park and the APs. The APs will enjoy a rental compensation fee for one year, which means per person per month can get CNY 80 yuan as the rental compensation and CNY 200 yuan per person as the moving expense paid by lump sum during the transitional period.

5.2.3 Preferential Policies

1 The APs can enjoy the social pension insurance according to the relevant policies of The Rules of the social pension insurance for those who land acquired in the Jinyun County.

2 Those who have the capability to work will be recommended to the enterprises after being trained. Scheduled signing, a lump sum bonus of CNY 20,000 yuan will be given.

5.2.4 Capital Management

Resettlement compensation funds set up the special account with a closed operation and independent accounting to make sure its ear-marked.

5.2.5 Safeguards

1 The resettlement work implements the “two bulletins, one public” policy that the resettlement compensation standards will tell the public in time to ensure the resettlement project is conducted in an open, fair and just atmosphere.

2 The resettlement project is led by the committee of the Baiyin Liuchuan Industrial Park, and is responsible by Liuchuan, Santan, Mitan and County Land Resources Bureau and the Housing Bureau etc.

**Table 5-1 The Land Compensation Standard of Baiyin Liuchuan Industrial Park
(One)**

	Land Category	Yield Per Mu	Compensation	Standard
		Yuan	Times	Yuan/mu
Farmland	The second level irrigated land, the agriculture drainage	1,616	16	25,856
	Newly developed irrigated land (facilitated but not farmed)			15,000
	Saline, Space, Grind land	1,616	8	12,928
	Rural roads	1,616	10	16,160
	Dry sand land			5,000
	Dry land			4,500
Construction Land	Collective construction land, residential land	1,616	12	19,392
	Industrial land		84 yuan/m ²	56,028
	Commercial land		90 yuan/m ²	60,030

**Table 5-2 The Land Compensation Standard of Baiyin Liuchuan Industrial Park
(Two)**

Type	Unit	Standard
		Yuan
Greenhouse	m ²	22
Cold canopy	m ²	10
Green Crops of onion and leek	mu	2200
Green crops of pepper	mu	2200

**Table 5-3 The Land Compensation Standard of Baiyin Liuchuan Industrial Park
(Three)**

Trees Diameter Specifications	Economic Forest	Timber Forest
cm	Yuan/per	Yuan/per
below 3	3	2
3-5	20	10
6-10	220	18
11-15	360	25
16-20	800	60
21-25	1000	120
26-30	1200	200
31-35	1400	300
36-40	1600	400
41-45	1800	500
46-50	2000	600
Special economic seedlings	Trees Diameter Specifications	
	cm	Yuan/per
Vines	10 years	300
	12 years	400
	18 years	600
Rose	10 years	30
Cherry tree	5-10	420
Osmanthus	10-15	220
	6-10	100
Landscape tree	10-15	420

**Table 5-3 The Land Compensation Standard of Baiyin Liuchuan Industrial Park
(four)**

Type	Type Level	Unit	Unit	Notes
			Yuan	
Shops	I	M ²	1600	Determined by business license and tax registration certification
	II	M ²	1200	
Building	II	M ²	1050	

Type	Type Level	Unit	Unit Yuan	Notes
Brick and concrete bungalow	I	M ²	900	
	II	M ²	800	
	III	M ²	700	
	IV	M ²	500	
Brick-wooden	I	M ²	800	
	II	M ²	700	
	III	M ²	550	
	IV	M ²	400	
Earth-wooden	I	M ²	650	
	II	M ²	500	
	III	M ²	300	
Simple miscellaneous room	I	M ²	240	
	II	M ²	200	
	III	M ²	160	
Trench	I	M	300	
	II	M	200	
Simple woodshed		Unit	200	
Door	I	M ³	350	
	II	M ³	300	
	III	M ³	260	
	IV	M ³	200	
Simple door		Unit	500	
Brick wall		M ³	120	
Earth wall		M ³	80	
Brick floor		M ²	12	
Concrete floor		M ²	30	
Concrete foundation		M ³	150	
Floor tile	I	M ²	50	
	II	M ²	40	
	III	M ²	30	
Terrazzo		M ²	70	
Porcelain painting		M ²	150	
Kang		Unit	800-600	
Kitchen		Unit	600-400	
Basement		M ²	600	
Kiln		M ³	200	

Type	Type Level	Unit	Unit	Notes
			Yuan	
Sheung SHui			600	
Pool		M ³	200	
WC		Unit	200	

5.3 Compensation Sample Survey

Sample survey shows that the APs all have compensated according to the policy, and have received the compensation fee on time. The APs accept the compensation standard. The compensation sampling survey shows in Table 5-5.

Table 5-5 Sampling Survey (Land Acquisition)

Village	Name	Irrigated Land	Dry Sand Land	Dry Land	Saline Space	Housestead	Subtotal	Compensation
		Mu	Mu	Mu	Mu	Mu	Mu	Yuan
Nanchuan	Ma Wencai	0	0	2.34	1.52	0.59	4.45	48337.6
Nanchuan	Wang Youshan			3.26	1.95	1	6.21	68627.8
Nanchuan	Gao Buyang	0.4	0	0	0	0.75	1.15	43994.24
Nanchuan	Zhang Fulu			2.5	3.51	0.83	6.84	79897.64
Nanwei	Lu Yongqiang		2		2.9	1.1	6	94322.4
		0.4	2	8.1	9.88	4.27	24.65	335179.68

5.4 Liuchuan House Demolition Policy

The final compensation rates for demolished houses in project areas will be determined by the market price assessment based on replacement costs. An independent appraisal company (Jingyuan Lucheng Housing Appraisal Services

Company) has been engaged to conduct this assessment. Additionally, moving subsidy to relocated HHs will be provided at the standard of CNY200 per capita; transition subsidy will be provided at CNY80 per capita per month for actual months of transition period. Every HH will be granted with bonus of CNY20,000 after the agreement of HD is signed and the structures are demolished before the deadline published by the local government.

During house demolition and relocation, AHs need to “pay or retain the difference “between actual appraisal value of the old houses and the physical cost of the new resettlement houses; the original housing plot will be compensated with the rate of LA (CNY19,356.75/mu), the new housing site will be provided to the AHs for free.

Table 5-6 is house compensation standards.

Table 5-6 House Compensation Standards

Type	Planned				Actual			
	1 st Class Yuan/m ²	2 nd Class Yuan/m ²	3 rd Class Yuan/m ²	4 th Class Yuan/m ²	1 st Class Yuan/m ²	2 nd Class Yuan/m ²	3 rd Class Yuan/m ²	4 th Class Yuan/m ²
Brick-concrete	1,300	1,000	800	600	1,300	1,000	800	600
Brick-wood	1,200	900	650	400	1,200	900	650	400
Earth-wood	800	650	300		800	650	300	
Simple Storage Shed	300	260	200		300	260	200	
Simple Shelter	150	100	50		150	100	50	
Moving Subsidy (Yuan/Person)	200				200			
Transition Subsidy (Yuan/Person month)	80				80			
Relocation Bonus (Yuan/HH)	20,000				20,000			
Plot Site	The original housing plot will be compensated with the rate of LA (CNY19,356.75/mu), the new housing site will be provided to the AHs for free.							

The sampling survey shows that the APs all choose relocated by themselves, which their houses have been built already after they received the compensation. The Sampling survey shows in Table 5-7.

Table 5-7 Sampling Survey (House Demolition)

Village	Name	Population	Resettlement Methods	Bonus	House	Moving Expenses	Others	Subtotal	Transition Costs	Date of Sign the Agreement
		Person		Yuan	Yuan	Yuan	Yuan	Yuan	Per Person Per Month	
Nanchuan	Ma Wencai	6	By themselves	20,000	177,623	1200	0	198,823	80	20150827
Nanchuan	Wang Youshan	2	By	20,000	127,988.2	400	0	148,388.2	80	
Nanchuan	Gao Buyang	3	By	20,000	191,316.9	600	0	211,916.9	80	
Nanchuan	Zhang Fulu	3	By	20,000	41,360.6	600	800	62,760.6	80	20151013
Nanwei	Lu Yongqiang	4	By	20,000	290,637.2	800	0	311,437.2	80	20140306
Subtotal		18		100,000	828,925.9	3600	800	933,325.9		

5.5 Pension Insurance for APs

JCG is going to provide pension insurance to the farmers who have lost partly or totally land contract and management rights caused by the infrastructure construction of LIP.

6 Income and Livelihood Recovery

6.1 Socioeconomic Situations of the Affected Areas

Jingyuan County is located in the east of Baiyin City with a total area of 5,809 square kilometers and a total population of 469,879, of which 415,067 are rural residents, taking up 88.33%. The built-up area of the county is 6.3 square kilometers with urbanization rate of 27.05%. Located in the western inland draught area with severe natural condition and weak economic foundation, Jingyuan County is a typical county of dominant agriculture, backward industry and poor financing capability.

There are 18 townships, 175 villages and 10 communities in Jingyuan County. Geographically, the county is divided into three parts, namely Yellow River water gravity irrigation area, high-lift irrigation area and draught and semi draught mountain area. There are 1.16 million mu of cultivated land, of which 0.55 million are effective irrigated land. Jingyuan County is the important production base of vegetable, livestock, poultry, and fruits. Baby mutton, wolfberry, and Xiaokou dates are local brand products that are protected by national geographic marks system. The total GDP of 2014 is CNY 6.53billion. Urban resident disposable income per capita is CNY16,746; rural resident net income per capita is CNY6,246.

6.2 Design for Sample Survey

The monitoring and evaluation team surveyed the sample on Jul. 2014 and Oct. 2015 separately, including the livelihood data of the sample by two methodology: (1) Interview for the county's basic information with village leaders; (2) Interview for the family's basic information with sample families.

The number of the sample household for original data is 15.

Table 6-1 The Sample Households for the Original Data

Town	Village	HH
Liuchuan	Nanshanwei	15
Santan	Xintian	0
Total		15

6.3 Sample Households Survey

Table 6-2 presents the average income and resources of the sample households. The 2013 data is: the average population is 4.3 persons; the average income per person is 10,300 Yuan; the average income per household is 44,400 Yuan; the average arable land per person before LA is 2.89 mu.

The original data of the 15 sample families are as follows: 13 color TVs, 11 refrigerators, 12 wash machines, 15 tractors, 12 motorcycles, 16 pumps, 1 livestock, 4 network, 24 phones, 10 cars. The properties of the sample households are summarized in Table 6-3.

By 31 Oct. 2015, 3 of the sample households have been acquired land, but not for the others.

Table 6-2 The Income and Resources of the Sample Households (2014)

Town	Village	Name	Population	Farming	Migrant work	Subtotal	Before LA	LA	Compensation	Received Time
			Person	10 Thousand Yuan	10 Thousand Yuan	10 Thousand Yuan	mu	mu	10 Thousand Yuan	
Liuchuan	Nanshanwei	WANG Mingye	4	2	0.5	2.5	20	0		
Liuchuan	Nanshanwei	WANG Shirong	4	2	2	4	10	0		
Liuchuan	Nanshanwei	GUO Changzhen g	3	3.5	2.4	5.9	18	12	29	Winter, 2012
Liuchuan	Nanshanwei	ZHANG Li	6	3	3	6	14	8	20	2013
Liuchuan	Nanshanwei	CUI Xinfu	3	3	2	5	23	0		
Liuchuan	Nanshanwei	JIA Rucong	6	2	4	6	8	0		
Liuchuan	Nanshanwei	LIU Xinyu	4	1	3	4	7	0		
Liuchuan	Nanshanwei	LU Shitai	6	4	2	6	10	10		
Liuchuan	Nanshanwei	WANG Pengde	3	2	3	5	20	0		
Liuchuan	Nanshanwei	LI Mingyi	3	2	3	5	10	0		
Liuchuan	Nanshanwei	LIU Yongjie	5	1.5	3	4.5	4	0		
Liuchuan	Nanshanwei	ZHANG	7	1.8	2	3.8	10	0		

Town	Village	Name	Population	Farming	Migrant work	Subtotal	Before LA	LA	Compensation	Received Time
			Person	10 Thousand Yuan	10 Thousand Yuan	10 Thousand Yuan	mu	mu	10 Thousand Yuan	
		Zihu								
Liuchuan	Nanshanwei	WANG Renxian	4	2	2	4	13	0		
Liuchuan	Nanshanwei	GAO Binhua	5	0	2	2	11	0		
Liuchuan	Nanshanwei	CHANG Guoyu	2	1	2	3	10	0		
		Subtotal	65	30.8	35.9	66.7	188	30		
		Per person		0.47	0.55	1.03	2.89	0.46		

Table 6-3 The Property of the Sample Households (2014)

Town	Village	Name	House	Area	TV	Refrigerator	Wash Machine	Tractor	Motorcycle	Pump	Livestock	Network	Phone	Car
			Unit	m ²	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit
Liuchuan	Nanshanwei	WANG Mingye	12	140	1	1	1	2	1	1	1	0	3	0
Liuchuan	Nanshanwei	WANG Shirong	10	120	1	1	0	1	1	1	0	0	2	1
Liuchuan	Nanshanwei	GUO	14	160	1	1	1	2	0	1	0	1	2	1

Town	Village	Name	House	Area	TV	Refrigerator	Wash Machine	Tractor	Motorcycle	Pump	Livestock	Network	Phone	Car
			Unit	m ²	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit
an	anwei	Changzheng												
Liuchuan	Nanshanwei	ZHANG Li	14	160	2	1	1	0	1	0	0	1	2	1
Liuchuan	Nanshanwei	CUI Xinfu	11	130	2	2	2	2	1	1	0	0	1	0
Liuchuan	Nanshanwei	JIA Rucong	10	120	1	1	1	1	1	1	0	0	2	1
Liuchuan	Nanshanwei	LIU Xinyu	15	150	1	1	1	1	1	2	0	1	2	1
Liuchuan	Nanshanwei	LU Shitai	10	120	1	1	1	1	1	2	0	0	2	1
Liuchuan	Nanshanwei	WANG Pengde	15	150	1	1	1	1	1	1	0	1	1	1
Liuchuan	Nanshanwei	LI Mingyi	12	140	1	1	1	1	1	1	0	0	2	1
Liuchuan	Nanshanwei	LIU Yongjie	10	120	1	0	1	1	1	1	0	0	1	1
Liuchuan	Nanshanwei	ZHANG Zhihu	10	120	0	0	1	1	1	1	0	0	2	1
Liuchuan	Nanshanwei	WANG Renxian	7	100	0	0	0	1	1	1	0	0	1	0
Liuchuan	Nanshanwei	GAO	10	120	0	0	0	0	0	1	0	0	1	0

Town	Village	Name	House	Area	TV	Refrigerator	Wash Machine	Tractor	Motorcycle	Pump	Livestock	Network	Phone	Car
			Unit	m ²	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit	Unit
an	anwei	Binhua												
Liuchuan	Nanshanwei	CHANG Guoyu	4	60	0	0	0	0	0	1	0	0	0	0
		Total	164	1910	13	11	12	15	12	16	1	4	24	10
		Per HH	10.93	127.33	0.87	0.73	0.80	1.00	0.80	1.07	0.07	0.27	1.60	0.27

7 House Relocation

The resettlement living area is located to the south of LIP and about 3 kilometers away from farmers contracted land. It occupies an area of 566 mu with a total planned building area of 64,200 m². It is divided into residential Park, commercial Park, central services Park, central scenery Park and roads and landscaping. There are 316 houses in the residential living area with a total building area of 56,000 m². For the residential houses, there will be water supply, drainage system, and heating supply by natural gas network running through the area. Within the area, there will be medical clinic and health care, hospital, kindergarten, shops, relax and recreation facilities. LMC takes the responsibility to get the project approval, raise and use the fund, engineering design, organize the physical construction and monitor the construction quality. By 31 Oct. 2015, 6 households have been demolished, in which one household has relocated to Zhaotang Village voluntarily and the other 5 households resettlement by themselves. And the others' house demolition has not been commenced. See details in Table 7-1 about the process of house demolition.

Table 7-1 The Process of House Demolition (By 31 Oct. 2015)

Village	Planned					Actual					Percentage
	HH	Person	Relocation Plan	Relocation Together		HH	Person	Relocation Plan	In the resettlement living area		
				HH	Plot Site (mu)				HH	Plot Site (mu)	
Zhangchuan	12	57	The resettlement living area	12	8.4	1	6	Zhaotang Village	0	0	8.33%
Nanwan	22	89	The resettlement living area	22	15.4	0	0		0	0	0.00%
Xintiansishe	1	10	Cash compensation; Building by their own	0	0	0	0		0	0	0.00%
Nanchuan	0	0		0	0	4	14	By themselves			
Nanwei	0	0		0	0	1	4	By themselves			
Subtotal	35	156	Subtotal	34	23.8	6	24		0	0	17.14%

Note: one household has been relocated to Zhaotang Village, voluntarily.

8 Infrastructure Rehabilitation

By now, the infrastructures in the project area still work well in that the process of the construction has not affected to them yet.

9 Resettlement Budget and Funding

The budge of land acquisition and resettlement is funded by the LMC. By now, the fund can meet the needs of land acquisition and resettlement caused by the project. By 31 Oct. 2015, 1,568,500 Yuan has been paid for housing demolition, which accounts for 1.6% of the total budget for the LA and resettlement. See details in Table 9-1 about the Budget of Resettlement.

Table 9-1 The Fund of LA and Resettlement (Unit: 10 Thousand Yuan)

Type	Planned						Actual						
	Xihuan Rd	1st WSP	Pumping Station	Main Pipeline	WWTP	Subtotal	Xihuan Rd	1st WSP	Pumping Station	Main Pipeline	WWTP	Subtotal	Percentage
1. LA	713.67	662.00	24.28	0.00	0.00	1399.96	0	0	0	33.5	0	33.52	2.4%
2. Temporary land occupied	0.00	0.00	0.00	54.56	0.00	54.56	0	0	0	0	0	0	0.0%
3. HD	1725.48	44.03	0.00	0.00	0.00	1769.51	30	0	0	93.3	0	123.33	7.0%
4. Ancillary buildings and ground attachments	2044.78	669.84	0.00	440.00	0.00	3154.62	0	0	0	0	0	0	0.0%
5. Others	1606.09	638.19	17.83	37.09	98.50	2397.70	0	0	0	0	0	0	0.0%
6. Contingencies	609.00	201.41	4.21	53.17	9.85	877.64	0	0	0	0	0	0	0.0%
Total	6699.03	2215.47	46.32	584.82	108.35	9653.99	30	0	0	126.85	0	156.85	1.6%

10 Participation and Information Disclosure

The project focuses on public participation.

In early July 2014, the resettlement specialist team interviewed grassroots cadres in the affected town to monitor the process of resettlement, as well as the attitudes and comments of the APs.

On March 2015, a symposium has been held to the public for the pipeline construction. There are still 2 households to be demolished, and so far it is under preparation.

From Mar. 2015 to Oct. 2015, a public participation has been held among the APs of the land acquisition and housing demolition. The APs agree with the compensation standard of *The Notice of Jingyuan County People's Government on the Issuance of Baiyin Liuchuan Industrial Park Land Resettlement and Acquisition Plan*

11 Resettlement Organizations

Baiyin Municipal Government ensures the process from project preparation to the implementation of the resettlement issues by establishing organizations and enhancing capabilities, which set up relevant organizations of Baiyin Integrated Urban Development Project at all levels, as well as made the responsibility clear enough. The main organizations related to the project include:

- (1) Baiyin ADB Project Management Office (Baiyin PMO);
- (2)Jingyuan County Resettlement Leading Group for Liuchuan Industrial Park Development;
- (3) Liuchuan Industrial Park Management Committee
- (4) Jingyuan County National Land and Resources Bureau
- (5) Jingyuan County Real Estates Bureau
- (6) Township Resettlement Office
- (7) Village Committee Resettlement Office
- (8) Shanghai Yiji Construction Consultants Co., Ltd

Data have proven the abilities of each agency to conduct this RP.

12 Monitoring and Evaluation

LIP (resettlement implementing agency) is responsible for internal monitoring and evaluation.

Shanghai Yiji Construction Consultants Co., Ltd takes the responsibility of the resettlement external independent monitoring and evaluation. By 31 Oct. 2015, three phases of the monitoring and evaluation issues have been completed.

13 Conclusion and Suggestion

13.1 Conclusion

- (1) The construction site of the wastewater pipeline is in the LIP. 99% of the land

acquisition has been finished. The construction has been commenced on March 2015. Currently, some lands of households need to be acquired, so it slows down the construction process.

(2) Baiyin ADB PMO has paid attention to the resettlement issue of the project;

(3) Specific persons, arranged by Land Administrative Division of LMC, Land Administrative Division of Liuchuan, are pointed to be responsible for the implementation of the RP. Cooperating with the relevant departments of the JCG, they make the preparation of the RP actively.

(4) Land acquisition and housing demolition are slower than the original plan, which has influenced on the whole project. The committee of Liuchuan Industrial Park should pay attention to it. Land acquisition and housing demolition are the prerequisites for the success of the whole project, and the APs should be relocated well to ensure their living standards won't be lower. (5) Those who work for the LA and resettlement have a wealth of experience, which plays an important role in smoothing the progress.

(6) There is a need to raise land acquisition and housing demolition funds for the added land acquisition and resettlement.

13.2 Suggestion

(1) Accelerating the land acquisition and housing demolition.

(2) Focus on the actual problems of the poverty caused by housing relocation. Policies can be set up to provide physical aids.

(3) Enhance the training for cadres about the LA and relocation matters. The training could include field investigation, experience introduction and theoretical discussion.

(4) Pay attention to the security management during the RP implementation to prevent from the security incidents. Set up a series of security policies about RP to improve the efficiency.

(5) More attention should be paid to those who are acquired more than 30% of their lands by guiding them how to apply the land compensation and resettlement compensation on production to raise their income.

(6) A socio-economic survey should be conducted in advance for the land acquisition and resettlement, as well as the RP should be updated to be approved by ADB when bidding.

14 Gender and Society

14.1 Gender Monitoring

Women opinions have been asked during the plan and project design of the Liuchuan Industrial Park; Land acquisition and resettlement plan and relevant policies have published to the women; The women have the rights to gain the compensation fee; Women opinions have been asked for the construction of Liuchuan Industrial Park and the land acquisition and housing demolition which have already conducted so that women's rights have been guaranteed. Preparation has been made for the women participation to the projects which haven't been carried out. Table 14-1 shows the gender action monitoring.

14.2 Social Monitoring

14.2.1 Public participation

25 Aug. 2015, the local residents wanted to solve the religious activities during the construction of pressure pipeline 0+480-0+660 section by Capital Engineering & Research Incorporation Ltd., (hereinafter called "CERI"). The Land branch of the Committee of Liuchuan Industrial Park, Liuchuan Government, Nanchuan Village, CERI have made consultations with the APs. The villagers required convenience for those Buddhist who want to go to the temple on the other side of the river. CERI has installed a culvert, providing a convenience for the old, which is welcomed by the local people.

18 July, 2015, Because of the design, the water flushed the farm across the No. 109 national highway after the rain. The Plan and Construction Department of the Committee of Liuchuan Industrial Park, CERI and the APs consulted together. The leaders of the Plan and Construction Department conducted a deep survey among the farmers with CERI, and they immediately decided the plan about the outlet of the rain water on the south of the national highway. That is to say, the plan will elongate the pipeline for outlet and the open channel as well to enable the rainwater discharge to the river directly. The problem has been solved so that the project of sewers on the north of the national highway could construct successfully.

14.2.2 Employment

CERI and Gansu Construction Engineering Co., Ltd. hire formal workers 28 person-months with the salary of CNY 4,000 yuan to CNY 5,000 yuan per month, and employ 109 workers per month with the salary of CNY 3,300 yuan to CNY 3,500 yuan. Among them, there are 46 migrant workers per month, 6 ethnic minorities per month, 33 women per month and 13 poor people per month.

14.2.3 Eliminate the negative impact

The project is in the Industry Park, and the park has been built for 5 years. The roads have been formed. Those who haven't removed have the existing road traffic. A part of the roads are affected because of the buried pipeline, which affect people's travel for a short-term. In order to reduce the impact to the minimum, the residents have been communicated in advance and the workers will work overtime to recover the traffic as soon as possible to gain the understanding and support from the residents. When conducting the construction close to the residents, the work team stop the construction during the rest period to avoid noise, on the other hand, sprinkler is used to reduce the dust to reduce the environmental damage.

14.2.4 Safety and disease control

Coordinated by the park, health and epidemic prevention units of city and county levels organized prevention lectures, and distributed a variety of disease prevention manuals, publicity pictures and posting notice in the living area. When the workers enter the project office, a brochure will be given for each person, so they can basically master the common prevention precautions. There is health clinic near the site, as well as a factory's hospital, while there is no clinic on the site.

11 construction safety contracts have been signed, 48 times for safety education, 96 signs, 45 speed limit signs, 28 times disease prevention publicity. No epidemics occur.

14.2.5 Use of local building materials

Gansu Construction Engineering Co., Ltd. uses the materials from Hongyuan Sand Factory in the Jingyuan county: 1,500 ton sand, 2,700 ton stone, and 300 ton of cement from Baiyin Wangxian Cement Co., Ltd.

CERI uses 2,850 ton sand from Baiyin Pingchuan, 3,860 ton stone from Baiyin Jingyuan, 1,550 ton cement from Baiyin, 456,000 unit red-brick from Baiyin Jingyun. The use of local construction materials has largely promoted the local economic development.

Table 14-2 shows the social action monitoring.

14.3 Conclusion and Suggestion

14.3.1 Conclusion

(1) Each subproject has paid attention to the Social and Gender Action, and women's rights have been respected;

(2) The construction company pays attention to the public participation and solves the problems during the construction in time.

(3) There is an obvious effect on the employment, which hire 109 person-month, including the women and the poor family.

(4) The construction unit pays attention to the construction safety and the disease control. No safety incidents or epidemic diseases happen.

(5) During the construction , the local construction materials are mainly used, which improve the sales of these products.

14.3.2 Suggestion

(1) The PMO shall conduct a training program concerning to the Social and Gender Action;

(2) Enhance the publicity of the Social and Gender Action to the bid-win construction company;

(3) There is a need to further implement the Social Action Plan to give enough attention to the social effects caused by the project, and promote the positive social benefits fully, as well as minimize the negative effects;

(4) The construction companies shall implement measures about security, disease control, attracting local employees, and yield social benefits;

(5) The construction companies shall prepare well according to the principle that design shall reduce the negative effects so as to make the local people convenient;

(6) The construction companies shall make the recording work about the implementation of the Social Action well;

(7) The construction companies shall utilize the local materials as much as possible during the construction.

Table 14-1 Gender Action Plan Monitoring

Proposed actions	Targets and indicators	Agencies concerned	Time	Funding source
Output 1: LIP Infrastructure Improvement				
<ul style="list-style-type: none"> Sharing of LIP master planning information and the project's detail design to women, and their consultation and participation Participation of women in LIP's community management; Disclosure of policies and programs on compensation for LA to women; women have the right to receive compensation fees. Roads	<ul style="list-style-type: none"> At least 70% of women around LIP (the four townships of Liuchuan, Mitan, Santan and Wulan) will be informed. 40% of attendees shall be women. 100% of affected women are aware of the LAR compensation program. 30% of attendees shall be women. <ul style="list-style-type: none"> Participants and elected 	<p>Agencies responsible: LMC, Design Agency, Women's Federation, Contractor</p> <p>Assisting agencies: BPMP, Planning Bureau, Communities, Enterprises</p>	2014- 2016	Basically reach the indicates

<ul style="list-style-type: none"> Public traffic safety awareness and education for residents and employee in LIP Public hearing for water supply and wastewater treatment tariff in Jingyuan county 	<ul style="list-style-type: none"> representatives (sex disaggregated) Women representatives collect information and comments from community-based women focus group discussion 			
Output 2: Baiyin Intelligent Traffic Management Systems				
<ul style="list-style-type: none"> Public traffic safety awareness and education for school and residents in Baiyin Public traffic safety awareness and education for drivers 	<ul style="list-style-type: none"> 50% of attendees shall be women. 30% of attendees shall be women. 	<p>Agencies responsible: Women's Federation, municipal traffic police detachment</p> <p>Assisting agencies: Mass media, Driver schools, taxi company communities</p>	2014- 2016	In preparation
Output 3: Technical and Vocational Education and Training, and Institutional Capacity Building				
<ul style="list-style-type: none"> More access of unemployed workers and surplus labor groups to training and employment opportunities 	<ul style="list-style-type: none"> At least 30% female teachers will be newly hired. At least 40% female trainees will be enrolled for 3 existing and 5 new short-term training courses by the end of Year 5. 40% of female instructors will participate in CBT and teaching-learning development activities. 	<p>Agencies responsible: Jingyuan County Secondary TVET School, County labor and social security bureau</p> <p>Assisting agencies: Municipal education bureau, municipal labor and social security bureau, LMC, pertinent enterprises, BPMO</p>	2014- 2019	In preparation
<ul style="list-style-type: none"> Involvement of women in capacity building for development of labor market information and employment services 	<ul style="list-style-type: none"> Numbers of workshops for BHRSS personnel on data collection and management (40% female participants); Numbers of BHRSS personnel receiving training in career guidance (40% female participants) 	<p>Agencies responsible: Municipal and county labor and social security bureaus</p> <p>Assisting agencies: LMC, BPMO</p>	2014- 2019	In preparation
<ul style="list-style-type: none"> Involvement of women in institutional strengthening 	<ul style="list-style-type: none"> Numbers of BHRSS personnel and stakeholders participating in management development workshops (30% female) Number of persons participating in study tours and exchange of expertise (40% female) 	<p>Agencies responsible: Jingyuan County Secondary TVET School, municipal and county labor and social security bureaus</p> <p>Assisting agencies: Municipal education bureau, LMC, BPMO</p>	2014- 2019	In preparation
For all outputs				
Project management				
<ul style="list-style-type: none"> The BPMO and IA assign persons to be responsible specifically for the implementation and reporting of the SDAP and GAP; a 	<ul style="list-style-type: none"> Number of staff members of the BPMO and implementing agencies responsible for SDAP and GAP reporting Number of recruited 	<p>Agencies responsible: BPMO, LMC</p> <p>Assisting agencies: Social and gender</p>	2014- 2018	In preparation

<p>certain percentage of project management staff members will be women;</p> <ul style="list-style-type: none"> • Social and gender experts or consultants are recruited at the implementation stage to support the implementation of the SDAP and GAP. • PMOs and implementing agencies' staff are trained to ensure effective implementation of the project • Sex-disaggregated data will be collected in the management information system to ensure the monitoring, evaluation and reporting of the SDAP and GAP. 	<p>social and gender experts</p> <ul style="list-style-type: none"> • Indicators involving social development and gender in PPMS • 100% staff of PMO and implementing agencies receive the training (at least 30% representatives in all trainings) • Women employees in LMC increase from 10% to 30%. 	<p>experts</p>		
<p>Contractors and Enterprises' owners</p>				
<ul style="list-style-type: none"> • Generating skilled and unskilled jobs at the construction and operation stages • Ensure female workers are aware of the Labor Law. • Ensure female workers sign labor contracts. • Ensure work environment and conditions on construction sites are responsive to women's needs. • Provide separate training on transmission and prevention of HIV/AIDS for female and male employees. 	<ul style="list-style-type: none"> • 30% of jobs at the construction and operation stages are available to women, and 20% of jobs for enterprises in LIP are provided to women (disaggregated by sex and position) (Baseline for female construction workers is 15%). • 90% of female workers are aware of the Labor Law, and women's rights and interests (Baseline is 50%). • 90% of female workers sign labor contracts (Baseline is 40%). • Separate sanitary facilities (toilets) are available for women on all construction sites. • 95% women workers attend the HIV/AIDS training. 	<p>Agencies responsible: BPMO, LMC, contractor, enterprises in LIP, labor and social security bureau</p> <p>Assisting agencies: Women's federation, communities</p>	<p>2014- 2018</p>	<p>In preparation</p>

BHRSS = Bureau of Human Resources and Social Security, BPMO = Baiyin project management office, CBT = competitive-based training, CNY = Chinese Yuan, GAP = gender action plan, HIV/AIDS = Human immunodeficiency virus infection / acquired immunodeficiency syndrome, LIP = Liuchuan industrial park, LMC = Liuchuan industrial park management committee, PMO = Baiyin project management office, SDAP = social development action plan, TVET = technical and vocational education and training.
Source: Asian Development Bank estimates.

Table 14-2 Social Action Plan Monitoring

Proposed actions	Targets	Agencies concerned	Time	Funding source	indicators	Results
1.Local labor for the project construction and service	about 77859 jobs; 8392 about service work	project owners	2014-		Employment	The two companies hire formal workers 28 person-months with the salary of CNY 4,000 yuan to CNY 5,000 yuan per month, and employ 109 workers per month with the salary of CNY 3,300 yuan to CNY 3,500 yuan. Among them, there are 46 migrant workers per month, 6 ethnic minorities per month, 33 women per month and 13 poor people per month.
Jobs created during the project construction	By estimated, 131 technical jobs and 150 non-technical jobs				Employment	Ditto

Proposed actions	Targets	Agencies concerned	Time	Funding source	indicators	Results
Jobs created during the project operation	By estimated, 75 technical jobs and 31 non-technical jobs				Employment	In preparation
Local labor	The poverty accounts for 40% of the employment, and 40% are women				The number of women	In preparation
Enhance the public awareness education and other activities	The women account for 30% of the targeted participants				The number of women	In operation
2. Traffic safety awareness training	The residents along the project	Owners, the Public Security Bureau, Department of Transportation and the Women's Federation			warning signs	In preparation
Provide the local community with					The amount of the	48 times for safety education, 96 signs, 45

Proposed actions	Targets	Agencies concerned	Time	Funding source	indicators	Results
publicity materials and educational activities					publicity materials	speed limit signs
3 Resettlement						
Fully compensation				(See RP)	Categorized by the nationality	A total amount of CNY 1,568,500 yuan of moving expenses has been paid
Special aids for the vulnerable groups					The times and kinds of the training (categorized by gender and the nationality)	In preparation
The recovery of the APs' income (refer to RP)						Income per capita CNY 10,300 yuan; Income per household CNY 44,400 yuan
To carry out non-farm employment skills						In preparation

Proposed actions	Targets	Agencies concerned	Time	Funding source	indicators	Results
training						
To carry out women employment skills training						In preparation

15 Appendix

15.1 Interview

21st October, 2015 Liuchuan Industrial Park Secretary Mr. Fang Section chief Mr. Yang

The construction goes on well, and the land acquisition is in the process. Currently, the construction land mainly focuses to the acquired land. However, when it comes to the pipeline construction, there are some problems left by the land acquisition at that time: 5 households need to be demolished and the rest one is the sheep pen. Part of the land needs to be acquired. It is estimated that the land acquisition will be finished at the end of 2016. 30% to 40% of the 2015 workload has been completed. One of them called Lu Yongqiang has built his house.

21st October, 2015 Nansanwei Secretary Wang Minye

One of the APs called Lu Yongqiang in our village chose to build his house by himself, and the total compensation fee is CNY 311,437 yuan, which has been paid on June this year. The new house has been built with 12 rooms, and it is brick-wooden of 220 m². He lives in Luozhuang Group of my village, and now he has a stable life by running transportation business with the salary of CNY 50,000 yuan per year. All the problems have been resolved. There are totally 3,640 person in my village, and they are all Han; Besides, there are 5 groups, 5,000 mu land and 142 households enjoying the minimum living guarantee, which the A class is CNY 246 yuan/person-month; the second class is CNY 208 yuan/person-month; the third class is CNY 80 yuan/person-month; the fourth class is CNY 65 yuan/person-month. The minimum living guarantee is paid quarterly directly to the user's bank account. The average income is CNY 3,400 yuan per capita. No land has been acquired this year.

21st October, 2015 Construction Unit CERI Xu Zhanghua; Gansu Construction Engineering Co., Ltd. Hao Xiangxu; Gansu Xingchi Supervisor Wang Minli

The construction goes on well at present, but the payment is too low. The construction process has been affected because of a part of construction working plane is too small. The local people are hired as temporary workers as much as possible.

The following is the interviews before.



Picture 15-1 Interview

16th April, 2015 Liuchuan Industrial Park Section chief Mr. ZHAO, Mr. YANG, and GUO Hongchuan

The pipeline construction has been commenced on 25 March, 2015. The length of the pipeline is 37.125 km. Most of the construction is in the planned area of the acquired industrial park. There is no new land acquirement issue. 2 households concerning the pipeline construction need to be demolished, and it is under progress so far. However, due to the fund issue of the land acquisition, there is no progress so far, but it doesn't influence the construction. The two households will be relocated in the resettlement area. As long as the fund issue is settled, there is no problem in the resettlement.

2nd July, 2014 Liuchuan, Nanshanwei, DOU Shirong Clerk

A total of 724 households, 3421 peoples, divided into five groups. There is a total of 4400 mu of irrigated land, and no dry land. Land acquisition began in 2010 for around 1000 mu of the arable land in the whole village, of which 400-500 mu land have been acquired with 25856 yuan/mu. The land requisition has 100% paid to the APs, without any left in the village organization, which wins the people's satisfaction. The per capita annual income is more than 4200 yuan, of which 70% is agricultural income, and others belong to migrant works. There are four companies in the village, including building materials, scrubbing and chemical engineering. Land acquisition has no problems.

There is a total of four people of my family, and with 10 mu land, mainly for wheat, flax and apple. The annual net income per mu is about 1000 yuan. Aquaculture will be developed, and the land requisition has been fully given.

2nd July, 2014 Liuchuan, Nanshanwei, WANG Mingye Village secretary

All of the demolished households are all relocated to the resettlement site. There are 143 households enjoying the minimum living guarantee, in which 14 households are first class with 159 yuan/per person-month; 23 households of second class with 119 yuan/per person-month; 74 households of third class with 80 yuan/per person-month; 32 households of fourth class with 50 per person-month.

2nd July, 2014 Liuchuan, Nanshanwei, CUI Xinfu

WWTP is located in Santan village. The land acquisition agencies include Land Bureau, Liuchuan government and the Land Management Bureau. The agreement concerning to the house is signed between the Liuchuan government and the APs; while, the agreement concerning to the land is signed between the village and the APs. The per capita net income of Liuchuan is 4,200 yuan in 2013.