

PROCUREMENT PLAN Bangladesh : Bangladesh Ghorashal Unit 4 Repowering Project

General Information

Country: Bangladesh **Bank / Approval Date of the Original Procurement Plan:** 2017-07-14
Revised Plan Date(s): (comma delineated, leave blank if none) 2018-01-30

Project ID: P128012 **GPN Date:**

Project Name: Bangladesh Ghorashal Unit 4 Repowering Project

Loan / Credit No: IDA / 57580

Executing Agency(ies): Bangladesh Power Development Board

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
SD1 / Procurement of off the shelf Accounting Software	IDA / 57580	Component 2: Technical Assistance for Institutional Strengthening Support	Prior	Request for Quotations	Open - National	Single Stage - One Envelope		2,500.00	0.00	Pending Implementation																								

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
G1-Repowering Project (Amendment 1) / COOPERATION 1: Design, Supply, Installation and Commissioning for Repowering of Unit 4 at Ghorashal Power Station, Bangladesh	IDA / 57580	Component 1: Repowering of the Target Unit Component 2: Technical Assistance for Institutional Strengthening Support	Prior	Request for Bids	Open - International	Single Stage - One Envelope	N	0.00	179,690,538.41	Signed																								

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
SD7 / Consultancy Service for Capacity Building	IDA / 57580	Component 2: Technical Assistance for Institutional Strengthening Support	Prior	Quality And Cost-Based Selection	Open - National		375,000.00	0.00	Pending Implementation	2017-08-30		2017-11-13		2018-02-11					2018-03-11		2018-05-05			2018-06-16			2018-07-21		2019-07-21			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
SD4 / Procurement of Accounting System specialist (ASS)	IDA / 57580	Component 2: Technical Assistance for Institutional Strengthening Support	Prior	Individual Consultant Selection	Open		125,000.00	0.00	Pending Implementation	2017-08-10		2017-10-01		2017-10-22			2017-12-20		2018-12-20		
SD5 / Procurement of Information Technology Specialist (ITS)	IDA / 57580	Component 2: Technical Assistance for Institutional Strengthening Support	Prior	Individual Consultant Selection	Open		125,000.00	0.00	Pending Implementation	2017-08-10		2017-10-01		2017-10-22			2017-12-20		2018-12-20		