

**Implementation Status & Results**  
**Tajikistan**  
**Municipal Infrastructure Development Project (P079027)**

Operation Name: Municipal Infrastructure Development Project (P079027)	Project Stage: Implementation	Seq.No: 15	Status: ARCHIVED	Archive Date: 29-Sep-2014
Country: Tajikistan	Approval FY: 2006			
Product Line: IBRD/IDA	Region: EUROPE AND CENTRAL ASIA	Lending Instrument: Specific Investment Loan		
Implementing Agency(ies): Khochagii Manziliu Komunali (KMK), Khochagii Manziliu Komunali				

**Key Dates**

Board Approval Date	19-Jan-2006	Original Closing Date	31-Aug-2011	Planned Mid Term Review Date	12-May-2008	Last Archived ISR Date	19-Jan-2014
Effectiveness Date	12-Apr-2006	Revised Closing Date	31-Aug-2015	Actual Mid Term Review Date	22-Sep-2008		

**Project Development Objectives**

Project Development Objective (from Project Appraisal Document)

**The development objective of MIDP is to improve the availability, quality and efficiency of delivery of basic municipal services to the population of the towns which participate in the project.**

Has the Project Development Objective been changed since Board Approval of the Project?

Yes     No

**Component(s)**

Component Name	Component Cost
Municipal Infrastructure Rehabilitation	20.52
Technical and Institutional Strengthening	4.69
Implementation Support	4.75

**Overall Ratings**

	Previous Rating	Current Rating
Progress towards achievement of PDO	Satisfactory	Satisfactory
Overall Implementation Progress (IP)	Moderately Satisfactory	Moderately Satisfactory
Overall Risk Rating	Substantial	Moderate

**Implementation Status Overview**

This Interim ISR covers reporting period January 1 - June 30, 2014 and includes findings of the last supervision mission held from March 3-7, 2014 and Level 2 Project Restructuring approved on June 20, 2014.

OVERVIEW OF MIDP-AF PROGRESS TO DATE:

Progress towards achievement of PDO is Satisfactory. The MIDP-AF in the amount of IDA Grant of SDR 7.7 million (US\$11.85 million equivalent) was approved by the Board of Executive Directors on May 8, 2012 and was declared effective by IDA on September 5, 2012. Grant disbursement as of May 23, 2014 is USD 6.24 million (SDR 4.09 million) with a balance of USD 5.57 million (SDR 3.61 million) i.e 53% of grant funding. Progress towards achievement of Project's development objectives is overall satisfactory, with adequate disbursement rates.

The project was restructured and approved by the World Bank on June 20, 2014 as per Ministry of Finance request. Restructuring was needed to amend the Financing Agreement to permit payment of income taxes and social security charges from project funds.

Project Management Consultants (PMC) and Project Management Unit (PMU) are coordinating well and while overall project implementation is progressing at a steady pace, there were delays in re-tendering contract MIDP AF 001- drilling of bore well at Farkhor water intake due to design and contractor capacity issues. This has since been resolved and the contract tendered. Implementation is expected to accelerate following this progress.

**Locations**

Country	First Administrative Division	Location	Planned	Actual
Tajikistan	Viloyati Khatlon	Vose'		✓
Tajikistan	Viloyati Khatlon	Vose'		
Tajikistan	Khatlon	Vose'		✓
Tajikistan	Viloyati Sughd	Istaravshan		✓
Tajikistan	Viloyati Sughd	Istaravshan		
Tajikistan	Khatlon	Kurgan-Tyube		✓
Tajikistan	Viloyati Khatlon	Qurghontepa		
Tajikistan	Khatlon	Farkhor		✓
Tajikistan	Not Entered	Kofarnihon		✓
Tajikistan	Not Entered	Kofarnihon		
Tajikistan	Khatlon	KÁ-lob		✓
Tajikistan	Viloyati Khatlon	Kulob		
Tajikistan	Not Entered	Gharm		✓
Tajikistan	Not Entered	Gharm		
Tajikistan	Khatlon	Danghara		✓
Tajikistan	Viloyati Khatlon	Danghara		
Tajikistan	Not Entered	Konibodom		✓

Country	First Administrative Division	Location	Planned	Actual
Tajikistan	Not Entered	Konibodom		

**Results**

**Project Development Objective Indicators**

Indicator Name	Core	Unit of Measure		Baseline	Current	End Target
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	0.00	80.00
			Date	21-Apr-2006	30-Jun-2014	31-Aug-2015
			Comments	baseline not applicable		
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Vakhdat	<input type="checkbox"/>	Percentage	Value	26.00	45.00	45.00
			Date	21-Feb-2006	30-Jun-2014	31-Aug-2012
			Comments		Population with access to water services increased by 9283 people, or 19 %.	target does not change (not part of AF MIDP)
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Vose	<input type="checkbox"/>	Percentage	Value	6.00	32.00	70.00
			Date	21-Feb-2006	30-Jun-2014	31-Aug-2015
			Comments		Population with access to water services increased by 7020 people, or 26 %.	
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Rasht (Garm)	<input type="checkbox"/>	Percentage	Value	68.00	84.00	84.00
			Date	21-Feb-2006	27-Jul-2012	31-Aug-2012
			Comments		Population with access to water services increased by 1481 people, or 16 %.	target does not change (not part of AF MIDP)
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Kurgun Tyube	<input type="checkbox"/>	Percentage	Value	58.00	75.00	75.00
			Date	21-Feb-2006	27-Jul-2012	31-Aug-2012
			Comments		Population with access to water services increased by 12223 people, or 17 %.	target does not change (not part of AF MIDP)
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Kulyab	<input type="checkbox"/>	Percentage	Value	13.00	45.00	45.00
			Date	21-Feb-2006	27-Jul-2012	31-Aug-2012
			Comments		Population with access to water services increased by 28160 people, or 32 %.	target does not change (not part of AF MIDP)

Public Disclosure Copy

Public Disclosure Copy

Public Disclosure Copy

Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Kanibadam	<input type="checkbox"/>	Percentage	Value	2.00	17.00	17.00
			Date	21-Feb-2006	27-Jul-2012	31-Aug-2012
			Comments		Population with access to water services increased by 7237 people, or 15 %.	target does not change (not part of AF MIDP)
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Istravshan	<input type="checkbox"/>	Percentage	Value	24.00	44.00	44.00
			Date	22-Feb-2006	27-Jul-2012	31-Aug-2012
			Comments		Population with access to water services increased by 12410 people, or 20 %.	target does not change (not part of AF MIDP)
Increase in the availability of water supply as expressed in percentage of population having at least 16 hours of water in both summer and winter for Dangara	<input type="checkbox"/>	Percentage	Value	60.00	79.00	79.00
			Date	22-Feb-2006	27-Jul-2012	31-Aug-2012
			Comments		Population with access to water services increased by 4120 people, or 19 %.	target does not change (not part of AF MIDP)
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Danghara	<input type="checkbox"/>	Percentage	Value	38.00	58.00	58.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments		the share of population covered with these services has increased by 20% or by 1 345 people.	target does not change (not part of AF MIDP)
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Istaravshan	<input type="checkbox"/>	Percentage	Value	73.00	87.00	87.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments		the share of population covered with the services has increased by 14% or by 7 816 people.	target does not change (not part of AF MIDP)
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Kulyab	<input type="checkbox"/>	Percentage	Value	21.00	45.00	45.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Kurgan Tube	<input type="checkbox"/>	Percentage	Value	38.00	75.00	75.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)

Public Disclosure Copy

Public Disclosure Copy

Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Vose	<input type="checkbox"/>	Percentage	Value	35.00	35.00	50.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments			
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	0.00	90.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Vahdat	<input type="checkbox"/>	Percentage	Value	31.00	49.00	49.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Gharm	<input type="checkbox"/>	Percentage	Value	18.00	32.00	32.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)
Improved solid waste management as percentage of population covered with solid waste collection services at least once a week in Kanibodam	<input type="checkbox"/>	Percentage	Value	58.00	77.00	77.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)
Efficiency of water utilities measured through unaccounted for water in Dangara	<input type="checkbox"/>	Percentage	Value	65.00	13.00	13.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)
Efficiency of water utilities measured through unaccounted for water in Vahdat	<input type="checkbox"/>	Percentage	Value	60.00	56.00	56.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)
Efficiency of water utilities measured through unaccounted for water in Rasht (Garm)	<input type="checkbox"/>	Percentage	Value	65.00	58.00	58.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)
Efficiency of water utilities measured through unaccounted for water in Kanibadam	<input type="checkbox"/>	Percentage	Value	58.00	17.00	17.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MDP)

Public Disclosure Copy

Public Disclosure Copy

Efficiency of water utilities measured through unaccounted for water in Kulyab	<input type="checkbox"/>	Percentage	Value	67.00	18.40	18.40
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Efficiency of water utilities measured through unaccounted for water in Kurgan-Tube	<input type="checkbox"/>	Percentage	Value	60.00	56.00	56.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Efficiency of water utilities measured through unaccounted for water in Istaravshan	<input type="checkbox"/>	Percentage	Value	62.00	24.00	24.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Efficiency of water utilities measured through unaccounted for water in Vose	<input type="checkbox"/>	Percentage	Value	60.00	54.00	52.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments			
Efficiency of water utilities measured through unaccounted for water in Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	91.00	50.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	4.62	15.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		low energy use due to underperformance of the system. after rehabilitation more energy will be used
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) in Vose	<input type="checkbox"/>	Percentage	Value	35.00	4.35	20.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments			the use of energy is low at the moment due to underperformance. after rehabilitation more energy will be used
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) in Vakhdad	<input type="checkbox"/>	Percentage	Value	16.00	10.72	10.72
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)

Public Disclosure Copy

Public Disclosure Copy

Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) in Garm (Rasht)	<input type="checkbox"/>	Percentage	Value	17.00	0.00	0.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments		This indicator is not applicable (gravity is used)	This indicator is not applicable (gravity is used); target does not change (not part of AF MIDP)
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) in Kurgan Tube	<input type="checkbox"/>	Percentage	Value	15.00	3.07	3.07
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) in Dangara	<input type="checkbox"/>	Percentage	Value	9.00	0.05	0.05
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments		This indicator is not applicable (gravity is used)	This indicator is not applicable (gravity is used); target does not change (not part of AF MIDP)
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) Kulyab	<input type="checkbox"/>	Percentage	Value	16.00	0.91	0.91
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments		This indicator is not applicable (gravity is used)	This indicator is not applicable (gravity is used); target does not change (not part of AF MIDP)
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) Kanibadam	<input type="checkbox"/>	Percentage	Value	25.00	11.47	11.47
			Date	26-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Improved efficiency of participating utilities as measured by a reduction in energy consumption costs (as a percentage of total operating costs) Istravshan	<input type="checkbox"/>	Percentage	Value	15.00	3.88	3.88
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Financial efficiency of the water utilities, measured through revenue to operating costs ratio in Vose	<input type="checkbox"/>	Percentage	Value	0.00	1.00	1.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		
Financial efficiency of the water utilities, measured through revenue to operating costs ratio in Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	0.39	1.10
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		

Public Disclosure Copy

Public Disclosure Copy

Efficiency of water utilities, measured through reduction of energy costs per unit of water produced in Farkhor	<input type="checkbox"/>	Text	Value	0.00		0.06
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable Unit of Measure = kWh/m3		at the beginning ICR
Decrease of number of households receiving poor water quality (% of total population) in Danghara	<input type="checkbox"/>	Percentage	Value	46.00	23.00	23.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Customers rating of water supply services, expressed as percentage of customers rating the services as satisfactory in Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	31.00	80.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not available		
Decrease of number of households receiving poor water quality (% of total population) in Istaravhsan	<input type="checkbox"/>	Percentage	Value	56.00	33.00	33.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Decrease of number of households receiving poor water quality (% of total population) in Vose	<input type="checkbox"/>	Percentage	Value	51.00	28.00	28.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments			Network will be extended (current indicator will be used)
Decrease of number of households receiving poor water quality (% of total population) in Kanibodam	<input type="checkbox"/>	Percentage	Value	83.00	49.00	49.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Decrease of number of households receiving poor water quality (% of total population) in Kulyab	<input type="checkbox"/>	Percentage	Value	39.00	13.00	13.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Decrease of number of households receiving poor water quality (% of total population) in Kurgan Tube	<input type="checkbox"/>	Percentage	Value	28.00	11.00	11.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Decrease of number of households receiving poor water quality (% of total population) in Garm	<input type="checkbox"/>	Percentage	Value	6.00	3.00	3.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)

Public Disclosure Copy



Public Disclosure Copy

Decrease of number of households receiving poor water quality (% of total population) in Vahdat	<input type="checkbox"/>	Percentage	Value	16.00	5.00	5.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Increase in number of population satisfied with water supply services (as % of total population) in Danghara	<input type="checkbox"/>	Percentage	Value	56.00	75.00	75.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Increase in number of population satisfied with water supply services (as % of total population) in Istaravshan	<input type="checkbox"/>	Percentage	Value	13.00	36.00	36.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Increase in number of population satisfied with water supply services (as % of total population) in Garm	<input type="checkbox"/>	Percentage	Value	13.00	35.00	35.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Percentage of households reporting poor water quality in Farkhor	<input type="checkbox"/>	Percentage	Value	0.00	88.00	10.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		
Increase in number of population satisfied with water supply services (as % of total population) in Kanibodam	<input type="checkbox"/>	Percentage	Value	8.00	29.00	29.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Increase in number of population satisfied with water supply services (as % of total population) in Kulyab	<input type="checkbox"/>	Percentage	Value	44.00	69.00	69.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Increase in number of population satisfied with water supply services (as % of total population) in Kurgan Tube	<input type="checkbox"/>	Percentage	Value	45.00	71.00	71.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)
Increase in number of population satisfied with water supply services (as % of total population) in Vahdat	<input type="checkbox"/>	Percentage	Value	36.00	59.00	59.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments			target does not change (not part of AF MIDP)

Public Disclosure Copy

Increase in number of population satisfied with water supply services (as % of total population) in Vose	<input type="checkbox"/>	Percentage	Value	40.00	64.00	70.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments			network will be extended (current indicator will be used)
Length of river embankment rehabilitated by the government to mitigate risks associated with 2012 Spring flooding	<input type="checkbox"/>	Meter(m)	Value		0.00	4500.00
			Date	21-Apr-2006	27-Jul-2012	31-Aug-2012
			Comments	baseline not applicable		subject to completion of works supervised by the Ministry of Melioration and Water Resources
Number of people in urban areas provided with access to Improved Sanitation under the project	<input checked="" type="checkbox"/>	Number	Value	0.00		
			Date	05-Sep-2012	12-Dec-2013	31-Aug-2015
			Comments	New indicator. Targets will be updated during mission in March 2014		
Number of people in urban areas provided with access to regular solid waste collection under the project	<input checked="" type="checkbox"/>	Number	Value	0.00		
			Date	05-Sep-2012	12-Dec-2013	31-Aug-2015
			Comments	New indicator. Targets will be updated during mission in March 2014		
Number of people in urban areas provided with access to Improved Water Sources under the project	<input checked="" type="checkbox"/>	Number	Value	0.00	189805.00	236864.00
			Date	21-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments			

**Intermediate Results Indicators**

Indicator Name	Core	Unit of Measure		Baseline	Current	End Target
Piped household water connections that are benefiting from rehabilitation works undertaken by the project	<input checked="" type="checkbox"/>	Number	Value	0.00	89925.00	94805.00
			Date	12-Apr-2006	30-Jun-2014	31-Aug-2015
			Comments	baseline not applicable		
Improved community water points constructed or rehabilitated under the project	<input checked="" type="checkbox"/>	Number	Value	0.00	1612.00	1702.00
			Date	12-Apr-2006	30-Jun-2014	31-Aug-2015
			Comments	baseline not applicable		
New piped household water connections that are resulting from the project intervention	<input checked="" type="checkbox"/>	Number	Value	0.00	18568.00	19618.00
			Date	12-Apr-2006	30-Jun-2014	31-Aug-2015
			Comments			
Number of metered connections in Farkhor	<input type="checkbox"/>	Number	Value	0.00	0.00	3400.00

			Date	21-Apr-2006	30-Jun-2014	31-Aug-2015
			Comments	baseline is not applicable		
Improvement of collection in DVKs (Kurgan-Tube and Kulyab) due to introduction of payment system through mobile electronic kiosks (measured through the percentage of electronic payments for ws and wws)	<input type="checkbox"/>	Percentage	Value	0.00	0.00	50.00
			Date	21-Apr-2006	30-Jun-2014	31-Aug-2015
			Comments	baseline is not applicable		
Number of water utilities that the project is supporting	<input checked="" type="checkbox"/>	Number	Value	0.00	8.00	9.00
			Date	12-Apr-2006	12-Dec-2013	31-Aug-2015
			Comments	baseline not applicable		

**Data on Financial Performance (as of 21-Aug-2014)**


**Financial Agreement(s) Key Dates**

Project	Ln/Cr/Tf	Status	Approval Date	Signing Date	Effectiveness Date	Original Closing Date	Revised Closing Date
P079027	IDA-H2000	Closed	19-Jan-2006	21-Feb-2006	12-Apr-2006	31-Aug-2011	31-Aug-2012
P079027	IDA-H7690	Effective	08-May-2012	23-Aug-2012	05-Sep-2012	31-Aug-2015	31-Aug-2015

**Disbursements (in Millions)**

Project	Ln/Cr/Tf	Status	Currency	Original	Revised	Cancelled	Disbursed	Undisbursed	% Disbursed
P079027	IDA-H2000	Closed	XDR	10.60	10.57	0.03	10.57	0.00	100.00
P079027	IDA-H7690	Effective	XDR	7.70	7.70	0.00	4.44	3.26	58.00

**Disbursement Graph**



**Key Decisions Regarding Implementation**

There are no decisions for disclosure.

**Restructuring History**

Level one Approved on 11-Jul-2011, Level two Approved on 23-Feb-2012, Level 2 CD Decision on 20-Jun-2014

**Related Projects**

P127130-ADDITIONAL FINANCING MUNICIPAL INFRASTRUCTURE