

Procurement Plan - Component 1 as of April 2021

| R e f . N o . | Description | Ty pe | | Estimated Cost | Procur ement Metho d | Envisaged Start of Procurement Process (but not earlier than the project effectiveness date), | Cont ract Dura tion (mo nths) | Revie w Prior /Post |
|--|--|----------|----------------------|--------------------------|-------------------------------|---|--|------------------------------|
| Component 1: Irrigation and Drainage Improvement Component Additional Financing | | | | | | | | |
| 1 . 1 | Rehabilitation works on Tbisi-Kumisi Secondary Network | W- 1 | US D | 7,735,36 6.64 | RFB | May-20 | 25 | Prior |
| | | | EU R | 6,889,35 4.00 | | | | |
| 1 . 2 | Supply of Computer hardware for NSLMLUMA | G- 1 | US D | 214,431. 22 | RFB | May-20 | 3 | Post |
| | | | EU R | 190,979 | | | | |
| 1 . 3 | Supply of Drones for remote monitoring and inventory for NSLMLUMA | G- 1 | US D | 20,421.4 9 | RFQ | May-20 | 2 | Post |
| | | | EU R | 18,188.0 0 | | | | |
| 1 . 4 | Supply of SUV Vehicles for NSLMLUMA | G- 1 | US D | 81,688.1 9 | RFB | May-20 | 3 | Post |
| | | | EU R | 72,754 | | | | |
| 1 . 5 | Feasibility Study for 20 Reservoirs | CS -1 | US D | 1,021,09 9.02 | QCBS | May-20 | 15 | Prior |
| | | | EU R | 909,422 | | | | |
| 1 . 6 | Consultancy Services for Institutional strengthening of NSLMLUMA | CS -1 | US D | 91,898.9 3 | CQS | May-20 | 12 | Post |
| | | | EU R | 81,848 | | | | |
| 1 . 7 | Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2020 and 2021. | CS -1 | US D | 8,500 | SSS | April -21 | 14 | Post |
| | | | EU R | 7,570 | | | | |
| 1 . 8 | Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2022. | CS -1 | US D | 15,000 | LCS | June - 22 | 10 | Post |
| | | | EU R | 13,359 | | | | |
| Total Component 1: | | | U S D | 9,188, 405.50 | | | | |

| | | | | | | | | |
|--|--|--|----------------------|-----------------------|--|--|--|--|
| | | | E U R | 8,183, 475 | | | | |
|--|--|--|----------------------|-----------------------|--|--|--|--|

Procurement Plan - Component 2 as of March, 2021

| Ref. No. | Description | Type | Reference No. | USD TO EUR exchange rate | Estimated Cost |
|-----------------|---|-------------|------------------------|---------------------------------|-----------------------|
| | | | | 0.8376 | |
| 2.2.1 | External Quality Control | NCS | LMDC/NCS/RFB/01 | USD | 252,510.0 |
| | | | | EUR | 211,499.4 |
| | Total Component 2.2 | | | USD | 252,510.0 |
| | | | | EUR | 211,499.4 |
| 2.3.1 | Server / storage | G | LMDC/G/RFB/07 | USD | 852,000.0 |
| | | | | EUR | 713,625.2 |
| 2.3.2 | PC and Office Equipment, Plotter | G | LMDC/G/RFB/06 | USD | 380,000.0 |
| | | | | EUR | 318,283.5 |
| 2.3.3 | Vehicles (Pick-Up) | G | LMDC/G/RFB/05 | USD | 450,000.0 |
| | | | | EUR | 376,914.7 |
| 2.3.4 | GNSS Smart Antenna | G | LMDC/G/RFB/04 | USD | 175,000.0 |
| | | | | EUR | 146,577.9 |
| 2.3.5 | Full box (11 each)¹ | G | LMDC-G-RFQ-01 | USD | 22,200.0 |
| | | | | EUR | 18,594.4 |
| 2.3.6 | Drone (2 each)² | G | LMDC-G-RFQ-02 | USD | 20,000.0 |

¹11 Full boxes have been added for already purchased 11 pick-up vehicles;

² 2 Drones have been added for testing of modern measuring practices and technologies, also for creating high resolution orthophoto material and assessment of accuracy of digitalization.

| | | | | | |
|--------|--|----|-----------------|-----|------------|
| | | | | EUR | 15,574.5 |
| | Total Component 2.3 | | | USD | 1,899,200. |
| | | | | EUR | 1,589,570. |
| 2.4.1 | Project Manager | CS | LMDC/CS/IC/003 | USD | 94,289.8 |
| | | | | EUR | 78,976.0 |
| 2.4.2 | Finance Manager | CS | LMDC/CS/D/01 | USD | 53,837.1 |
| | | | | EUR | 45,093.3 |
| 2.4.3 | Accounting Software Maintenance and upgrading Specialist | CS | LMDC/CS/IC/007 | USD | 9,005.48 |
| 2.4.4 | Procurement Manager | CS | LMDC/CS/IC/010 | USD | 39,154.2 |
| | | | | EUR | 32,795.1 |
| 2.4.5 | M&E Specialist | CS | LMDC/CS/IC/008 | USD | 22,320.9 |
| | | | | EUR | 18,695.7 |
| 2.4.6 | Chief legal consultant | CS | LMDC/CS/IC/011 | USD | 39,953.3 |
| | | | | EUR | 33,464.4 |
| 2.4.7 | Senior Legal Consultant | CS | LMDC/CS/IC/019 | USD | 28,000.0 |
| | | | | EUR | 23,452.4 |
| 2.4.8 | Legal consultant | CS | LMDC/CS/IC/020 | USD | 26,000.0 |
| | | | | EUR | 21,777.3 |
| 2.4.9 | Project Coordinator | CS | LMDC/CS/IC/03 | USD | 45,946.3 |
| | | | | EUR | 38,484.1 |
| 2.4.10 | Communication Consultant | CS | LMDC/CS/IC/002 | USD | 11,525.0 |
| | | | | EUR | 9,653.22 |
| 2.4.11 | Chief surveyor | CS | LMDC/CS/IC/006 | USD | 20,745.0 |
| | | | | EUR | 17,375.7 |
| 2.4.12 | IT Manager | CS | LMDC/CS/D/02-01 | USD | 63,625.6 |
| | | | | EUR | 53,292.1 |
| 2.4.13 | Translator | CS | LMDC/CS/IC/012 | USD | 18,025.4 |

| | | | | | |
|--------|---|----|-------------------|-----|-----------|
| | | | | EUR | 15,097.9 |
| 2.4.14 | Procurement Assistant | CS | LMDC/CS/IC/04-01 | USD | 34,959.1 |
| | | | | EUR | 29,281.3 |
| 2.4.15 | Land Consolidation Expert | CS | LMDC/CS/IC/018 | USD | 40,000.0 |
| | | | | EUR | 33,503.5 |
| 2.4.16 | IT Component Coordinator | CS | LMDC/CS/IC/017 | USD | 33,513.8 |
| | | | | EUR | 28,070.7 |
| 2.4.17 | Administration Assistant | CS | LMDC/CS/IC/011-01 | USD | 34,959.1 |
| | | | | EUR | 29,281.3 |
| 2.4.18 | Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant (local consultant) ³ | CS | LMDC/CS/IC/015 | USD | 20,000.0 |
| | | | | EUR | 16,751.7 |
| 2.4.19 | ICT Readiness Assessment Consultant (International Consultant) ⁴ | CS | LMDC-CS-DC-03 | USD | 93,700.0 |
| | | | | EUR | 78,482.0 |
| 2.4.20 | Financial Analyst | CS | LMDC/CS/IC/021 | USD | 15,000.0 |
| | | | | EUR | 12,563.8 |
| 2.4.21 | Gender Consultant | CS | LMDC/CS/IC/022 | USD | 10,000.0 |
| | | | | EUR | 8,375.88 |
| 2.4.22 | Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant (International Consultant) | CS | LMDC/CS/IC/023 | USD | 64,000.0 |
| | | | | EUR | 53,605.6 |
| | Total Component 2.4 | | | USD | 818,560.6 |
| | | | | EUR | 685,616.7 |

³ Following rejection of all candidates who expressed their interest for consultancy assignment advertised by NAPR for selection of national consultant for Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant, the Evaluation Committee made decision to re-advertise the assignment internationally or explore the other available options.

⁴ The estimated cost for hiring the international consultant for ICT Readiness Assessment is based on market analysis and the expected higher qualification of the international consultant, as well as reimbursable expenses related to his overseas assignment.

| | | | | | |
|--|---------------------|--|--|------------|-------------------|
| | GRAND TOTAL: | | | USD | 2,970,270. |
| | | | | EUR | 2,486,686. |

| | | | | | | | | | | | | | | | | | | | | | | | |
|---|-------------|---|------|------------------------|-----------------|-----------------------------|------|----------|--|--|--|--|------------|------------|------------|------------|--|--|------------|------------|------------|------------|------------|
| IDIC/NCS/NCB02 / Bathymetric survey for Algeti, Sioni and Tbilisi Reservoirs | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | 0.00 | Canceled | | | | | 2018-02-12 | | 2018-02-17 | | | | 2018-03-19 | 2018-04-18 | 2018-05-09 | 2018-11-05 | |
| IDIC/NCS/NCB01 / Topographic Survey for Tbilisi Kumisi, Kvevno Samgori and Zeda Ruri Irrigation Schemes | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Request for Bids | Open - National | Single Stage - One Envelope | 0.00 | Canceled | | | | | 2017-02-27 | 2017-03-10 | 2017-03-06 | 2017-03-10 | | | 2017-03-27 | 2017-04-18 | 2017-04-10 | 2017-04-17 | 2017-08-15 |
| IDIC/GSH/23 / Bathymetric Survey for Algeti and Tbilisi Reservoirs | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Request for Quotations | Open - National | Single Stage - One Envelope | 0.00 | Canceled | | | | | | | 2019-04-22 | | | | | | 2019-06-17 | 2019-12-14 | |

| CONSULTING FIRMS | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|--|-------------------|---|-------------|------------------------------------|----------------------|---------------|----------------------|----------------------|--------------------|------------|-------------------------------|------------|--|------------|---------------------------------|--------|--|------------|----------------------------------|------------|--|------------|-----------------|------------|---------------------|------------|------------|--------|
| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Terms of Reference | | Expression of Interest Notice | | Short List and Draft Request for Proposals | | Request for Proposals as Issued | | Opening of Technical Proposals / Minutes | | Evaluation of Technical Proposal | | Combined Evaluation Report and Draft Negotiated Contract | | Signed Contract | | Contract Completion | | | |
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| ILMDP/COBS01-2015 / Consulting Services for Supervision of Civil Works to be implemented under Irrigation and Land Market Development Project - Irrigation And Drainage Improvement Component (I LMDP) | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 2,506,926.80 | Signed | | | | | | | | | | | | | 2016-02-03 | | | 2016-02-29 | | | | |
| IDIC/CS/LCS02 / GILMDP Project Financial Audit for 2015-2019 fiscal years | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Least Cost Selection | Open - International | | 36,167.00 | Completed | 2016-11-07 | 2016-11-10 | 2016-11-17 | 2016-11-10 | 2016-12-22 | 2017-01-11 | | | | 2017-01-12 | 2017-02-01 | 2017-02-11 | 2017-02-27 | 2017-03-11 | 2017-03-13 | 2017-03-18 | 2017-03-15 | 2019-07-31 | 2019-12-20 | |
| IDIC/CS/CO5/01 / Strengthening of Designing Capacity and Technical Maintenance of Georgian Amelioration | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Canceled | 2017-12-11 | | 2017-12-25 | | 2018-01-15 | | | | | | | | 2018-02-05 | | 2018-02-12 | | 2019-02-12 | | | |
| IDIC/CS/QCBS03 / Institutional Strengthening of Georgian Amelioration | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 0.00 | Canceled | 2017-11-01 | | 2017-11-15 | | 2017-12-13 | | | | | 2018-01-10 | | 2018-02-09 | 2018-03-02 | | 2018-03-16 | | 2019-09-07 | | | |
| IDIC/CS/CO5/05 / National Technical Assistance | IDA / 54560 | Component 3 Project Management | Post | Consultant Qualification Selection | Open - National | | 0.00 | Canceled | 2018-03-01 | | 2018-03-15 | | 2018-04-19 | | | | | | | | 2018-05-03 | | 2018-05-10 | | 2018-11-06 | | | |
| IDIC/CS/CO5/03 / Independent Dam Safety Assessment and Design and Supervision of Dam Safety Activities for Algeti and Sioni Dams | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - International | | 257,415.49 | Completed | 2017-07-31 | 2017-10-11 | 2017-08-14 | 2017-10-12 | 2017-09-18 | 2018-06-19 | | | | | | | 2017-10-09 | 2018-10-17 | 2017-10-23 | 2018-10-18 | 2019-02-15 | 2020-12-15 | | |
| IDIC/CS/CO5/07 / Design Engineering Consultancy Services | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Canceled | 2017-02-27 | 2017-01-25 | 2017-03-13 | 2017-01-25 | 2017-04-24 | 2017-03-16 | | | | | | | 2017-05-08 | | 2017-05-15 | | 2018-02-09 | | | |
| IDIC/CS/QCBS02 / Preparation of Detailed Engineering Design and Construction Supervision services for Kvevno Samgori, Tbilisi-Kumisi and Zeda Ruri irrigation system's secondary, tertiary and on-farm net | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 3,928,541.41 | Signed | 2017-09-25 | | 2017-10-09 | 2017-10-09 | 2017-11-13 | 2018-08-21 | | | | 2017-12-11 | 2018-10-19 | 2018-01-10 | 2018-12-27 | 2018-01-31 | 2019-01-29 | 2018-02-21 | 2019-01-31 | 2019-08-15 | | |
| IDIC/CS/CO5/08 / Preparation of Training Modules and Conduction of Training Courses | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - International | | 0.00 | Canceled | 2018-10-01 | 2018-10-26 | 2018-10-15 | | 2018-10-29 | | | | | | | | 2018-11-14 | | 2018-11-25 | | 2019-12-31 | | | |
| IDIC/CS/LCS03 / ILMDP Project Financial Audit for 2019-2021 fiscal years | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Least Cost Selection | Open - International | | 21,420.00 | Completed | 2020-01-22 | 2020-01-22 | 2020-02-01 | 2020-01-27 | 2020-03-01 | 2020-02-07 | | | | 2020-03-16 | 2020-02-21 | 2020-03-31 | 2020-03-02 | 2020-04-28 | 2020-03-09 | 2020-05-18 | 2020-03-12 | 2021-07-31 | 2022-05-30 | |
| IDIC/AF/CS/QCBS01 / Feasibility Study for 20 Reservoirs | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Prior | Quality And Cost-Based Selection | Open - International | | 323,475.89 | Signed | 2020-04-10 | 2020-06-09 | 2020-04-24 | 2020-06-30 | 2020-05-22 | 2020-11-25 | | | | 2020-06-19 | 2021-04-14 | 2020-07-04 | 2021-08-03 | 2020-07-18 | 2021-09-30 | 2020-07-25 | 2021-10-14 | 2021-10-28 | | |
| IDIC/AF/CS/CO5/01 / Consultancy Services for Institutional Strengthening of NSMLLUMA | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - International | | 0.00 | Canceled | 2020-04-30 | | 2020-05-14 | | 2020-06-18 | | | | | | | | 2020-07-09 | | 2020-07-23 | | 2021-07-23 | | | |
| IDIC/CS/CO5/09 / Developments, implementation and monitoring of Communication, Social Mobilization and Media Strategy to support the Activities of Water Users Organizations' Development in the ILMD Project areas | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Canceled | 2020-07-19 | 2020-07-20 | 2020-07-26 | | 2020-08-30 | | | | | | | | 2020-09-13 | | 2020-10-11 | | 2022-06-03 | | | |
| IDIC/CS/CO5/09-1 / Strategic planning for facilitation of establishment of the Water Users Organizations (WUO) in the ILMD Project areas | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Canceled | 2020-12-07 | 2021-01-18 | 2020-12-21 | | 2021-01-18 | | | | | | | | 2021-01-25 | | 2021-02-06 | | 2022-09-29 | | | |
| IDIC/AF/CS/LCS04 / Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2022 | IBRD / 90430 | Component 3 Project Management | Post | Least Cost Selection | Open - International | | 0.00 | Canceled | 2022-04-18 | | 2022-05-09 | | 2022-06-06 | | | | | 2022-07-06 | | 2022-07-20 | 2022-08-10 | | 2022-08-31 | | 2023-06-27 | | | |
| IDIC/AF/CS/CO5/02 / Concept for Establishment and Development of an Integrated Database on Land Resources | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Signed | 2021-09-17 | 2021-09-23 | 2021-09-27 | | 2021-11-10 | 2021-11-24 | | | | | | | 2021-12-10 | 2021-12-29 | 2021-12-25 | | 2022-06-05 | | | |
| IDIC/CS/CO5/09-2 / WUO Orientation Communication and In-field Training Program | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Consultant Qualification Selection | Open - National | | 0.00 | Under Implementation | 2022-09-29 | 2022-10-03 | 2022-10-20 | | 2022-11-16 | 2022-12-27 | | | | | | | 2022-11-30 | 2023-01-23 | 2022-12-28 | | 2023-09-24 | | | |
| IDIC/AF/CS/AF/LCS05 / FINANCIAL STATEMENTS AUDIT OF THE IRRIGATION AND LAND MARKET DEVELOPMENT PROJECT ADDITIONAL FINANCING (ILMDPAF) FOR THE YEARS ENDED DECEMBER 31, 2022, DECEMBER 31, 2023 AND JANUARY 31, 2024 (INCLUDING | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Least Cost Selection | Open - National | | 0.00 | Under Review | 2022-12-29 | 2022-12-23 | 2023-01-12 | | 2023-02-02 | | | | | 2023-03-04 | | 2023-03-18 | 2023-04-08 | | 2023-04-29 | | 2024-02-02 | | | |

INDIVIDUAL CONSULTANTS

| Activity Reference No. / Description | Loan / Credit No. | Component | Review Type | Method | Market Approach | Contract Type | Actual Amount (US\$) | Process Status | Teams of Reference | | Invitation to Identify/Selected Consultant | | Draft Negotiated Contract | | Signed Contract | | Contract Completion | |
|---|-------------------|---|-------------|---------------------------------|-----------------|---------------|----------------------|----------------|--------------------|------------|--|------------|---------------------------|------------|-----------------|------------|---------------------|------------|
| | | | | | | | | | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual | Planned | Actual |
| CS/IC10 / Procurement Consultant | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Individual Consultant Selection | Open | | 303,743.89 | Signed | | | | | | 2015-02-25 | | 2015-02-25 | | |
| IDIC/CS/IC/03 / Water Resource and Climate Advisor for Institutional Strengthening of UASCC | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Individual Consultant Selection | Open | | 42,611.12 | Signed | | | | | | 2015-04-24 | | 2015-04-24 | | |
| IDIC/CS/IC/04 / Agricultural Economist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Individual Consultant Selection | Open | | 43,266.65 | Signed | | | | | | 2015-04-23 | | 2015-04-23 | | |
| IDIC/CS/IC/05 / Water Resource Legal Advisor | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Individual Consultant Selection | Open | | 34,272.44 | Signed | | | | | | 2015-05-22 | | 2015-06-15 | | |
| IDIC/CS/IC/01 / Management Operation and Maintenance (MOM) Advisor | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Individual Consultant Selection | Open | | 55,932.00 | Signed | | | | | | 2015-04-24 | | 2015-06-27 | | |
| IDIC/CS/SS/01 / Local-level Water Management Institutions Advisor | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 114,971.33 | Completed | | | | | | | | 2015-07-07 | | 2018-08-01 |
| IDIC/CS/SS/04 / Component Director | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 147,323.87 | Signed | | | | | | | | 2015-07-01 | | |
| IDIC/CS/SS/05 / Financial Manager | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 142,505.96 | Signed | | | | | | | | 2015-07-01 | | |
| IDIC/CS/SS/06 / Accountant and Disbursement Specialist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 111,917.50 | Signed | | | | | | | | 2015-07-01 | | |
| IDIC/CS/SS/02 / Irrigation Policy Specialist and Strategy Team Leader | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 37,366.67 | Completed | | | | | | | | 2015-07-15 | | 2016-12-31 |
| IDIC/CS/IC/14 / Component Coordinator | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Individual Consultant Selection | Open | | 225,460.76 | Terminated | | | | | | 2015-07-08 | | 2015-07-09 | | |
| IDIC/CS/SS/03 / Accounting Software Maintenance Specialist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 39,616.36 | Signed | | | | | | | | 2015-11-15 | | |
| IDIC/CS/SS/08 / Water Resource and Climate Advisor | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 23,862.23 | Signed | | | | | | | | 2016-02-17 | | |
| IDIC/CS/SS/09 / Agricultural Economist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 55,263.33 | Completed | | | | | | | | 2016-02-17 | | 2016-12-31 |
| IDIC/CS/SS/10 / Water Resource Legal advisory services for Institutional Strengthening of GA | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | | 67,587.78 | Completed | | | | | | | | 2016-03-30 | | 2018-01-31 |
| IDIC/CS/IC/29 / Designing advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience) | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 45,076.00 | Terminated | 2016-10-10 | 2016-09-20 | 2016-11-19 | 2016-10-26 | 2016-12-03 | 2016-10-28 | 2016-12-17 | 2016-11-01 | 2017-12-17 | |
| IDIC/CS/SS/13 / Team Leader for finalization of Irrigation Strategy | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | | 20,256.67 | Completed | 2016-10-24 | 2016-10-24 | 2016-11-03 | 2016-11-04 | | | 2016-11-24 | 2016-11-18 | 2017-05-23 | 2017-05-31 |
| IDIC/CS/IC/17 / PPMD Engineer 2 | IDA / 54560 | Component 3 Project Management | Post | Individual Consultant Selection | Open | | 127,612.34 | Signed | 2017-02-20 | 2017-02-06 | 2017-03-18 | 2017-02-13 | 2017-03-25 | 2017-02-13 | 2017-03-30 | 2017-02-13 | 2019-07-28 | |
| IDIC/CS/IC/21 / Environmental Specialist | IDA / 54560 | Component 3 Project Management | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2018-01-11 | | 2018-02-13 | | 2018-02-27 | | 2018-03-04 | | 2019-03-04 | |
| IDIC/CS/IC/30 / Agricultural Economics advisory services for Institutional Strengthening of Georgian Amelioration (Co-consultant with international experience) | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 45,217.60 | Completed | 2017-02-27 | 2017-02-22 | 2017-03-30 | 2017-03-22 | 2017-04-09 | 2017-03-31 | 2017-04-12 | 2017-03-31 | 2018-01-07 | 2018-12-30 |
| IDIC/CS/IC/32 / Local Consultant for Preparation of Georgian National Drainage Strategy | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 7,069.67 | Completed | 2017-04-17 | 2017-03-30 | 2017-05-16 | 2017-05-01 | 2017-05-23 | 2017-05-01 | 2017-05-24 | 2017-05-01 | 2017-08-22 | 2017-09-30 |
| IDIC/CS/IC/33 / Regional Advisor to the Georgian Amelioration (GA) for Water Users Organizations (WUO) strategy development | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 142,426.00 | Signed | 2017-09-25 | 2017-09-13 | 2017-10-24 | 2017-11-08 | 2017-11-03 | 2017-11-10 | 2017-11-08 | 2017-11-10 | 2019-02-01 | |
| IDIC/CS/IC/34 / Consultant for supervision of implementation of civil works under Batch 1 for Zeda Ru, Kveneti Sarigari and Tobi-Kumisi Irrigation Schemes in compliance with the ESMP and ENPs and consultations for Drainage Strategy | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 13,136.62 | Completed | 2017-09-25 | 2017-09-28 | 2017-10-13 | 2017-10-05 | 2017-10-20 | 2017-10-05 | 2017-10-21 | 2017-10-06 | 2018-07-08 | 2018-07-31 |
| IDIC/CS/IC/35 / Team Leader for Water Users Development Support Unit | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 31,593.25 | Completed | 2018-01-22 | | 2018-02-18 | | 2018-02-23 | | 2018-02-26 | 2018-06-12 | 2018-08-25 | 2020-03-31 |
| IDIC/CS/IC/36 / Assistant Procurement Consultant | IDA / 54560 | Component 3 Project Management | Post | Individual Consultant Selection | Open | | 114,041.17 | Signed | 2018-01-08 | 2018-01-05 | 2018-01-23 | | 2018-01-26 | | 2018-01-27 | 2018-01-15 | 2019-07-21 | |
| IDIC/CS/IC/37 / Senior Specialist for irrigation engineering, operation and maintenance of Water Users Development Support Unit | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 20,946.14 | Completed | 2018-01-22 | | 2018-02-18 | | 2018-02-23 | | 2018-02-26 | 2018-06-15 | 2018-08-25 | 2020-03-31 |
| IDIC/CS/IC/26 / Preparation of Environment Management Plan for Batch 2 | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | | 0.00 | Canceled | 2017-11-15 | | 2017-12-18 | | 2018-01-01 | | 2018-01-06 | | 2018-03-07 | |

| | | | | | | | | | | | | | | | | | |
|--|--------------|---|-------|---------------------------------|-----------------|-----------|----------------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|------------|
| IDIC/CS/IC31 / Complete legislative Framework analysis regarding agricultural land in Georgia | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2017-04-03 | 2017-05-04 | 2017-05-02 | | 2017-05-12 | | 2017-05-15 | | 2017-07-14 | |
| IDIC/CS/SS5/14 / Accountant and Disbursement Specialist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 47,414.85 | Signed | 2018-03-20 | | 2018-03-30 | | | | 2018-05-06 | 2019-03-01 | 2018-11-02 | |
| IDIC/CS/SS5/15 / International Lead-Consultant Irrigation and Drainage | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 56,679.33 | Completed | 2018-03-29 | | 2018-04-02 | | | | 2018-04-09 | 2018-04-05 | 2018-10-06 | 2018-10-05 |
| IDIC/CS/IC39 / Deputy Team leader for Water Users Development Support Unit | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 20,485.79 | Completed | 2018-05-16 | | 2018-06-13 | | 2018-06-18 | 2018-10-17 | 2018-06-21 | 2018-10-01 | 2018-12-21 | 2020-03-31 |
| IDIC/CS/IC40 / Water management Specialist Water Users Development Support Unit | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 16,797.65 | Completed | 2018-05-18 | | 2018-06-23 | | 2018-06-28 | | 2018-07-01 | 2018-11-16 | 2018-12-31 | 2020-03-31 |
| IDIC/CS/IC41 / Regional Team Leader for Water Users Development Support Unit for T-bisi-Kumisi | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 17,564.20 | Completed | 2018-05-18 | | 2018-06-23 | | 2018-06-28 | 2018-09-28 | 2018-07-01 | 2018-10-01 | 2018-12-31 | 2020-03-31 |
| IDIC/CS/IC42 / Regional Team Leader for Water Users Development Support Unit for Zeda Ru | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 17,564.20 | Completed | 2018-05-18 | | 2018-06-23 | | 2018-06-28 | 2018-09-28 | 2018-07-01 | 2018-10-01 | 2018-12-31 | 2020-03-31 |
| IDIC/CS/IC43 / Regional Team Leader for Water Users Development Support Unit for Zemo Samgori | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 17,559.25 | Completed | 2018-05-18 | | 2018-06-23 | | 2018-06-28 | 2018-09-28 | 2018-07-01 | 2018-10-01 | 2018-12-31 | 2020-03-31 |
| IDIC/CS/IC44 / Regional Team Leader for Water Users Development Support Unit for Kvevo Samgori | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2018-05-18 | | 2018-06-23 | | 2018-06-28 | | 2018-07-01 | | 2018-12-31 | |
| IDIC/CS/SS5-16 / Water Resource Legal advisory services for Institutional Strengthening of GA | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Prior | Direct Selection | Direct | 0.00 | Canceled | 2018-06-19 | | 2018-06-19 | | | | 2018-06-27 | | 2019-06-27 | |
| IDIC/CS/SS5-16/1 / Water Resource Legal advisory services for Institutional Strengthening of GA | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 46,741.10 | Completed | 2018-06-22 | | 2018-06-22 | | | | 2018-06-30 | 2018-07-02 | 2019-06-30 | 2021-12-30 |
| IDIC/CS/SS5/17 / Local-Level Water Management Institutions Advisor | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 84,370.00 | Completed | 2018-09-28 | | 2018-10-05 | | | | 2018-11-01 | 2018-11-08 | 2020-01-11 | 2021-12-30 |
| IDIC/CS/SS5/18 / Training Course for GA | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 3,915.38 | Completed | 2019-02-08 | 2019-02-20 | 2019-02-15 | | | | 2019-03-22 | 2019-02-20 | 2019-07-20 | 2019-12-31 |
| IDIC/CS/SS5/19 / Local Environmental and Social Specialist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 40,588.29 | Signed | 2019-04-03 | 2019-06-18 | 2019-04-07 | | | | 2019-04-18 | 2019-06-19 | 2019-12-30 | |
| IDIC/CS/IC38 / Financial Manager | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open | 0.00 | Canceled | 2018-03-25 | | 2018-05-01 | | 2018-05-22 | | 2018-06-26 | | 2018-12-23 | |
| IDIC/CS/SS5/20 / Mid-term Survey for Irrigation and Drainage Improvement Component 1 | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 34,741.20 | Completed | 2019-11-04 | 2019-11-19 | 2019-11-10 | 2019-11-22 | | | 2019-12-12 | 2020-01-20 | 2020-06-09 | 2021-02-24 |
| IDIC/CS/SS5/21 / Procurement Consultant | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 39,200.00 | Terminated | 2020-06-02 | 2020-06-03 | 2020-06-02 | 2020-06-02 | | | 2020-06-05 | 2020-06-03 | 2020-09-03 | |
| IDIC/CS/SS5/22 / Project Engineer (Individual Consultant) | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 42,500.00 | Signed | 2021-01-18 | 2021-01-21 | 2021-01-22 | 2021-01-22 | | | 2021-01-30 | 2021-02-01 | 2022-09-22 | |
| IDIC/CS/IC45 / International dam and dam safety specialist | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Limited | 0.00 | Canceled | 2021-04-05 | 2021-04-01 | 2021-04-10 | 2021-04-07 | 2021-04-24 | | 2021-05-15 | | 2022-09-27 | |
| IDIC/AF/CS/SS5/23 / Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2020 and 2021 | IBRD / 90430 | Component 3 Project Management | Post | Direct Selection | Direct | 8,437.00 | Completed | 2021-04-08 | 2021-04-06 | 2021-04-12 | 2021-04-08 | | | 2021-04-30 | 2021-04-14 | 2022-06-24 | 2022-05-30 |
| IDIC/AF/CS/IC45 / International dam and dam safety specialist | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Limited | 55,814.00 | Signed | 2021-05-03 | 2021-05-03 | 2021-05-08 | 2021-05-19 | 2021-05-22 | 2021-06-04 | 2021-06-12 | 2021-06-04 | 2022-09-25 | |
| IDIC/CS/SS5/24 / Georgian Irrigation and Land Market Project (GLDMP) Baseline Survey | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 17,187.30 | Completed | 2022-02-10 | 2022-02-09 | 2022-02-16 | 2022-03-16 | | | 2022-03-04 | 2022-03-18 | 2022-06-02 | 2022-06-18 |
| IDIC/CS/IC46 / Local expert for preparation of ESF (environmental and social framework) for GRAIL Project. | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Limited | 0.00 | Canceled | 2022-04-19 | 2022-06-03 | 2022-04-24 | | 2022-05-01 | | 2022-05-05 | | 2022-10-02 | |
| IDIC/CS/SS5/25 / Senior Engineer | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct | 10,790.00 | Signed | 2022-05-16 | 2022-05-19 | 2022-05-17 | 2022-05-20 | | | 2022-05-20 | 2022-05-29 | 2023-08-31 | |
| IDIC/CS/IC47 / International expert for PFMA | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Limited | 0.00 | Under Implementation | 2022-07-08 | 2022-09-16 | 2022-07-13 | 2023-02-22 | 2022-08-03 | 2023-03-16 | 2022-08-27 | | 2022-09-15 | |
| IDIC/AF/IC47 / Component Coordinator | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Open - National | 0.00 | Under Implementation | 2022-08-16 | 2022-08-16 | 2022-09-22 | 2022-09-19 | 2022-09-27 | 2022-10-05 | 2022-10-13 | | 2023-09-30 | |
| IDIC/CS/IC46-1 / Local expert for preparation of Resettlement Policy Framework, Stakeholder Engagement Plan and Environmental and Social Management Framework for GRAIL Project. | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Limited | 0.00 | Under Implementation | 2022-09-23 | 2022-09-23 | 2022-09-24 | | 2022-10-01 | | 2022-10-22 | | 2023-03-21 | |
| IDIC/CS/IC46-2 / Local expert for preparation of Environmental and Social Management Framework and Labor Management Procedure for GRAIL Project. | IDA / 54560 | Component 1 Irrigation and Drainage Improvement | Post | Individual Consultant Selection | Limited | 0.00 | Under Implementation | 2022-09-23 | 2022-09-23 | 2022-09-24 | | 2022-10-01 | | 2022-10-22 | | 2023-03-21 | |

| | | | | | | | | | | | | | | | | | | |
|--|--------------|---|------|------------------|-------------------|--|------|----------------------|------------|------------|------------|------------|--|--|------------|--|------------|--|
| IDIC/CS/AF/SSS/25 / End-line Survey | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct - National | | 0.00 | Under Implementation | 2023-02-06 | 2023-02-02 | 2023-02-16 | 2023-02-10 | | | 2023-03-31 | | 2023-06-30 | |
| IDIC/CS/AF/SSS/26 / Pilot Project on the Development and Establishment of an Integrated Database | IBRD / 90430 | Component 1 Irrigation and Drainage Improvement | Post | Direct Selection | Direct - National | | 0.00 | Under Implementation | 2023-03-08 | 2023-03-10 | 2023-03-10 | 2023-03-24 | | | 2023-03-22 | | 2023-07-22 | |