


PMR Public Report

Operation Number	SU-L1057	Chief of Operations Validation Date	03/29/23
Year- PMR Cycle	Second period Jan-Dec 2022	Division Chief Validation Date	04/25/23
Last Update	03/28/23	Country Representative Validation Date	04/27/23
PMR Validation Stage	Validated by Representative		

Basic Data			
Operation Profile			
Operation Name	Improving Transport Logistics and Competitiveness in Suriname	Loan Number	4828/OC-SU
Executing Agency	MINISTRY OF PUBLIC WORKS	Sector/Subsector	TRANSPORT-PORT INFRASTRUCTURE
Team Leader	GUERRERO, PABLO	Overall Stage	Disbursing (From eligibility until all the Operations are closed)
Operation Type	Loan Operation	Country	Suriname
Lending Instrument	Investment Loan	Convergence related Operation(s)	
Borrower	REPUBLIC OF SURINAME		
Environmental and Social Safeguards			
Impacts Category	B	Was/Were the objective(s) of this operation reformulated?	NO
Safeguard Performance Rating		Date of approval	
Safeguard Performance Rating - Rationale			

Financial Data									
	Total Cost and Source					Available Funds (US\$)			
Operations	Original IDB	Current IDB	Local Counterpart	Co-Financing / Country	Total Original Cost	Current IDB	Disb. Amount to Date	% Disbursed	Undisbursed Amount
SU-L1057	45,000,000	45,000,000	0	0	45,000,000	45,000,000	2,161,108	4.80%	42,838,892
Aggregated	45,000,000	45,000,000	0	0	45,000,000	45,000,000	2,161,108	4.80%	42,838,892
Expense Categories by Loan Contract (cumulative values)									



Please note that inactive indicators and outputs are not displayed; totals in the actual cost table may not match the sum of the cost of the outputs displayed, due to the cost of inactive outputs.

RESULTS MATRIX

General Development Objectives

General Development Objectives Nbr. 0: Suriname’s quality of ports

Observation:

Indicator		Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement	EOP 2024	
0.0	Suriname’s quality of ports	Index	4.4	2014	2023	P	4.6
						A	-

Details

Means of Verification: Global Competitiveness Report – World Economic Forum

Observations:

The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO): No

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

General Development Objectives Nbr. 1: Trading Across Borders

Observation:

Indicator		Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement	EOP 2024	
1.0	Trading Across Borders Ranking (out of 190)	position	87	2018	2023	P	85
						A	-

Details

Means of Verification: Doing Business Survey

Observations:

The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO): No

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

General Development Objectives Nbr. 3: Cost to import (Border Compliance)

Observation:

Indicator		Unit of Measure	Baseline	Baseline Year	Expected Year of Achievement	EOP 2024	
3.0	Cost to import (Border Compliance)	USD	658	2019	2023	P	647.2
						A	-

Details

Means of Verification: Doing Business Survey

Observations:

The General Development Objective indicator target is expected to be observed by the operation's "Fully Justified" date in Convergence (CO): No

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

RESULTS MATRIX

Specific Development Objectives

Specific Development Objectives Nbr. 1: Reduction in cargo operations time

Observation: Average time for cargo operation will be calculated based on the same procedures considered to calculate the baseline. The import process is the one presenting benefit if the inspection is carried out before the truck arrival.

Indicator		Unit of Measure	Baseline	Baseline Year		2024	EOP 2024
1.0	Average time for cargo operations of trucks at the port	Minutes	300	2018	P	-	120
					A	-	-

Details

Means of Verification: Field study

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Specific Development Objectives Nbr. 2: Reduction in travel time for road users

Observation: For the baseline, the software Vissim was used. Software with similar capabilities will be used for the ex-post evaluation

Indicator		Unit of Measure	Baseline	Baseline Year		2024	EOP 2024
2.0	Average travel time along the section Van 't Hogerhuysstraat (between Latourweg and Molenpad) from south to north	Minutes	12	2018	P	-	9
					A	-	-

Details

Means of Verification: Field study

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Indicator		Unit of Measure	Baseline	Baseline Year		2024	EOP 2024
2.1	Average travel time along the section Van 't Hogerhuysstraat (between Latourweg and Molenpad) from north to south	Minutes	11	2018	P	-	9
					A	-	-

Details

Means of Verification: Field study

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Indicator		Unit of Measure	Baseline	Baseline Year		2024	EOP 2024
2.2	Average travel time in Willem Campagnestraat circuit	Minutes	9	2018	P	-	6
					A	-	-

Details

Means of Verification: Field study

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Indicator		Unit of Measure	Baseline	Baseline Year	2024		EOP 2024
2.3	Average travel time in Latourweg, Molenpad, and Jules Wijdenboschbrug circuits	Minutes	13	2018	P	-	8
					A	-	-
Details							
Means of Verification: Field study							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			
Specific Development Objectives Nbr. 3: Reduction in generalized travel costs for road users							
Observation: The costs quantified were the VTT and the VOC, using parameters for Suriname VTT estimated using the methodology World Bank methodology. This model was further developed by the Mexican Transport Institute to propose a time valuing estimation based on the working time spent on transport and the leisure time spent on transport. This method considers the minim wage, the number of average working hours in a week by employed citizens and an adjustment factor based on the times the minimum wage is earned by a vehicle type occupant VOC based on parameters of fuel consumption by vehicle type per average speed and non-fuel related costs by vehicle type per kilometer. These inputs were obtained from the California Life-Cycle Benefit-Cost Analysis Model for the 2018 BUILD Applications							
Indicator		Unit of Measure	Baseline	Baseline Year	2024		EOP 2024
3.0	Generalised Travel Costs (GTC) in section Van ‘t Hogerhuysstraat (between Latourweg and Molenpad) South to north - CAR	US\$/km	0.28	2018	P	-	.21
					A	-	-
Details							
Means of Verification: Ex post CBA							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			
Indicator		Unit of Measure	Baseline	Baseline Year	2024		EOP 2024
3.2	Generalised Travel Costs (GTC) in section Van ‘t Hogerhuysstraat (between Latourweg and Molenpad) South to north - BUS	US\$/km	1.04	2018	P	-	.76
					A	-	-
Details							
Means of Verification: Ex post CBA							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			
Indicator		Unit of Measure	Baseline	Baseline Year	2024		EOP 2024
3.3	Generalised Travel Costs (GTC) in section Van ‘t Hogerhuysstraat (between Latourweg and Molenpad) South to north - TRUCK	US\$/km	0.23	2018	P	-	.19
					A	-	-
Details							
Means of Verification: Ex post CBA							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024	
3.4	Generalised Travel Costs (GTC) in section Van 't Hogerhuysstraat (between Latourweg and Molenpad) South to north - MOTO		US\$/km	0.14	2018	P	-	.11
						A	-	-
Details								
Means of Verification: Ex post CBA								
Observations:								
Evaluation Methodology: -								
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator				
Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024	
3.4	GTC in section Van 't Hogerhuysstraat (between Latourweg and Molenpad) North to south - CAR		US\$/km	0.24	2019	P	-	.2
						A	-	-
Details								
Means of Verification: Ex post CBA								
Observations:								
Evaluation Methodology: -								
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator				
Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024	
3.5	GTC in section Van 't Hogerhuysstraat (between Latourweg and Molenpad) North to south - BUS		US\$/km	0.9	2018	P	-	.76
						A	-	-
Details								
Means of Verification: Ex post CBA								
Observations:								
Evaluation Methodology: -								
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator				
Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024	
3.6	GTC in section Van 't Hogerhuysstraat (between Latourweg and Molenpad) North to south - TRUCK		US\$/km	0.22	2018	P	-	.19
						A	-	-
Details								
Means of Verification: Ex post CBA								
Observations:								
Evaluation Methodology: -								
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator				
Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024	
3.7	GTC in section Van 't Hogerhuysstraat (between Latourweg and Molenpad) North to south - MOTO		US\$/km	0.13	2018	P	-	.11
						A	-	-
Details								
Means of Verification: Ex post CBA								
Observations:								
Evaluation Methodology: -								

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator				

Means of Verification: Ex post CBA

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator					
Indicator					Unit of Measure	Baseline	Baseline Year	2024	EOP 2024
3.9	GTC along Willem Campagnestraat circuit - BUS			US\$/km	0.96	2018	P	-	.7
							A	-	-
Details									

Means of Verification: Ex post CBA

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator					
Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024		
3.10	GTC along Willem Campagnestraat circuit - TRUCK			US\$/km	0.22	2018	P	-	.18
							A	-	-
Details									

Means of Verification: Ex post CBA

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator					
Indicator		Unit of Measure			Baseline	Baseline Year	2024		EOP 2024
3.11	GTC along Willem Campagnestraat circuit - MOTO			US\$/km	0.14	2018	P	-	.1
							A	-	-
Details									

Means of Verification: Ex post CBA

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator					
Indicator				Unit of Measure	Baseline	Baseline Year	2024	EOP 2024	
3.12	GTC along other access (Latourweg, Molenpad, and Jules Wijdenboschbrug) - CAR			US\$/km	0.28	2018	P	-	.2
							A	-	-

Details							
Means of Verification: Ex post CBA							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

Means of Verification: Ex post CBA									
Observations:									
Evaluation Methodology: -									
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator					
Indicator		Unit of Measure		Baseline	Baseline Year	2024	EOP 2024		
3.14	GTC along other access (Latourweg, Molenpad, and Jules Wijdenboschbrug) - TRUCK			US\$/km	0.22	2018	P	-	.19
							A	-	-
Details									

Means of Verification: Ex post CBA

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator				

Means of Verification: Ex post CBA							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

Specific Development Objectives Nbr. 4: Institutional Strengthening

Observation: Certification will be given to participants who pass a minimum score in the course’s tests

	Indicator	Unit of Measure	Baseline	Baseline Year		2024	EOP 2024
4.0	Ministry of Public Works, Transport and Communication (MPWT&C) and Road Authority strengthened in road asset management and project management	Public employees trained	0	2018	P	-	30
					A	-	-
Details							

Means of Verification: Training reports							
Observations:							
Evaluation Methodology: -							
Pro-Gender	No	Pro-Ethnicity	No	CRF indicator			

Means of Verification: Training reports

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Observation: Pro-gender

Means of Verification: Reports from the port operators

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

Observation:

Means of Verification: Reports from the port operators

Observations:

Evaluation Methodology: -

Pro-Gender	No	Pro-Ethnicity	No	CRF indicator	

OUTPUTS: ANNUAL PHYSICAL AND FINANCIAL PROGRESS

Component Nbr. 1 Port interventions

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
1.01	Logistic center built	ha	P	-	1.53	1,230,236	2,050,000
			P (a)	1.53	1.53	1,400,000	2,050,000
			A	-	-	8,485	8,485
1.02	Access control system installed	system	P	-	1	147,000	210,000
			P (a)	-	1	-	210,000
			A	-	-	-	-
1.03	Port Community System implemented	system	P	1	1	1,320,000	2,200,000
			P (a)	-	1	70,000	2,200,000
			A	-	-	41,980	71,980

Component Nbr. 2 Road interventions

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
2.01	Primary urban roads rehabilitated	Km	P	3	8	4,003,126	26,600,000
			P (a)	-	8	2,700,000	26,600,000
			A	-	-	256,218	258,474
2.02	Bridge over Saramacca channel at Van’t Hogerhuysstraat built	m	P	120	240	511,319	9,600,000
			P (a)	-	240	300,000	9,600,000
			A	-	-	-	-

Component Nbr. 3 Institutional Strengthening

				PHYSICAL PROGRESS		FINANCIAL PROGRESS	
	Output	Unit of Measure		2022	EOP 2024	2022	EOP 2024
3.01	Road asset management system in operation	system	P	1	1	100,000	200,000
			P (a)	-	1	100,000	200,000
			A	-	-	-	-
3.02	Technical Training implemented	#	P	1	5	80,000	400,000
			P (a)	1	5	100,000	400,000
			A	1	3	75	20,134
3.03	Programs to improve the participation of women in logistics services, implemented	#	P	2	6	26,667	100,000
			P (a)	2	6	26,000	100,000
			A	2	2	40,322	40,322

Other Cost				
	Project administration	P	379,000	1,895,000
		P (a)	380,000	1,767,534
		A	252,534	552,909
	Monitoring and Evaluation	P		25,000
		P (a)		25,000
		A	0	0
	External audits	P	16,000	80,000
		P (a)	24,000	72,289
		A	16,289	20,460
	Contingencies	P		1,640,000
		P (a)		1,775,177
		A	0	0
Total Cost				
	Total Cost	P	7,813,348	45,000,000

	Total Cost	P (a)	5,100,000	45,000,000
		A	615,903	972,764

No information available for this section

RISKS AND PLANNED RESPONSES

Risk ID	Risk Status		Risk Taxonomy
1	Inactive		Governance Framework
	Response Actions		
	1.01	Management Strategy	Status
		AVOID	COMPLETE
	1.02	Management Strategy	Status
		MITIGATE	COMPLETE

Risk ID	Risk Status		Risk Taxonomy
2	Inactive		Internal Processes
	Response Actions		
	2.01	Management Strategy	Status
		MITIGATE	COMPLETE

Risk ID	Risk Status		Risk Taxonomy
3	Inactive		Governance Framework
	Response Actions		
	3.01	Management Strategy	Status
		MITIGATE	ACTIVE
	3.02	Management Strategy	Status
		MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
4	Active		Internal Processes
	Response Actions		
	4.01	Management Strategy	Status
		MITIGATE	ACTIVE
	4.02	Management Strategy	Status
		MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
5	Active		Planning
	Response Actions		
	5.01	Management Strategy	Status
		MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
6	Active		Political Environment
	Response Actions		
	6.01	Management Strategy	Status
		MITIGATE	ACTIVE

Risk ID	Risk Status		Risk Taxonomy
7	Materialized		Economic and Financial Environment
	Response Actions		
	7.01	Management Strategy	Status
		MITIGATE	ACTIVE

IMPLEMENTATION STATUS AND LEARNING

Lesson Learned - Categories
Project Management Capacity
Project Design
Intra/Inter Coordination
Stakeholder Priorities
Cost and Budgetary Aspects
Project Monitoring & Evaluation