

PROCUREMENT PLAN

Basic Data

Project Name: Power Transmission Improvement Project	
Project Number: 46390-002	Approval Number: 3330
Country: Republic of the Union of Myanmar	Executing Agency: Ministry of Electricity and Energy
Project Financing Amount: US\$ 83,300,000 ADB Financing: US\$ 80,000,000 Cofinancing (ADB Administered): Non-ADB Financing: US\$ 3,300,000	Implementing Agency: N/A Project Closing Date: 31 December 2019
Date of First Procurement Plan: 23 November 2015	Date of this Procurement Plan: 23 November 2015, Version 0

A. Methods, Thresholds, Review and 18-Month Procurement Plan

1. Procurement and Consulting Methods and Thresholds

Except as the Asian Development Bank (ADB) may otherwise agree, the following process thresholds shall apply to procurement of goods and works.

Procurement of Goods and Works		
Method	Threshold	Comments
International Competitive Bidding for Works	US\$ 3,000,000 and Above	Including plant
Government Procedure for Works	US\$ 1 and Above	For contract package financed by the Government

Consulting Services	
Method	Comments
Quality- and Cost-Based Selection for Consulting Firm	Prior

2. Goods and Works Contracts Estimated to Cost \$1 Million or More

The following table lists goods and works contracts for which the procurement activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
Package 1	Design, supply, installation and commissioning of 230 kv transmission lines from Thida to Thaketa and from Thaketa to Kyaikasan	9,538,000.00	ICB	Prior	1S1E	Q2 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: Y Advance Contracting: Y Bidding Document: Plant Comments: To be financed by ADB
Package 2	Design, supply, installation and commissioning of extension of Thaketa substation; upgrade of Kyaikasan substation,	49,961,000.00	ICB	Prior	1S1E	Q2 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: Y

	and new South Okkalapa, and West University substations						Advance Contracting: Y Bidding Document: Plant Comments: To be financed by ADB
--	---	--	--	--	--	--	--

3. Consulting Services Contracts Estimated to Cost \$100,000 or More

The following table lists consulting services contracts for which the recruitment activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
PIC	Project Implementation Consultant	4,348,000.00	QCBS	Prior	Q3 / 2015	FTP	Assignment: International Quality-Cost Ratio: 90:10 Advance Contracting: Y Comments: To be financed by ADB

4. Goods and Works Contracts Estimated to Cost Less than \$1 Million and Consulting Services Contracts Less than \$100,000 (Smaller Value Contracts)

The following table lists smaller-value goods, works and consulting services contracts for which the activity is either ongoing or expected to commence within the next 18 months.

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
None								

Consulting Services								
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None								

B. Indicative List of Packages Required Under the Project

The following table provides an indicative list of goods, works and consulting services contracts over the life of the project, other than those mentioned in previous sections (i.e., those expected beyond the current period).

Goods and Works							
Package Number	General Description	Estimated Value	Estimated Number of	Procurement Method	Review (Prior/Post)	Bidding Procedure	Comments

		(cumulative)	Contracts				
None							

Consulting Services							
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Review (Prior/Post)	Type of Proposal	Comments
None							

C. Non-ADB Financing

The following table lists goods, works and consulting services contracts over the life of the project, financed by Non-ADB sources.

Goods and Works				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Comments
Access roads and staff housing	2,200,000.00	1	GP	To be financed by the Government

Consulting Services				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Comments
None				

