

Procurement Plan

I. General

2. **Bank's approval Date of the procurement Plan: March 17, 2017**
3. **Date of General Procurement Notice: February 14, 2017**
4. **Period covered by this procurement plan: March 2017 to Feb 2018**

II. Goods, Works, Consultant and Non-Consulting Services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Type of Procurement	Prior Review Threshold (PRT) US\$ (Millions)	Comments
1.	Works (Including turnkey, supply & installation of plant and equipment and PPP)	10	Substantial
2.	(Goods; Information Technology & Non-Consulting Services)	2	Substantial
3.	Consultant Services (Firms)	1	Substantial
4.	Consultant Services (Individual Consultants)	0.3	Substantial

2. **Prequalification.** NA
3. **Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines:** NA
4. **Reference to (if any) Project Operational/Procurement Manual:** Available in Project files
5. **Any Other Special Procurement Arrangements** NA
6. **Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$300,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
7. All TORs for the procurement of consultants services irrespective of the estimated cost of the assignment shall be reviewed and cleared by the TTL
8. Operating expenditures are neither subject to the Procurement and Consultant Guidelines nor prior or post reviews. Operating expenditures are normally verified by TTLs and FM specialists and obtained using the Borrower's national procurement and administrative procedures.
9. Renewal or extension of individual consultants contracts hired for technical assistance and which are intended for a long-term period but signed for an initial period shorter than the duration of the project, and that have been prior reviewed, do not require procurement clearance if there is no substantial change in the terms and conditions of the contract.

March 17, 2017

PROCUREMENT PLAN Kenya : Northeastern Transport Improvement Project

General Information

Country:	Kenya	Bank / Approval Date of the Original Procurement Plan:	2016-12-08
Project ID:	P161305	Revised Plan Date(s): (comma delineated, leave blank if none)	2018-08-10
Project Name:	Northeastern Transport Improvement Project	GNP Date:	2017-02-14
Loan / Credit No.:	IDA / V0630		
Executing Agency(ies):	Kenya National Highways Authority		

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
KE-KENHA-4313-CW-RFB / Upgrading of Isiolo - Kula Mawe Road. Approximately 77km			Prior	Request for Bids	Open - International	Single Stage - One Envelope		77,000,000.00	0.00	Pending Implementation					2017-10-02							2017-12-06			2018-02-04			2018-03-11			2021-02-23

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-KENHA-4641-CS-LCS / Consulting services for design review and preparation of safeguards documents for the Kulamawe - Modogashe section of the Isiolo - Mandera road			Prior	Least Cost Selection	Open - International		800,000.00	0.00	Under Implementation	2017-01-16	2017-01-16	2017-01-23	2017-01-30					2017-03-06	2017-03-24	2017-03-20		2017-04-17		2017-05-01		2017-10-28	
KE-KENHA-4642-CS-LCS / Consulting services for design review and preparation of safeguards documents for the Modogashe - Samatar section of the Isiolo - Mandera road	IDA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Least Cost Selection	Open - International		800,000.00	0.00	Under Implementation	2017-01-16	2017-01-16	2017-01-23	2017-01-30					2017-03-06	2017-03-24	2017-03-20	2017-08-07	2017-04-17		2017-05-01		2017-10-28	
KE-KENHA-4645-CS-LCS / Consulting services for design review and preparation of safeguards documents for the Elwak - Rhamu section of the Isiolo - Mandera road			Prior	Least Cost Selection	Open - International		800,000.00	0.00	Under Implementation	2017-01-16	2017-01-16	2017-01-23	2017-01-30					2017-03-06	2017-03-24	2017-03-20		2017-04-17		2017-05-01		2017-10-28	
KE-KENHA-4640-CS-LCS / Consulting services for engineering design review and preparation of safeguards documentation for the Isiolo - Kulamawe section of the Isiolo - Mandera road			Prior	Least Cost Selection	Open - International		800,000.00	0.00	Under Implementation	2017-01-25	2017-03-16	2017-01-25	2017-03-24					2017-03-15	2017-03-24	2017-03-29		2017-04-19		2017-05-03		2017-10-30	
KE-KENHA-4643-CS-LCS / Consulting services for design review and preparation of safeguards documents for the Waji - Koutulo section of the Isiolo - Mandera road	IDA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Least Cost Selection	Open - International		800,000.00	0.00	Under Implementation	2017-01-16	2017-04-06	2017-01-16	2017-01-23					2017-03-06		2017-03-20	2017-06-29	2017-04-17		2017-05-01		2017-10-28	
KE-KENHA-4644-CS-LCS / Consulting services for design review and preparation of safeguards documents for the Kubulo - Elwak section of the Isiolo - Mandera road			Prior	Least Cost Selection	Open - International		800,000.00	0.00	Under Implementation	2017-01-16	2017-03-16	2017-01-16	2017-01-23	2017-03-24				2017-03-06	2017-03-24	2017-03-20		2017-04-17		2017-05-01		2017-10-28	
KE-KENHA-29074-CS-QCBS / Consulting services for Construction Supervision of the Kulamawe - Modogashe section of Isiolo-Mandera Road	IDA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		6,000,000.00	0.00	Under Implementation	2017-09-25	2018-08-08	2017-10-16		2018-01-01				2018-02-26		2018-04-16		2018-05-21		2018-07-30		2022-07-29	
KE-KENHA-29083-CS-QCBS / Consulting services for Construction Supervision of the Isiolo - Kulamawe Road section of Isiolo - Mandera Road	IDA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		5,000,000.00	0.00	Under Implementation	2017-09-25	2018-08-08	2017-10-16		2018-01-01				2018-02-26		2018-04-16		2018-05-21		2018-07-30		2022-07-29	
KE-KENHA-29111-CS-QCBS / Consulting services for Construction Supervision Modogashe - Samatar road section	IDA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		6,000,000.00	0.00	Pending Implementation	2017-09-25		2017-10-16		2018-01-01				2018-02-26		2018-04-16		2018-05-21		2018-07-30		2022-07-29	
KE-KENHA-29127-CS-QCBS / Consulting services for Construction Supervision Samatar - Waji road section of Isiolo - Mandera Road	IDA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		5,000,000.00	0.00	Pending Implementation	2017-09-25		2017-10-16		2018-01-01				2018-02-26		2018-04-16		2018-05-21		2018-07-30		2022-07-29	

KE-KENHA-29131-CS-QCBS / Consultancy services for Construction Supervision of Wajir - Kulufo road section	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		6,000,000.00	0.00	Under Implementation	2017-09-25	2018-08-07	2017-10-16	2018-01-01			2018-02-26	2018-04-16	2018-05-21	2018-07-30	2022-07-29
KE-KENHA-29132-CS-QCBS / Consultancy services for Construction Supervision of Kulufo - Elwak road section	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		5,000,000.00	0.00	Under Implementation	2017-09-25	2018-08-08	2017-10-16	2018-01-01			2018-02-26	2018-04-16	2018-05-21	2018-07-30	2022-07-29
KE-KENHA-29134-CS-QCBS / Consultancy Services for Design and Construction Supervision of Weighbridges on the Isiolo - Wajir - Mandera road section	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Quality And Cost-Based Selection	Open - International		6,000,000.00	0.00	Pending Implementation	2017-09-25		2017-10-16	2018-01-01			2018-02-26	2018-04-16	2018-05-21	2018-07-30	2022-07-29
KE-KENHA-51151-CS-INDV / Short term Consultancy Services by a selected Individual Social Safeguards Specialist	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Post	Consultant Qualification Selection	Limited		80,000.00	0.00	Cancelled	2018-02-28			2018-03-14					2018-04-13	2018-05-18	2018-11-14

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
KE-KENHA-6112-CS-CDS / Consulting services for preparation of a Social Assessment for the Isiolo - Mandera road			Prior	Direct Selection	Direct		350,000.00	0.00	Under Implementation	2017-02-02		2017-04-03					2017-06-12		2018-04-08
KE-KENHA-21967-CS-CDS / Consultancy Services for Engineering Design Review for Samstar - Wajir Section of the Isiolo Mandera Road	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Prior	Direct Selection	Direct		900,000.00	0.00	Under Implementation	2017-08-14	2017-09-05	2017-09-13					2017-11-23		2018-05-22
KE-KENHA-51138-CS-INDV / Short term consultancy services by a selected individual Environmental Safeguards Specialist	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Pending Implementation	2018-03-08		2018-03-18		2018-04-08		2018-05-13			2018-11-09
KE-KENHA-55487-CS-INDV / Short term Consultancy Services by a selected Individual Social Safeguards Specialist	DA / V0630	Component A: Upgrading Selected Critical Road Infrastructure and associated roadside amenities	Post	Individual Consultant Selection	Limited		80,000.00	0.00	Pending Implementation	2018-03-26		2018-03-31		2018-04-21		2018-05-26			2018-11-22