

PROCUREMENT PLAN (Textual Part)

Project information: Regional Off Grid Electrification Project P-160708

Project Implementation agency: ECOWAS Centre for Renewable Energy and Energy Efficiency (ECREEE)

Date of the Procurement Plan: June 15, 2017

Period covered by this Procurement Plan: June 15, 2017 to June 30, 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable;

Works: is not applicable

PROCUREMENT PLAN Western Africa : Regional Off Grid Electrification Project

General Information
Country: Western Africa **Bank:** Approval Date of the Original Procurement Plan: 2017-07-31
Project ID: P160708 **Revised Plan Date(s): (comma delimited, leave blank if none)** 2018-08-16
Project Name: Regional Off Grid Electrification Project **GNP Date:**
Loan / Credit No: IDA / V0740
Executing Agency(ies): ECREEE

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECREEE/GDNS-01/17 / Procurement of Furniture and Fixings	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Cancelled							2017-06-24									2017-08-07		2017-08-14
ECREEE/GDNS-02/17 / Supply and Installation of Office	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Cancelled							2017-06-24									2017-08-19		2018-02-15
ECREEE/GDRFQ-01/17 / Procurement of furniture and fixings (Prais)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-06-12									2017-08-11		2017-09-25
ECREEE/GDCB-01/18 / Supply, installation, management, operation and maintenance for solar equipments in Nigeria	IDA / V0740		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation				2018-09-03		2018-09-08					2018-10-20		2018-11-19		2018-12-24		2019-06-22	
ECREEE/GDCB-02/18 / Supply, installation, management, operation and maintenance for solar equipments Niger	IDA / V0740		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	Pending Implementation				2018-09-03		2018-09-08					2018-10-20		2018-11-19		2018-12-24		2019-06-22	
ECREEE/GDRFQ-06/18 / Procurement of Furniture and Fixings (Prais)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2018-06-25									2018-08-20		2018-10-04
ECREEE/GDRFQ-07/18 / Supply and Installation of Office Equipment (Prais)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2018-06-25									2018-08-20		2018-10-04
ECREEE/GDRFQ-02/17 / Supply and Installation of Office Equipment (Prais)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-06-14									2017-07-28		2017-09-15
ECREEE/GDRFQ-04/17 / Procurement of furniture and fixings - Abuja	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-10-19									2017-11-09		2017-11-30
ECREEE/GDRFQ-03/17 / Supply and Installation of office equipment - Abuja	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-06-14									2017-08-09		2018-02-05
ECREEE/GDRFQ-08/18 / Supply and Installation of Office Equipment (Abuja)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2018-06-25									2018-08-20		2018-10-04
ECREEE/GDRFQ-09/18 / Procurement of Furniture and Fixings (Accra)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2018-06-25									2018-08-20		2018-10-04
ECREEE/GDRFQ-10/18 / Supply and Installation of Office Equipment (Accra)	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2018-06-25									2018-08-20		2018-10-04
ECREEE/GDRFQ-05/17 / Supply and Installation of Office Equipment - Accra	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		0.00	Pending Implementation							2017-09-27									2017-11-20		2017-12-29

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
									Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECREEE/CONOCBS-01/17 / REGIONAL OFF-GRID SOLAR MARKET ASSESSMENT AND PRIVATE SECTOR SUPPORT FACILITY DESIGN	IDA / V0740	Developing a Regional Market Providing access to finance for standalone solar system businesses	Prior	Quality And Cost-Based Selection	Open - International		652,873.00	Signed	2017-06-15		2017-07-06		2017-08-19	2017-09-04		2017-09-16	2017-10-20	2017-10-16	2017-12-06	2017-11-20	2018-07-13	2017-12-25	2018-03-16	2018-07-23	

ECREEE/CON/CQS-03/17 / TA for entrepreneurs' projects referring to bankable stage	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2017-09-25	2018-02-22	2017-09-15	2018-02-23	2017-10-29	2018-08-15							2017-11-28		2018-01-02		2018-07-31
ECREEE/CON/CQS-01/17 / TA to prepare draft regional directive policy on quality specifications for SHS	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		0.00	Under Implementation	2017-06-30	2017-11-14	2017-07-21		2017-09-03	2018-04-08							2017-10-03		2017-11-07		2018-07-05
ECREEE/CON/CQS-02/17 / Provision of Technical Support on to countries on enabling environment's improvement	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		0.00	Cancelled	2017-10-27	2018-02-11	2017-11-17		2017-12-31								2018-01-30		2018-03-06		2018-07-24
ECREEE/CON/CQS-02/17 / Financial audit	IDA / V0740	Developing a Regional Market	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-03-26		2018-04-16		2018-05-30			2018-06-27		2018-07-27			2018-08-31		2018-10-05		2018-11-24
ECREEE/CON/CQS-02/17-II / PHASE II- TA for specific support to countries on enabling environment's improvement	IDA / V0740	Developing a Regional Market	Prior	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2018-08-15		2018-09-05		2018-10-19								2018-11-18		2018-12-23		2019-08-23
ECREEE/CON/CQS-04/18 / Identification and analysis of a network of organizations with existing capacity to support entrepreneurs and deliver managerial training programs.	IDA / V0740	Developing a Regional Market	Prior	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2018-07-02		2018-07-23		2018-09-05								2018-10-05		2018-11-09		2019-05-08
ECREEE/CON/CQS-03/18 / Risk Mitigation Facility	IDA / V0740	Developing a Regional Market	Prior	Quality And Cost-Based Selection	Open - International		0.00	Pending Implementation	2018-09-03		2018-09-24		2018-11-07			2018-12-05		2019-01-04			2019-02-08		2019-03-15		2020-03-14
ECREEE/CON/CQS-02/17 - I / PHASE I - Development of implementation frameworks for private investment in the off-grid electrification of public institutions and to promote productive uses of electricity from standalone solar systems in Niger and Nigeria	IDA / V0740	Developing a Regional Market	Prior	Consultant Qualification Selection	Open - International		0.00	Pending Implementation	2017-11-27		2018-04-19		2018-08-27								2018-09-26		2018-10-31		2020-12-31

INDIVIDUAL CONSULTANTS