

PROCUREMENT PLAN (Textual Part)

Project information: Regional Off Grid Electrification Project P-160708

Project Implementation agency: ECOWAS Centre for Renewable Energy and Energy Efficiency (ECREEE)

Date of the Procurement Plan: June 15, 2017

Period covered by this Procurement Plan: June 15, 2017 to June 30, 2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11: Not Applicable

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).

Goods: is not applicable;

Works: is not applicable

PROCUREMENT PLAN **Western Africa : Regional Off Grid Electrification Project**

General Information
Country: Western Africa **Bank / Approval Date of the Original Procurement Plan:** 2017-07-31
Revised Plan Date(s): (comma delineated, leave blank if none) 2017-10-06
Project ID: P160708 **GPN Date:**
Project Name: Regional Off Grid Electrification Project
Loan / Credit No.: IDA / V0740
Executing Agency(ies): ECRREE

WORKS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECRREE/GDINS-01/17 / Procurement of Furniture and Fixings	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	0.00	Pending Implementation								2017-06-24								2017-08-07		2017-08-14
ECRREE/GDINS-02/17 / Supply and Installation of Office	IDA / V0740		Post	Request for Quotations	Limited	Single Stage - One Envelope		25,000.00	0.00	Pending Implementation								2017-06-24								2017-08-19		2018-02-15
ECRREE/GD/ICB-01/18 / Supply, installation, management, operation and maintenance for solar equipments in Nigeria	IDA / V0740		Prior	Request for Bids	Open - International	Single Stage - One Envelope		250,000.00	0.00	Pending Implementation					2018-02-02		2018-02-07					2018-03-21		2018-04-20		2018-05-25		2018-11-21
ECRREE/GD/ICB-02/18 / Supply, installation, management, operation and maintenance for solar equipments Niger	IDA / V0740		Prior	Request for Bids	Open - International	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation					2018-02-02		2018-02-07					2018-03-21		2018-04-20		2018-05-25		2018-11-21

NON CONSULTING SERVICES

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECRREE/CON/OCBS-01/17 / REGIONAL OFF-GRID SOLAR MARKET ASSESSMENT AND PRIVATE SECTOR SUPPORT FACILITY DESIGN	IDA / V0740		Prior	Quality And Cost-Based Selection	Open - International		1,900,000.00	0.00	Under Implementation	2017-06-15		2017-07-06		2017-08-19	2017-09-04			2017-09-16		2017-10-16		2017-11-20		2017-12-25		2018-07-23	
ECRREE/CON/OCBS-02/17 / Financial audit	IDA / V0740		Prior	Quality And Cost-Based Selection	Open - International		100,000.00	0.00	Pending Implementation	2017-11-26		2017-12-17		2018-01-30			2018-02-27		2018-03-29		2018-05-03		2018-06-07		2018-07-27		
ECRREE/CON/OCBS-03/17 / TA for entrepreneurs projects referring to bankable stage	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		100,000.00	0.00	Pending Implementation	2017-08-25		2017-09-15		2017-10-29							2017-11-28		2018-01-02		2018-07-31		
ECRREE/CON/OCBS-01/17 / TA to prepare draft regional directive policy on quality specifications for SHS	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		75,000.00	0.00	Pending Implementation	2017-06-30		2017-07-21		2017-09-03							2017-10-03		2017-11-07		2018-07-05		
ECRREE/CON/OCBS-02/17 / Provision of Technical Support to countries on enabling environment's improvement	IDA / V0740		Prior	Consultant Qualification Selection	Open - International		180,000.00	0.00	Pending Implementation	2017-10-27		2017-11-17		2017-12-31							2018-01-30		2018-03-06		2018-07-24		

INDIVIDUAL CONSULTANTS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
ECRREE/CON/IC-02/17 / TA to assist in fieldwork, supervision and monitoring of pilot projects in Niger	IDA / V0740		Post	Individual Consultant Selection	Limited		20,000.00	0.00	Pending Implementation	2017-07-14		2017-07-19		2017-08-09		2017-09-13		2018-06-10	
ECRREE/CON/IC-03/17 / TA to assist in fieldwork, supervision and monitoring of pilot projects in Nigeria	IDA / V0740		Post	Individual Consultant Selection	Limited		20,000.00	0.00	Pending Implementation	2017-07-13		2017-07-18		2017-08-08		2017-09-12		2018-05-10	