

PROCUREMENT PLAN

Basic Data

Project Name: Third Urban Governance and Infrastructure Improvement (Sector) Project	
Project Number: 39295-013	Approval Number: 3142/8285
Country: Bangladesh	Executing Agency: Department of Public Health Engineering, Local Government Engineering Department
Project Financing Amount: US\$ 236,000,000 ADB Financing: US\$ 125,000,000 Cofinancing (ADB Administered): US\$ 40,000,000 Non-ADB Financing: US\$ 71,000,000	Implementing Agency: N/A Project Closing Date:
Date of First Procurement Plan: 25 June 2014	Date of this Procurement Plan: 25 August 2016, Version 4

A. Methods, Thresholds, Review and 18-Month Procurement Plan

1. Procurement and Consulting Methods and Thresholds

Except as the Asian Development Bank (ADB) may otherwise agree, the following process thresholds shall apply to procurement of goods and works.

Procurement of Goods and Works		
Method	Threshold	Comments
International Competitive Bidding for Goods	US\$ 1,000,000 and Above	ceiling is based on initial procurement plan
National Competitive Bidding for Goods	Between US\$ 100,001 and US\$ 999,999	The first NCB is subject to prior review, thereafter post review.
Shopping for Goods	Up to US\$ 99,999	based on initial procurement plan
International Competitive Bidding for Works	US\$ 4,000,001 and Above	based on initial procurement plan. Thresholds are being revised based on 10 Point Action plan and to accommodate the project need.
National Competitive Bidding for Works	Between US\$ 100,000 and US\$ 4,000,000	The first NCB is subject to prior review, thereafter post review. Thresholds are being revised based on 10 Point Action plan and to accommodate the project need.
Shopping for Works	Up to US\$ 99,999	based on initial procurement plan
Community Participation in Procurement for Works	Up to US\$ 30,000	(\$100,000 for communities with successful experience)

Consulting Services	
Method	Comments
Consultant's Qualification Selection for Consulting Firm	
Quality- and Cost-Based Selection for Consulting Firm	
Individual Consultants Selection for Individual Consultant	

2. Goods and Works Contracts Estimated to Cost \$1 Million or More

The following table lists goods and works contracts for which the procurement activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Procurement Method	Review (Prior/ Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
UGIIP-III/2 /BAND/UT	Bandarban Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N

+DR/01/20 16							Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /BAND/UT +DR/02/20 16	Bandarban Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /BAND/UT +DR/03/20 16	Bandarban Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /CHAP/UT +DR/01/20 16	ChapaiNawabganj Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /CHAP/UT +DR/02/20 16	ChapaiNawabganj Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2015	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP

UGIIP-III/2 /CHAR/UT +DR/01/20 16	Charghat Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /CHAR/UT +DR/02/20 16	Charghat Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /LALM/UT +DR/01/20 16	Lalmonirhat Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /LALM/UT +DR/02/20 16	Lalmonirhat Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /NABI/ws/ 01/2016	Nabinagar Water Supply	1,190,433.67	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document:

							Small Works Comments: e-GP
UGIIP-III/2 /NILP/UT+DR/01/2016	Nilphamari Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /PANC/UT+DR/01/2016	Panchgar Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III/2 /W-B/JHEN/UT+DR/01/2016	Jhenaidha Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/BASU/UT+DR/01/2016	Basirhat Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/BELK/UT+DR/01/2016	Belkuchi Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding

							Document: Small Works
UGIIP-III/2 /W-B/BON P/UT+DR/ 01/2016	Bonpara Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/BOR H/UT+DR/ 01/2016	Borhanuddin Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/CHA N/UT+DR/ 01/2016	Chandpur Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/CHA N/UT+DR/ 02/2016	Chandpur Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/CHO U/UT+DR/ 01/2016	Choumuhani Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works

UGIIP-III/2 /W-B/JAM A/UT+DR/ 02/2016	Jamalpur Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/JHA L/UT+DR/ 01/2016	Jhalkathi Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/JSM S/UT+DR/ 01/2016	Jamalput Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/KAK O/UT+DR/ 01/2016	Kakonhat Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/KES H/UT+DR/ 01/2016	Keshabpur Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works

UGIIP-III/2 /W-B/MUN S/UT+DR/ 01/2016	Munshigonj Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/NAR A/UT+DR/ 01/2016	Narail Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/PAT A/JHIN/UT +DR/02/20 16	Jhenaidha Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/PAT U/UT+DR/ 01/2016	Patuakhli Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/SAV A/UT+DR/ 01/2016	Savar Road and Drain	1,500,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works

UGIIP-III/2 /W-B/SHA H/UT+DR/ 01/2016	Shahrasti Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/SHIB /UT+DR/0 1/2016	Shibchar Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/SIN G/UT+DR/ 01/2016	Singra Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/tahe/ UT+DR/01 /2016	Taherpur Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/TAR A/UT+DR/ 01/2016	Tarabo Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III/2 /W-B/UT+	Patuakhil Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N

DR/01/2016							Domestic Preference Applicable: N Bidding Document: Small Works
UGIIP-III-2 /BERA/UT +DR/01/2016	Bera Road and Drain	1,400,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /BERA/UT +DR/02/2016	Bera Road and Drain	1,150,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /CHAT/UT +DR/01/2016	Chatak Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /CHAT/UT +DR/02/2016	Chatak Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP

UGIIP-III-2 /HABI/UT+ DR/01/2016	Habiganj Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /ISHW/UT +DR/01/2016	Ishwardi Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /ISHW/UT +DR/02/2016	Ishwardi Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /JOPH/WS /01/2016	Joypurhat Water Supply	1,489,540.62	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /JOYP/UT +DR/01/2016	Joypurhat Road and Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works

							Comments: e-GP
UGIIP-III-2 /JOYP/UT +DR/02/20 16	Joypurhat Road and Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KHAG/DR +Locost Housing in Slum/01/2 016	Khagrachuri Drain & Locost Housing	1,510,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KHAG/UT +DR/01/20 16	Khagrachuri Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KHAG/UT +DR/02/20 16	Khagrachuri Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KHAG/UT +DR/03/20 16	Khagrachuri Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N

							Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KISH/UT+DR/01/2016	Kishoreganj Road & Drain	1,100,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KISH/UT+DR/02/2016	Kishoreganj Road & Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KISH/UT+DR/03/2016	Kishoreganj Road & Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KOTA/UT+DR/01/2016	Kotalipara Road & Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KOTA/UT+DR/02/2016	Kotalipara Road & Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic

							Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /LAKS/UT +DR/01/20 16	Laksam Road & Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /LAKS/UT +DR/02/20 16	Laksam Road & Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2015	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /LAXM/UT +DR/01/20 16	Laxmipur Road and Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /LAXM/UT +DR/02/20 16	Laxmipur Road and Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP

UGIIP-III-2 /LAXM/UT +DR/03/20 16	Laxmipur Road and Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /MOUL/UT +DR/01/20 16	Moulavibazar Road and Drain	1,030,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /MOUL/UT +DR/02/20 16	Moulavibazar Road and Drain	1,030,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /MUKH/UT +DR/01/20 16	Muktagacha Road and Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /MUKH/UT +DR/02/20 16	Muktagacha Road and Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works

							Comments: e-GP
UGIIP-III-2 /NABI/UT+ DR/01/201 6	Nabinagar Road & Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NABI/UT+ DR/02/201 6	Nabinagar Road & Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NABI/UT+ DR/03/201 6	Nabinagar Road & Drain	1,060,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NAOG/UT +DR/01/20 16	Naogaon Road and Drain	1,000,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NAOG/UT +DR/02/20 16	Naogaon Road and Drain	1,040,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N

							Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NETR/DR /01/2016	Netrakona Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NETR/UT +DR/01/2016	Netrakona Road & Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NETR/UT +DR/02/2016	Netrakona Road & Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NETR/UT +DR/03/2016	Netrakona Road & Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /RANG/UT +DR/01/2016	Rangamati Road and Drain	1,150,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic

							Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /RANG/UT +DR/02/20 16	Rangamati Road and Drain	1,150,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /RANG/UT +DR/03/20 16	Rangamati Road and Drain	1,150,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP III-2/SHER /DR/01/20 16	Sherpur Drains	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP III-2/SHER /UT/01/20 16	Sherpur Roads	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP

UGIIP-III-2 /SHER/UT +DR/01/2016	Sherpur Road and Drain	1,050,000.00	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-/HABI/UT+DR/01/2015	Habiganj Road and Drain Package 1 (Lot1(UT+DR) & Lot2(UT+DR))	1,520,000.00	NCB	Prior	1S1E	Q4 / 2015	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: Small works
UGIIP-III-/LGED/ICB /G-09	15 Units Vacuum Cleaner (Vacu Tug) for PIU	1,035,000.00	ICB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Goods
UGIIP-III-/LGED/ICB /G-10	20 Units Excavator with Backhoe Loader for PIU	1,799,000.00	ICB	Prior	1S1E	Q3 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Goods

3. Consulting Services Contracts Estimated to Cost \$100,000 or More

The following table lists consulting services contracts for which the recruitment activity is either ongoing or expected to commence within the next 18 months.

Package Number	General Description	Estimated Value	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
----------------	---------------------	-----------------	--------------------	---------------------	-----------------------------------	------------------	----------

None							
------	--	--	--	--	--	--	--

4. Goods and Works Contracts Estimated to Cost Less than \$1 Million and Consulting Services Contracts Less than \$100,000 (Smaller Value Contracts)

The following table lists smaller-value goods, works and consulting services contracts for which the activity is either ongoing or expected to commence within the next 18 months.

Goods and Works								
Package Number	General Description	Estimated Value	Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Advertisement Date (quarter/year)	Comments
UGIIP III/LGED/ICB/G-12	25 Units Garbage Dump Truck (Trailer w Loader (1.5-2 tons)	643,000.00	1	ICB	Prior	1S1E	Q3 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Advanced Contracting: N Bidding Document: Goods
UGIIP III/LGED/ICB/G-13	15 Units Static Road Roller (8-10 tons)	675,000.00	1	ICB	Prior	1S1E	Q1 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Advanced Contracting: N Bidding Document: Goods
UGIIP-III/LGED/NCB/G-04	Computers/Peripherals for PMO and PIU	150,000.00	1	NCB	Prior	1S1E	Q3 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Goods Comments: e-GP
UGIIP III/LGED/NCB/G-05	Photocopiers for PMO and PIU	83,000.00	1	NCB	Prior	1S1E	Q3 / 2016	Prequalification of Bidders: N

								Domestic Preference Applicable: N Bidding Document: Goods
UGIIP-III/L GED/NCB/G-17	VideoConf Eqpt for PIU IPS PMO	77,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Goods Comments: e-GP
UGIIP III/NCB/G1 5	500 Units Garbage Rickshaw Van; 500 Units Pushcart for PIU	209,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Advanced Contracting: N Bidding Document: Goods Comments: e-GP
UGIIP III/NCB/G1 6	25 Units Survey Eqpt for PIU	65,000.00	1	NCB	Prior	1S1E	Q3 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Advanced Contracting: N Bidding Document: Goods Comments: e-GP
UGIIP-III-1 /HABI/UT+ DR/01/201 5	Habiganj Road & Drain L2 of Pkg1	767,000.00	1	NCB	Prior	1S1E	Q2 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N

								Bidding Document: Small Works
UGIIP-III-2 /HABI/UT+DR/02/2016	Habiganj Road and Drain	800,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KISH/WS/01/2016	Kishoreganj Water Supply	348,724.49	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /KOTA/WS/01/2016	Kotalipara Water Supply	313,520.40	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /MUNS/UT+DR/02/2016	Munshigonj Road and Drain	867,000.00	1	NCB	Prior	1S1E	Q1 / 2017	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works

UGIIP-III-2 /NARA/UT +DR/02/20 16	Narail Road and Drain	867,000.00	1	NCB	Prior	1S1E	Q1 / 2017	Prequalificati on of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NETR/WS /01/2016	Netrakona Water Supply	725,510.20	1	NCB	Prior	1S1E	Q4 / 2016	Prequalificati on of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /NILP/UT+ DR/02/201 6	Nilphamari Road and Drain	800,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalificati on of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /PANC/UT +DR/02/20 16	Panchargar Road and Drain	800,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalificati on of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /SHAH/UT +DR/01/20 16	Shahjadpur Road and Drain	850,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalificati on of Bidders: N Domestic Preference Applicable: N

								Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /SHAH/UT +DR/02/2016	Shahjadpur Road and Drain	850,000.00	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP
UGIIP-III-2 /SHER/WS /01/2016	Sherpur Water Supply	682,653.06	1	NCB	Prior	1S1E	Q4 / 2016	Prequalification of Bidders: N Domestic Preference Applicable: N Bidding Document: Small Works Comments: e-GP

Consulting Services								
Package Number	General Description	Estimated Value	Number of Contracts	Recruitment Method	Review (Prior/Post)	Advertisement Date (quarter/year)	Type of Proposal	Comments
None								

B. Indicative List of Packages Required Under the Project

The following table provides an indicative list of goods, works and consulting services contracts over the life of the project, other than those mentioned in previous sections (i.e., those expected beyond the current period).

Goods and Works							
Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Review (Prior/Post)	Bidding Procedure	Comments
CW 0003-10	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-11	Slum Improvement Works	33,333.00	1	CPP	Post		

CW 0003-12	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-13	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-14	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-15	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-16	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-17	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-18	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-19	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-2	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-20	Slum Improvement Works	33,333.00	1	CPP	Post		

CW 0003-21	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-22	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-23	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-24	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-25	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-26	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-27	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-28	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-29	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-3	Slum Improvement Works	33,333.00	1	CPP	Post		

CW 0003-30	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-4	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-5	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-6	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-7	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-8	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003-9	Slum Improvement Works	33,333.00	1	CPP	Post		
CW 0003a	Slum Improvement Works	33,333.00	1	CPP	Prior		Comments: Prior review for first; post for others.

Consulting Services

Package Number	General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Review (Prior/Post)	Type of Proposal	Comments
None							

C. List of Awarded and On-going, and Completed Contracts

The following tables list the awarded and on-going contracts, and completed contracts.

1. Awarded and Ongoing Contracts

Goods and Works							
Package Number	General Description	Estimated Value	Awarded Contract Value	Procurement Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
UGIIP III/LGED/ICB/G-11	10 Units Garbage Dump Truck (3 tons)	385,000.00	203,534.37	ICB	Q4 / 2015	08-FEB-16	PCSS 0041
UGIIP III/LGED/NCB/G-06	12 Units Hydraulic Beam Lifter	514,000.00	509,682.32	ICB	Q3 / 2015	20-NOV-15	PCSS 0038
UGIIP III/LGED/NCB/G-03	130 Desktop Computers with Peripherals	101,000.00	103,656.28	NCB	Q3 / 2015	29-MAR-16	PCSS 0066
UGIIP III/LGED/NCB/G-07	25 Units Garbage Dump Truck (Trailer with Loader) (1.5-2 tons) for PIU	642,000.00	451,050.88	ICB	Q4 / 2015	15-FEB-16	PCSS 0042
UGIIP-III-I/LGED/ICB/G-08	30 Units Vibratory Road Roller (3.5-4.5 Ton) for PIU	1,118,000.00	802,510.74	ICB	Q3 / 2015	13-JAN-16	PCSS 0039
UGIIP-III-LGED/ICB/G-02	34 Nos. Double Cabin Pickup	2,186,000.00	968,513.00	ICB	Q4 / 2014	05-MAR-15	PCSS 0014
UGIIP-III-I/LGED/ICB/G-02	4 Nos Cross Country Vehicle	410,000.00	119,360.26	ICB	Q4 / 2014	03-APR-15	PCSS 0015
UGIIP III/LGED/S HOP/G-14	PMO 8 Units Motorcycles; PIU-31 Units Motorcycles	82,000.00	77,500.97	SHOPPING	Q1 / 2016	14-APR-16	PCSS 0062 & 0063
UGIIP-III-I/BAND/UT+DR/01/2014	Bandarban Road. and Drain Package 1 (Lot1(UT+DR) & Lot2(UT+DR))	1,614,000.00	1,706,437.12	NCB	Q4 / 2015	14-MAR-16	PCSS 0060 & 0061
UGIIP-III-I/BERA/UT+DR/01/2014 (Lot1 UT) Lot2(DR)	Bera Road & Drain Package1 (Lot1(UT) & Lot2(DR))	1,494,000.00	1,568,865.55	NCB	Q1 / 2015	15-MAY-15	PCSS 0016
UGIIP-III-I/CHAP/UT+DR/01/2015	ChapaiNawabganj Road & Drain Package 1 (Lot1(UT+DR) & Lot 2 (UT+DR))	1,942,000.00	2,026,566.80	NCB	Q4 / 2015	09-JUN-16	PCSS 0073 & 0074
UGIIP-III-I/CHAR/UT+DR/01/2014 (Lot1 UT & Lot2 DR)	Charghat Road & Drain (Lot 1-UT) & (Lot 2-DR)	1,431,000.00	1,431,764.00	NCB	Q1 / 2015	28-MAY-15	PCSS 0032 & 0033
UGIIP-III-I/CHAT/UT+DR/01/2015	Chhatak Road and Drain Package 1/Lot1(UT) & Lot2(UT+DR)	1,268,000.00	1,336,904.08	NCB	Q4 / 2015	19-FEB-16	PCSS 0056 & 0057
UGIIP-III-I/SHW/UT+DR/01/2015	Ishwardi Road & Drain Package 1 Lot1(UT+DR)&L	1,644,000.00	1,684,128.66	NCB	Q4 / 2015	18-FEB-16	PCSS 0043 & 0044

	ot2(UT+DR)						
UGIIP-III-I/J OYP/UT+D R/01/2015	Joypurhat Road and Drain Package 1 (Lot1(UT)&Lot2(UT+DR)	1,354,000.00	1,437,645.57	NCB	Q4 / 2015	05-FEB-16	PCSS 0045 & 0046
UGIIP-III-I/ KHAG/UT+ DR/01/2015	Khagrachari Road and Drain Package 1(Lot1(UT+DR) & Lot2(UT+DR)	1,560,000.00	1,649,793.93	NCB	Q4 / 2015	26-FEB-16	PCSS 0047 & 0048
UGIIP-III-I/ KISH/UT+D R/01/2014	Kishoreganj Road & Drain Pkg 1	680,000.00	674,852.45	NCB	Q2 / 2015	22-SEP-15	PCSS 0035
UGIIP-III-I/ KISH/UT+D R/02/2014	Kishoreganj Road & Drain Pkg 2	672,000.00	658,932.73	NCB	Q2 / 2015	12-JAN-16	PCSS 0036
UGIIP III-I-KISH/U T+DR/03/2 014	Kishoreganj Road & Drain Pkg 3	664,000.00	666,455.40	NCB	Q2 / 2015	12-JAN-16	PCSS 0037
UGIIP-III-I/ KOTA/UT/0 1/2015 (Lot1 (UT)&Lot2(UT)	Kotalipara Road Package 1 (Lot1(UT) & Lot2(UT)	1,369,000.00	1,148,907.04	NCB	Q4 / 2015	07-MAR-16	PCSS 0067 & 0068
UGIIP-III-I/L AKS/UT+D R/01/2015	Laksam Road and Drain Package 1 Lot 1(UT+DR) & Lot 2 (UT+DR)	1,765,000.00	1,835,265.37	NCB	Q4 / 2015	01-JUN-16	PCSS 0072
UGIIP-III-I/L AXM/UT/01 /2015	Lakshmipur Road Pkg 1	917,000.00	982,421.11	NCB	Q4 / 2015	18-MAR-16	PCSS 0064
UGIIP-III-I/L AXM/ut/02/ 2015	Lakshmipur Road Pkg 2	797,000.00	868,181.89	NCB	Q4 / 2015	18-MAR-16	PCSS 0065
UGIIP-III-I/L ALM/UT+D R/01/2014 (Lot1(UT) Lot2(DR)	Lalmonirhat Road & Dr Pkg1 Lot1 (UT) & Lot2 (DR)	1,599,000.00	1,676,760.96	NCB	Q1 / 2015	15-MAY-15	PCSS 0022 & 0023
UGIIP-III-I/ MOUL/UT+ DR/01/2015	Moulvibazar Road and Drain Package 1	1,057,000.00	1,121,558.66	NCB	Q4 / 2015	03-MAR-16	PCSS 0055
UGIIP-III-I/ MUKT/UT+ DR/01/2015 /Lot1 UT & Lot2 (DR)	Mukttagacha Road and Drain Package 1(Lot1(UT) & Lot2(DR)	1,293,000.00	1,293,803.00	NCB	Q1 / 2015	26-MAY-15	PCSS 0025 & 0026
UGIIP-III-I/ NABI/UT+D R/01/2015	Nabinagar Road & Drain Package 1	1,148,000.00	1,216,959.01	NCB	Q4 / 2015	29-FEB-16	PCSS 0040
UGIIP-III/N AOG/DR+ MG/01/201 4	Naogaon Drain & Municipal Facilities (Street Lights) Pkg1	930,000.00	930,892.00	NCB	Q1 / 2015	11-JUN-15	PCSS 0027
UGIIP-III-I/ NAOG/UT/ 01/2014	Naogaon Road Package 1	1,125,000.00	1,125,330.00	NCB	Q1 / 2015	09-JUN-15	PCSS 0028
UGIIP-III-I/ NETR/DR/0 1/2014	Netrokona Drain Pkg 1	711,000.00	711,713.00	NCB	Q1 / 2015	05-JUN-15	PCSS 0029
UGIIP-III-I/ NETR/UT/0 1/2014 (Lot1(UT) & Lot2(UT)	Netrokona Road Package 1 (Lot1-(UT) & Lot2 (UT)	1,326,000.00	1,326,306.00	NCB	Q1 / 2015	03-JUN-15	PCSS 0030 and 0031
UGIIP-III-I/ NILP/UT+D R/01/2015	Nilphamari Road and Drain Package 1	1,440,000.00	1,499,054.66	NCB	Q4 / 2015	20-FEB-16	PCSS 0049 & 0050

	(Lot1(UT) & Lot2(UT+DR)						
UGIIP-III-I/ PANC/UT+ DR/01/2015	Panchagarh Road and Drain Package 1(Lot1(UT+DR)& Lot2(UT+DR)	1,567,000.00	1,276,030.26	NCB	Q4 / 2015	28-MAR-16	PCSS 0069 & 0070
UGIIP-III-I/ RANG/UT+ DR/01/2015	Rangamati Road & Drain Package 1	1,000,000.00	1,055,412.20	NCB	Q4 / 2015	11-MAR-16	PCSS 0053
UGIIP-III-I/ RANG/UT+ DR/02/2015	Rangamati Road & Drain Package 2	1,028,000.00	1,088,445.62	NCB	Q4 / 2015	11-MAR-16	PCSS 0054
UGIIP-III-I/ SHAH/UT+ DR/01/2015 /Lot1(UT)Lo t2(UT+DR)	Shahjadpur Road and Drain Package 1 (Lot1(UT)&Lot2(UT+DR)	1,343,000.00	1,411,775.05	NCB	Q4 / 2015	09-MAR-16	PCSS 0058 & 0059
UGIIP-III-I/ SHER/DR/0 1/2014	Sherpur Drain Pkg 1	890,000.00	945,641.00	NCB	Q1 / 2015	18-MAY-15	PCSS 0019
UGIIP-III-I/ SHER/UT+ DR/01/2014	Sherpur Road & Drain Pkg 1	990,000.00	1,058,665.00	NCB	Q1 / 2015	20-MAY-15	PCSS 0020
UGIIP-III-I/ SHER/UT/0 1/2014	Sherpur Road Package 1	1,022,000.00	1,082,655.00	NCB	Q1 / 2015	19-MAY-15	PCSS 0021

Consulting Services

Package Number	General Description	Estimated Value	Awarded Contract Value	Recruitment Method	Advertisement Date (quarter/year)	Date of ADB Approval of Contract Award	Comments
Package 03	Preparation of Master Plan (Joypurhat, Chapai Nawabgonj, Lalmonirhat, Panchagar, Netrakona, Sherpur)	469,000.00	469,269.73	CQS	Q3 / 2015	28-MAR-16	PCSS 0052
Package 01	Preparation of Master Plan (Rangamati, Khagrachari, Bandarban, Laxmipur, Moulavi Bazar, Habiganj)	484,000.00	485,019.60	CQS	Q3 / 2015	23-MAR-16	PCSS 0051
Package 02	Preparation of Master Plan (Jessore, Meherpur, Rajbari, Kushtia)	344,000.00	344,222.34	CQS	Q3 / 2015	27-APR-16	PCSS 0071
UGIIP2/GI CD/02/201 4	Governance, improvement and capacity building	4,200,000.00	4,153,416.23	QCBS	Q4 / 2013	29-JAN-15	PCSS 0001
UGIIP3/MD S/01/2014	Management, design, and supervision	6,300,000.00	6,247,720.03	QCBS	Q4 / 2013	29-JAN-15	PCSS 0002
UGIIP3/IND /BME/04/20 15	Benefit monitoring and evaluation	100,000.00	88,837.48	ICS	Q2 / 2014	03-MAR-15	PCSS 0004
UGIIP3/IND /BME/05/20 15	Benefit monitoring and evaluation	100,000.00	88,837.48	ICS	Q2 / 2014	03-MAR-15	PCSS 0005
UGIIP3/IND /BME/06/20 15	Benefit monitoring and evaluation	100,000.00	99,479.47	ICS	Q2 / 2014	03-MAR-15	PCSS 0006

UGIIP3/IND/BME03/2015	Benefit monitoring and evaluation	400,000.00	509,080.39	ICS	Q2 / 2014	03-MAR-15	PCSS 0003
UGIIP3/IND/PME/12/2015	Gender development and poverty alleviation	180,000.00	287,513.66	ICS	Q2 / 2014	03-MAR-15	PCSS 0012
UGIIP3/IND/PME/13/2015	Gender development and poverty alleviation	100,000.00	72,488.91	ICS	Q2 / 2014	03-MAR-15	PCSS 0013
UGIIP3/IND/PME/tbd1/2015	Gender development and poverty alleviation	100,000.00	64,802.00	ICS	Q2 / 2014	02-JUN-15	PCSS 0017
UGIIP3/IND/PME/07/2015	Performance monitoring and evaluation	160,000.00	346,545.59	ICS	Q2 / 2014	03-MAR-15	PCSS 0007
UGIIP3/IND/PME/08/2015	Performance monitoring and evaluation	100,000.00	49,437.70	ICS	Q2 / 2014	03-MAR-15	PCSS 0008
UGIIP3/IND/PME/09/2015	Performance monitoring and evaluation	100,000.00	84,773.47	ICS	Q2 / 2014	03-MAR-15	PCSS 0009
UGIIP3/IND/PME/10/2015	Performance monitoring and evaluation	100,000.00	110,044.44	ICS	Q2 / 2014	03-MAR-15	PCSS 0010
UGIIP3/IND/PME/11/2015	Performance monitoring and evaluation	100,000.00	75,776.62	ICS	Q2 / 2014	03-MAR-15	PCSS 0011
UGIIP3/IND/PME/tbd/2015	Performance monitoring and evaluation	100,000.00	76,516.00	ICS	Q2 / 2014	02-JUN-15	PCSS 0018

D. Non-ADB Financing

The following table lists goods, works and consulting services contracts over the life of the project, financed by Non-ADB sources.

Goods and Works				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Procurement Method	Comments
UGIIP-III-2/BENA/SI/01/2016: Benapole Slum Improvmt L1,2,3,4,5,6	382,000.00	1	CPP	Post review, Q4/2016
UGIIP-III-2/BENA/UT+DR/01/2016: Benapole Road and Drain	1,100,000.00	1	NCB	eGP, Prior, 1S1E, Q4/2016
UGIIP-III-2/BENA/UT+DR/02/2016: Benapole Road and Drain	1,100,000.00	1	NCB	eGP, Prior, 1S1E, Q4/2016
UGIIP-III-2/BENA/UT+DR/03/2016: Benapole Road and Drain	642,000.00	1	NCB	eGP, Prior, 1S1E, Q1/2017
UGIIP-III-2/CHUA/SI/01/2016: Chuadanga Slum Imprvmt L1,2,3,4,5,6	514,000.00	1	CPP	Postreview, Q1/2017
UGIIP-III-2/CHUA/SWM+SN/01/2016: Chuadanga Waste Mngt & Santr	500,000.00	1	NCB	eGP Prior review, 1S1E, Q1/2017
UGIIP-III-2/CHUA/UT+DR/01/2016: Chuadanga Road and Drain	1,100,000.00	1	NCB	eGP Prior review, 1S1E, Q4/2016
UGIIP-III-2/CHUA/UT+DR/02/2016: Chuadanga Road and Drain	1,100,000.00	1	NCB	eGP Prior review, 1S1E, Q4/2016
UGIIP-III-2/CHUA/WS/01/2016:	1,100,000.00	1	NCB	eGP Prior review, 1S1E, Q2/2017

Chuadanga Water Supply				
UGIIP-III-2/JESS/SI/01/2016: Jessore Slum Improvmt L1,2,3,4,5,6	642,673.00	1	CPP	Post, Q1/2017
UGIIP-III-2/JESS/SWM+SN/01/2016: Jessore Waste management & Sanitation	1,230,000.00	1	NCB	eGP Prior, 1S1E Q2/2017
UGIIP-III-2/JESS/UT+DR/01/2016: Jessore Road and Drain	1,200,000.00	1	NCB	eGP Prior review, 1S1E, Q4/2016
UGIIP-III-2/JESS/UT+DR/02/2016: Jessore Road and Drain	1,200,000.00	1	NCB	eGP Prior review, 1S1E, Q4/2016
UGIIP-III-2/JESS/UT+DR/03/2016: Jessore Road and Drain	1,200,000.00	1	NCB	eGP Prior review, 1S1E, Q4/2016
UGIIP-III-2/JESS/UT+DR/04/2016: Jessore Road and Drain	1,200,000.00	1	NCB	eGP Prior review, 1S1E, Q1/2017
UGIIP-III-2/MAGU/MF/01/2016: Magura Municipal Facilities	1,000,000.00	1	NCB	eGP Prior review, 1S1E Q1 2017
UGIIP-III-2/MAGU/SI/01/2016: Magura Slum Imprvt L1,2,3,4,5,6	382,000.00	1	CPP	eGP Post review, 1S1E Q1 2017
UGIIP-III-2/MAGU/SWM+SN/01/2016: Magura Waste Mngt & Santrn	771,000.00	1	NCB	eGP Prior review, 1S1E Q2 2017
UGIIP-III-2/MAGU/UT+DR/01/2016: Magura Road and Drain	1,100,000.00	1	NCB	eGP Prior review, 1S1E Q4 2016
UGIIP-III-2/MAGU/UT+DR/02/2016: Magura Road and Drain	1,100,000.00	1	NCB	eGP Prior review, 1S1E Q4 2016
UGIIP-III-2/MAGU/UT+DR/03/2016: Magura Road and Drain	1,100,000.00	1	NCB	eGP Prior review, 1S1E Q4 2016
UGIIP-III-2/MEHE/SI/01/2016: Meherpur Slum Improvmt L1,2,3,4,5,6	382,000.00	1	CPP	Post review, Q4/2016
UGIIP-III-2/MEHE/UT+DR/01/2016: Meherpur Road and Drain	1,100,000.00	1	NCB	eGP, Prior review, 1S1E, Q4/2016
UGIIP-III-2/MEHE/UT+UGIIP-III-2 /MEHE/UT+DR/02/2016: Meherpur Road and Drain	1,100,000.00	1	NCB	eGP, Prior, 1S1E, Q4/2016
UGIIP-III-2/RAJB/SI/01/2016: Rajbari Slum Impr L1,2,3,4,5,6,7	446,000.00	1	CPP	e-GP, Post review Q1 2017
UGIIP-III-2/RAJB/UT+DR/01/2016: Rajbari road and Drain	1,020,000.00	1	NCB	e-GP, Q4 2016
UGIIP-III-2/RAJB/UT+DR/02/2016: Rajbari Road and Drain	1,000,000.00	1	NCB	e-GP, Q4 2016
UGIIP-III-2/RAJB/WS/01/2016: Rajbari Water Supply Package	540,000.00	1	NCB	e-GP, Q4 2016
UGIIP-III-3/BENA/SWM+SN/01/2017: Benapole Waste Management & Sanitation	642,673.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/BENA/WS/01/2017: Benapole Water Supply	1,100,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/CHUA/MF/01/2017: Chuadanga Municipal Facilities	1,000,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/CHUA/ws/01/2017: Chuadanga Water Supply	600,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/JESS/DR/01/2017: Jessore Drain	1,200,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/JESS/DR/02/2017: Jessore Road and Drain	1,250,000.00	1	NCB	eGP Prior 1S1E Q4/2018

UGIIP-III-3/JESS/MF/01/2017: Jessore Municipal Facilities	1,000,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/MAGU/DR//01/2017: Magura Drain	1,100,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/MAGU/WS/01/2017: Magura Water Supply	1,000,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/MEHE/SWM+SN/01/2 017: Meherpur Waste Management & Sanitation	771,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/MEHE/UT+DR/01/201 7: Meherpur Road and Drain	1,100,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/MEHE/WS/01/2017: Meherpur Water Supply	1,480,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/RAJB/MF/01/2017: Rajbari Municipal Facilities Pkg 1	1,100,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-3/RAJB/SWM+SN/01/2 017: Rajbari Waste Mngt & Sanitation	872,000.00	1	NCB	eGP Prior 1S1E Q4/2018
UGIIP-III-I/BENA/UT/01/2014: Benapole Road Drain & Mun Facilities (PCSS 0005 & 0006)	2,264,000.00	1	NCB	Prior review, 1S1E, Q4/2015
UGIIP-III-I/CHUA/UT+D R01/2014 L1 & L2: Chuadanga Rd & Dr Pkg 1 Lot1(UT+DR) & Lot2 (UT+DR)(PCSS 0009&0010)	1,574,000.00	1	NCB	Prior review. 1S1E, Q2/2015
UGIIP-III-I/JESS/UT+DR/01/2014 : Jessore Road & Drain Pkg 1 Lot1(UT+DR) and Lot2 (UT+DR)	2,127,000.00	1	NCB	Prior review, 1S1E, Q4/2015
UGIIP-III-I/MAGU/DR/01/2014: Magura Drain Pkg 1-PCSS 0004 (OFID)	783,000.00	1	NCB	Prior review, 1S1E, Q1/2015
UGIIP-III-I/MAGU/ut+d/r/01/2014: Magura Road & Drain Pkg 1-PCSS 0003 (OFID)	986,000.00	1	NCB	Prior review, 1S1E, Q1/2015
UGIIP-III-I/MEHE/UT+D/R01/201 4 Lot1 UT & Lot2 DR: Meherpur Road & Drain Pkg 1 Lot1 (UT+DR) & Lot2 (UT+DR)DR -PCSS 0007&0008	1,672,000.00	1	NCB	Prior review, 1S1E, Q2/2015
UGIIP-III-I/RAJ/DR/01/2014: Rajbari Drain Pkg 1-PCSS 0001(OFID)	841,000.00	1	NCB	Post review, 1S1E, Q1/2015
UGIIP-III-I/RAJ/UT/01/2014: Rajbari Road Pkg 1-PCSS 0002 (OFID)	925,000.00	1	NCB	Prior review, 1S1E, Q1/2015

Consulting Services				
General Description	Estimated Value (cumulative)	Estimated Number of Contracts	Recruitment Method	Comments
None				

E. National Competitive Bidding

A. Regulation and Reference Documents

1. The procedures to be followed for national competitive bidding shall be those set forth for the National Open Tendering Method in *The Public Procurement Rules, 2008* (as updated and pursuant to *The Public Procurement Act, 2006* issued by the Government of Bangladesh) with the clarifications and modifications described in the following paragraphs required for compliance with the provisions of the Procurement Guidelines.

B. Procurement Procedures

1. Eligibility

2. The eligibility of bidders shall be as defined under section I of the Procurement Guidelines; accordingly, no bidder or potential bidder should be declared ineligible for reasons other than those provided in section I of the Guidelines, **as amended from time to time.**

2. Advertising

3. The posting of NCB specific notices for contracts valued at less than \$1 million on ADB's website is not required but is highly recommended.

3. Location of Bid Submission

4. Submission of bids to 'primary' and 'secondary' locations, or 'multiple droppings' of bids, shall not be required or allowed. Advertisements and bidding documents shall specify only one location for delivery of bids.

4. Bid Price as Percentage of Estimate

5. Bids shall not be invited on the basis of percentage above or below the estimated cost, and contract award shall be based on the lowest evaluated bid price of responsive bid from eligible and qualified bidder.

5. Lottery

6. A lottery system shall not be used to determine a successful bidder, including for the purpose of resolving deadlocks.

6. Rejection of All Bids and Rebidding

7. Bids shall not be rejected and new bids solicited without ADB's prior concurrence.

C. Bidding Documents

7. Anti-Corruption

8. Definitions of corrupt, fraudulent, collusive and coercive practices shall reflect the latest ADB Board-approved Anti-Corruption Policy definitions of these terms and related additional provisions (such as conflict of interest, etc.).

8. Qualification Requirements

9. Qualification criteria and specific requirements must be explicitly stated in the bidding documents and applied consistently during bid evaluation.

a. Rejection of Bids

10. A bid shall not be rejected on the grounds that its bid price is not within a percentage range above or below the contract estimate.

10. ADB Policy Clauses

11. A provision shall be included in all NCB works and goods contracts financed by ADB requiring suppliers and contractors to permit ADB to inspect their accounts and records and other documents relating to the bid submission and the performance of the contract, and to have them audited by auditors appointed by ADB.

12. A provision shall be included in all bidding documents for NCB works and goods contracts financed by ADB stating that the Borrower shall reject a proposal for award if it determines that the bidder recommended for award has, directly or through an agent, engaged in corrupt, fraudulent, collusive, coercive or obstructive practices in competing for the contract in question.

13. A provision shall be included in all bidding documents for NCB works and goods contracts financed by ADB stating that ADB will declare a firm or individual ineligible, either indefinitely or for a stated period, to be awarded a contract financed by ADB, if it at any time determines that the firm or individual has, directly or through an agent, engaged in corrupt, fraudulent, collusive, coercive or obstructive practices or any integrity violation in competing for, or in executing, ADB-financed contract.

