

| 类别 | 金额 (万美元) | 采购方式 | |
|---|-------------------|-----------------------------|-----------------|
| 货物及非咨询服务 Goods and non-consulting services | ≥1000 | ICB 国际竞争性招标 | ALL 月 |
| | <1000 | NCB | First contra |
| | | 国内竞争性招标 | 每个 |
| | <10 | Shopping 询价采购 | First (|
| | | | 每个 |
| | As needed 根据需要 | Direct Contracting 直接采购 | ALL 月 |
| 土建工程及成套设备的设计、供货与 安装 Works and Supply & Installation of Equipment | ≥4000 | ICB 国际竞争性招标 | ALL 月 |
| | <4000 | NCB | First contra |
| | | 国内竞争性招标 | 每个 的合 |
| | <50 | Shopping 询价采购 | First (|
| 咨询服务 Consulting services | ≥30 | QCBS/QBS 基于质量和费用/基于质量的选择 | ALL 月 |
| | | | |
| | <30 | CQS 基于咨询顾问资质的选择 | First (|
| | | | 每个 |
| | As needed 根据需要 | IC 个人咨询顾问 | Only |
| | As needed 根据需要 | SSS 单一来源（机构） | ≥10 |
| | As needed 根据需要 | SSS 单一来源（个人） | ≥5 |

| |
|--|
| 世行审查要求 (万美元) |
| 所有 |
| NCB contracts in prefecture and each county/city and all acts valued ≥ 100 县市第一个NCB合同和所有 ≥ 100 万美元的合同 |
| Contract in each county/city, irrespective of value. 县市的第一个合同，不论价值 |
| 所有 |
| contract of the project 的第一个合同 |
| 所有 |
| NCB contracts in prefecture and each county/city and all acts valued ≥ 1000 县市第一个NCB合同及所有合同估算金额 ≥ 1000 万美元同 |
| Contract in each county/city, irrespective of value. 县市第一个接户工程合同和龙泉市里弄小巷提升工程第合同 |
| 所有 |
| Contract in each county/city, irrespective of value. 县市的第一个合同，不论价值 |
| in exceptional cases. 情况下前审 |
| |
| |

ZRWSS procurement plan

| No | cp name | CP contents | CP cost | | bid p |
|----|---------------|--|---------------|--------------|--------------|
| | | | million RMB | million RMB | million RMB |
| | Anji | | 178.65 | 28.22 | 65.84 |
| 1 | AJHC | 12CPs for Anji wastewater house connection | 12.60 | 2.03 | |
| 2 | AJMX1C | (1)works of 13.37.4km water distribution pipe (2)works of 13.27km wastewater pipes (3)3.9km tail water pipeline (4)Meixi Wastewater Treatment Plant 2nd Stage Construction Work | 31.24 | 5.04 | |
| 3 | AJCV1C | (1) works of water distribution pipes in 2villages; (2)works of wastewater pipes in4 villages | 5.00 | 0.65 | |
| 4 | AJTH1C | (1)works and SIC of a 13000m3/d boosting station and 23km water distribution pipes; (2)works and SIC of 5500 m3/d liftstation and 47km wastewater pipes | 51.82 | 8.36 | 38.58 |
| 5 | AJCV2C | works of wastewater collection pipes in 6 villages of Tianhuangping area such as jingcun village | 10.77 | 1.74 | 11.74 |
| 6 | AJCV3C | works of wastewater collection pipes in 4villages of Tianhuangping area such as Henglu village | 9.24 | 1.49 | 8.22 |
| 7 | AJDV1C | works of wastewater collection and treatment system in 3 villages such as majianong village | 2.63 | 0.42 | 7.31 |
| 8 | AJDV2C | works of wastewater collection and treatment system in 5 villages such as Zhangwu village | 14.02 | 2.16 | |
| 9 | AJDV3C | works of wastewater collection and treatment system in 5 decentralized villges such as Zhangcun villages | 14.88 | 2.26 | |
| 10 | AJDV4C | works of wastewater collection and treatment system in 6 decentralized villges such as Xiaoxikou villages | 26.45 | 4.07 | |
| | Fuyang | | 407.62 | 66.07 | 55.44 |
| 11 | FYHC | 10 CPs for Fuyang wastewater house connection | 15.00 | 2.42 | |
| 12 | FYWW1C | (1)works of Fuyang WWTP upgrading from 80000m3/d1B to 60000m3/d1A (2)works of Fuyang WWTP expansion from 60000m3/d 1A to 140000m3/d1A | 92.02 | 14.94 | |
| 13 | FYWW1S | (1)SIC of Fuyang WWTP modification from 80000m3/d1B to 60000m3/d1A (2)SIC of Fuyang WWTP expansion from 60000m3/d 1A to 140000m3/d1A | 137.83 | 22.38 | |
| 14 | FYXD1C | works of 27.5km wastewater pipes in Tashan and other villages | 18.08 | 2.94 | 8.51 |
| 15 | FYXD2C | works of 12.6km wastewater pipes and 1.6km stormwater pipes in Songxi and other villages | 10.37 | 1.67 | 6.23 |

| | | | | | |
|----|-----------------|---|---------------|--------------|-------------|
| 16 | FYXD3C | works of 12.2km wastewater pipes in Nanjin village | 12.90 | 2.08 | |
| 17 | FYXD4C | works of water supply pipes and water house connection in Xindeng area | 21.57 | 3.50 | 25.65 |
| 18 | FYDY1C | works of 32km wastewater pipes in dayuan area | 21.47 | 3.46 | |
| 19 | FYDY2C | works of water supply pipes and water house connection in dayuan area | 12.50 | 2.02 | |
| 20 | FYCD1C | works of 4 centralized and decentralized wastewater collection and treatment system in villages such as Gaoqiao village | 22.52 | 3.66 | 15.05 |
| 21 | FYCD2C | works of 4 centralized and decentralized wastewater collection and treatment system in villages such as Huanggongwang village | 30.87 | 4.98 | |
| 22 | FYCD3C | works of 3 centralized decentralized wastewater collection and treatment system in villages such as Hongzhuang village | 12.49 | 2.01 | |
| | Tiantai | | 137.50 | 22.36 | 3.84 |
| 23 | TTHC | 7 CPs for Tiantai wastewater house connection | 2.80 | 0.46 | |
| 24 | TTDV1C | works of wastewater collection and treatment system in 2 villages such as Bixiazheng village | 4.60 | 0.75 | 3.84 |
| 25 | TTCD1C | works of wastewater collection and treatment system in 5 villages such as Baihedian village | 10.70 | 1.74 | |
| 26 | TTWW1C | (1) works of 4km wastewater pipes in Baer (2) works of wastewater pipes in 6 villages such as Kengbian villages (3) Pipe dredge and clearing cars, aintenance car, office equipments etc. | 21.30 | 3.46 | |
| 27 | TTWW2C | (1)works of 5.5km wastewater pipes and 4.7km stormwater pipes of Tiantaishan road | 25.10 | 4.08 | |
| 28 | TTCD2C | works of wastewater collection pipes in 9 villages such as Shanmaoke village | 13.60 | 2.21 | |
| 29 | TTCD3C | (1)works of wastewater collection pipes in 9 villages such as Qianyang village | 16.90 | 2.75 | |
| 30 | TTCD4C | (1)works of wastewater collection pipes in 7 villages such as Sanlisong village | 17.30 | 2.81 | |
| 31 | TTDV2C | works of wastewater collection and treatment system in 7 villages such as Houcun village | 25.20 | 4.10 | |
| | Longquan | | 149.56 | 24.18 | 6.38 |
| 32 | LQHC | 1 CPs for Longquan wastewater house connection | 2.90 | 0.48 | |
| 33 | LQWS1C | (1) works and SIC of Nandayang WSP modification from 30000m3/d to 25000m3/d and expansion from 25000m3/d to 50000m3/d; | 38.00 | 6.23 | |
| 34 | LQWS2C | (1) works of 3.91km WS pipes, 4.43km wastewater pipes and 4.11km storm water pipes and drainage Channel | 14.40 | 2.16 | |
| 34 | LQWW1C | 40 CPs for works of Longquan back alley improvement in 124 sites | 42.59 | 6.92 | |

| | | | | | |
|----|--------|--|---------------|---------------|------|
| 35 | LQAR1C | (1)works ad SIC of New 4000m3/d Anren WSP and works of 8.24km water distribution pipes (2)works and SIC of new Anren 1800m3/d WWTP and works of 5.87km wastewater pipes | 20.05 | 3.26 | |
| 36 | LQBD1C | (1)works ad SIC of new 4000m3/d Badu WSP and works of 11.4km water distribution pipes (2)works and SIC of new Badu 1300m3/d WWTP and works of 7.61km wastewater pipes | 22.84 | 3.71 | |
| 37 | LQDV1C | works of wastewater collection and treatment system in 7 villages such as Hecun village | 8.79 | 1.43 | 6.38 |
| | | Phase 1 of ZRWSS | 873.33 | 140.82 | |
| | | TA | 36.95 | 6.00 | |
| 38 | ZRTA1 | project management and implementation assistance | 21.55 | 3.50 | |
| 39 | ZRTA2 | institutional strengthening of water affairs company | 3.25 | 0.53 | |
| 40 | ZRTA3 | water treatment performance monitoring | 2.40 | 0.39 | |
| 41 | ZRTA4 | Training and study tours | 9.75 | 1.58 | |
| | | | | | |
| | | total (NBF included) | 910.28 | 146.82 | |

C=civil works S= supply,installation and commisionning TA=technical assistance

CD=centralized and decentralized villages

CV=centralized villages

DV=decentralized villages

| price million RMB | Procurement Method | bank review | implementation plan | | |
|-------------------------|-----------------------|---|------------------------------|------------------------|-----------------------------------|
| | | | bidding document issue | construction months | IU |
| 10.62 | | | | | |
| | shopping | prior review for the first contract | 2015/7 | 3 | villager's committee |
| | NCB | post | 2015/9 | 18 | Anji Guoyuan water affair company |
| | NCB | post | 2015/8 | 15 | Anji Guoyuan water affair company |
| 6.22 | NCB | prior | 2015/3 | 16 | Anji Guoyuan water affair company |
| 1.89 | NCB | prior | 2014/12 | 9 | Anji Guoyuan water affair company |
| 1.33 | NCB | prior | 2014/12 | 9 | Anji Guoyuan water affair company |
| 1.18 | NCB | prior | 2014/11 | 9 | Anji Guoyuan water affair company |
| | NCB | post | 2015/7 | 9 | Anji Guoyuan water affair company |
| | NCB | post | 2015/7 | 9 | Anji Guoyuan water affair company |
| | NCB | post | 2015/12 | 9 | Anji Guoyuan water affair company |
| 8.92 | | | | | |
| | shopping | prior review for the first contract | 2015/7 | 5 | villager's committee |
| | NCB | prior | 2015/10 | 18 | Fuyang water affair company |
| | NCB | prior | 2015/8 | 18 | Fuyang water affair company |
| 1.37 | NCB | post | 2015/4 | 15 | Fuyang water affair company |
| 1.00 | NCB | prior | 2014/12 | 15 | Fuyang water affair company |

| | | | | | | |
|-------------|----------|---|---------|----|--|--|
| | NCB | post | 2015/10 | 15 | Fuyang water affair company | |
| 4.13 | NBF | | | | | |
| | NCB | post | 2015/8 | 15 | Fuyang water affair company | |
| | NBF | | | | | |
| 2.42 | NCB | prior | 2015/1 | 15 | Fuyang water affair company | |
| | NCB | prior | 2015/7 | 16 | Fuyang water affair company | |
| | NCB | prior | 2015/7 | 17 | Fuyangwater affair company | |
| 0.62 | | | | | | |
| | shopping | prior review for the first contract | 2015/11 | 12 | villager's committee | |
| 0.62 | NCB | pior | 2015/5 | 12 | Tiantai water supply company | |
| | NCB | post | 2015/7 | 12 | Tiantai water supply company | |
| | NCB | post | 2015/11 | 18 | Tiantai water supply company | |
| | NCB | post | 2015/12 | 15 | Tiantai water supply company | |
| | NCB | post | 2015/9 | 12 | Tiantai water supply company | |
| | NCB | post | 2016/1 | 12 | Tiantai water supply company | |
| | NCB | post | 2016/2 | 12 | Tiantai water supply company | |
| | NCB | post | 2015/8 | 12 | Tiantai water supply company | |
| 1.06 | | | | | | |
| | shopping | prior review for the first contract | 2015/8 | | longquan rural water supply station | |
| | NCB | post | 2015/7 | 18 | longquan water and wastewater company | |
| | NCB | post | 2015/11 | 18 | longquan water and wastewater company | |
| | shopping | prior review for the first contract | 2015/8 | 48 | longquan water and wastewater company | |

| | | | | | | |
|------|------|-------|---------|----|-------------------------------------|--|
| | NCB | post | 2015/12 | 18 | longquan rural water supply station | |
| | NCB | post | 2016/4 | 18 | longquan rural water supply station | |
| 1.06 | NCB | prior | 2015/2 | 9 | longquan rural water supply station | |
| | | | | | | |
| | | | | | | |
| | QCBS | prior | 2015/3 | | ZPMO/CPMO/PIU | |
| | QCBS | prior | 2015/11 | | ZPMO/CPMO/PIU | |
| | QCBS | prior | 2016/2 | | ZPMO/CPMO/PIU | |
| | SOE | | | | ZPMO/CPMO/PIU | |
| | | | | | | |
| | | | | | | |