

采购方式及审查限额

类别	金额（1,000 美元）	采购方式	审查要求（1,000美元）
货物及非咨询服务	≥3,000	ICB国际竞争性招标	所有
	<3,000	NCB国内竞争性招标	每个县市第一个NCB合同及所有合同估算金额 ≥1,000 的合同
	<100	Shopping询价采购	每个县市第一个合同
	根据需要	Direct Contracting直接采购	所有
土建工程及成套设备的设计、供货与安装	≥25,000	ICB国际竞争性招标	所有
	<25,000	NCB国内竞争性招标	每个县市第一个NCB合同及所有合同估算金额 ≥10,000的合同
	<200	Shopping询价采购	每个县市第一个合同
咨询服务	≥300	QCBS/QBS基于质量和费用/基于质量的选择	所有合同
	<300	CQS基于咨询顾问资质的选择	每个县市第一个合同
	根据需要	个人咨询顾问	特别情况下前审
		单一来源（个人或机构）	≥20（个人）及所有机构合同

注：1美元=6.1元人民币

世行贷款红河州滇南中心城市交通基础设施建设项目 采购计划

序号	合同编号	合同名称	合同内容	合同估算金额		采购方式	前审/后审	刊登招标公告时间
				人民币万元	美元百万元			
土建工程				84037.78	137.77			
1	JS-CW-01	改造建水大道、朝阳北路、迎晖路	1) 公交专用道建设；2) 公交站台建设；3) 交叉口的渠化及改造；4) 走廊沿街的出入口改造；5) 行人过街；6) 交通净化及减速设施	4485.18	7.35	NCB	前审	9/1/2014
2	JS-CW-02	公共交通场、站	新建2个公交场、站	5403.36	8.86	NCB	后审	12/1/2014
3	JS-CW-03	南环线	新建南环线	19248.03	31.55	ICB	前审	3/1/2015
4	MZ-CW-04	红河大道	1) 公交专用道建设；2) 公交站台的布局及建设；3) 交叉口的渠化及改造；4) 电动车专用道的建设；5) 走廊沿街的出入口改造建设；6) 行人过街的建设；7) 交通净化及减速设施；8) 智能交通系统建设；9) 走廊区域停车规划。	7461.99	12.23	NCB	前审	3/1/2015
5	MZ-CW-05	锦华路、昭忠路	改造一条南北向道路，补充东西方向一处缺失路段，从而在市区提供更为通达的路线。 与现状支路相连，填补这一东西方向缺失路段，改善市中心路网的通达性。	5268.50	8.64	NCB	后审	6/1/2015

世行贷款红河州滇南中心城市交通基础设施建设项目 采购计划

序号	合同编号	合同名称	合同内容	合同估算金额		采购方式	前审/后审	刊登招标公告时间
				人民币万元	美元百万元			
6	MZ-CW-06	学府路	红河学院校园外以东新建一条交通性道路，同时对现有学府路采取措施，改变其功能，使其融入校园交通系统。	10475.00	17.17	NCB	前审	9/1/2015
7	MZ-CW-07	天马路、银河路	1) 公交专用道建设；2) 公交站台的布局及建设；3) 交叉口的渠化及改造；4) 走廊沿街의出入口改造；5) 行人过街的建设；6) 交通净化及减速设施；7) 智能交通系统建设；8) 走廊区域停车。	7641.76	12.53	NCB	前审	12/1/2015
8	MZ-CW-08	北京路	1) 公交专用道建设；2) 公交站台的布局及建设；3) 交叉口的渠化及改造；4) 走廊沿街의出入口改造；5) 行人过街的建设；6) 交通净化及减速设施；7) 智能交通系统建设；8) 走廊区域停车。	5716.23	9.37	NCB	后审	3/1/2016
9	MZ-CW-09	北京路南侧首末站、市行政中心西北侧首末站、北京路北沿线公交综合车场	北京路南侧首末站、市行政中心西北侧首末站、北京路北沿线公交综合车场	5528.26	9.06	NCB	后审	6/1/2016
10	MZ-CW-10	雨过铺车场	新建雨过铺车场	3547.00	5.81	NCB	后审	9/1/2016
11	MZ-CW-11	蒙自火车站公交综合车场	新建蒙自火车站公交综合车场	3551.25	5.82	NCB	后审	12/1/2016
12	MZ-CW-12	非走廊道路公交站台改造、建设	非走廊道路公交站台改造、建设	3715.20	6.09	NCB	后审	3/1/2017
13	MZ-CW-13	改善通学安全土建工程	改善通学安全土建工程	1996.02	3.27	NCB	后审	6/1/2017

世行贷款红河州滇南中心城市交通基础设施建设项目 采购计划

序号	合同编号	合同名称	合同内容	合同估算金额		采购方式	前审/后审	刊登招标公告时间
				人民币万元	美元百万元			
货物及非咨询服务合同				16746.90	27.45			
1	Item 1: JS-GD-01	交通控制和监控设备	事故数据收集分析平台、交通指挥中心、交通信号智能控制系统、交通CCTV监控系统、电子警察系统、交通需求管理系统、交通管理附属系统。	2791.18	4.58	ICB	前审	12/1/2014
	Item 2: MZ-GD-02	交通控制和监控设备		8808.99	14.44			
2	JS-GD-03	事故数据收集分析平台、交通指挥中心	包括道路基础数据、交通流数据、交通执法数据、交通管控数据、公共交通数据等数据资料的管理。	1307.94	2.14	NCB	前审	3/1/2015
3	JS-GD-04	交通附属设备	道路标线施划车的采购、警用车辆的采购等	385.00	0.63	NCB	后审	6/1/2015
4	JS-GD-05	公交优先智能系统	公交信息服务系统，车辆定位与监控中心。电子站牌现场设备，车辆定位与监控中心	736.00	1.21	NCB	前审	9/1/2015
5	MZ-GD-06	交通指挥中心	交通指挥中心设备采购	840.34	1.38	NCB	前审	12/1/2015
6	MZ-GD-07	公交优先智能系统	公交信息服务系统，车辆定位与监控中心。	1218.49	2.00	NCB	前审	3/1/2016
7	MZ-GD-08	改善通学安全校车及安全设备	公交车辆安装儿童用安全带，公交车辆设置通学包车车载急救箱，通学包车监管系统，35座通学包车辆	658.96	1.08	NCB	前审	6/1/2016

世行贷款红河州滇南中心城市交通基础设施建设项目 采购计划

序号	合同编号	合同名称	合同内容	合同估算金额		采购方式	前审/后审	刊登招标公告时间
				人民币万元	美元百万元			
咨询服务合同				2450.00	4.02			
1	HH-CS-01	停车及交通宁静政策研究、规划实施试点方案	停车场战略及规划方案，智能停车场项目示范建设；交通宁静化研究及示范建设；	450.00	0.74	QCBS	前审	12/1/2014
2	HH-CS-02	通学包政策研究、建设咨询、效果评估咨询、培训	通学包政策研究、建设咨询等。制定蒙自市通学交通及其安全发展的战略、规划，学区道路安全保障规划，学生出行安全管理机制和通学事故应急预案。研究制定对住宿生包车通学服务和通学包车的政府补助政策和机制。研究建立通学交通安全的相关配套规定，为开展针对性执法提供依据。智能示范试点项目实施方案。	380.00	0.62	QCBS	前审	6/1/2015
3	HH-CS-03	工程管理咨询服务、项目管理和执行	工程管理咨询服务、项目管理和执行、综合项目管理信息系统开发和维护；社会、性别、移民、环境管理计划外部监测咨询，以及项目安保监测框架数据调查、收集及分析等；	520.00	0.85	QCBS	前审	12/1/2014
4	HH-CS-04	公共交通政策研究	公共交通政策研究	170.00	0.28	CQS	前审	9/1/2014
5	HH-CS-05	交通模型搭建及数据库开发、智能交通系统	交通模型搭建及数据库开发1项、智能交通系统1项	160.00	0.26	CQS	后审	3/1/2015
6	HH-CS-06	公众宣传教育	公共交通安全教育与宣传干预,5年内平均2次；	160.00	0.26	CQS	后审	3/1/2015

世行贷款红河州滇南中心城市交通基础设施建设项目 采购计划

序号	合同编号	合同名称	合同内容	合同估算金额		采购方式	前审/后审	刊登招标公告时间
				人民币万元	美元百万元			
7	HH-CS-07	公共交通工程设计审核、智能交通信息化系统设计审核、项目采购及管理、社会安保、环境监测5名个人启动咨询专家	聘请5位个人咨询启动专家，负责启动和组织本项目的前期工作，包括审核工程设计、设备方案、招标采购商务和技术文件、咨询服务和培训课题的工作任务大纲编制、项目安保任务大纲等项目前期文件编制和实施	150.00	0.25	IC	前审	9/1/2014
8	HH-CS-08	国内外培训和考察	学习考察、世行贷款建成项目及智能交通发达城市学习考察、类似南环线项目建设管理学习考察、世行项目成功范例学习考察。	260.00	0.43	SOE		12/1/2014
9	HH-CS-09	国外培训和考察	城市公交城市规划、公共交通、交通智能化、交通管理、交通宁静化、停车管理等培训团组。	200.00	0.33	SOE		6/1/2015

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
Civil Works				84037.78	137.77			
1	JS-CW-01	Rebuild Jianshui Avenue,Chaoyang North Road,Yinghui Road	1) Construction of bus lanes; 2) Construction of bus station; 3) Canalization and modification of the intersection; 4)Rebuilding the entrance and exit of the corridor along the gateway; 5) Pedestrian crossing; 6) Traffic purification and deceleration facilities	4485.18	7.35	NCB	Prior Review	9/1/2014
2	JS-CW-02	Public transportation field,station	Build two new bus fields and stations	5403.36	8.86	NCB	Post Review	12/1/2014
3	JS-CW-03	South loop	Build new south loop	19248.03	31.55	ICB	Prior Review	3/1/2015

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
4	MZ-CW-04	Honghe avenue	1) Construction of bus lanes; 2) Layout and construction of bus station; 3) Canalization and modification of intersection; 4) Construction of electric vehicle lanes; 5) Rebuilding the entrance and exit of the corridor along the gateway; 6) Construction of pedestrian crossing; 7) Traffic purification and deceleration facilities; 8) Construction of intelligent transportation system; 9) Parking planning in corridor area.	7461.99	12.23	NCB	Prior Review	3/1/2015
5	MZ-CW-05	Jinhua Road, Zhao Zhong Road	Remoulding a north-south road and supplementing a east-west missing sections to prove a more convenient route downtown. Supplementing the missing sections of east-west direction which connected with the present branch, to improve the accessibility of road network downtown.	5268.50	8.64	NCB	Post Review	6/1/2015

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
6	MZ-CW-06	Xuefu Road	Constructing a new traffic road in the east out of Honghe university campus, while taking measures for the exit Xuefu Road to change its function for entering it into the campus transportation system.	10475.00	17.17	NCB	Prior Review	9/1/2015
7	MZ-CW-07	Tianma Road, Yinhe Road	1) Construction of bus lanes; 2) Layout and construction of bus station; 3) Canalization and modification of intersection; 4) Remoulding the entrance and exit of the corridor along the gateway; 5) Construction of pedestrian crossing; 6) Traffic purification and deceleration facilities; 7) Intelligent transportation system construction; 8) Parking planning in corridor area.	7641.76	12.53	NCB	Prior Review	12/1/2015

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
8	MZ-CW-08	Beijing Road	1) Construction of bus lanes; 2) Layout and construction of bus station; 3) Canalization and modification of intersection; 4) Remoulding the entrance and exit of the corridor along the gateway; 5) Construction of pedestrian crossing; 6) Traffic purification and deceleration facilities; 7) Intelligent transportation system construction; 8) Parking planning in corridor area.	5716.23	9.37	NCB	Post Review	3/1/2016
9	MZ-CW-09	Origin and Terminal stations of Beijing South Road, Origin and Terminal stations of the northwestside of municipal administrative center, Comprehensive bus station along Beijing North Road	Origin and Terminal stations of Beijing South Road, Origin and Terminal stations of the northwestside of municipal administrative center, Comprehensive bus station along Beijing North Road	5528.26	9.06	NCB	Post Review	6/1/2016
10	MZ-CW-10	Yuguopu Parking Lot	Constructing new Yuguopu Parking Lot	3547.00	5.81	NCB	Post Review	9/1/2016
11	MZ-CW-11	Mengzi comprehensive station for railway and bus	Constructing new Mengzi comprehensive station for railway and bus	3551.25	5.82	NCB	Post Review	12/1/2016

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
12	MZ-CW-12	The non-corridor road bus station reformation, construction	Reformation and construction of the non-corridor road bus station.	3715.20	6.09	NCB	Post Review	3/1/2017
13	MZ-CW-13	The civil engineering for improving security for non-resident students.	The civil engineering for improving security for non-resident students.	1996.02	3.27	NCB	Post Review	6/1/2017
Goods and non-consulting services				16746.90	27.45			
1	Item 1: JS-GD-01	Traffic control and monitoring equipment	Accident data collection and analysis platform, traffic command center, intelligent traffic signal control system, CCTV monitoring system, electronic police system, traffic demand management system, traffic management supporting system.	2791.18	4.58	ICB	Prior Review	12/1/2014
	Item 2: MZ-GD-02	Traffic control and monitoring equipment		8808.99	14.44			
2	JS-GD-03	Accident data collection and analysis platform, traffic command center	Including the management of basic data of road and data of traffic flow data, traffic law enforcement data, traffic control data, public traffic and other data.	1307.94	2.14	NCB	Prior Review	3/1/2015
3	JS-GD-04	Traffic ancillary equipment	Purchasing of lines delimit car, police vehicle and so on.	385.00	0.63	NCB	Post Review	6/1/2015

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
4	JS-GD-05	Bus priority intelligent system	Bus information service system, vehicle positioning and monitoring center, electronic device of station board, vehicle positioning and monitoring center.	736.00	1.21	NCB	Prior Review	9/1/2015
5	MZ-GD-06	Traffic command center	Purchasing of traffic command center equipment.	840.34	1.38	NCB	Prior Review	12/1/2015
6	MZ-GD-07	Bus priority intelligent system	Bus information service system, vehicle positioning and monitoring center.	1218.49	2.00	NCB	Prior Review	3/1/2016
7	MZ-GD-08	Improve safety of non-resident students school bus and security equipment	Bus installed child safety harnesses, bus setted with first-aid kit, charter supervisory systems, 35-seats school vehicles.	658.96	1.08	NCB	Prior Review	6/1/2016
Consulting services				2450.00	4.02			
1	HH-CS-01	Parking and quiet transportation policy research and planning	Parking strategy and planning; quiet transportation research and demonstration construction; public transport policy research.	450.00	0.74	QCBS	Prior Review	12/1/2014

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
2	HH-CS-02	Non-resident students policy research, construction consulting, consulting and training effect evaluation	Non-resident students policy research, construction consulting	380.00	0.62	QCBS	Prior Review	6/1/2015
3	HH-CS-03	Project management consulting services, project management and execution	Project management consulting services, project management and execution	520.00	0.85	QCBS	Prior Review	9/1/2014
4	HH-CS-04	Public transportation policy research	Public transportation policy research	170.00	0.28	CQS	Prior Review	12/1/2014
5	HH-CS-05	Traffic model building and database development, intelligent transportation system	Develop one traffic model building and database and one intelligent transportation system	160.00	0.26	CQS	Post Review	3/1/2015
6	HH-CS-06	Traffic security education	Traffic security education and publicity intervention for non-resident students. From 2014 to 2018, twice a year	160.00	0.26	CQS	Post Review	3/1/2015

World Bank Loan for Procurement Plan of Honghe State Diannan Centre's Urban Transportation Infrastructure Construction Projects

No.	Contract No.	Contract Name	Contract Contents	Estimated Price		Procurement Method	Prior Review/Post Review	Advertisement Time
				Ten thousand RMB ¥	Million US\$			
7	HH-CS-07	design review, intelligent traffic design review, project procurement and management, safeguard, environment monitoring	5 start up individual consultants	150.00	0.25	IC	Prior Review	9/1/2014
8	HH-CS-08	Domestic training	Domestic training	260.00	0.43	SOE		12/1/2014
9	HH-CS-09	Oversea training	Oversea training	200.00	0.33	SOE		6/1/2015