

PROCUREMENT PLAN Ghana : Transport Sector Improvement Project

General Information

Country: Ghana Bank / Approval Date of the Original Procurement Plan: 2017-03-08
 Revised Plan Date(s): (comma delineated, leave blank if none) 2017-03-10
 Project ID: P151026 GPN Date:
 Project Name: Transport Sector Improvement Project
 Loan / Credit No: IDA / V0460
 Executing Agency(ies): Ministry of Roads and Highways, Ministry of Transport, Ghana Highway Authority

WORKS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
GH-GHA-8764-CW-RFB / Output and Performance Based Road Contracts for the Upgrading of Tasiye-Zabugu-Yendi-Tamale (Section R 201) 165.8km and Zabugu-Nakpati-Bimbila Road (Section R	IDA / V0460	Component 1 : Road Asset Preservation	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		90,000,000.00	0.00	Pending Implementation					2018-05-18		2018-05-23					2018-07-04		2018-09-16		2018-10-21		2023-09-19		
GH-GHA-8756-CW-RFQ / Installation of 2No Height Restriction Gantry Structures on Beach Road and Barekese Road	IDA / V0460	Component 1 : Road Asset Preservation	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation							2017-07-15									2017-09-09		2018-03-08		
GH-MRH-8885-CW-RFB / Works contracts for Rehabilitation of selected Feeder Roads in Northern Region (445km) - Lot 1	IDA / V0460	Component 1 : Road Asset Preservation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		11,500,000.00	0.00	Pending Implementation					2017-12-02		2017-12-07							2018-01-18		2018-02-17		2018-03-24		2018-09-20

GOODS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
GH-MRH-8890-GO-RFQ / Supply of 3 Number Station Wagon Cross-Country Vehicles for use by Project staff	IDA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation								2017-03-28								2017-05-23		2017-11-19		
GH-MRH-8897-GO-RFQ / Supply of 2 Number Laptops, 1 Printer and 1 Photocopy machine	IDA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation								2017-03-28								2017-05-23		2017-11-19		
GHA/IDA/TSIP/NCB/GDS01 / Supply and installation of 4No HSWIM system at Akatsi and Janta Weigh Bridge Station	IDA / V0460	Component 1 : Road Asset Preservation	Post	Request for Bids	Open - National	Single Stage - One Envelope		330,000.00	0.00	Pending Implementation				2017-07-17		2017-07-22								2017-09-02		2017-10-02		2017-11-06		2018-05-05
GHA/IDA/TSIP/SH/GDS02 / Procurement of 4No Portable Weigh Pad (PWP)	IDA / V0460	Component 1 : Road Asset Preservation	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation				2017-07-17		2017-07-22								2017-09-02		2017-10-02		2017-11-06		2018-05-05
GHA/IDA/TSIP/SH/GDS03 / Procurement of 4No Pick Ups (to use 4 of 4 PWP above) and 2 No Mobile Weighing Vans	IDA / V0460	Component 1 : Road Asset Preservation	Post	Request for Quotations	Open - National	Single Stage - One Envelope		320,000.00	0.00	Pending Implementation							2017-07-22									2017-09-16		2018-03-15		

NON CONSULTING SERVICES

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GH-MRH-8186-CS-QCBS / Consultancy services for restructuring assessment of the Road Sector Agencies	IDA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		1,400,000.00	0.00	Pending Implementation	2017-08-07		2017-08-28		2017-10-11					2017-11-08		2017-12-08		2018-01-12		2018-02-16		2019-02-16
GHA/OT-8174-CS-QCBS / Development of National Multi-modal Transport Master Plan	IDA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Pending Implementation	2017-11-19		2017-12-10		2018-01-23					2018-02-20		2018-03-22		2018-04-26		2018-05-31		2019-11-29
GH-MRH-8659-CS-QCBS / Consulting services for Monitoring of OPRC Contracting Entry for four(4) selected areas in the Northern Regions of Ghana.	IDA / V0460	Component 1 : Road Asset Preservation	Prior	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Pending Implementation	2017-12-05		2017-12-26		2018-02-08					2018-03-08		2018-04-07		2018-05-12		2018-06-16		2019-06-16
GH-GHA-8778-CS-QCBS / Monitoring of OPRC for the Upgrading of Tasiye-Zabugu-Yendi-Tamale (Section R 201) 165.8km and Zabugu-Nakpati-Bimbila Road (Section R 201) 73.8km	IDA / V0460	Component 1 : Road Asset Preservation	Prior	Quality And Cost-Based Selection	Open - International		2,000,000.00	0.00	Pending Implementation	2018-05-02		2018-05-23		2018-07-06					2018-08-03		2018-09-02		2018-10-07		2018-11-11		2019-11-11

GH-GHA-8777-CS-OCBS / Implement QPRC for the Upgrading of Tatala-Zabzugu-Yendi-Tamale Road (Section R201) 166.8Km, Zabzugu-Nakpati-Bimbila Road (Section R2010) 73.6Km and for selected Feeder Roads in the Brong Ahafo, Northern, Upper East and Upper West Regions. (1,366Km)	IDA / V0460	Component 1 : Road Asset Preservation	Price	Quality And Cost-Based Selection	Open - International		2,500,000.00	0.00	Pending Implementation	2017-03-05		2017-03-07		2017-03-10				2017-03-11		2017-03-12		2017-03-28		2017-05-08		2018-05-08
GH-GHA-8779-CS-OCBS / Review of Design Standards to incorporate Expressways.	IDA / V0460	Component 1 : Road Asset Preservation	Post	Quality And Cost-Based Selection	Open - International		200,000.00	0.00	Pending Implementation	2017-05-30		2017-06-20		2017-08-03				2017-08-31		2017-09-30		2017-11-04		2017-12-09		2018-12-09

INDIVIDUAL CONSULTANTS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion								
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							