

PROCUREMENT PLAN Ghana : Transport Sector Improvement Project

General Information			
Country:	Ghana	Bank / Approval Date of the Original Procurement Plan:	2017-03-08
Project ID:	P151026	Revised Plan Date(s): (comma delineated, leave blank if none)	2017-03-10
Project Name:	Transport Sector Improvement Project		
Loan / Credit No.:	IDA / V0460		
Executing Agency(ies):	Ministry of Transport, Ministry of Roads and Highways, Ghana Highway Authority		

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion			
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
GH-GHA-8764-CW-RFB / Output and Performance Based Road Contracts for the Upgrading of Takoradi-Zabugu-Yendi-Tamale (Section R 201) 165.8km and Zabugu-Nkpati-Bimbila Road (Section R	DA / V0460	Component 1 : Road Asset Preservation	Prior	Request for Bids	Open - International	Single Stage - Two Envelope		90,000,000.00	0.00	Pending Implementation					2018-05-18		2018-05-23					2018-07-04		2018-09-16		2018-10-21		2023-09-19		
GH-GHA-8756-CW-RFQ / Installation of 2No Height Restriction Gantry Structures on Beach Road and Barekese Road	DA / V0460	Component 1 : Road Asset Preservation	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation							2017-07-15									2017-09-09		2018-03-08		
GH-MRH-8885-CW-RFB / Works contracts for Rehabilitation of selected Feeder Roads in Northern Region (449km) - Lot 1	DA / V0460	Component 1 : Road Asset Preservation	Prior	Request for Bids	Open - National	Single Stage - One Envelope		11,500,000.00	0.00	Pending Implementation					2017-12-02		2017-12-07							2018-01-18		2018-02-17		2018-03-24		2018-09-20

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GH-MOT-NRSC-8191-GO-RFB / Printing of Road Safety Education and Sanitization Materials (Handballs, Stickers and Posters)	DA / V0460	Component 2 : Safer road Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope		340,000.00	0.00	Pending Implementation					2017-05-15		2017-05-22					2017-07-03		2017-08-02		2017-09-08		2017-11-06
GH-MOT-NRSC-8377-GO-RFB / Supply and Delivery of Equipment for Police (Speed Radar Guns, Alcometers)	DA / V0460	Component 2 : Safer road Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation					2017-05-29		2017-06-05					2017-07-17		2017-08-16		2017-09-20		2017-11-19
GH-MOT-NRSC-8381-GO-RFB / Printing of Road Safety Text Books and Teaching Manuals for Primary Schools & Junior High Schools	DA / V0460	Component 2 : Safer road Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope		1,000,000.00	0.00	Pending Implementation					2017-05-15		2017-05-22					2017-07-03		2017-08-02		2017-09-06		2017-11-05
GH-MRH-8890-GO-RFQ / Supply of 3 Number Station Wagon Cross-Country Vehicles for use by Project staff	DA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		300,000.00	0.00	Pending Implementation							2017-03-28									2017-05-23		2017-11-19
GH-MRH-8897-GO-RFQ / Supply of 2 Number Laptops, 1 Printer and 1 Photocopy machine	DA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation							2017-03-28									2017-05-23		2017-11-19
GH/IDA/TSIP/NCB/GSDS01 / Supply and Installation of 2No HSWIM system at Akasis and Jama Weigh Bridge Station	DA / V0460	Component 1 : Road Asset Preservation	Post	Request for Bids	Open - National	Single Stage - One Envelope		330,000.00	0.00	Pending Implementation					2017-07-17		2017-07-22					2017-09-02		2017-10-02		2017-11-08		2018-05-05
GH/IDA/TSIP/SH/GSDS02 / Procurement of 4No Portable Weigh Pad (PWP)	DA / V0460	Component 1 : Road Asset Preservation	Post	Request for Bids	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation					2017-07-17		2017-07-22					2017-09-02		2017-10-02		2017-11-06		2018-05-05
GH/IDA/TSIP/SH/GSDS03 / Procurement of 4No Pick Ups to use 4 of 4 PWP above and 2 No Mobile Weighing Vans	DA / V0460	Component 1 : Road Asset Preservation	Post	Request for Quotations	Open - National	Single Stage - One Envelope		320,000.00	0.00	Pending Implementation							2017-07-22									2017-09-16		2018-03-15
GH-MOT-NRSC-8638-GO-RFQ / Production and Installation of Lollipop Stands Nationwide	DA / V0460	Component 2 : Safer road Transport	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation								2018-02-20								2018-04-17		2018-06-16
GH-MOT-NRSC-8640-GO-RFB / Procurement of ICT Equipment for Road Accident Database Management System (RADMS)	DA / V0460	Component 2 : Safer road Transport	Post	Request for Bids	Open - National	Single Stage - One Envelope		230,000.00	0.00	Pending Implementation					2018-03-15		2018-03-22					2018-05-03		2018-06-02		2018-07-07		2018-09-05

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued	Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual		Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GHMOT-8178-CS-QCBS / Development of Transport Sector Data Management System	DA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Post	Quality And Cost-Based Selection	Open - International	250,000.00	0.00	Pending Implementation	2017-06-12	2017-07-03	2017-08-16	2017-09-13	2017-10-13	2017-11-17	2017-12-22	2018-08-21
GHMOT-DVLA-8383-CS-QCBS / Consultancy Services for Systems Analysis and Design	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - International	290,400.00	0.00	Pending Implementation	2017-02-23	2017-03-01	2017-04-14	2017-05-12	2017-06-11	2017-07-16	2017-08-20	2017-12-24
GHMRH-8186-CS-QCBS / Consultancy services for restructuring assessment of the Road Sector Agencies	DA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International	1,400,000.00	0.00	Pending Implementation	2017-08-07	2017-08-28	2017-10-11	2017-11-08	2017-12-08	2018-01-12	2018-02-16	2019-02-16
GHMOT-8174-CS-QCBS / Development of National Multi-modal Transport Master Plan	DA / V0460	Component 3 : Institutional Strengthening and Capacity Building	Prior	Quality And Cost-Based Selection	Open - International	2,000,000.00	0.00	Pending Implementation	2017-11-19	2017-12-10	2018-01-23	2018-02-20	2018-03-22	2018-04-26	2018-05-31	2019-11-29
GHMRH-8558-CS-QCBS / Consulting services for Monitoring of OPRC Contracting Entity for four(4) selected areas in the Northern Regions of Ghana.	DA / V0460	Component 1 : Road Asset Preservation	Prior	Quality And Cost-Based Selection	Open - International	2,500,000.00	0.00	Pending Implementation	2017-12-05	2017-12-26	2018-02-08	2018-03-08	2018-04-07	2018-05-12	2018-06-16	2019-06-16
GH-GHA-8778-CS-QCBS / Monitoring of OPRC for the Upgrading of Tetele-Zabugye-Yendi-Tamale Road (Section R 201) 165.8km and Zabugye-Nakopli-Bimbila Road (Section R 280T) 73.6km	DA / V0460	Component 1 : Road Asset Preservation	Prior	Quality And Cost-Based Selection	Open - International	2,000,000.00	0.00	Pending Implementation	2018-05-02	2018-05-23	2018-07-06	2018-08-03	2018-09-02	2018-10-07	2018-11-11	2019-11-11
GH-GHA-8777-CS-QCBS / Implement OPRC for the Upgrading of Tetele-Zabugye-Yendi-Tamale Road (Section R201) 165.8km, Zabugye-Nakopli-Bimbila Road (Section R280T) 73.6km and for selected Feeder Roads in the Brong Ahafo, Northern, Upper East and Upper West Regions. (1,360Km)	DA / V0460	Component 1 : Road Asset Preservation	Prior	Quality And Cost-Based Selection	Open - International	2,500,000.00	0.00	Pending Implementation	2017-03-05	2017-03-07	2017-03-10	2017-03-11	2017-03-12	2017-03-28	2017-05-08	2018-05-08
GHMOT-NRSC-9823-CS-QCBS / Consultancy Services for a Study to Establish Location of Lollipop Stands with prescribed appropriate Engineering Measures.	DA / V0460	Component 2 : Safer road Transport	Post	Consultant Qualification Selection	Open - International	150,000.00	0.00	Pending Implementation	2017-03-14	2017-04-04	2017-05-18		2017-06-17	2017-06-30	2017-12-27	
GH-GHA-8779-CS-QCBS / Review of Design Standards to incorporate Expressways	DA / V0460	Component 1 : Road Asset Preservation	Post	Quality And Cost-Based Selection	Open - International	200,000.00	0.00	Pending Implementation	2017-05-30	2017-06-20	2017-08-03	2017-08-31	2017-09-30	2017-11-04	2017-12-09	2018-12-09
GHMOT-DVLA-8384-CS-QCBS / Consultancy Services for Feasibility Study on the Establishment of Modular Size Private Vehicle Test Stations	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - International	310,000.00	0.00	Pending Implementation	2017-04-07	2017-04-28	2017-06-11	2017-07-09	2017-08-08	2017-09-12	2017-10-17	2018-04-16
GHMOT-NRSC-9814-CS-QCBS / Consultancy Services for Research into the Nature and Characteristics of Motorcycle and Tricycle Crashes in Ghana	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - International	90,000.00	0.00	Pending Implementation	2018-04-03	2018-04-24	2018-06-07	2018-07-05	2018-08-04	2018-09-08	2018-10-13	2019-04-12
GHMOT-NRSC-9804-CS-QCBS / Consultancy Services for Capacity Needs Assessment for the National Road Safety Commission	DA / V0460	Component 2 : Safer road Transport	Post	Consultant Qualification Selection	Open - International	80,000.00	0.00	Pending Implementation	2017-03-14	2017-04-04	2017-05-18		2017-06-17	2017-07-13	2017-11-14	
GHMOT-NRSC-9805-CS-QCBS / Consultancy Services for Monitoring and Evaluation of Travel Speeds, Pedestrian and Passenger Safety Activities	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - International	130,000.00	0.00	Pending Implementation	2018-03-20	2018-04-10	2018-05-24	2018-06-21	2018-07-21	2018-08-25	2018-09-29	2019-03-28
GHMOT-NRSC-9812-CS-QCBS / Promotion and Issuing of Road Safety Education Materials	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Pending Implementation	2017-06-20	2017-07-11	2017-08-24	2017-09-21	2017-10-21	2017-11-25	2017-12-30	2018-12-30
GHMOT-NRSC-9810-CS-QCBS / Baseline Study into the characteristics of Vehicular Speeds and their impact on road safety in Ghana	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - International	70,000.00	0.00	Pending Implementation	2017-06-20	2017-07-11	2017-08-24	2017-09-21	2017-10-21	2017-11-25	2017-12-30	2018-06-29
GHMOT-NRSC-8601-CS-QCBS / Review of the Economic Cost of Road Traffic Crashes in Ghana	DA / V0460	Component 2 : Safer road Transport	Post	Consultant Qualification Selection	Open - International	100,000.00	0.00	Pending Implementation	2018-04-03	2018-04-24	2018-06-07		2018-07-07	2018-08-11	2019-02-07	
GHMOT-NRSC-9808-CS-QCBS / Baseline Study into Pedestrian and Passenger Safety in Ghana	DA / V0460	Component 2 : Safer road Transport	Post	Quality And Cost-Based Selection	Open - International	70,000.00	0.00	Pending Implementation	2017-06-20	2017-07-11	2017-08-24	2017-09-21	2017-10-21	2017-11-25	2017-12-30	2018-06-29

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual