

## Procurement Plan - Component 1 as of April 2021

R e f . N o .	Description	Ty pe	Estimated Cost	Procurement Method	Envisaged Start of Procurement Process (but not earlier than the project effectiveness date),	Contract Duration (months)	Review Prior /Post	
<b>Component 1: Irrigation and Drainage Improvement Component Additional Financing</b>								
1 . 1	Rehabilitation works on Tbisi-Kumisi Secondary Network	W- 1	US D	7,735,36 6.64	RFB	May-20	25	Prior
			EU R	6,889,35 4.00				
1 . 2	Supply of Computer hardware for NSLMLUMA	G- 1	US D	214,431. 22	RFB	May-20	3	Post
			EU R	190,979				
1 . 3	Supply of Drones for remote monitoring and inventory for NSLMLUMA	G- 1	US D	20,421.4 9	RFQ	May-20	2	Post
			EU R	18,188.0 0				
1 . 4	Supply of SUV Vehicles for NSLMLUMA	G- 1	US D	81,688.1 9	RFB	May-20	3	Post
			EU R	72,754				
1 . 5	Feasibility Study for 20 Reservoirs	CS -1	US D	1,021,09 9.02	QCBS	May-20	15	Prior
			EU R	909,422				
1 . 6	Consultancy Services for Institutional strengthening of NSLMLUMA	CS -1	US D	91,898.9 3	CQS	May-20	12	Post
			EU R	81,848				
1 . 7	Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2020 and 2021.	CS -1	US D	8,500	SSS	April -21	14	Post
			EU R	7,570				
1 . 8	Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2022.	CS -1	US D	15,000	LCS	June - 22	10	Post
			EU R	13,359				
<b>Total Component 1:</b>			<b>U S D</b>	<b>9,188, 405.50</b>				

			<b>E U R</b>	<b>8,183, 475</b>				
--	--	--	----------------------	-----------------------	--	--	--	--

## **Procurement Plan - Component 2 as of March, 2021**

<b>Ref. No.</b>	<b>Description</b>	<b>Type</b>	<b>Reference No.</b>	<b>USD TO EUR exchange rate</b>	<b>Estimated Cost</b>
				<b>0.8376</b>	
<b>2.2.1</b>	<b>External Quality Control</b>	<b>NCS</b>	<b>LMDC/NCS/RFB/01</b>	<b>USD</b>	<b>252,510.0</b>
				<b>EUR</b>	<b>211,499.4</b>
	<b>Total Component 2.2</b>			<b>USD</b>	<b>252,510.0</b>
				<b>EUR</b>	<b>211,499.4</b>
<b>2.3.1</b>	<b>Server / storage</b>	<b>G</b>	<b>LMDC/G/RFB/07</b>	<b>USD</b>	<b>852,000.0</b>
				<b>EUR</b>	<b>713,625.2</b>
<b>2.3.2</b>	<b>PC and Office Equipment, Plotter</b>	<b>G</b>	<b>LMDC/G/RFB/06</b>	<b>USD</b>	<b>380,000.0</b>
				<b>EUR</b>	<b>318,283.5</b>
<b>2.3.3</b>	<b>Vehicles (Pick-Up)</b>	<b>G</b>	<b>LMDC/G/RFB/05</b>	<b>USD</b>	<b>450,000.0</b>
				<b>EUR</b>	<b>376,914.7</b>
<b>2.3.4</b>	<b>GNSS Smart Antenna</b>	<b>G</b>	<b>LMDC/G/RFB/04</b>	<b>USD</b>	<b>175,000.0</b>
				<b>EUR</b>	<b>146,577.9</b>
<b>2.3.5</b>	<b>Full box (11 each)<sup>1</sup></b>	<b>G</b>	<b>LMDC-G-RFQ-01</b>	<b>USD</b>	<b>22,200.0</b>
				<b>EUR</b>	<b>18,594.4</b>
<b>2.3.6</b>	<b>Drone (2 each)<sup>2</sup></b>	<b>G</b>	<b>LMDC-G-RFQ-02</b>	<b>USD</b>	<b>20,000.0</b>

<sup>1</sup>11 Full boxes have been added for already purchased 11 pick-up vehicles;

<sup>2</sup> 2 Drones have been added for testing of modern measuring practices and technologies, also for creating high resolution orthophoto material and assessment of accuracy of digitalization.

				EUR	15,574.5
	<b>Total Component 2.3</b>			USD	1,899,200.
				EUR	1,589,570.
2.4.1	Project Manager	CS	LMDC/CS/IC/003	USD	94,289.8
				EUR	78,976.0
2.4.2	Finance Manager	CS	LMDC/CS/D/01	USD	53,837.1
				EUR	45,093.3
2.4.3	Accounting Software Maintenance and upgrading Specialist	CS	LMDC/CS/IC/007	USD	9,005.48
2.4.4	Procurement Manager	CS	LMDC/CS/IC/010	USD	39,154.2
				EUR	32,795.1
2.4.5	M&E Specialist	CS	LMDC/CS/IC/008	USD	22,320.9
				EUR	18,695.7
2.4.6	Chief legal consultant	CS	LMDC/CS/IC/011	USD	39,953.3
				EUR	33,464.4
2.4.7	Senior Legal Consultant	CS	LMDC/CS/IC/019	USD	28,000.0
				EUR	23,452.4
2.4.8	Legal consultant	CS	LMDC/CS/IC/020	USD	26,000.0
				EUR	21,777.3
2.4.9	Project Coordinator	CS	LMDC/CS/IC/03	USD	45,946.3
				EUR	38,484.1
2.4.10	Communication Consultant	CS	LMDC/CS/IC/002	USD	11,525.0
				EUR	9,653.22
2.4.11	Chief surveyor	CS	LMDC/CS/IC/006	USD	20,745.0
				EUR	17,375.7
2.4.12	IT Manager	CS	LMDC/CS/D/02-01	USD	63,625.6
				EUR	53,292.1
2.4.13	Translator	CS	LMDC/CS/IC/012	USD	18,025.4

				EUR	15,097.9
2.4.14	Procurement Assistant	CS	LMDC/CS/IC/04-01	USD	34,959.1
				EUR	29,281.3
2.4.15	Land Consolidation Expert	CS	LMDC/CS/IC/018	USD	40,000.0
				EUR	33,503.5
2.4.16	IT Component Coordinator	CS	LMDC/CS/IC/017	USD	33,513.8
				EUR	28,070.7
2.4.17	Administration Assistant	CS	LMDC/CS/IC/011-01	USD	34,959.1
				EUR	29,281.3
2.4.18	Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant (local consultant) <sup>3</sup>	CS	LMDC/CS/IC/015	USD	20,000.0
				EUR	16,751.7
2.4.19	ICT Readiness Assessment Consultant (International Consultant) <sup>4</sup>	CS	LMDC-CS-DC-03	USD	93,700.0
				EUR	78,482.0
2.4.20	Financial Analyst	CS	LMDC/CS/IC/021	USD	15,000.0
				EUR	12,563.8
2.4.21	Gender Consultant	CS	LMDC/CS/IC/022	USD	10,000.0
				EUR	8,375.88
2.4.22	Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant (International Consultant)	CS	LMDC/CS/IC/023	USD	64,000.0
				EUR	53,605.6
	Total Component 2.4			USD	818,560.6
				EUR	685,616.7

<sup>3</sup> Following rejection of all candidates who expressed their interest for consultancy assignment advertised by NAPR for selection of national consultant for Software Assets Assessment, Business Process Analysis and System Architecture Design Consultant, the Evaluation Committee made decision to re-advertise the assignment internationally or explore the other available options.

<sup>4</sup> The estimated cost for hiring the international consultant for ICT Readiness Assessment is based on market analysis and the expected higher qualification of the international consultant, as well as reimbursable expenses related to his overseas assignment.

	<b>GRAND TOTAL:</b>			<b>USD</b>	<b>2,970,270.</b>
				<b>EUR</b>	<b>2,486,686.</b>

**PROCUREMENT PLAN Georgia : Irrigation and Land Market Development Project**

**General Information**

**Country:** Georgia **Bank's Approval Date of the Original Procurement Plan:** 2016-09-15  
**Revised Plan Date(s):** (comma delineated, leave blank 2022-12-31)  
**Project ID:** P133828 **GPN Date:**  
**Project Name:** Irrigation and Land Market Development Project  
**Loan / Credit No.:** IDA / 54560, IBRD / 90430  
**Executing Agency(s):** Ministry of Agriculture of Georgia

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	High SEA/SH Risk	Procurement Document Type	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion				
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IDIC/CW/ICB/01 / Rehabilitation of Irrigation Scheme Main Canals and Electrical and Mechanical parts of main canal and headwork	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				14,623,975.02	Completed														2016-02-23		2016-03-17		2018-08-10			
IDIC/CW/ICB/01 / Sioni and Algeti Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2017-12-01		2017-12-15						2018-01-14		2018-02-13	2018-03-13	2018-09-09			
IDIC/CW/ICB/02 / Rehabilitation of secondary networks for Zeda Ru, Tbiis-Kumisli and Zemo Samgori Irrigation Schemes	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled						2018-11-05		2018-11-19						2018-12-31		2019-01-30	2019-02-27	2019-07-27			
IDIC/CW/ICB/02 / Kvemo Samgori On-Farm Network Rehabilitation, Section G33	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2020-02-14		2020-02-19						2020-04-01		2020-05-01	2020-06-05	2021-05-16			
IDIC/CW/ICB/03 / Kvemo Samgori On-Farm Network Rehabilitation, section G1-G32	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				8,699,977.72	Signed						2020-01-31	2020-02-06	2020-02-05	2020-02-06					2020-03-18	2020-05-01	2020-04-17	2020-06-04	2020-05-22	2020-06-04	2021-10-01	
IDIC/CW/ICB/03-1 / Sioni and Algeti Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Canceled						2020-03-27	2020-03-31	2020-04-03						2020-05-03	2020-04-30	2020-05-18	2020-05-21	2020-06-02	2020-11-29		
IDIC/CW/ICB/04 / Zeda Ru On-Farm Network Rehabilitation	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				6,930,148.57	Signed						2020-03-30	2020-04-03	2020-04-04	2020-04-03					2020-05-16	2020-07-10	2020-06-05	2020-09-03	2020-06-22	2020-09-30	2021-12-22	
IDIC/AW/RFB/01 / Rehabilitation works on Tbiis-Kumisli Secondary Network	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - International	Single Stage - One Envelope				0.00	Canceled						2020-05-04		2020-05-09						2020-06-20		2020-07-10	2020-07-27	2022-08-26			
IDIC/CW/ICB/03-2 / Sioni and Algeti Dams Safety Works	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				1,689,890.33	Completed						2020-05-25	2020-05-25	2020-05-26						2020-06-25	2020-06-25	2020-07-10	2020-07-10	2020-07-31	2020-08-06	2021-07-31	2021-10-18
IDIC/CW/ICB/05 / Kvemo Samgori On-Farm Network Rehabilitation, section G33, G33-1	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Request for Bids	Open - International	Single Stage - One Envelope				11,226,782.71	Signed						2020-06-15	2020-08-05	2020-06-17	2020-08-19					2020-08-05	2020-10-26	2020-09-04	2020-12-28	2020-10-04	2021-01-22	2022-03-28	
IDIC/CW/ICB/03 / ZEDA-RU IRRIGATION SYSTEM'S MAIN CANAL AND SECONDARY NETWORK	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Under Implementation						2022-06-29	2022-07-18	2022-07-11						2022-08-22	2022-08-29	2022-09-21	2022-10-26		2023-06-23		
IDIC/CW/ICB/04 / Reservoir Area Cleaning on Kvemo Samgori Head Structure	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope				0.00	Pending Implementation						2022-10-03		2022-10-08						2022-11-19		2022-12-19	2023-01-23	2023-08-21			

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual							
IDIC/G/SH/07 / PPMD office Furniture	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2018-01-17								2018-02-14		2018-04-15					
IDIC/G/SH/08 / Environmental Monitoring Field Equipment	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2018-01-17								2018-02-14		2018-04-15					
IDIC/G/SH/09 / Environmental Monitoring Program	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2018-01-17								2018-02-14		2018-04-15					
IDIC/G/DC/01 / Procurement of Agricultural software - Sic 2	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct			0.00	Canceled								2017-02-17								2017-03-11		2017-05-10					
IDIC/G/SH/10 / Supply of Tachometer for Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2017-07-06								2017-08-08		2017-10-07					
IDIC/G/SH/13 / Supply of 5 units of off-road small size trucks to the Georgian Amelioration (GA)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2017-10-05								2017-10-28		2017-12-27					
IDIC/G/NCB/02 / Supply of Machinery and Equipment to Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		80,241.94	Completed								2017-12-04	2017-11-13	2017-12-18						2018-01-17	2017-12-15	2018-02-16	2018-01-30	2018-03-09	2018-02-12	2018-06-07	2018-03-29
IDIC/G/NCB/03 / PPMD Equipment - Vehicles	IDA / 54560	Component 3 Project Management	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled								2018-01-10		2018-01-24						2018-02-23		2018-03-25	2018-04-22	2018-06-21			
IDIC/G/NCB/01 / Supply of IT equipment to Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Request for Bids	Open - National	Single Stage - One Envelope		0.00	Canceled								2017-04-25	2017-10-23	2017-05-09						2017-06-08	2017-12-05	2017-07-08	2017-12-15	2017-07-29	2017-09-27		
IDIC/G/SH/06 / Supply of IT Office Equipment for DPMA and Amelioration and Land Management Department of MoA	IDA / 54560	Component 3 Project Management	Post	Request for Quotations	Open - National	Single Stage - One Envelope		0.00	Canceled								2018-01-17								2018-02-14		2018-04-15					



CONSULTING FIRMS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
ILMDP/ICQBS/01-2015 / Consulting Services for Supervision of Civil Works to be implemented under Irrigation and Land Market Development Project - Irrigation And Drainage Improvement Component (I LMDP)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		2,506,926.80	Signed																					
IDIC/CS/CS02 / GILMDP Project Financial Audit for 2015-2019 fiscal years	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - International		36,167.00	Completed	2016-11-07	2016-11-10	2016-11-17	2016-11-10	2016-12-22	2017-01-11				2017-01-12	2017-02-01	2017-02-27	2017-03-11	2017-03-13	2017-03-18	2017-03-15	2019-07-31	2019-12-20			
IDIC/CS/CS05/01 / Strengthening of Designing Capacity and Technical maintenance of Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-12-11		2017-12-25		2018-01-15								2018-02-05		2018-02-12		2019-02-12				
IDIC/CS/CS05/03 / Institutional Strengthening of Georgian Amelioration	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		0.00	Canceled	2017-11-01		2017-11-15		2017-12-13					2018-01-10		2018-02-09	2018-03-02		2018-03-16		2019-09-07				
IDIC/CS/CS05/05 / National Technical Assistance	IDA / 54560	Component 3 Project Management	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2018-03-01		2018-03-15		2018-04-19								2018-05-03		2018-05-10		2018-11-06				
IDIC/CS/CS05/03 / Independent Dam Safety Assessment and Design and Supervision of Dam Safety Activities for Algeti and Sioni Dams	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		257,415.49	Completed	2017-07-31	2017-10-11	2017-08-14	2017-10-12	2017-09-18	2018-06-19							2017-10-09	2018-10-17	2017-10-23	2018-10-18	2019-02-15	2020-12-15			
IDIC/CS/CS05/07 / Design Engineering Consultancy Service 5	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2017-02-27	2017-01-25	2017-03-13	2017-01-25	2017-04-24	2017-03-16							2017-05-08		2017-05-15		2018-02-09				
IDIC/CS/CS05/02 / Preparation of Detailed Engineering Design and Construction Supervision Services for Kvemo Samgori, Tsisi-Kumisi and Zeda Riu Irrigation system's secondary, tertiary and on-farm net	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		3,928,541.41	Signed	2017-09-25		2017-10-09	2017-10-09	2017-11-13	2018-08-21				2017-12-11	2018-10-19	2018-12-27	2018-01-31	2019-01-29	2018-02-21	2019-01-31	2019-08-15				
IDIC/CS/CS05/08 / Preparation of Training Modules and Conduction of Training Courses	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2018-10-01	2018-10-26	2018-10-15		2018-10-29								2018-11-14		2018-11-25		2019-12-31				
IDIC/CS/CS05/03 / ILMDF Project Financial Audit for 2019-2021 fiscal years	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - International		21,420.00	Completed	2020-01-22	2020-01-22	2020-02-01	2020-01-27	2020-03-01	2020-02-07				2020-03-16	2020-02-21	2020-03-31	2020-03-02	2020-04-28	2020-03-09	2020-05-18	2020-03-12	2021-07-31	2022-05-30		
IDICAF/CS/CS05/01 / Feasibility Study for 20 Reservoirs	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Prior	Quality And Cost-Based Selection	Open - International		323,475.89	Signed	2020-04-10	2020-06-09	2020-04-24	2020-06-30	2020-05-22	2020-11-25				2020-06-19	2021-04-14	2020-07-04	2021-08-03	2020-07-18	2021-09-30	2020-07-25	2021-10-14	2021-10-28			
IDICAF/CS/CS05/01 / Consultancy Services for Institutional Strengthening of NSLMLUMA	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - International		0.00	Canceled	2020-04-30		2020-05-14		2020-06-18								2020-07-09		2020-07-23		2021-07-23				
IDIC/CS/CS05/09 / Development, implementation and monitoring of Communication, Social Mobilization and Media Strategy to support the Activities of Water Users Organizations Development in the ILMDF Project areas	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2020-07-19	2020-07-20	2020-07-26		2020-08-30								2020-09-13		2020-10-11		2022-06-03				
IDIC/CS/CS05/09-1 / Strategic planning for facilitation of establishment of the Water Users Organizations (WUO) in the ILMDF Project areas	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Canceled	2020-12-07	2021-01-18	2020-12-21		2021-01-18								2021-01-25		2021-02-06		2022-09-29				
IDICAF/CS/CS05/04 / Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2022	IBRD / 90430	Component 3 Project Management	Post	Least Cost Selection	Open - International		0.00	Canceled	2022-04-18		2022-05-09		2022-06-06					2022-07-06		2022-07-20	2022-08-10		2022-08-31		2023-06-27				
IDICAF/CS/CS05/02 / Concept for Establishment and Development of an Integrated Database on Land Resources	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2021-09-17	2021-09-23	2021-09-27		2021-11-10	2021-11-24							2021-12-10	2022-01-05	2021-12-25		2022-06-05				
IDIC/CS/CS05/09-2 / WUO Orientation Communication and In-field Training Program	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Consultant Qualification Selection	Open - National		0.00	Under Implementation	2022-09-29	2022-10-03	2022-10-20		2022-11-16								2022-11-30		2022-12-28		2023-09-24				
IDICAF/CS/AF/CS05 / FINANCIAL STATEMENTS AUDIT OF THE IRRIGATION AND LAND MARKET DEVELOPMENT PROJECT ADDITIONAL FINANCING (ILMDPAF) FOR THE YEARS ENDED DECEMBER 31, 2022, DECEMBER 31, 2023 AND JANUARY 31, 2024 (INCLUDING	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Least Cost Selection	Open - National		0.00	Pending Implementation	2022-12-29		2023-01-12		2023-02-02					2023-03-04		2023-03-18	2023-04-08		2023-04-29		2024-02-02				

INDIVIDUAL CONSULTANTS																													
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Actual Amount (US\$)	Process Status	Teams of Reference		Invitation to Identify/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion												
									Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual											
CS/IC/10 / Procurement Consultant	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open		303,743.89	Signed							2015-02-25		2015-02-25												
IDIC/CS/IC03 / Water Resource and Climate Advisor for Institutional Strengthening of IASCG	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open		42,611.12	Signed							2015-04-24		2015-04-24												



IDIC/CS/04 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-04-23		2015-04-23											
IDIC/CS/05 / Water Resource Legal Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-05-22		2015-06-15											
IDIC/CS/01 / Management Operation and Maintenance (MOM) Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-04-24		2015-06-27											
IDIC/CS/SS5/01 / Local-level Water Management Institutions Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-07		2018-08-01									
IDIC/CS/SS5/04 / Component Director	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-01											
IDIC/CS/SS5/05 / Financial Manager	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-01											
IDIC/CS/SS5/06 / Accountant and Disbursement Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-01											
IDIC/CS/SS5/02 / Irrigation Policy Specialist and Strategy Team Leader	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-07-15		2016-12-31									
IDIC/CS/14 / Component Coordinator	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Individual Consultant Selection	Open														2015-07-08		2015-07-09											
IDIC/CS/SS5/03 / Accounting Software Maintenance Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2015-11-15											
IDIC/CS/SS5/08 / Water Resource and Climate Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2016-02-17											
IDIC/CS/SS5/09 / Agricultural Economist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2016-02-17		2016-12-31									
IDIC/CS/SS5/10 / Water Resource Legal advisory services for Institutional Strengthening of GA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct																2016-03-30		2018-01-31									
IDIC/CS/29 / Designing advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																2016-10-10	2016-09-20	2016-11-19	2016-10-26	2016-12-03	2016-10-28	2016-12-17	2016-11-01	2017-12-17			
IDIC/CS/SS5/13 / Team Leader for finalization of Irrigation Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct																2016-10-24	2016-10-24	2016-11-03	2016-11-04		2016-11-24	2016-11-18	2017-05-23	2017-05-31			
IDIC/CS/17 / PPMD Engineer 2	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open																2017-02-20	2017-02-06	2017-03-18	2017-02-13	2017-03-25	2017-02-13	2017-03-30	2017-02-13	2019-07-28			
IDIC/CS/21 / Environmental Specialist	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open																0.00	Canceled	2018-01-11	2018-02-13	2018-02-27		2018-03-04		2019-03-04			
IDIC/CS/30 / Agricultural Economics advisory services for Institutional Strengthening of Georgian Amelioration (Consultant with international experience)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																45,217.60	Completed	2017-02-27	2017-02-22	2017-03-30	2017-03-22	2017-04-09	2017-03-31	2017-04-12	2017-03-31	2018-01-07	2018-12-30
IDIC/CS/32 / Local Consultant for Preparation of Georgian National Drainage Strategy	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																7,069.67	Completed	2017-04-17	2017-03-30	2017-05-16	2017-05-01	2017-05-23	2017-05-01	2017-05-24	2017-05-01	2017-08-22	2017-09-30
IDIC/CS/33 / Regional Advisor to the Georgian Amelioration (GA) for Water Users Organizations (WUO) strategy development	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																142,426.00	Signed	2017-09-25	2017-09-13	2017-10-24	2017-11-08	2017-11-03	2017-11-10	2017-11-08	2017-11-10	2019-02-01	
IDIC/CS/34 / Consultant for supervision of implementation of civil works under Batch 1 for Zeda Rui, Kvevo Samgori and Tsiki-Kumisi Irrigation Schemes in compliance with the ESMF and EMPs and consultations for Drainage State	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																13,136.62	Completed	2017-09-25	2017-09-28	2017-10-13	2017-10-05	2017-10-20	2017-10-05	2017-10-21	2017-10-06	2018-07-08	2018-07-31
IDIC/CS/35 / Team Leader for Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																31,593.25	Completed	2018-01-22	2018-02-18	2018-02-23		2018-02-26	2018-06-12	2018-08-25	2020-03-31		
IDIC/CS/36 / Assistant Procurement Consultant	IDA / 54560	Component 3 Project Management	Post	Individual Consultant Selection	Open																114,041.17	Signed	2018-01-08	2018-01-05	2018-01-23	2018-01-26	2018-01-27	2018-01-15	2019-07-21			
IDIC/CS/37 / Senior Specialist for irrigation engineering, operation and maintenance of Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																20,946.14	Completed	2018-01-22	2018-02-18	2018-02-23	2018-02-26	2018-06-15	2018-08-25	2020-03-31			
IDIC/CS/26 / Preparation of Environment Management Plan for Batch 2	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																0.00	Canceled	2017-11-15	2017-12-18	2018-01-01	2018-01-06		2018-03-07				
IDIC/CS/31 / Complete legal framework analysis regarding agricultural land in Georgia	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open																0.00	Canceled	2017-04-03	2017-05-04	2017-05-02	2017-05-12	2017-05-15		2017-07-14			
IDIC/CS/SS5/14 / Accountant and Disbursement Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct																47,414.85	Signed	2018-03-20	2018-03-30		2018-05-06	2019-03-01	2018-11-02				
IDIC/CS/SS5/15 / International Lead-Consultant Irrigation and Drainage	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct																56,679.33	Completed	2018-03-29	2018-04-02		2018-04-09	2018-04-05	2018-10-06	2018-10-05			

IDIC/CS/KC/39 / Deputy Team Leader for Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		20,485.79	Completed	2018-05-16		2018-06-13		2018-06-18	2018-10-17	2018-06-21	2018-10-01	2018-12-21	2020-03-31
IDIC/CS/KC/40 / Water management Specialist Water Users Development Support Unit	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		16,797.65	Completed	2018-05-18		2018-06-23		2018-06-28		2018-07-01	2018-11-16	2018-12-31	2020-03-31
IDIC/CS/KC/41 / Regional Team Leader for Water Users Development Support Unit for Tbis-Kumisi	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		17,564.20	Completed	2018-05-18		2018-06-23		2018-06-28	2018-09-28	2018-07-01	2018-10-01	2018-12-31	2020-03-31
IDIC/CS/KC/42 / Regional Team Leader for Water Users Development Support Unit for Zeda Ru	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		17,564.20	Completed	2018-05-18		2018-06-23		2018-06-28	2018-09-28	2018-07-01	2018-10-01	2018-12-31	2020-03-31
IDIC/CS/KC/43 / Regional Team Leader for Water Users Development Support Unit for Zemo Samgori	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		17,559.25	Completed	2018-05-18		2018-06-23		2018-06-28	2018-09-28	2018-07-01	2018-10-01	2018-12-31	2020-03-31
IDIC/CS/KC/44 / Regional Team Leader for Water Users Development Support Unit for Kverno Samgori	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-05-18		2018-06-23		2018-06-28		2018-07-01		2018-12-31	
IDIC/CS/SSS-16 / Water Resource Legal advisory services for Institutional Strengthening of GA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Prior	Direct Selection	Direct		0.00	Canceled	2018-06-19		2018-06-19				2018-06-27		2019-06-27	
IDIC/CS/SSS-16/1 / Water Resource Legal advisory services for Institutional Strengthening of GA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		46,741.10	Completed	2018-06-22		2018-06-22				2018-06-30	2018-07-02	2019-06-30	2021-12-30
IDIC/CS/SSS/17 / Local-Level Water Management Institutions Advisor	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		84,370.00	Completed	2018-09-28		2018-10-05				2018-11-01	2018-11-08	2020-01-11	2021-12-30
IDIC/CS/SSS/18 / Training Course for GA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		3,915.38	Completed	2019-02-08	2019-02-20	2019-02-15				2019-03-22	2019-02-20	2019-07-20	2019-12-31
IDIC/CS/SSS/19 / Local Environmental and Social Specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		40,588.29	Signed	2019-04-03	2019-06-18	2019-04-07				2019-04-18	2019-06-19	2019-12-30	
IDIC/CS/KC/38 / Financial Manager	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open		0.00	Canceled	2018-03-25		2018-05-01		2018-05-22		2018-06-26		2018-12-23	
IDIC/CS/SSS/20 / Mid-term Survey for Irrigation and Drainage Improvement Component 1	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		34,741.20	Completed	2019-11-04	2019-11-19	2019-11-10	2019-11-22			2019-12-12	2020-01-20	2020-06-09	2021-02-24
IDIC/CS/SSS/21 / Procurement Consultant	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		39,200.00	Terminated	2020-06-02	2020-06-03	2020-06-02	2020-06-02			2020-06-05	2020-06-03	2020-09-03	
IDIC/CS/SSS/22 / Project Engineer (Individual Consultant)	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		42,500.00	Signed	2021-01-18	2021-01-21	2021-01-22	2021-01-22			2021-01-30	2021-02-01	2022-09-22	
IDIC/CS/KC/45 / International dam and dam safety specialist	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Limited		0.00	Canceled	2021-04-05	2021-04-01	2021-04-10	2021-04-07	2021-04-24		2021-05-15		2022-09-27	
IDIC/AF/CS/SSS/23 / Financial Statements Audit of the Irrigation and Land Market Development Project (ILMDP) Additional Financing (AF) for FY 2020 and 2021	IBRD / 90430	Component 3 Project Management	Post	Direct Selection	Direct		8,437.00	Completed	2021-04-08	2021-04-06	2021-04-12	2021-04-08			2021-04-30	2021-04-14	2022-06-24	2022-05-30
IDIC/AF/CS/KC/45 / International dam and dam safety specialist	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Limited		55,814.00	Signed	2021-05-03	2021-05-03	2021-05-08	2021-05-19	2021-05-22	2021-06-04	2021-06-12	2021-06-04	2022-09-25	
IDIC/CS/SSS/24 / Georgian Irrigation and Land Market Project (GLDMP) Baseline Survey	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		17,187.30	Completed	2022-02-10	2022-02-09	2022-02-16	2022-03-16			2022-03-04	2022-03-18	2022-06-02	2022-06-18
IDIC/CS/KC/46 / Local expert for preparation of ESP (environmental and social framework) for GRAIL Project.	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-04-19	2022-06-03	2022-04-24		2022-05-01		2022-05-05		2022-10-02	
IDIC/CS/SSS/25 / Senior Engineer	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Direct Selection	Direct		10,790.00	Signed	2022-05-16	2022-05-19	2022-05-17	2022-05-20			2022-05-20	2022-05-23	2023-08-31	
IDIC/CS/KC/47 / International expert for PFMA	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-07-08	2022-09-16	2022-07-13		2022-08-03		2022-08-27		2022-09-15	
IDIC/AF/IC/47 / Component Coordinator	IBRD / 90430	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Open - National		0.00	Under Implementation	2022-08-16	2022-08-16	2022-09-22		2022-09-27		2022-10-13		2023-09-30	
IDIC/CS/KC/46-1 / Local expert for preparation of Resettlement Policy Framework, Stakeholder Engagement Plan and Environmental and Social Management Framework for GRAIL Project	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-09-23	2022-09-23	2022-09-24		2022-10-01		2022-10-22		2023-03-21	
IDIC/CS/KC/46-2 / Local expert for preparation of Environmental and Social Management Framework and Labor Management Procedure for GRAIL Project.	IDA / 54560	Component 1 Irrigation and Drainage Improvement	Post	Individual Consultant Selection	Limited		0.00	Under Implementation	2022-09-23	2022-09-23	2022-09-24		2022-10-01		2022-10-22		2023-03-21	