

Republic of Iraq
 Ministry of Construction and Housing and Public Municipalities (MOCHPM)
 Roads and Bridges Directorate (RBD)
 Emergency Operation for Development (EODP)
 Road and Bridge Prjects
 Project ID No.P155732 / Loan No. 8520-IQ
 (Procurement Plan)

	No.	Procurement Ref. No.	Section name	Length [m]	Review by Bank (Prior/Post)	Method of Selection	Preparation of Bid Document (Date)	Interval /a	Bank's No Objection to Bidding Document (Date)**	Interval /a	Bid Invitation (Date)	Interval /a	Bid Closing (Date)	Interval /a	Contract Award Decision (Date)	Interval /a	Bank's No Objection to Bid Evaluation Report and Contract Award (Date)**	Interval /a	Contract Signed (Date)	Contract No.	Name, City, and Country of Contractor (incl. Zip Code if US) (comments)	Completion of Contract (Date)	Expenditure incurred to Date
Salah Al-Din Roads																							
Planned	1.	EODP/MOCHPM/W1/1.	Dujail-Samarra Road (on Baghdad-Muasel road), including two culverts	96.5	Post	NCB	11/5/2015	7	11/12/2015	7	11/19/2015	14	12/3/2015	14	12/17/2015	7	12/24/2015	7	12/31/2015				
Revised		EODP/MOCHPM/W1/1.	Maintenance of 64 Km of Dujail- Samarra and 32.5 Km .of Samarra- Dhuloyah Road	96.5	Post	NCB	2/28/2016	7	3/6/2016	7	3/13/2016	14	3/27/2016	14	4/10/2016	7	4/17/2016	7	4/24/2016				
Actual																							
Planned	2.	EODP/MOCHPM/W1/2.	Balad street-Sayed Muhammed intersection Road (on Baghdad-Muasel road)	11.0	Prior	NCB	11/5/2015	7	11/12/2015	7	11/19/2015	14	12/3/2015	14	12/17/2015	7	12/24/2015	7	12/31/2015				
Revised		EODP/MOCHPM/W1/2.	Maintenance of 10km of Balad ST. - Sayed Muhammed Intersection `Road	10.0	Prior	NCB	2/28/2016	7	3/6/2016	7	3/13/2016	14	3/27/2016	14	4/10/2016	7	4/17/2016	7	4/24/2016				
Actual																							
Planned	3.	EODP/MOCHPM/W1/3.	Tikreet-Abbasyah bridge Road (on Baghdad-Muasel road)	45.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W1/3.	Emergency repair &Maintenance of Sammara -TikreetRoad (on Baghdad-Muasel road)	45.0	Post	NCB	3/30/2016	7	4/6/2016	7	4/13/2016	14	4/27/2016	14	5/11/2016	7	5/18/2016	7	5/25/2016				
Actual																							
Planned	4.	EODP/MOCHPM/W1/4.	Samarra-Duor-Alam Road (on Baghdad-Muasel road)	50.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W1/4.	Rehabilitation of Samarra-Duor-Alam Road (on Baghdad-Muasel road)	50.0	Prior	NCB	3/30/2016	7	4/6/2016	7	4/13/2016	14	4/27/2016	14	5/11/2016	7	5/18/2016	7	5/25/2016				
Actual																							
Diyala Roads																							
Planned	5.	EODP/MOCHPM/W2/1.	Qarataba-Daly Abbas Road (on Daly Abbas-Baquba road)	49.0	Prior	SOEs competition	11/5/2015	7	11/12/2015	7	11/19/2015	14	12/3/2015	14	12/17/2015	7	12/24/2015	7	12/31/2015				
Revised		EODP/MOCHPM/W2/1.	Maintenance of 49KM of Qarataba- AL Mansooria (Dely Abbas) Road	49.0	Prior	NCB/DC-SOE	2/28/2016	7	3/6/2016	7	3/13/2016	14	3/27/2016	14	4/10/2016	7	4/17/2016	7	4/24/2016				
Actual																							
Planned	6.	EODP/MOCHPM/W2/2.	Mandeely-Baldruz Road	22.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W2/4.	Rehabilitation of Mindily-Baldruz Road	41.0	Prior	ICB	6/1/2016	7	6/8/2016	0	6/8/2016	0	6/8/2016	0	6/8/2016	7	6/15/2016	7	6/22/2016				
Actual																							
Planned	7.	EODP/MOCHPM/W2/3.	Naft Khana-Mandeely (on Mandy-Baquba road)	20.0	Post	SOEs competition	10/20/2015	7	10/27/2015	7	11/3/2015	14	11/17/2015	14	12/1/2015	7	12/8/2015	7	12/15/2015				
Revised		EODP/MOCHPM/W2/2.	Maintenance of 42.5KM OF Naft Khana -Mindili Road	42.5	Prior	SOEs competition	10/20/2015	7	10/27/2015	7	11/3/2015	14	11/17/2015	14	12/1/2015	7	12/8/2015	7	12/15/2015		Bidding process Terminated, changed to DC		
Revised 2		EODP/MOCHPM/W2/2.	Maintenance of 42.5KM OF Naft Khana -Mindili Road	42.5	Prior	DC-SOE	2/20/2016	0	2/20/2016	0	2/20/2016	0	2/20/2016	14	3/5/2016	7	3/12/2016	7	3/19/2016				
Actual		EODP/MOCHPM/W2/2.	Maintenance of 42.5KM OF Naft Khana -Mindili Road	42.5	Prior	DC-SOE																	
Planned	8.	EODP/MOCHPM/W2/4.	Khanaqin -Naft Khana Road	20.0	Prior	SOEs competition	10/20/2015	7	10/27/2015	7	11/3/2015	14	11/17/2015	14	12/1/2015	7	12/8/2015	7	12/15/2015				
Revised		EODP/MOCHPM/W2/3.	Maintenance of 20 KM of Khanaqin-Naft Khana Road	20.0	Prior	SOEs competition	10/20/2015	7	10/27/2015	7	11/3/2015	14	11/17/2015	14	12/1/2015	7	12/8/2015	7	12/15/2015		Bidding process Terminated, changed to DC		
Revised 2		EODP/MOCHPM/W2/3.	Maintenance of 20 KM of Khanaqin-Naft Khana Road	20.0	Prior	DC-SOE	2/20/2016	0	2/20/2016	0	2/20/2016	0	2/20/2016	14	3/5/2016	7	3/12/2016	7	3/19/2016				
Actual		EODP/MOCHPM/W2/3.	Maintenance of 20 KM of Khanaqin-Naft Khana Road	20.0	Prior	DC-SOE																	
Planned	9.	EODP/MOCHPM/W2/5.	Baquba-Kana'an-Baldrus Road	41.5	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W2/5.	Emergency repair &Maintenance of Baquba-Kana'an-Baladrus Road	41.5	Post	NCB	6/1/2016	7	6/8/2016	7	6/15/2016	14	6/29/2016	14	7/13/2016	7	7/20/2016	7	7/27/2016				
Actual																							
Planned	10.	EODP/MOCHPM/W2/6.	Imam Ways-Muqadadya-Baqubba	97.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W2/6.	Emergency repair &Maintenance of Imam Ways-Muqadadya-Baqubba	97.0	Post	NCB	6/1/2016	7	6/8/2016	7	6/15/2016	14	6/29/2016	14	7/13/2016	7	7/20/2016	7	7/27/2016				
Actual																							
Planned	11.	EODP/MOCHPM/W2/7.	Al-Shohaney-Mansuoryah (on Mansuoryah-Baquba road)	5.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W2/7.	Emergency repair &Maintenance of Al-Shohaney-Mansuoryah (on Mansuoryah-Baquba road)	5.0	Post	NCB	6/1/2016	7	6/8/2016	7	6/15/2016	14	6/29/2016	14	7/13/2016	7	7/20/2016	7	7/27/2016				
Actual																							
Planned	12.	EODP/MOCHPM/W2/8.	Qarataba-Al-Safra intersection (on Baquba-Qarataba Road)	21.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W2/8.	Emergency repair &Maintenance of Qarataba-Al-Safra intersection (on Baquba-Qarataba Road)	21.0	Post	NCB	6/1/2016	7	6/8/2016	7	6/15/2016	14	6/29/2016	14	7/13/2016	7	7/20/2016	7	7/27/2016				
Actual																							
Planned	13.	EODP/MOCHPM/W2/9.	Culverts on Qazanya-Badra-Kut border road	0.0	Post	NCB	11/30/2015	7	12/7/2015	7	12/14/2015	14	12/28/2015	14	1/11/2016	7	1/18/2016	7	1/25/2016				
Revised		EODP/MOCHPM/W2/9.	Rehabilitation of Concrete Culvert on Badra - Kut road	0.0	Post	NCB	6/1/2016	7	6/8/2016	7	6/15/2016	14	6/29/2016	14	7/13/2016	7	7/20/2016	7	7/27/2016				
Actual																							

Republic of Iraq
 Ministry of Construction and Housing and Public Municipalities (MOC
 Roads and Bridges Directorate (RBD)
 Emergency Operation for Development (EODP)
 Road and Bridge Prjects
 Project ID No.P155732 / Loan No. 8520-IQ
 (Procurement Plan)

	SL No.	Package/ Reference No.	Description of Services	Review by Bank (Prior/ Post)	Method of Selection
Planned	1	MOCHPM/C1-a	Design Review Contract	Post	IC
Revised				Post	IC
Actual				Post	IC
Planned	2	MOCHPM/C1-b	Design Review Contract	Post	IC
Revised				Post	IC
Actual				Post	IC
Planned	4	MOCHPM/C3	Technical Audit Contract	Prior	QCBS
Revised				Prior	QCBS
Actual				Prior	QCBS
Planned	5	MOCHPM/C5 - a	Enviromental Specialist	Post	IC
Revised				Post	IC
Actual				Post	IC
Planned	6	MOCHPM/C5 - b	Enviromental Specialist	Post	IC
Revised				Post	IC
Actual				Post	IC

Interval /a	No Objection by the Bank (Technical/ #Combined/ Draft Contract/ Final Contract) (Date)**	Interval /a	Contract Signed (Date)	Contract No.	Name, City, and Country of Contractor (incl. Zip Code if US)	Services Completion (Date)
	16-Nov-15	7	23-Nov-15	MOCHPM/C1-a	Ali Hameed Aziz , Baghdad, Iraq	
	16-Nov-15	7	23-Nov-15			
	16-Nov-15	4	20-Nov-15			
	16-Nov-15	7	23-Nov-15	MOCHPM/C1-b	Husain Khalaf Jarallah , Baghdad, Iraq	
	16-Nov-15	7	23-Nov-15			
	16-Nov-15	4	20-Nov-15			
14	4-Apr-16	7	11-Apr-16			
14	4-Apr-16	7	11-Apr-16			
	22-Nov-15	7	29-Nov-15	MOCHPM/C5 - a	Hayder Abdulhameed , Baghdad , Iraq	
	22-Nov-15	7	29-Nov-15			
	22-Nov-15	42	3-Jan-16			
	22-Nov-15	7	29-Nov-15	MOCHPM/C5 - b	Hussein Janna , Baghdad, Iraq	
	22-Nov-15	7	29-Nov-15			
	22-Nov-15	25	17-Dec-15			