

National Electrification Project (P152936)

Procurement Plan

I. General

Project information: Myanmar - National Electrification Project (Component 1 – On Grid)
Project ID Number: P152936

1. **Project Implementing Agency** : Ministry of Electric Power
2. **Bank's approval Date of the procurement Plan** : August 4, 2015
1st revision : December 11, 2015
3. **Disclosure Date of General Procurement Notice on UN Development Business Website** : November 4, 2015
4. **Period covered by this procurement plan** : 18 months

II. Goods and Works and non-consulting services.

1. **Prior Review Threshold:** Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Contract Value Threshold (USD)	Prior Review Threshold (USD)	Comments
1.	ICB (Goods)	>200,000	All contracts	
2.	NCB (Goods)	<200,000	First contract	
3.	Shopping (Goods)	<50,000	-	
4.	ICB (Works)	>300,000	All contracts	
5.	NCB (Works)	<300,000	First contract	
6.	Shopping (Works)	<100,000	First contract	
7.	Direct Contracting	-	>5,000	
8.	Procurement from UN Agencies	-	>10,000	
9.	Community Participation in Procurement (*)	-	-	
10.	Commercial Practice (*)	-	-	
11.	Framework Agreement	-	First contract	
12.	Force account (*)	-	-	

2. **Reference to Project Operational Manuals (*)** : To be reviewed and acceptable by the Bank.
3. **Any Other Special Procurement Arrangements:** Not applicable

Table P1-2: Procurement packages with methods and time schedule - Component 1 Grid Extension

Ref. No.	Contract (Description)	Procurement Method	Pre-qualification (yes/no)	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Expected Bid-Opening Date	Remarks
C1-G1	Distribution Transformers	ICB	No	Yes	Prior	Mar 2016	10 lots
C1-G2	Concrete Poles	ICB	No	Yes	Prior	Mar 2016	10 lots
C1-G3	Steel Poles	ICB	No	Yes	Prior	Mar 2016	10 lots
C1-G4	Medium Voltage Conductor & Low Voltage Cable	ICB	No	Yes	Prior	Mar 2016	10lots
C1-G5	Insulator and Related Fitting	ICB	No	Yes	Prior	Mar 2016	10 lots
C1-G6	Surge Arrester ,Fuse and Transformer Accessories	ICB	No	Yes	Prior	Mar 2016	7 lots
C1-G7	Channel- ,Angle for Line-& Transformer and other accessories for Lines	ICB	No	Yes	Prior	Mar 2016	7 lots
C1-G8	For Union PMOs - Office Equipment (Computer, scanner, Printer ,etc..) - IT Equipment (Phones ,Tablet, MIS Sever) - Air Conditioner & Water Cooler - Office Furniture (Desk ,Chair ,etc..)	Shopping	No	No	Prior(First Contract)	Dec 2015	
C1-G9	For Local PMOs - Office equipment (Computers) - IT Equipment (Satellite for Internet)	Shopping	No	No	Post	May 2016	
C1-G10	Vehicles for PMOs Head Office PMO and Local PMOs	NCB	No	No	Prior	May 2016	2 lots

III. Selection of Consultants

- 1. Prior Review Threshold:** Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Method Threshold
1.	QCBS/QBS Methods (Firms)	Over \$100,000	Over \$300,000
2.	CQS Methods (Firms)	1 st contract and all over \$100,000	<\$300,000
3.	Single Source (Firms)	All over \$10,000	
4.	Individual Consultant (IC)	1 st contract; SSS contract over \$10,000; and all fiduciary positions	

- 2. Short list comprising entirely of national consultants:** Short list of consultants for services, estimated to cost less than \$100,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements:** No special selection arrangements are planned for the Project.
- 4. Consultancy Assignments with Selection Methods and Time Schedule**

1	2	3	4	5	6
Ref. No.	Description of Assignment	Selection Method	Review by Bank (Prior / Post)	Expected Proposals Submission Date	Comments
C1-TA1	Policy making and regulations for rural electrification	QCBS	Prior	Mar-2017	
C1&2-TA2	a. Geospatial Least Cost Planning for distribution system expansion; and b. Geospatial Plan update and data collection for off-grid electrification	QCBS	Prior	Dec-2016	Two contracts (one for each PMO) after a joint selection process.
C1-TA3	Development of grid standards and technical specifications	QCBS	Prior	Jun-2016	
C1-TA4	Project management and implementation support	QCBS	Prior	Feb-2016	For the duration of the project
C1-TA5	International Procurement Consultants	IC	Prior	Feb-2016 (first contract)	
C1-TA6	International FM Consultants	IC	Prior	Jun-2016	
C1-TA7	E&S safeguard advisors	IC	Post	Dec-2017	
C1-TA8	Monitoring and impact evaluation	IC	Post	May-2016	