

Project name: Grid Solar Energy
Efficiency Project

Loan: CR.5566

Procurement Plan Version: 2014-1

Status: Approved

Date of Last Change of Status: 22/08/2015

	New Activities
	Modified Activities
	Canceled Activities
	Activities without

Category Works: Activities [ShowHide](#)

Description	Reference #	No Objection Documents	Publication / Invitation	Bid Opening
P.P. - Executing Agency: 2014-1-NEA				
Method: ICB (International)				
Procurement of 25MWp Grid Tied PV Solar Farm (EPC Contract) along with operation and maintenance (OMN) of the plan for 5 years. <i>Shall be reviewed by PEP as provisioned in the Project Agreement. Solar Farm</i>	<u>GSEEP-6-LPI-O-</u> <u>(GSEEP/W/ICB-01)</u> Expected	09/02/15	13/04/15	31/08/15
33 kV Distribution System expansion and reinforcement (Design, Supply and Installation Contract) <i>Shall be reviewed by PEP as provisioned in the Project</i>	<u>GSEEP-7-LPI-O-</u> <u>(GSEEP/W/ICB-02)</u> Expected	22/09/15	25/09/15	09/11/15
11 kV and 0.4 kV Distribution System expansion and reinforcement- Package 1 (Design, Supply and Installation Contract) <i>shall be reviewed by PEP as provisioned in the Project Document</i>	<u>GSEEP-8-LPI-O-</u> <u>(GSEEP/W/ICB-03)</u> Expected	07/10/15	10/10/15	24/11/15
11 kV and 0.4 kV Distribution System expansion and reinforcement- Package 2 (Design, Supply and Installation Contract) <i>Shall be reviewed by PEP as provisioned in the Project</i>	<u>GSEEP-9-LPI-O-</u> <u>(GSEEP/W/ICB-04)</u> Expected	07/10/15	10/10/15	24/11/15

Loss Reduction and Distribution Line Extension (Design, supply and installation contract) to be initiated as per the recommendation of Distribution Master Plan and Loss Reduction Master Plan- Package 1 <i>Shall be reviewed by PEP as provisioned in the Project</i>	<u>GSEEP-10-LPI-O-(GSEEP/W/ICB-05)</u> Expected	10/04/16	13/04/16	28/05/16
Loss Reduction and Distribution Line Extension (Design, Supply and Installation Contract) to be initiated as per the recommendation of Distribution Master Plan and Loss Reduction Master Plan <i>Shall be reviewed by PEP as provisioned in the Project</i>	<u>GSEEP-11-LPI-O-(GSEEP/W/ICB-06)</u> Expected	10/10/16	13/10/16	27/11/16
Loss Reduction and Distribution Line Extension (Design, Supply and Installation Contract) to be initiated as per the recommendation of Distribution Master Plan and Loss Reduction Master Plan- Package 3 <i>Shall be reviewed by PEP as provisioned in the Project</i>	<u>GSEEP-12-LPI-O-(GSEEP/W/ICB-07)</u> Expected	09/04/17	12/04/17	27/05/17

Category Goods: Activities [ShowHide](#)

Description	Reference #	No Objection	Publication	Bid Opening
P.P. - Executing Agency: 2014-1-NEA				
Method: DC (Direct contracting)				
Procurement of Hardware (Servers, Computers, Plotters and other	<u>GSEEP-1-CD-B-(GSEEP/G/DC-01)</u> Expected	23/10/15	26/10/15	01/11/15
Procurement of Double Cab Pickup trucks- 6 Nos	<u>GSEEP-2-CD-B-(GSEEP/G/DC-02)</u> Expected	11/09/15	14/09/15	22/09/15

Category Consultants - Firms: Activities [ShowHide](#)

Description	Reference #	Request for Proposal	No Objection to	Invitation for RFP
P.P. - Executing Agency: 2014-1-NEA				

Method: QCBS (Quality and Cost)				
Consulting Services for construction supervision of 25MWp Solar Power	<u>GSEEP-3-SBCC-CF-GSEEP/CS/QCBS-01</u> Ongoing Activity	15/09/15	01/10/15	08/11/15
Consulting Services for preparing Distribution System Master Plan and	<u>GSEEP-4-SBCC-CF-(GSEEP/CS/QCBS-02)</u> Expected	15/10/15	22/10/15	25/10/15

Category Consultants - Individuals: Activities [ShowHide](#)

Description	Reference #	No Objection	Contract	Total days of
P.P. - Executing Agency: 2014-1-NEA				
Method: IND (Individual Consultants -				
Selection of two to three consultants for Procurement Evaluation Panel with intermittent input (Value of One Contract shall not exceed 0.1	<u>GSEEP-5-IND-CI-(GSEEP/CS/IND-01)</u> Expected	01/10/15	01/10/15	

Evaluation of Bids	No Objection to Evaluation Report	Contract Signature Date	Total days of Process (between Bid Opening and Contract	End of Contract (Completed)	Comment
09/11/15	18/11/15	14/12/15	105	25/10/20	Re-estimation of dates 21/08/2015 07:41 Add Comment
24/12/15	31/12/15	07/01/16	59	31/12/16	Update Internal ID ((GSEEP/W/ICB-02)) 21/08/2015 Add Comment
08/01/16	15/01/16	22/01/16	59	15/07/17	Update Internal ID ((GSEEP/W/ICB-03)) 21/08/2015 07:47 Add Comment
08/01/16	15/01/16	22/01/16	59	15/07/17	Update Internal ID ((GSEEP/W/ICB-04)) 21/08/2015 08:01 Add Comment

12/07/16	19/07/16	26/07/16	59	31/01/20	Update Internal ID ((GSEEP/W/ICB-05)) 21/08/2015 08:01
					Add Comment
11/01/17	18/01/17	25/01/17	59	31/01/20	Update Internal ID ((GSEEP/W/ICB-06)) 21/08/2015 07:59
					Add Comment
11/07/17	18/07/17	25/07/17	59	31/01/20	Update Internal ID ((GSEEP/W/ICB-07)) 21/08/2015 08:00
					Add Comment

Evaluation	No	Contract	Total days of (between Bid Opening and	End of	Comment
08/11/15	14/11/15	17/11/15	16	17/12/15	Update Internal ID ((GSEEP/G/DC-01))
					Add Comment
07/10/15	15/10/15	21/10/15	29	15/11/15	Update Internal ID ((GSEEP/G/DC-02))
					Add Comment

Bid Opening	Technical Evaluation	No Objection to Technical	Final Evaluation	No Objection	Contract Signature Date	Total days of Process (between Bid Opening and Contract Signature Date)

22/12/15	22/01/16	29/01/16	15/02/16	22/02/16	29/02/16	69
09/12/15	24/12/15	31/12/15	07/01/16	14/01/16	21/01/16	43

End Date of	Comment
31/10/17	Update Internal ID ((GSEEP/CS/IND-01))
	Add Comm

End of Contract (Completed)	Comment

31/03/21	Re-estimation of dates Add Comment
14/04/20	Re-estimation of dates Add Comment