

PROCUREMENT PLAN**India : Andhra Pradesh Disaster Recovery Project****General Information**

Country: India **Bank / Approval Date of the Original Procurement Plan:** 2016-08-08
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-10-06

Project ID: P154847 **GPN Date:**

Project Name: Andhra Pradesh Disaster Recovery Project

Loan / Credit No.: IDA / 56940

Executing Agency(ies): Project Implementation Unit , GVMC, Eastern Power Distribution Company of A.P.Limited, Panchayat Raj Department, Roads & Building Department, Revenue (DM) Department, Visakhapatnam Urban Development Authority

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEDCOL-212-CW-RFB / UG cable network in VSP city Package-4	IDA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		19,000,000.00	0.00	Pending Implementation					2016-11-07		2016-11-12					2016-12-24		2017-03-08		2017-04-12		2018-10-06
IN-PRD-443-CW-RFB / Road from Pottanapalem to Jogasapeta and Road from NH 16 to Jampapalem via Y Tuni	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		488,462.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-07-29
IN-PRD-459-CW-RFB / AKP SBM road to Koppaka via Shalipudi, Kondapalem Road at 1.8 Km to makavaram via Chinnaakavaram and AKP CDM road to AKP SBM road via Mandipalem and Kondupalem	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		938,462.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2019-01-25
IN-PRD-470-CW-RFB / Gopalli to Cheemalattapalem, BN Road to Dibbatpalem, Boni Water Works Road to Gopalli Kallalu, VZM Sanyam Road to Kothaada via Gidala, Venagopalem, VZM-STM Road to Kusulameda via Makandapalem, Ramunempeta and NH5 to Yethapeta	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		750,769.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-08-03
IN-PRD-473-CW-RFB / T Nagarpalem BT Road to Gollapalem via SC Colony, Malakudra BT Road to Shrikrishna Colony upto PMGSY Road, NH3 to Ramunadipeta and Nellore colony to vambay colony via polytechnic college	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		412,308.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-08-03
IN-PRD-476-CW-RFB / Poturu to Kuram via Gullamajavakallu, Pandrang samandla R&B road to Turipalem and Pandrang to sangivalasa via Samayavasa and munavapalem	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		470,769.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-07-29
IN-PRD-478-CW-RFB / B.N.Road to Kithampeta, Approach Road to Pedapachila, R.Kotturu to Dibbatpalem, Kothakota Mahavapalem road to Kannampeta and Thotakunapalem to Pothuluru	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		484,615.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-07-29
IN-PRD-480-CW-RFB / K.P.Agraharam to Pedamadema P.R. Road via Kondapalem, R.T.Road to Karaka and Pedamadema P.R. Road to Chinamadema	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		443,077.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-07-29
IN-PRD-481-CW-RFB / Damunapali to Mycherlapalem, Gajaganadapuram to P.Kolivechi, B.N.Road to Sakunipalem and J.Nadipalem Kasireddipalem road to Gurrilapalem	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		347,692.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-02-03
IN-PRD-483-CW-RFB / Road from Satyavaram to Vonnalli Kala and Jampena Sivakaram to Venesavaram	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		230,769.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-02-03
IN-PRD-484-CW-RFB / Road from Tariva to Malamadana and Road from Tengupudi to Marepalli	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		404,615.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-07-29
IN-PRD-485-CW-RFB / Anjanpali to Chedipali and Chodavaram Turuvu R and B road to Pedapachila via Chetupalle	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		553,846.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-08-03
IN-PRD-487-CW-RFB / Road from Rogganadipalem to Madicherla and Road from Sungavaram to Prindrang	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		384,615.00	0.00	Pending Implementation					2016-09-01		2016-09-06					2016-10-18		2016-12-31		2017-02-04		2018-07-29
IN-PRD-490-CW-RFB / Permanent Restoration to Rapolu Pakonda road from Km 10.00 to 20.00 in Srikakulam Dist	IDA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,666,666.00	0.00	Pending Implementation					2016-11-01		2016-11-06					2016-12-18		2017-03-02		2017-04-06		2018-01-24

IN-PRD-493-CW-RFB / Road from Kothukota Nalavaram R. B Road 0.0 to Jangalipalem 9.0km and Jangalipalem Jn to Nannayyapalem	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	558,462.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-495-CW-RFB / Topipala to Janakirampuram via Adigaripalem, Pothaloru Tadapala, K. Tadapala.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,200,000.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2019-02-03
IN-PRD-497-CW-RFB / Kothuru Junction to P. Elavarum via Kaimi and Providing BT road from Karaka R&B road to Jilakupudi	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	538,462.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-RBD-496-CW-RFB / Permanent Restoration to Saluru Duggan road from Melukuvu from Km 0.00 to 18.725 in Vizianagaram Dist.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	2,916,666.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-07-24
IN-PRD-499-CW-RFB / Formation of the road from Venkatapuram H.O. Sakkamallavaram to Kuruvada Road of Nallavaram Mandal. Providing BT road from Nym. Devipatham Road to Kuruvapuram via Ch. Naggapuram and Nannayyapalem Devipatham R and B road to Nallanki	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	676,923.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PRD-501-CW-RFB / Ramannapalem to Masampalli and Approach road to Chinagapondapeta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	661,538.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-RBD-503-CW-RFB / Permanent restoration from Km 0.00 to 14.390 of Dewasa GPY road in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	4,333,333.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2019-01-24
IN-RBD-505-CW-RFB / Permanent Restoration from Km 0.00 to 6.00 of SKK road in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	2,000,000.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-07-24
IN-PRD-506-CW-RFB / Nallavaram R. B Road to Mangapurta road via K.Nedupalem, Kuruvada Junction to Vootanilla via Machanapuram, PK Gudem Road to SB Patnam, D Yerravaram Kothuru R B road to K Upparajudem Via Seethampuram	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	704,615.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2019-01-25
IN-RBD-507-CW-RFB / Permanent Restoration from Km 18.00 to 30.00 of Paduru Anaka road in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,333,333.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-07-24
IN-RBD-508-CW-RFB / Permanent Restoration from Km 0.00 to 15.807 of Pudimadaka Kothapatnam road in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,083,333.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-01-24
IN-RBD-510-CW-RFB / Permanent restoration to Kasimkota Bangurumetta road from Km 4.00 to 13.00 in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,333,333.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-01-24
IN-RBD-511-CW-RFB / Permanent Restoration from Km 31.00 to 38.00 of Paduru Sujarakota Duduma oad in visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,166,666.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-01-24
IN-RBD-512-CW-RFB / Permanent Restoration from Km 38.00 to 46.00 of Paduru Sujarakota Duduma road in visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,333,333.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-01-24
IN-PRD-549-CW-RFB / Jagannadhapuram to Chedda, Road from NH 16 at Kajiya to Palimeda, causeway at Goddherla and Revupotavaram R and B Road to Seethampuram	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	452,308.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-556-CW-RFB / Approach road to Venkatasagarani peddarambattapuram - Sajjanaram Road to Kothuru and NH 16 at Nallavaram to Mangavaram via Guntapalli	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	352,308.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-02-03
IN-PRD-560-CW-RFB / D Yerravaram Kothuru R and B road to Velagalapudi, NPM Revupotavaram road at Kallaspuram to Thammapuram via T.Jaggampeta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	638,462.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29

IN-PRD-564-CW-RFB / Jagannadapuram to PA Road via Nakkavaniipalem, Tarani to Barankam, GPY Road Thantani R and B Road to Venkateswaram, VAA Road 20.9 Km to Rajayyapalem and MES Water works SBM Road to Chintagalla	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	430,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PRD-567-CW-RFB / Pragasak-Kangala Road to Eluppi via Boduvilasa, MES Water works Sablavaram road to Agneyyapalem via Amragniviniyapalem and Tennayyapalem, SBM/Venkanripalem Road to SBM/Makapalle Road via Gal Bhimavaram Pallaviyapalem and SBM Narava Road to Chintagalla	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	890,769.00	0.00	Under Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PRD-570-CW-RFB / Providing BT to the Road from Anakapalli PudiMadaka Road to Janguluru, Providing BT to the Road from GPY Road to Mekunipalem via Rajulacher and Providing BT to the Road from GPY Road to Bangarayyapalem	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	369,231.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-02-03
IN-PRD-572-CW-RFB / Providing BT to the Road from R and B Road to Kundabadevuniyapalem	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	130,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-575-CW-RFB / B.T.Renewal & Upgradation of Missing Link to the Road from NH5 to Sagaravaram via Pulaparthi, Gundrubilli	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	238,462.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-577-CW-RFB / Providing BT to the Road from Ganaparthi to Melkataka Road and Providing BT to the Road from K.Nagaravaram Road to Kuruchanipalem via Gottapalem	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	423,077.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-580-CW-RFB / Providing BT to the road from PA R and B Road to Uppa via Santhai	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	426,154.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-582-CW-RFB / Manching Puti to Rudakota	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	738,462.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PIU-GVMC-587-CW-RFB / Erecting of Street and beach lighting at 6 locations in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,500,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-02-15
IN-PIU-GVMC-589-CW-RFB / Construction of RCC retaining wall over pile foundation and road repair work along beach road near Kunura Museum.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	5,675,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-01
IN-PRD-591-CW-RFB / Providing BT to the road from Koyyuru to Budaralla	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	553,846.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PIU-GVMC-592-CW-RFB / Re-development of BOY Park opposite YMCA junction in beach road.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	29,166.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-02-15
IN-PIU-GVMC-593-CW-RFB / Redevelopment of Lumbini Park and reconstruction of damaged retaining wall around park.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	433,333.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-02-15
IN-PIU-GVMC-594-CW-RFB / Repairs and renovation of Laasons Bay Beach Park in beach road.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,005,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PIU-GVMC-595-CW-RFB / Regularization of Other drain outlets into the sea at Zone I, Zone II & Bhimilli areas in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	3,788,333.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-02-15
IN-PIU-GVMC-596-CW-RFB / Development of Shivali Park at MVP Colony in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	375,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PIU-GVMC-598-CW-RFB / Bhimili(Soldi) Park	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,333,333.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PIU-GVMC-599-CW-RFB / Renovation of Old Municipal Office	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	371,667.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-01-15
IN-PRD-600-CW-RFB / Road from Durgada to Kathupudi	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	207,892.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-06-18	2018-08-13
IN-PRD-601-CW-RFB / Road from P Isukapalli to Kondavaram via K Isukapalli, Jonnagavuru	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	323,077.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-603-CW-RFB / Road from Valasapakalu to Kothuru	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	384,615.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-02-03

IN-PRD-605-CW-RFB / Road from KV road to KRF road via Gurjanapalli	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	369,231.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-606-CW-RFB / Road from Yenakkers to Venavaram via pydikonda	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	807,692.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2019-01-25
IN-PIU-GVMC-608-CW-RFB / Renovation of GVMC Tower-hall building near Police Commissioners Office in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	500,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PRD-609-CW-RFB / Road from Hansavaram to H.Koburu, Road from Upadaram to Aakavaram and Road from Sankavaram to Mandapam	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	630,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PIU-GVMC-619-CW-RFB / Renovation of Aqua sports building at beach road in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	468,333.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PRD-613-CW-RFB / Road from Thondang to T Venkatapuram	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	923,077.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2019-01-25
IN-PIU-GVMC-614-CW-RFB / Renovation of GVMC Guest House at beach road.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,166,667.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PIU-GVMC-619-CW-RFB / Renovation of Dutch Layout Park in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	300,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PRD-621-CW-RFB / Road from T.K.Road to Kotamanuru via KA Malavaram	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	338,462.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-623-CW-RFB / Road from RAB road to Remeswaram via Koodpa.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	569,231.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PIU-GVMC-622-CW-RFB / Development of Sagarnagar beach front works.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,250,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PIU-GVMC-627-CW-RFB / Providing new Pathways from Vesaleksh nagar to Bhomi in Zone-I.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,600,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PRD-629-CW-RFB / Road from Thangulanki bridge to Gundupudi.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	215,385.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-630-CW-RFB / Road from Govavaram to Aishabathuvarapeta of S.Yanam, and Road from Kottapalli to G.Pora via Rajupalem.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	300,000.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PIU-GVMC-632-CW-RFB / Construction of 2 min STPs at R.K. Beach and Sagarnagar Colony including one pumping station and other equipment.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	166,666.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PRD-633-CW-RFB / Road from Indupali R and B road to NRC16 via Battapalem.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	230,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-02-03
IN-PIU-GVMC-635-CW-RFB / Providing Landscaping activity from Sagarnagar to Mangammai Beach front in GVMC.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	250,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29
IN-PRD-636-CW-RFB / Road from SM R and B road to Karampakkank and Road from Porvaramanda bridge to Thangulanki of Kadal via chennidam.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	476,923.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-639-CW-RFB / Road from Kandikappu to Mollemaga and kothapalem.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	190,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-641-CW-RFB / Road from Vedapalem to Chirravaram.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,292,308.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2019-01-25
IN-PRD-644-CW-RFB / ad from Tilakappa Kesarakuru R and B road to Ilummocheru and Road from I.Potavaram to Kesarakuru.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	230,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-02-03
IN-PRD-648-CW-RFB / P V Road to NJ Road via Appalampeta, Burijeta, N Burujalasa	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	100,000.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2019-02-03
IN-PIU-GVMC-650-CW-RFB / Renovation of damaged buildings of GVMC at Mee Seva Center.	DA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope	250,000.00	0.00	Pending Implementation	2016-08-29	2016-09-03	2016-10-15	2016-12-28	2017-02-01	2018-08-29

IN-PRD-688-CW-RFB / Road from Karavarga to Ramayavalsala Via Velusuda, Pappolu and Kotturu and Road from Bistavada Railway gate to Karavarga Via Mettavariapeta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	569,231.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03
IN-PRD-689-CW-RFB / Road from DPN Road to DL Puram R and B Road Via Koduru, Magathapeta and Guvpidipeta 0.0 to 3.5 Km	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	253,846.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-690-CW-RFB / Road from K.C.Road, Rangasagaram to Ari Village	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	176,923.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-692-CW-RFB / Road from K.C.Road, Rangasagaram to Ari Village	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	176,923.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-701-CW-RFB / Road from A.S.Road to Vadabang	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	236,385.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-703-CW-RFB / Road from CSP road to Sreekumam Via Yalipeta & Jallipeta Junction mudalipeta, Konappagapeta 2/Road from CSP Road to Arangipeta 3/Road from GC Road to CSP Road Via Boravipeta&Tilavalsala.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	449,231.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-06-19	2018-08-03
IN-PRD-704-CW-RFB / Gargaram road @ 20km to Yamanchil 2/Nimmada Road @ 21km to Rajapuram 3/Nimmada Road @ 58km to Chinnavenkatapuram 4/NH16 @ 57.9km to Yenati Kotturu (via) Gullipadu	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	515,385.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-705-CW-RFB / Providing BT Surface to road from K.P. Road @ 2/6 km to Bannidi 2/Providing BT Surface to road from kv road 3/mi @ 1/0 up to road kulligam- ponnuturu road to Rayala @ 0/4km	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	169,231.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-706-CW-RFB / Haripuram Mandasa@20km to Pedimandasa	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	446,154.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-718-CW-RFB / NH 16 to Akkireddyipalem via Marekupudi and Seemantipalem and Road from NH16 to Amreen Sahab Peta A S Peta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	623,077.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-10-06
IN-PRD-721-CW-RFB / Providing BT Surface to road from Mandakota Road to Kohamaredukota 2/Providing BT Surface to road from K.P. Road to Chakrapati via Joduru	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	243,077.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-02-03
IN-PRD-725-CW-RFB / R/F Narsipuram to Jallipeti Via Devabachana 2/NH16 to Mondrayavalsala via Akulagaharam & Subbampeta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	473,846.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29
IN-PRD-727-CW-RFB / Providing BT Surface to road from A.A. Road to Savaera Tidim 2/Providing BT Surface to road from P.T. Road to Seethampalem 3/Providing BT Surface to road from Khadagandi road 2 2 km to Kuvimalapadu via karavalsala in mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	287,692.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-726-CW-RFB / R/F C.S.P. Road to Vatapagu via Anai 2/R/F C.S.P. Road to Duggi via Panukuvotasa in Palakonda mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	376,923.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30
IN-PRD-730-CW-RFB / NH43 to Bodanmetpalem, BN Road to kodavalsala H o v Agraharam, BN Road to nelluru via Lodagavarpipalem, Arandapuram Bakurupalem Road to Seethampalem, BN road to NH43 via Vellanki and BN Road to Dibbanmetpalem	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	364,615.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-04-06
IN-PRD-731-CW-RFB / Poturu to Isakapalem via Potururakalada, Pandrang Alamanda RS R and B road at arandapuram to gandavaram/PMSY road at Yalhapeta to Chinmapuram junction and Vilasavarpalem to Vizairampuram via relipeta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	658,462.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-10-06
IN-PRD-733-CW-RFB / Chodavaram to Thimmanpalem and Rayyapuppeta to Amberapuram	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	292,308.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-04-06

IN-PRD-763-CW-RFB / Deppuru Bahadrapalli road to Boddapada Rangoi Road (via/Kondapalli vKolthuru Mandal in Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	346,154.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-01-30	
IN-PRD-764-CW-RFB / NM road to Ramnagar @ 204 km via Seethampalli, Pedda rokalipalli Tekkali mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	265,385.00	0.00	Pending Implementation	2016-09-14	2016-09-19	2016-10-31	2017-01-13	2017-02-17	2017-08-16	
IN-PRD-765-CW-RFB / Road from CSP Road to Lankam 2 Road from Kollapalli to Karugulavijeta 3) R/F Ampolu R&B Road to Kitlappeta in Srikakulam mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	373,846.00	0.00	Pending Implementation	2016-09-14	2016-09-19	2016-10-31	2017-01-13	2017-02-17	2017-08-16	
IN-PRD-763-CW-RFB / road from B.M.Road to Devakonda colony via Neelavayalasa and Sriparupam in Vingera mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	410,769.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-07-29	
IN-PRD-838-CW-RFB / Construction of HLB across sea Back water at 04 Km on the Road from Burjapada to Dabonu (In place of Washed out Submersible Cause way due to Hud Hud Cyclone) in Kavya mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	944,615.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2019-04-05	
IN-PRD-839-CW-RFB / Road from Santharavuri to Seethampuram in G.Sigadam mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	76,923.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-APEPDDL-208-CW-RFB / UG Cable network in VSP city Package-1	DA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	37,297,000.00	0.00	Under Implementation	2016-08-21	2016-09-29	2016-08-26	2016-10-07	2016-12-20	2017-01-24	2018-07-23
IN-APEPDDL-210-CW-RFB / UG Cabling network in VSP city Package-2	DA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	38,234,000.00	0.00	Pending Implementation	2016-10-09	2016-10-14	2016-11-25	2017-02-07	2017-03-14	2018-09-10	
IN-APEPDDL-211-CW-RFB / UG cable network in VSP city Package-3	DA / 56940	Resilient electrical network	Prior	Request for Bids	Open - National	Single Stage - Two Envelope	24,967,000.00	0.00	Pending Implementation	2016-10-09	2016-10-14	2016-11-25	2017-02-07	2017-03-14	2018-09-10	
IN-PRD-864-CW-RFB / CHR road to Narasipatnam in Perunduru mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	69,231.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-865-CW-RFB / Road from T.H.Road to Mugupatam in Saravola mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	92,308.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-865-CW-RFB / A.B.Road to Boppadam in Saraboji mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	104,615.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-880-CW-RFB / Road from R&B road to Paradesipalem in Srikakulam mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	95,385.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-881-CW-RFB / Road from A.B.Road to Neradi (via) Gurandi in Bharni mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	138,462.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-882-CW-RFB / Road from P.H.Road to Chinarama in Seethampeta mandal in Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	69,231.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-883-CW-RFB / Road from AB road to Mirapalli via Chenukavada in LN peta mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	200,000.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-04-05	
IN-PRD-884-CW-RFB / RAB road to LN peta road via Basavajipeta in LN peta mandal of Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	261,538.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2018-04-05	
IN-PRD-885-CW-RFB / Providing BT Surface to road from P.T Road @ 200M to Sivarampuram in Pathapatnam mandal in Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	89,231.00	0.00	Pending Implementation	2016-09-14	2016-09-19	2016-10-31	2017-01-13	2017-02-17	2017-08-16	
IN-PRD-886-CW-RFB / Providing BT Surface to road from Siddantam road @ 1000m to Turukapeta via Kolthuram in LN mandal in Srikakulam district	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	160,000.00	0.00	Pending Implementation	2016-11-01	2016-11-06	2016-12-18	2017-03-02	2017-04-06	2017-10-03	
IN-PRD-957-CW-RFB / I/Road from Jamadala R&B Road to Bandakoppa via Jammidivalasa, Venabhadrapuram,Arivivalasa and Nemmanavalasa and 2)Jaganadhipuram to Radhampeta	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope	427,692.00	0.00	Pending Implementation	2016-09-01	2016-09-06	2016-10-18	2016-12-31	2017-02-04	2018-08-03	

IN-PRD-995-CW-RFB / Road From CSP Road at 80.8 km to Boddalapadu and Road from C.S.P. Road at 81.6 km to Tudi	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		163,077.00	0.00	Pending Implementation							2016-09-01		2016-09-06							2016-10-18	2016-12-31	2017-02-04		2018-08-03
IN-RBD-436-CW-RFB / Permanent restoration to GARA CHINTADA road from Km 6.306 to 18.200 in Srikakulam District	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,883,333.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-10-03					2016-10-08	2016-12-21	2017-01-25		2018-01-24	
IN-RBD-468-CW-RFB / Permanent Restoration to Metlapalle-Kothapalli road from Km 0.00 to 16,500 in Vizianagaram Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,275,000.00	0.00	Under Implementation							2016-08-22		2016-08-27					2016-10-08	2016-12-21	2017-01-25		2018-07-24		
IN-RBD-460-CW-RFB / Permanent Restoration to Mukkam-Vizianagaram (via) Bhogapuram road from Km 0.00 to 12,200 in Vizianagaram Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,416,666.00	0.00	Pending Implementation							2016-08-22		2016-08-27				2016-10-08	2016-12-21	2017-01-25		2018-07-24			
IN-RBD-474-CW-RFB / Construction of Minor Bridges in Km 3.4-6 and 8.4-6 at Vechtham Khanduram road in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		583,333.00	0.00	Pending Implementation							2016-08-22		2016-08-27				2016-10-08	2016-12-21	2017-01-25		2018-01-24			
IN-RBD-466-CW-RFB / Permanent Restoration to Kottasada-Denarapudi road to Vegada via Vellikapadu, Vellikapudi from Km 0.00 to 10,200 in Vizianagaram Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,833,333.00	0.00	Pending Implementation							2016-08-22		2016-08-27				2016-10-08	2016-12-21	2017-01-25		2018-01-24			
IN-RBD-444-CW-RFB / Permanent Restoration to VP road to G. Sigidam road from Km 0.00 to 11,480 in Srikakulam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,966,666.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-09-30			2016-10-08	2016-12-21	2017-01-25		2018-07-24			
IN-RBD-452-CW-RFB / Permanent Restoration to Palasa Gopali road from Km 0.400 to 10.00 in Srikakulam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,050,000.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-10-05			2016-10-08	2016-12-21	2017-01-25		2018-07-24			
IN-RBD-456-CW-RFB / Permanent Restoration to Konada Ramathararam road from Km 0.00 to 8,100 including minor bridges at Km 6.8-8 and 20.8-8 in Vizianagaram Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,958,333.00	0.00	Pending Implementation							2016-08-22		2016-08-27				2016-10-08	2016-12-21	2017-01-25		2018-07-24			
IN-RBD-440-CW-RFB / Permanent Restoration works from Calingsapatnam - Bandaravipada Sea shore - Km 0.00 to 3,250 in Srikakulam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		633,333.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-10-03			2016-10-08	2016-12-21	2017-01-25		2017-01-24			
IN-RBD-448-CW-RFB / Permanent Restoration to Nawada - Nelipudi road from Km 0.00 to 13,00 in Srikakulam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,850,000.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-09-01	2016-09-30			2016-10-13	2016-12-26	2017-01-30		2018-07-24			
IN-RBD-472-CW-RFB / Permanent Restoration to Narsipatnam-Talapatnam road from Km 0.00 to 30.00 in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		5,166,666.00	0.00	Pending Implementation							2016-08-22		2016-08-27				2016-10-08	2016-12-21	2017-01-25		2019-07-24			
IN-RBD-471-CW-RFB / Permanent Restoration works to Paravada Asakapalli road from Km 12.800 to 19.627 in Visakhapatnam Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,333,333.00	0.00	Pending Implementation							2016-08-22		2016-08-27				2016-10-08	2016-12-21	2017-01-25		2018-01-24			
IN-RBD-490-CW-RFB / Permanent Restoration to A. Kothapalli-Kodada road from Km 0.00 to 6.00 in East Godavari Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,300,000.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-09-30			2016-10-08	2016-12-21	2017-01-25		2018-01-24			
IN-RBD-488-CW-RFB / Permanent Restoration to Chandrapalem to Perantaramma temple road from Km 0.000 to 14.00 in East Godavari Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,333,333.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-09-30			2016-10-08	2016-12-21	2017-01-25		2019-01-24			
IN-RBD-482-CW-RFB / Permanent Restoration to Tuni-Kathipudi road from Km 0.740 to 25.00 in East Godavari District	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		5,641,666.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-09-30			2016-10-08	2016-12-21	2017-01-25		2019-01-24			
IN-RBD-485-CW-RFB / Permanent restoration to Narsipatnam - Tuni road from Km 22.600 to 40.400 in East Godavari Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,975,000.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-09-30			2016-10-08	2016-12-21	2017-01-25		2018-07-24			
IN-RBD-477-CW-RFB / Permanent Restoration to Divili to F.K. Pattem from Km 0.00 to 8.600 in East Godavari Dist	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,266,666.00	0.00	Under Implementation							2016-08-22	2016-08-22	2016-08-27	2016-09-30			2016-10-08	2016-12-21	2017-01-25		2018-07-24			
IN-PRD-1434-CW-RFB / Chimmachintla Road to Vebunpalli	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		153,846.00	0.00	Pending Implementation							2016-11-01		2016-11-06				2016-12-18	2017-03-02	2017-04-06		2018-04-01			
IN-PRD-1435-CW-RFB / Const of Bridge Across sarada River and Approach road to Murakata village.	DA / 56940	Restoration of connectivity and shelter infrastructure	Post	Request for Bids	Open - National	Single Stage - Two Envelope		153,846.00	0.00	Pending Implementation							2016-11-01		2016-11-06				2016-12-18	2017-03-02	2017-04-06		2018-04-05			

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDL-214-GO-RFQ / Procurement of Office Equipment for APEPDL PIU	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation								2016-09-03								2016-10-29	2017-04-27							
IN-APEPDL-215-GO-RFQ / Procurement of furniture, AC and other furnishings for PIU	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		100,000.00	0.00	Pending Implementation								2016-09-03								2016-10-29	2017-04-27							
IN-RBD-517-GO-RFB / Procurement of office furniture/equipment	IDA / 56940	Project implementation support	Post	Request for Bids	Open - National	Single Stage - One Envelope		35,784.00	0.00	Pending Implementation				2016-08-22				2016-08-27			2016-10-08			2016-11-07	2016-12-12	2017-06-10								
IN-RBD-518-GO-RFB / Procurement of Quality Control Equipment	IDA / 56940	Project implementation support	Post	Request for Bids	Open - National	Single Stage - One Envelope		291,667.00	0.00	Pending Implementation				2016-11-01				2016-11-06			2016-12-18			2017-01-17	2017-02-21	2017-08-20								
IN-PMU-531-GO-RFB / Procurement of Vehicles - APSDRF	IDA / 56940	Capacity building and Technical support for disaster risk management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,536,600.00	0.00	Pending Implementation				2016-10-17				2016-10-22			2016-12-03			2017-02-15	2017-03-22	2017-09-18								
IN-PIU-GVMC-597-GO-RFB / Construction of New dwarf wall in selected areas.	IDA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope		533,333.00	0.00	Pending Implementation				2016-08-29				2016-09-03			2016-10-15			2016-12-28	2017-02-01	2018-08-25								
IN-PMU-626-GO-RFB / Procurement of Equipment for APSDRF	IDA / 56940	Capacity building and Technical support for disaster risk management	Prior	Request for Bids	Open - National	Single Stage - Two Envelope		2,595,300.00	0.00	Pending Implementation				2016-10-03				2016-10-06			2016-11-19			2017-02-01	2017-03-08	2017-09-04								
IN-PIU-GVMC-642-GO-RFB / Procurement of Office Furniture in GVMC.	IDA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope		30,000.00	0.00	Pending Implementation				2016-08-29				2016-09-03			2016-10-15			2016-12-28	2017-02-01	2018-02-01								
IN-PIU-GVMC-646-GO-RFB / Procurement of Office Equipment in GVMC.	IDA / 56940	Restoration and protection of the beach front	Post	Request for Bids	Open - National	Single Stage - Two Envelope		30,000.00	0.00	Pending Implementation				2016-08-29				2016-09-03			2016-10-15			2016-12-28	2017-02-01	2018-02-01								
IN-PMU-659-GO-RFQ / Procurement of Office equipment - Computer and peripherals	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2016-11-06							2017-01-01	2017-06-30								
IN-PIU-GVMC-677-GO-RFB / Procurement of Office equipment for PIU, GVMC.	IDA / 56940	Project implementation support	Post	Request for Bids	Open - National	Single Stage - Two Envelope		50,417.00	0.00	Pending Implementation				2016-10-03				2016-10-08			2016-11-19			2017-02-01	2017-03-08	2017-09-04								
IN-APEPDL-213-GO-RFB / Procurement of Cable Fault Locator Van	IDA / 56940	Resilient electrical network	Post	Request for Bids	Open - National	Single Stage - Two Envelope		500,000.00	0.00	Pending Implementation				2017-04-09				2017-04-14			2017-05-26			2017-08-08	2017-09-12	2018-03-11								
IN-PRD-999-GO-RFP / Procurement of materials for office Equipment	IDA / 56940	Project implementation support	Post	Request for Proposals	Open - National	Single Stage - One Envelope		36,092.00	0.00	Pending Implementation				2016-06-18				2016-08-23			2016-10-04			2016-11-03	2016-12-08	2017-06-06								
IN-PRD-1002-GO-RFB / Procurement of computers and peripherals for PIU	IDA / 56940	Project implementation support	Post	Request for Bids	Open - National	Single Stage - Two Envelope		36,092.00	0.00	Pending Implementation				2016-11-21				2016-11-26			2017-01-07			2017-03-22	2017-04-28	2017-10-23								
IN-PMU-602-GO-RFB / Procurement of Equipment for Krishna Pushkarams to be used by Fire Services Dept.	IDA / 56940	Capacity building and Technical support for disaster risk management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		124,000.00	0.00	Pending Implementation				2016-07-26				2016-07-31			2016-09-11			2016-11-24	2016-12-29	2017-06-27								
IN-PMU-611-GO-RFB / Procurement of Equipment for Krishna Pushkarams -APSDRF	IDA / 56940	Capacity building and Technical support for disaster risk management	Post	Request for Bids	Open - National	Single Stage - Two Envelope		201,100.00	0.00	Cancelled				2016-07-26				2016-07-31			2016-09-11			2016-11-24	2016-12-29	2017-06-27								
IN-VUDA-2272-GO-RFQ / Procurement of office furniture and equipment for PIU, APDRP, VUDA, Visakhapatnam	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		21,000.00	0.00	Pending Implementation								2016-11-15							2017-01-10	2017-07-05								

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDL-216-NC-RFQ / Hiring of Employment Agency for non-consulting services	IDA / 56940	Project implementation support	Post	Request for Quotations	Open - National	Single Stage - One Envelope		200,000.00	0.00	Pending Implementation								2016-08-27								2016-10-22	2018-10-21							

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion							
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-APEPDL-218-CS-QCBS / Hiring of Consulting Firm for Internal Auditor	IDA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National		200,000.00	0.00	Pending Implementation	2016-12-14	2017-01-04	2017-02-17					2017-03-17			2017-04-16			2017-05-21	2017-06-25	2018-12-24								
IN-RBD-697-CS-QCBS / Consultancy services for preparation of DPR in Srikakulam district	IDA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - International		83,333.00	0.00	Pending Implementation	2016-07-27	2016-08-17	2016-09-30					2016-10-28			2016-11-27			2017-01-01	2017-02-05	2018-02-05								

IN-RBD-696-CS-QCBS / Consultancy services for preparation of DPR in Visakhapatnam district	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - International	83,333.00	0.00	Pending Implementation	2016-07-27	2016-08-17	2016-09-30	2016-10-28	2016-11-27	2017-01-01	2017-02-05	2018-02-05					
IN-RBD-696-CS-QCBS / Consultancy services for preparation of DPR in East Godavari district.	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - International	83,333.00	0.00	Pending Implementation	2016-07-27	2016-08-17	2016-09-30	2016-10-28	2016-11-27	2017-01-01	2017-02-05	2018-02-05					
IN-RBD-699-CS-QCBS / Consultancy services for preparation of DPR in Vizianagaram district	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - International	83,333.00	0.00	Pending Implementation	2016-07-27	2016-08-17	2016-09-30	2016-10-28	2016-11-27	2017-01-01	2017-02-05	2018-02-05					
IN-PMU-655-CS-QCBS / Hiring of Consultants for TPOA	DA / 56940	Project implementation support	Prior	Quality And Cost-Based Selection	Open - International	1,333,333.00	0.00	Pending Implementation	2016-08-05	2016-08-26	2016-10-09	2016-11-06	2016-12-06	2017-01-10	2017-02-14	2018-02-14					
IN-PMU-666-CS-QCBS / Hiring of Internal Auditor	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National	33,333.00	0.00	Pending Implementation	2016-10-24	2016-11-14	2016-12-28	2017-01-25	2017-02-24	2017-03-31	2017-05-05	2018-05-05					
IN-PMU-668-CS-QCBS / Hiring of Employment Agency for providing Operational Staff of APCRP	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National	166,667.00	0.00	Pending Implementation	2016-11-01	2016-11-22	2017-01-05	2017-02-02	2017-03-04	2017-04-08	2017-05-13	2018-05-13					
IN-APEDDL-220-CS-QCBS / Selection of Environmental Consulting firm for UG Cable works	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - International	1,200,000.00	0.00	Pending Implementation	2016-08-29	2016-09-19	2016-11-02	2016-11-30	2016-12-30	2017-02-03	2017-03-10	2018-03-10					
IN-APEDDL-520-CS-QCBS / Selection of Environmental Consulting Firm for UG Cable Project	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National	200,000.00	0.00	Under Implementation	2016-07-25	2015-07-10	2016-08-15	2016-09-28	2015-09-14	2016-10-26	2015-10-07	2016-11-25	2015-10-17	2016-12-30	2015-12-05	2017-02-03	2017-12-02
IN-VUDA-2267-CS-QCBS / Selection of consulting firm for providing the consultancy services for preparation of DPR for the restoration and re-development of 380 acres Kallanagiri hill Top Park at Visakhapatnam.	DA / 56940	Project implementation support	Post	Quality And Cost-Based Selection	Open - National	166,666.67	0.00	Pending Implementation	2016-11-17	2016-12-08	2017-01-21	2017-02-18	2017-03-20	2017-04-24	2017-05-29	2017-09-26					

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
QIMC/Review of NOT Report / Review of 'Beach Erosion Studies and Engineering Mitigation Measures' for Visakhapatnam conducted by NOT.	DA / 56940	Resilient electrical network Contingency emergency response Project implementation support Capacity building and Technical support for disaster risk management Restoration of environmental services and facilities and livelihood support Restoration and protection of the beach front Restoration of connectivity and shelter infrastructure	Prior	Direct Selection	Direct		31,000.00	30,162.60	Signed								2015-11-11		
IN-APEDDL-630-CS-QCBS / Selection of Consulting Firm for preparation of DPR for UG Cable Project	DA / 56940	Project implementation support	Post	Direct Selection	Direct		200,000.00	0.00	Under Implementation	2016-07-26	2014-12-11	2016-08-05				2016-10-09		2018-04-08	