Procurement Plan (Textual Part)

I. General

1. Project Information

Country: Mozambique

Project Name: Southern Africa Regional Trade Connectivity Project

Project ID: P164847

2. Project Implementation Agency: MTC

3. Date of the Procurement Plan: May 12, 2020

4. Period Covered by this procurement plan: 24 Months

II. Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

<u>Procurement Plan for the Project.</u> The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

III. Bank's Standard Procurement Documents:

The Bank's Standard Procurement Documents shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

IV. National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used. When the Borrower uses its own <u>national open competitive procurement</u> arrangements as set forth in as set forth in *Mozambique Procurement Regulation*, the Decree 5/2016 of March 8, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:

There should be no mandatory requirements for inclusion of local experts and firms for the consulting assignments.

When <u>other national procurement arrangements</u> other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

In accordance with paragraph 5.4(c) and 5.5 of the Procurement Regulations, the request for bids/request for proposals/request for quotations document shall require that Bidders/Proposers submitting Bids/Proposals/quotations present a signed acceptance at the time of bidding, to be incorporated in any resulting contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights. The form of the Letter of Acceptance is attached in Appendix 1.

V. Prequalification: Not Applicable

VI. Leased Assets: Not Applicable

VII. Procurement of Second Hand Goods: Not Applicable

VIII. *Domestic preference* as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works). Specify for each.

(a) Goods: Not Applicable(b) Works: To be defined

Domestic preference is not applicable for National Open Competitive Procurement

IX. Hands-on Expanded Implementation Support (HEIS): Not Applicable

X. Other Relevant Procurement Information: None

XI. Procurement Prior Review Thresholds (US\$ millions)

Type of Procurement	Substantial
	Risk
Works (including turnkey, supply &	10
installation of plant and equipment, and PPP)	
Goods, information technology and non-	2
consulting services	
Consultants: firms	1
Consultants: Individuals	0.3

Post Review: All contacts not subject to prior review shall be subject to post review.

XII. Thresholds for Procurement Approaches and Method (US\$ millions)

	Works		Goods, IT and	l Non-consult	ing Services		of National sultants
Open International	Open National	Request for Quotation	Open International	Open National	Request for Quotation	Consulting Services	Engineering & Construction
≥	<	≤	2	<	≤		Supervision
15	15	0.2	5	5	0.1	0.3	0.3

XIII. Summary of the procurement packages: (Planned for the first 18 months after project effectiveness):

Category: {Indicate Goods, Civil Works, Non-Consultancy Services or Consultancy Services as appropriate, and replicate this table for all each of the four categories}

Sr. No	Contract Descrip- tion	Estimated Cost (US\$)	Review by Bank (Prior/ Post)	Market Approach (Open- National/ Limited etc.)	Selection Method (RFP, RFB, QCBS etc.)	Evaluation Options (BAFO, Rated Criteria etc.)	Procure- ment Process (Single stage-single envelope etc.)	Prequali -fication (Yes/ No)	Domestic Preference (Yes/No)	Expected date of bid/ proposal opening	Expected date of Contract Signature
1	Works					,	,				
2	Goods and NCS										
	Consulti										
	ng Services										

Appendix 1

Letter of Acceptance of the World Bank's Anti-Corruption Guidelines and Sanctions Framework

1 I dillewolk	
Date: _	
Invitation of Bids/Proposals No	
To:	

We, along with our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not) consultants and personnel, acknowledge and agree to abide by the World Bank's policy regarding Fraud and Corruption (corrupt, fraudulent, collusive, coercive, and obstructive practices), as set out and defined in the World Bank's Anti-Corruption Guidelines¹ in connection with the procurement and execution of the contract (in case of award), including any amendments thereto.

We declare and warrant that we, along our sub-contractors, sub-consultants, service providers, suppliers, agents (whether declared or not), consultants and personnel, , are not subject to, and are not controlled by any entity or individual that is subject to, a temporary suspension, early temporary suspension, or debarment imposed by a member of the World Bank Group, including, inter alia, a cross-debarment imposed by the World Bank Group as agreed with other international financial institutions (including multilateral development banks), or through the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement. Further, we are not ineligible under the laws or official regulations of [Insert name of Employer as per bidding document] or pursuant to a decision of the United Nations Security Council.

We confirm our understanding of the consequences of not complying with the World Bank's Anti-Corruption Guidelines, which may include the following:

- a. rejection of our Proposal/Bid for award of contract;
- b. in the case of award, termination of the contract, without prejudice to any other remedy for breach of contract; and
- c. sanctions, pursuant to the Bank's Anti-corruption Guidelines and in accordance with its prevailing sanctions policies and procedures as set forth in the Bank's Sanctions Framework. This may include a public declaration of ineligibility, either indefinitely or for a stated period of time, (i) to be awarded or otherwise benefit from a Bank-financed contract,

¹Guidelines on Preventing and Combating Fraud and Corruption in Projects Financed by International Bank for Reconstruction and Development Loans and the International Development Agency Credits and Grants, dated October 15, 2006, and revised in January 2011 and July 2016, as they may be revised from time to time.

financially or in any other manner;² (ii) to be a nominated³ sub-contractor, consultant, manufacturer or supplier, or service provider of an otherwise eligible firm being awarded a Bank-financed contract; and (iii) to receive the proceeds of any loan made by the Bank or otherwise to participate further in the preparation or implementation of any Bank-financed project.

We understand that we may be declared ineligible as set out above upon:

- a. completion of World Bank Group sanctions proceedings according to its prevailing sanctions procedures;
- b. cross-debarment as agreed with other international financial institutions (including multilateral development banks);
- c. the application of a World Bank Group finding of non-responsibility on the basis of Fraud and Corruption in connection with World Bank Group corporate procurement; or
- d. temporary suspension or early temporary suspension in connection with an ongoing World Bank Group sanctions proceeding.

For avoidance of doubt, the foregoing effects of ineligibility do not extend to a sanctioned firm's or individual's execution of its ongoing Bank-financed contracts (or its ongoing sub-agreements under such contracts) that are not the subject of a material modification, as determined by the Bank.

We shall permit, and shall cause our sub-contractors, sub-consultants, agents (whether declared or not), personnel, consultants, service providers or suppliers, to permit the Bank to inspect⁴ all accounts, records, and other documents relating to the procurement process and/or contract execution (in the case of award), and to have them audited by auditors appointed by the Bank. We agree to preserve all accounts, records, and other documents (whether in hard copy or electronic format) related to the procurement and execution of the contract.

Name of the Bidder/Consultant:	

² For the avoidance of doubt, a sanctioned party's ineligibility to be awarded a contract shall include, without limitation, (i) applying for pre-qualification, expressing interest in a consultancy, and bidding, either directly or as a nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider, in respect of such contract, and (ii) entering into an addendum or amendment introducing a material modification to any existing contract.

³ A nominated sub-contractor, nominated consultant, nominated manufacturer or supplier, or nominated service provider (different names are used depending on the particular bidding document) is one which has been: (i) included by the bidder in its pre-qualification application or bid because it brings specific and critical experience and knowhow that allow the bidder to meet the qualification requirements for the particular bid; or (ii) appointed by the Borrower.

⁴ Inspections in this context are usually investigative (i.e., forensic) in nature: they involve fact-finding activities undertaken by the Bank or persons appointed by the Bank to address specific matters related to investigations/audits, such as evaluating the veracity of an allegation of possible Fraud and Corruption, through the appropriate mechanisms. Such activity includes but is not limited to accessing and examining a firm's or individual's financial records and information, and making copies thereof as relevant; accessing and examining any other documents, data, and information (whether in hard copy or electronic format) deemed relevant for the investigation/audit, and making copies thereof as relevant; interviewing staff and other relevant individuals; performing physical inspections and site visits; and obtaining third-party verification of information.

Name of the person duly authorized to sign the Bid/Proposal on behalf of the Bidder/Consultant:
Title of the person signing the Letter:

PROCUREMENT
Southern Africa: Southern Africa Trade and Connectivity Project (formerly Nacala Corridor)

General Information

Southern Africa Country:

Bank's Approval Date of the Original Procurement Plan: 2020-05-20

Revised Plan Date(s): (comma delineated, leave blank if non 2020-05-20

Project ID: P164847

GPN Date:

Project Name: Southern Africa Trade and Connectivity Project (formerly Nacala Corridor)

Executing Agency(iee) Ministry of Transport and Communication

V	ORKS																													
A	tivity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market		Prequalification (Y/N)	High SEA/SH Risk	Procurement Document		Actual Amount		Draft Pre-q			lification on Report	Docum	nent /	Specific Pro		Bidding I			ubmission /		t and	Signed (Contract	Contra
		No.				Approach	Process	(Y/N)	Risk	Туре	(US\$)	(US\$)	Status	Docur		Evaluatio	-	Justifi	cation							Awa	ard	Diamad	Astrol	Comple
														Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docur		Prequal Evaluation		Draft Docur Justif	ment /	Specific Pr Notice /		Bidding I		Proposal Si Opening				Signed	Contract	Contract (Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MZ-UGPTC-171027-GO-RFB / Acquisition of IT and Electronic Equipment	/	Strengthen Regional Coordination and Support Project Implementation	Post	Request for Bids	Open - National	Single Stage - One Envelope		140,000.00	0.00	Pending Implementati on					2020-05-20		2020-05-27				2020-07-08		2020-08-07		2020-09-11		2021-02-08	

1	NON CONSULTING	SERVICES																											
	Activity Reference No. /															ъ.	Bidding							Bid Ev	aluation				
- 4		Loan / Credit		n . m	Method	Market	Procurement	Prequalification	Estimated	Actual Amount	Process	Draft Pre-	qualification	Prequa	lification		_	Specific Proc	urement	Bidding I	Occuments	Proposal Su	ubmission /	Repo	rt and	Signed	a		
	Description	No.	Component	Review Type	Method	Approach	Process	(Y/N)	Amount (US\$)	(US\$)	Status	Docu	ments	Evaluati	on Report	Docum		Notice / Inv	vitation	as Is	sued	Opening /	Minutes	Recommen	ndation for	Signed	Contract	Contract (ompletion
																Justifi	ication							Aw					
												Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
Г																													

CONSULTING FIRM	S																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Expression No		Short List Request for		Request for		Opening of Proposals			Proposal	Combined Report as Negotiated	nd Draft	Signed	Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of	Reference	Invitat Identified Consu	/Selected	Draft Ne	-	Signed	Contract	Contract (Complet
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actu
MZ-UGPTC-170997-CS-INDV To hire a project manager o assist the project	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Open		85,000.00	0.00	Pending Implementation	2020-05-22		2020-07-10		2020-07-31		2020-09-04		2021-09-04	
MZ-UGPTC-171004-CS-INDV To hire a corridors coordinator	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited		80,000.00	0.00	Pending Implementation	2020-05-20		2020-05-25		2020-06-15		2020-07-20		2021-07-20	
MZ-UGPTC-171008-CS-INDV To hire a financial nanagement specialist	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited		55,000.00	0.00	Pending Implementation	2020-05-22		2020-06-06		2020-06-27		2020-08-01		2021-08-01	

		1								 			 	
MZ-UGPTC-171011-CS-INDV / To hire a procurement specialist	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	50,000.00	0.00	Pending Implementation	2020-05-22	2020-06-01	2020-06-22	2020-07-27	2021-07-27	
MZ-UGPTC-171013-CS-INDV / To hire a Monitoring and Evaluation Specialist	,	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Open	45,000.00	0.00	Pending Implementation	2020-05-21	2020-07-09	2020-07-30	2020-09-03	2021-09-03	
MZ-UGPTC-171015-CS-INDV / To hire an IT Technician	,	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	8,000.00	0.00	Pending Implementation	2020-05-20	2020-05-25	2020-06-15	2020-07-20	2021-07-20	
MZ-UGPTC-171022-CS-INDV / To hire a specialist to prepare and develop the concept Tors for border residency cards	1	Reduce Trade Costs	Prior	Individual Consultant Selection	Limited	50,000.00	0.00	Pending Implementation	2020-05-22	2020-05-27	2020-06-17	2020-07-22	2020-10-30	
MZ-UGPTC-171026-CS-INDV / Hire an Environmental and Social safeguards Specialist to support the project	I	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	50,000.00	0.00	Pending Implementation	2020-05-21	2020-05-31	2020-06-21	2020-07-26	2021-07-26	
MZ-UGPTC-173648-CS-INDV / To hire a legal adviser to assist the project	,	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	50,000.00	0.00	Pending Implementation	2020-05-25	2020-06-01	2020-06-22	2020-07-27	2021-01-23	
MZ-UGPTC-173849-CS-INDV / To hire a communication officer to assist the project	,	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-28	2020-06-07	2020-06-28	2020-08-02	2021-08-02	
MZ-UGPTC-173650-CS-INDV / To hire a junior expert database analyst to assist the project	1	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	35,000.00	0.00	Pending Implementation	2020-05-28	2020-06-07	2020-06-28	2020-08-02	2021-08-02	
MZ-UGPTC-173851-CS-INDV / To hire a junior expert project officer (Logistics and corridor analyst) to assist the project	7	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	35,000.00	0.00	Pending Implementation	2020-05-29	2020-06-05	2020-06-26	2020-07-31	2021-07-29	
MZ-UGPTC-173654-CS-INDV / To hire a senior adviser to assist the project	,	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	60,000.00	0.00	Pending Implementation	2020-05-29	2020-06-05	2020-06-26	2020-07-31	2020-09-05	
MZ-UGPTC-173864-CS-INDV / To hire an operation officer to assist the project	,	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-29	2020-06-05	2020-06-26	2020-07-31	2021-07-31	
MZ-UGPTC-173867-CS-INDV / To hire an environmental and social safeguards specialist to assist the project	I	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	45,000.00	0.00	Pending Implementation	2020-05-29	2020-06-08	2020-06-29	2020-08-03	2021-08-03	
MZ-UGPTC-173869-CS-INDV / Hire a location portfolio officer to assist the project	1	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-29	2020-06-08	2020-06-29	2020-08-03	2021-08-03	
MZ-UGPTC-173670-CS-INDV / Hire a location portfolio officer to assist the project	1	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-29	2020-06-08	2020-06-29	2020-08-03	2021-08-03	
MZ-UGPTC-173671-CS-INDV / Hire a location portfolio officer to assist the project	1	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-29	2020-06-08	2020-06-29	2020-08-03	2021-08-03	

MZ-UGPTC-173672-CS-INDV / Hire a location portfolio officer to assist the project	,	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-28	2020-08-07	2020-06-28	2020-08-02	2021-08-02	
MZ-UGPTC-173673-CS-INDV / Hire a location portfolio officer to assist the project	,	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	40,000.00	0.00	Pending Implementation	2020-05-28	2020-08-07	2020-06-28	2020-08-02	2021-08-02	
MZ-UGPTC-173675-CS-INDV / To hire an environmental and social safeguards of Ponta d'Ouro/Kosi Bay and Milange/Muloza OSBP	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	55,000.00	0.00	Pending Implementation	2020-05-28	2020-08-04	2020-06-25	2020-07-30	2020-10-03	
MZ-UGPTC-173678-CS-INDV / Hire an environmental and social safeguards of Cassactiza/Chanida, Coloumué/Dedza and Zobué/Mwanza OSBP	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	55,000.00	0.00	Pending Implementation	2020-05-28	2020-08-07	2020-06-28	2020-08-03	2020-10-07	
MZ-UGPTC-173679-CS-INDV / To hire specialist in developing an operations manual	I	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Pending Implementation	2020-05-26	2020-05-31	2020-06-21	2020-07-26	2020-12-23	
MZ-UGPTC-173683-CS-INDV / To hire a specialist to do the GBV Action Plan for the project	I	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Pending Implementation	2020-05-27	2020-06-06	2020-06-27	2020-08-01	2020-10-05	
MZ-UGPTC-173686-CS-INDV / To hire a specialist for procurement strategies	7	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Pending Implementation	2020-05-27	2020-06-06	2020-06-27	2020-08-01	2020-09-01	
MZ-UGPTC-173890-CS-INDV / To hire a specialist to support the project in dissemination and communication strategy	I	Strengthen Regional Coordination and Support Project Implementation	Post	Individual Consultant Selection	Limited	30,000.00	0.00	Pending Implementation	2020-05-28	2020-06-07	2020-06-28	2020-08-02	2021-01-29	
MZ-UGPTC-173892-CS-INDV / To hire a specialist to design and development the model for one One Stop Boarder Post	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	25,000.00	0.00	Pending Implementation	2020-05-26	2020-08-05	2020-06-26	2020-07-31	2020-10-04	
MZ-UGPTC-173898-CS-INDV / To hire a specialist for development of concept note and implementation action plan for the setting up of the port and rail regulatory authorities	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	60,000.00	0.00	Pending Implementation	2020-05-27	2020-06-06	2020-06-27	2020-08-01	2020-12-29	
MZ-UGPTC-173694-CS-INDV / To hire a specialist for development of concept note for e-phyto	I	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	20,000.00	0.00	Pending Implementation	2020-05-28	2020-08-07	2020-06-28	2020-08-02	2020-10-08	
MZ-UGPTC-178086 CS-INDV / To hire a specialist for development of Tolk, specifications and procurement decuments for procurement debateatory equipment at standards, and plant & animal protection for MADER. INNOQ and INIP	1	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Limited	60,000.00	0.00	Pending Implementation	2020-05-25	2020-06-09	2020-06-30	2020-08-04	2020-10-08	

MZ-UGPTC-173689-CS-INDW / To hire trade and transport specialist to assist the project	/	Strengthen Regional Coordination and Support Project Implementation	Prior	Individual Consultant Selection	Open		80,000.00	0.00	Pending Implementation	2020-05-28		2020-07-16		2020-08-06		2020-09-10		2021-09-10	
---	---	---	-------	---------------------------------------	------	--	-----------	------	---------------------------	------------	--	------------	--	------------	--	------------	--	------------	--