

**PROCUREMENT PLAN** India : Madhya Pradesh Rural Connectivity project

<b>General Information</b>			
<b>Country:</b>	India	<b>Bank / Approval Date of the Original Procurement Plan:</b>	2016-09-06
<b>Project ID:</b>	P157054	<b>Revised Plan Date(s): (comma delineated, leave blank if none)</b>	2016-12-21
<b>Project Name:</b>	Madhya Pradesh Rural Connectivity project		
<b>Loan / Credit No.:</b>		<b>GNP Date:</b>	2016-12-07
<b>Executing Agency(ies):</b>	Madhya Pradesh Rural Roads Development Authority		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion					
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual				
IN-MPRRDA-3153-CW-RFB / MPWB07-01 : Up gradation and resurfacing of 9 Gravel Roads in Chhindwara Distt.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		880,570.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3224-CW-RFB / MPWB07-02 : Up gradation and resurfacing of 15 Gravel Roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,722,630.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-12-01
IN-MPRRDA-3226-CW-RFB / MPWB07-03 : Up gradation and resurfacing of 3 gravel roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		338,200.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3227-CW-RFB / MPWB07-04 : Up gradation and resurfacing of 6 Gravel Roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		536,700.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3228-CW-RFB / MPWB07-05 : Up gradation & resurfacing of 5, new roads in chhindwara Distt.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		656,100.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3229-CW-RFB / MPWB07-06 : Up gradation and resurfacing of 7 Gravel Roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		542,831.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-01-31			2017-02-17			2017-03-28			2018-03-26
IN-MPRRDA-3231-CW-RFB / MPWB07-07 : Up gradation and resurfacing of 10 Gravel Roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,236,446.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-01-17			2017-02-03			2017-03-12			2018-03-12
IN-MPRRDA-3232-CW-RFB / MPWB07-08 : Up gradation and resurfacing of 3 Gravel Roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		304,600.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3233-CW-RFB / MPWB07-09 : Up gradation and resurfacing of 4 Gravel Roads in Chhindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		304,123.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3237-CW-RFB / MPWB34-01 : Up gradation and resurfacing of 4 Gravel Roads in Mandla District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		412,970.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3238-CW-RFB / MPWB34-02 : Up gradation and resurfacing of 19 Gravel Roads in Mandla District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,631,046.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-12-01
IN-MPRRDA-3247-CW-RFB / MPWB34-03 : Up gradation and resurfacing of 20 Gravel Roads in Mandla District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,563,138.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-12-01
IN-MPRRDA-3251-CW-RFB / MPWB24-04 : Up gradation & Resurfacing of 27 gravel roads in Mandla District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,638,231.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-12-01
IN-MPRRDA-3343-CW-RFB / MPWB39-01 : Up gradation and resurfacing of 8 Gravel Roads in Shajapur (Agar) District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,082,446.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3355-CW-RFB / MPWB39-02 : Up gradation and resurfacing of 8 Gravel Roads in Shajapur (Agar) District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		879,092.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3360-CW-RFB / MPWB39-03 : Up gradation and resurfacing of 4 Gravel Roads in Shajapur (Agar) District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		672,769.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3363-CW-RFB / MPWB39-04 : Up gradation and resurfacing of 8 Gravel Roads in Shajapur (Agar) District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,011,431.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01
IN-MPRRDA-3380-CW-RFB / MPWB31-01 : Up gradation and resurfacing of 14 Gravel Roads in Raikam District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,301,446.00	0.00	Pending Implementation					2016-12-27			2017-01-01					2017-02-12			2017-04-27			2017-06-01			2018-06-01







INMPRRDA-3604-CW-RFB / MPWB10-13 - Upgradation and resurfacing of 3 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	480,985.00	0.00	Pending Implementation							2016-12-27	2017-01-01																						2017-02-12	2017-04-27	2017-06-01	2018-06-01															
INMPRRDA-3606-CW-RFB / MPWB10-14 - Upgradation and resurfacing of 2 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	301,477.00	0.00	Pending Implementation							2016-12-27	2017-01-01																								2017-02-12	2017-04-27	2017-06-01	2018-06-01													
INMPRRDA-3607-CW-RFB / MPWB10-15 - Upgradation and resurfacing of 2 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	604,046.00	0.00	Pending Implementation							2016-12-27	2017-01-01																										2017-02-12	2017-04-27	2017-06-01	2018-06-01											
INMPRRDA-3609-CW-RFB / MPWB10-16 - Upgradation and resurfacing of 3 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	795,000.00	0.00	Pending Implementation							2016-12-27	2017-01-01																											2017-02-12	2017-04-27	2017-06-01	2018-06-01										
INMPRRDA-3622-CW-RFB / MPWB13-08 - Upgradation and resurfacing of 11 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	854,086.00	0.00	Pending Implementation							2016-12-27	2017-01-01																											2017-02-12	2017-04-27	2017-06-01	2018-06-01										
INMPRRDA-3623-CW-RFB / MPWB13-09 - Upgradation and resurfacing of 09 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	786,862.00	0.00	Pending Implementation							2016-12-27	2017-01-01																													2017-02-12	2017-04-27	2017-06-01	2018-06-01								
INMPRRDA-3624-CW-RFB / MPWB13-10 - Upgradation and resurfacing of 5 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	763,578.00	0.00	Pending Implementation							2016-12-27	2017-01-01																													2017-02-12	2017-04-27	2017-06-01	2018-06-01								
INMPRRDA-3625-CW-RFB / MPWB13-11 - Upgradation and resurfacing of 10 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,214,538.00	0.00	Pending Implementation							2016-12-27	2017-01-01																														2017-02-12	2017-04-27	2017-06-01	2018-06-01							
INMPRRDA-3628-CW-RFB / MPWB13-12 - Upgradation and resurfacing of 9 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,132,092.00	0.00	Pending Implementation							2016-12-27	2017-01-01																															2017-02-12	2017-04-27	2017-06-01	2018-06-01						
INMPRRDA-3627-CW-RFB / MPWB13-13 - Upgradation and resurfacing of 5 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,129,622.00	0.00	Pending Implementation							2016-12-27	2017-01-01																																2017-02-12	2017-04-27	2017-06-01	2018-06-01					
INMPRRDA-3628-CW-RFB / MPWB13-14 - Upgradation and resurfacing of 9 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,511,162.00	0.00	Pending Implementation							2016-12-27	2017-01-01																																	2017-02-12	2017-04-27	2017-06-01	2018-06-01				
INMPRRDA-3629-CW-RFB / MPWB13-15 - Upgradation and resurfacing of 12 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,435,186.00	0.00	Pending Implementation							2016-12-27	2017-01-01																																	2017-02-12	2017-04-27	2017-06-01	2018-06-01				
INMPRRDA-3715-CW-RFB / MPWB16-08 - Upgradation and resurfacing of 06 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	704,800.00	0.00	Pending Implementation							2016-12-27	2017-01-01																																			2017-02-12	2017-04-27	2017-06-01	2018-06-01		
INMPRRDA-3716-CW-RFB / MPWB16-09 - Upgradation and resurfacing of 05 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	646,262.00	0.00	Pending Implementation							2016-12-27	2017-01-01																																				2017-02-12	2017-04-27	2017-06-01	2018-06-01	
INMPRRDA-3717-CW-RFB / MPWB16-10 - Upgradation and resurfacing of 09 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	877,015.00	0.00	Pending Implementation							2016-12-27	2017-01-01																																					2017-02-12	2017-04-27	2017-06-01	2018-06-01

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES																												
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS																																
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion						
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned
INMPRRDA-1283-CS-OCBS / Project Management Support Consultancy for upgradation of roads constructed in CMGSY from gravel to blacktop standards in Madhya Pradesh (India) under Madhya Pradesh Rural Connectivity Project (MPRCP)		Road Safety Management Capacity Development	Prior	Quality And Cost-Based Selection	Open - International		1,000,000.00	0.00	Pending Implementation	2016-09-06		2016-09-27		2016-11-10						2016-12-08		2017-01-07				2017-02-11			2017-03-18			2018-03-18

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual