IN: MADHYA PRADESH RURAL ROADS CONNECITVITY PROJECT (PRCP) (P157054)

I. General

- **1. Bank's approval Date of the procurement Plan:** Original: September 20, 2016
- 2. **Date of General Procurement Notice**: December 7, 2016
- 3. **Period covered by this procurement plan**: The procurement period of project covered from Year September 2016 to March 2018

II. Goods and Works and non-consulting services.

1. Prior Review Threshold: Procurement Decisions subject to Prior Review by the Bank as stated in Appendix 1 to the Guidelines for Procurement:

	Procurement Method	Prior Review Threshold US\$	Comments
1.	ICB (Goods)	Above US\$ 4 million	All
2.	NCB (Goods)	Above US\$ 4 million	All
3.	ICB (Works)	Above US\$ 15 million	All
4.	NCB (Works)	Above US\$ 15 million	All
5.	Services (non-consultant)	Above US\$ 4 million	All
6.	LIB	Above US\$ 30,000	

Procurement Methods and Threshold

Category	Method of Procurement	Threshold (US\$ Equivalent)
Goods and Non-consultant	ICB	>3,000,000
services	LIB	Wherever agreed by the Bank
	NCB	Up to 3,000,000 (with NCB conditions)
	Shopping	Up to 100,000
	DC	As per Para 3.7 of the Bank Guidelines
	Force Account	As per Para 3.9 of Guidelines
	Framework Agreements	As per Para 3.6 of Guidelines
Works	ICB	>40,000,000
	NCB	Up to 40,000,000 (with NCB conditions)
	Shopping	Up to 200,000
	Force Account	As per Para 3.9 of Guidelines
	DC	As per Para 3.7 of Guidelines
	Community Participation	As per Para 3.19 of Guidelines

Prior Review by the Bank. The Bank will prior review the following contracts:

- Works: All contracts more than US\$ 15 million equivalent;
- Goods: All contracts more than US\$ 4 million equivalent;
- Non-Consulting Services: All contracts more than US\$ 4 million equivalent;

The above threshold will apply to single-source selection (SSS) and direct contract as well. Bank will prior review the first contract issued by MPRRDA irrespective of threshold value. This thresholds are for the initial 18 months period only and based on the procurement performance of the project, these thresholds will be modified during the project implementation period. In addition, the Bank will carry out an annual ex post procurement review of the procurement falling below the prior review threshold mentioned above.

All contracts below the specified prior review threshold value shall be subject to Post Procurement Review (PPR). In addition, Bank shall be entitled to conduct, at any time, Independent Procurement Review (IPR) of all the contracts financed under the Credit. In both the cases, the IA shall prepare a list of contract and submit it to the Bank for conducting PPR/IPR. The PPR will be conducted on annual basis. All contracts not covered under prior review will be subject to post review during supervision missions, and/or review by consultants to be appointed by the by Bank.

- **2. Pre-qualification**. Not applicable
- 3. Proposed Procedures for CDD Components (as per paragraph. 3.17 of the Guidelines: Not applicable
- 4. Reference to Project Operational/Procurement Manual: The Project shall prepare Operations/Procurement Manual and shall be agreed with the Bank to be used as guidance note while conducting project procurement. All the contracts issued under the project will follow the World Bank's Guidelines: Bank's "Guidelines: Procurement under IBRD Loans and IDA Credits" dated January 2011and revised in July 2014and "Guidelines: Selection and Employment of Consultants by World Bank Borrowers" dated January 2011 and revised in July 2014, In case of any inconsistency between the Project Operation/Procurement Manual, the Bank Guidelines shall prevail.
- 5. Any Other Special Procurement Arrangements: Procurement of goods, works and non-consulting services shall be conducted through state's e-procurement portal using Bank's standard biding documents. The e-portal was assessed and cleared by the Bank.

International Competitive Bidding (ICB) is the preferred method for procurement of goods, works and non-consulting services. However, it is unlikely that there will be any ICB contract. All National Competitive Bidding (NCB) shall be conducted in accordance with paragraph 3.3 and 3.4 of the Guidelines. In addition, following additional provisions as agreed with GOI task force (as amended form time to time) shall apply:

• Only the model bidding documents for NCB as agreed with the GoI Task Force (and as amended from time to time), shall be used for bidding;

- Invitation to bid shall be advertised in at least one widely circulated national daily newspaper (or on a widely used website or electronic portal with free national and international access along with an abridged version of the said advertisement published in a widely circulated national daily inter-alia giving the website/electronic portal details from which the details of the invitation to bid can be downloaded), at least 30 days prior to the deadline for the submission of bids;
- No special preference will be accorded to any bidder either for price or for other terms and conditions when competing with foreign bidders, state-owned enterprises, small-scale enterprises or enterprise from any given State;
- Except with the prior concurrence of the Bank, there shall be no negotiation of price with the bidders, even with the lowest evaluated bidder;
- For prior review contracts, extension of bid validity shall not be allowed with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank (i) for the first request for extension if it is longer than four weeks; and (ii) for all subsequent requests for extension irrespective of the period (such concurrence will be considered by Bank only in cases of Force Majeure and circumstance beyond the control of the Purchaser/Employer);
- For prior review contracts, re-bidding shall not be carried out with reference to Contracts subject to Bank prior review without the prior concurrence of the Bank;
- The system of rejecting bids outside a pre-determined margin or "bracket" of prices shall not be used in the project;
- Rates contract entered into by Directorate General of Supplies and Disposal (DGS & D) will not be acceptable as a substitute for NCB procedures unless agreed with the Bank on case to case basis. Such contracts will be acceptable however, for any procurement under the Shopping procedure;
- Two or three envelop system will not be used (expect when suing e-procurement system assessed and agreed by the Bank.

To meet the Bank's requirements for right to audit and F&C, these clauses may be included in the Purchase Orders, in case the purchasers are directly placing the purchase orders to DGS&D rate contract holders. On the other hand, if indent is placed through DGS&D, the Purchaser has the option to sign a separate undertaking with DGS&D rate contract holder, where Bank's right to audit and F&C clauses could be mentioned;

6. Summary of the Procurement Packages planned during the first 18 months after project effectiveness: Available in STEP.

1	2	3	4	5	6	7
Ref. No.	Description	Estimated Cost US\$ million	Pack ages	Domestic Preference (yes/no)	Review by Bank (Prior / Post)	Comments
	Summary of the ICB (Works)	0	0	N/A		
	Summary of the ICB (Goods)	0	0	N/A		
	Summary of the NCB (Works)	193.78	195	N/A	Post	First contract for Prior Review

Summary of the NCB (Goods)	0	0	N/A	0	0
Summary of the ICB (Non-Consultant	0	0	N/A	0	
Services)					

III. Selection of Consultants

1. Prior Review Threshold: Selection decisions subject to Prior Review by Bank as stated in Appendix 1 to the Guidelines Selection and Employment of Consultants:

	Selection Method	Prior Review Threshold	Comment
1.	Competitive Methods (Firms)	Above US\$ 2 million	All contract
2.	Single Source (Firms)	Above US\$ 2 million	All contract
3.	Individual	Above US\$ 400,000	All contracts
4.	CQS/LCS	Up to US\$ 300,000	All contracts

- **2. Short list comprising entirely of national consultants**: Short list of consultants for services, estimated to cost less than \$ 800,000 equivalent per contract, may comprise entirely of national consultants in accordance with the provisions of paragraph 2.7 of the Consultant Guidelines.
- 3. Any Other Special Selection Arrangements: None.

4. Consultancy Assignments with Selection Methods and Time Schedule Available on STEP.

1	2	3	4	5	6
Ref. No.	Description of Assignment	Estimated Cost US\$ million	Packag es	Review by Bank (Prior / Post)	Comments
	Summary of number of contracts that will be let under QCBS	1.0	1	Prior	First contract for Prior Review
	Summary of number of contracts that will be let under other methods	0	0	N/A	CQS

PROCUREMENT

And : Binding Predesh Raral Connectivity project

Coccept

Include Secured Date of the Ordered Programment Place

Include Secured Date of the Ordered Programment Place

Project States

Long / Order He

Long / Order

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docum	gualification menta	Prequal	ification on Report	Draft Biddir / Justil	ng Document fication	Specific Pr Notice / I	ocurement Invitation	Bidding Do	ouments as	Proposal S Opening	ubmission / / Minutes	and Recom	tion Report mendation	Signed C	Contract	Contract Corr	npletion
							(,		(0.04)			Actual															Planned	Actual
IN-MPRRDA-3221-CW-RFB / MPVB07-07: Upgradation and resurfacing of 10 Gravel Roads in Chilindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,236,446.00	0.00	Canceled					2016-12-27		2017-01-01				2017-01-17		2017-02-03		2017-03-12		2018-03-12	
IN-MFRRDA-0220-CW-RFB / MPWB07-06 : Lipprodation and resurtacing of 7 Gravel Roads in Chindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		542,821.00	0.00	Canceled					2016-12-27		2017-01-01				2017-01-01		2017-02-17		2017-03-26		2018-03-26	
IN-MPRICIA-3495-CW-RFB / MPWR33-98: Upgradation and resurtacing of 67 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,101,006.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRICIA-3496-CW-PFB / MPW823-09: Upgradation and resurfacing of 07 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,001,025.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRICIA-3467-CW-PFB / MPW823-10: Upgradation and resultacing of 11 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		797,695.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MFRRDA-3500-CW-RFB / MFWB120-11: Upgradation and resurtacing of 12 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,001,075.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3600-CW-RFB / MPVB10-09: Upgradation and resurfacing of 5 Gravel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		507,354.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3501-CW-RFB / MPVB33-12: Upgradation and resurfacing of 10 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		799,666.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRROA-0500-CW-RFB / MPWB30-13 : Upgradation and resurtacing of 09 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		865,609.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3503-CW-RFB / MPVB23-14: Upgradation and resurfacing of 09 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,125.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-3601-CW-RFB / MPWB10-10: Upgradation and neurfacing of 6 Gravel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		936,938.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-0602-CW-RFB / MPWB10-11: Upgradation and neurfacing of 5 Gravel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		656,846.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-0604-CW-RFB / MPWB10-13 : Upgradation and resurtacing of 3 Gravel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		480,985.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-0606-CW-RFB / MPWB10-14: Upgradation and neurfacing of 2 Gravel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		301,477.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-0607-CW-RFB / MPWB10-15 : Upgradation and resurbacing of 5 Grawel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		604,046.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRRDA-0609-CW-RFB / MPWB10-16: Upgradation and resurbcing of 3 Gravel Roads in Dewas District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		795,000.00	0.00	Canceled					2016-12-27		2017-01-01				2017-02-12		2017-04-27		2017-06-01		2018-06-01	
IN-MPRICIA-0567-CW-RFB / MPWB 16-04: Lipprodation and resurtacing of 67 Gravel Roads in Hoshangsbad District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		601,800.00	0.00	Canceled					2016-12-27	2017-02-08	2017-01-01				2017-01-01		2017-02-17		2017-03-26		2018-03-26	
IN-MPRRCIA-13385-CW-RFB / MP3HWB - 01 : Upgradation and resurbacing of 12 Gravel Roads in Satina District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,347,985.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-13385-CW-RFB / MP34WB - 02 : Upgradation and resurfacing of 6 Gravel Roads in Satna District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		924,138.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-13391-CW-RFB / MP34WB - 63 : Upgradation and recurtacing of 10 Gravel Roads in Satina District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,013,185.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-13401-CW-RFB / MP341WB - 04 : Upgradation and resurtacing of 08 Gravel Roads in Satina District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		863,800.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017/05/12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-3490-CW-RFB / MP33 WB - 04: Upgradation are resurtacing of 16 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,904,738.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2019-04-15	
IN-MPRICIA-3464-CW-RFB / MP33 WB - 07 : Upgradation are resurbeing of 19 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,881,400.00	0.00	Under Implementation					2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-12027-CW-RFB / MP-03WB - 64 : Upgradation and resurtacing of 14 Gravel Roads in Ulgain District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,226,015.00	0.00	Under Implementation					2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-0238-CW-RFB / MP24WB-02: Upgradation and resurtacing of 13 Gravel Roads in Mandeour District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		934,338.00	0.00	Under Implementation					2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-13278-CW-RFB / MP42 WB - 01 : Upgradation are resurbeing of 37 Gravel Roads in Tikangash District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,187,492.00	0.00	Under Implementation					2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-13380-CW-RFB / MP42 WB - 62 : Upgradation are resurfacing of 22 Gravel Roads in Tikangash District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,819,015.00	0.00	Under Implementation					2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2019-04-15	
IN-MFRRDA-3MID*CW-RFB / MP23 WB - 01 : Upgradation are resurtacing of 22 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,172,500.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3468-CW-RFB / MP33-WB - 02 : Upgradation are resurfacing of 17 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,609,323.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2019-04-15	
IN-MPRRDA-3469-CW-PFB / MP33-WB - 03 : Upgradation are resurfacing of 09 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,360,200.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-3491 CW-RFB / MP33 WB - 05 : Upgradation are resurbeing of 18 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,956,021.00	0.00	Under Implementation					2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2019-04-15	
IN-MPRICIA-3463-CW-RFB / MP33 WB - 06 : Upgradation are resurbeing of 36 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,969,230.00	0.00	Under Implementation					2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2019-04-15	
IN-MFRRDA-0227-CW-RFB / MP07 WB - 07 : Upgradation are resurtacing of 4 Grasel Roads in Chrindwara District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		406,491.00	0.00	Under Implementation					2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	

INMPREDA-3153-CW-RFB /		1	l	I	I			l	ı	ı		ı				1	1				1	ı	1	1	ı
INAMPRICIA-0153-CW-RFB / MP 67 WB-61 : Up gradation are neutrating of 9 Gravel Roads in Chindware Dist.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		668,662.00	0.00	Under Implementatio			2017-05-11	2017-05-03	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-18729-CW-6FB / MP08 WB - 65 : Upgradation are neurboing of 21 Gravel Roads in Dameh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,378,385.00	0.00	Under Implementatio			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-05	2017-10-20		2017-11-24		2019-05-26	_
INAMPRICIA-18729-CW-RFB / MPOB WB - 06: Upgradation and neurhacing of 25 Gravel Roads in Damoh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,547,730.00	0.00	Under Implementatio			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07		2017-10-20		2017-11-04		2019-05-26	
IN-MPRICIA-16845-CW-9FB / MP23 WB - 08 : Upgradation and resurfacing of 19 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,732,238.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-14	2017-10-21		2017-11-05		2019-05-27	
IN-MPRRDA-18947-CW-RFB / MP33 WB - 09 : Upgradation are resurfacing of 20 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,252,308.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPREDA-18948-CW-RFB / MP33 WB - 10 : Upgradation and neurfacing of 17 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,689,109.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2019-05-27	
IN-MPRIPA-18949-CW-RFB / MPI3 WB - 12: Upgradation and resurtacing of 14 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,719,930.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2019-05-27	
IN-MPRIDA-18850-CW-RFB / MP33 WB - 14 : Upgradation are resurtacing of 15 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,325,421.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08		2017-10-21		2017-11-25		2010-11-25	
IN-MPRRDA-18851-CW-RFB / MP23 WB - 151 Upgradation are resurtacing of 15 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,741,462.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08		2017-10-21		2017-11-25		2019-05-27	
IN-MPRRDA-18853-CW-RFB / MP34 WB - 05 : Upgradation are neurlacing of 7 Gravel Roads in Satna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,800.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08		2017-10-21		2017-11-05		2018-11-25	\Box
IN-MPRICIA-188S-CW-RFB / MP34 WB - 08 : Upgradation and neurfacing of 9 Gravel Roads in Satna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		896,123.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-05	2017-10-21		2017-11-25		2018-11-25	\Box
IN-MPRROA-research/RFB / MP42 WB - 03 : Upgradation are resurfacing of 26 Gravel Roads in Tikengath District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,427,405.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-02	2017-10-21		2017-11-25		2019-05-27	
IN-MPREDA-resear-CW-RFB / MP33 WB - 11: Upgradation are resurtacing of 17 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,920,969.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-14	2017-10-21		2017-11-05		2019-05-27	
IN-MPREDA-resear-CW-RFB / MP33 WB - 13 : Upgradation are resurtacing of 24 Gravel Roads in Sagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		2,075,323.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-14	2017-10-21		2017-11-05		2019-05-27	\Box
IN-MPRISDA-16684-CW-RFB / MP34-WB - 06 : Upgradation are resurtacing of 11 Gravel Roads in Satna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,448,962.00	0.00	Under Implementatio			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08		2017-10-21		2017-11-05		2019-05-27	П
IN-MPREDA-18934-CW-RFB / MP34-WB - 07: Upgradation and resurtacing of 7 Gravel Roads in Satina District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,303,754.00	0.00	Under Implementatio			2017-06-24	2017-06-29	2017-06-29	2017-07-06			2017-08-10		2017-10-23		2017-11-27		2018-11-27	
IN-MPRPDA-2556-CW-PPB / MP 16 WB-01: Upgradation and neuralizing of 68 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		787,446.00	0.00	Canceled			2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2018-10-14	\neg
IN-MPRROA-26975-CW-RFB / MP16 WB - 01 : Upgradation and neurbacing of 8 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		823,786.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-00-21		2019-02-21	\neg
IN-MPREDA-3629-CW-PFB / MP13 WB - 15: Upgradation and neurfacing of 08 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,045,115.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	П
IN-MPREDA-12244-CW-RFB / MP13WB - 17: Upgradation and neurfacing of 09 Gravel Roads in Guns District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,282,758.00	0.00	Canceled			2017-05-11	2017-05-16	2017-05-16	2017-05-18			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2010-10-14	П
IN-MPREDA-18725-CW-RFB / MPOS WB - 01: Upgradation and neurfacing of 11 Gravel Roads in Bhopal District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		949,815.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07		2017-10-20		2017-11-04		2010-11-24	
IN-MPREDA-26689-CW-RFB / MPOSWB - 01 : Upgradation and neurfacing of 11 Gravel Roads in Bhopal District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		997,644.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-rease-CW-RFB / MPOS WB - 02 : Upgradation are resurfacing of 11 Gravel Roads in Bhopal District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		884,400.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-08	2017-10-21		2017-11-25		2010-11-25	
IN-MPRRCIA-3400-CWI-PFB / MP13 WB - 01: Upgradation are resurtacing of 09 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,127,400.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPREDA-2699-CW-RFB / MPGS WB - 02 : Upgradation are neurtacing of 11 Gravel Roads in Shopal District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,585.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-00-21		2019-02-21	目
IN-MPRROA-12066-CW-RFB / MPAGNB - 05 : Upgradation and neurbasing of 8 Gravel Roads in Vidisha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		645,492.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2018-10-14	\exists
IN-MPREDA-3461-CW-PFB / MP 29WB-01 biggsdation and neurfacing of 10 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		819,577.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPREDA-26989-CW-RFB / MP29-WB - 01: Upgradation and neurfacing of 10 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		855,852.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPREDA-3403-CW-FFB / MP13 WB - 02 : Upgradation are neurlacing of 11 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,325,185.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2010-10-14	П
IN-MPRROA-3460-CW-PFB / MP 29WB-02 : Upgradation and neural-ring of 09 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		653,585.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2018-10-14	\exists
IN-MPRICA-3406-CW-RFB / MP13 WB - 03 : Upgradation are resurfacing of 10 Gravel Roads in Guns District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,104,662.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2018-10-14	\neg
IN-MPRICIA-20097-CW-RFB / MP29 WB - 02: Upgradation are resurfacing of 09 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,983.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-00-21		2019-02-21	\neg
IN-MPRICA-3408-CW-RFB / MP13 WB - 04 : Upgradation are resurfacing of 09 Gravel Roads in Guns District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,267,200.00	0.00	Concelled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27		2017-09-09	\neg	2017-10-14		2018-10-14	\neg
IN-MPRICIA-20984-CW-RFB / MPAS WB - 05 : Upgradation are resurtacing of 08 Gravel Roads in Violatia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		674,481.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17	\neg	2018-02-21		2019-02-21	ヿ
IN-MPRICIA-3463-CW-PFIL/ MP 23 WB-63 : Upgradelion and neuraboliog of 15 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		778,421.00	0.00	Canceled		ļ.	2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	\neg
IN-MPRICIA-3421-CW-PFIL/ MP13 WB - 65 : Upgradation and neutralising of 67 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		760,646.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	ヿ
										 								_			_				-

IN-MPREDA-27000-CW-RFB /		1	ı	l	l			l	l	ı	ı	l	l	I		1	ı				ı	ı	1	1	- 1
IN-MPRRDA-27000-CW-RFB / MP29 WB - 03 : Upgradation and recurricing of 11 Gravel Roads in Rolleon District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		813,690.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	_
IN-MPREDA-3484-CWI-PFB / MP 29WB-04: Ubgradation and neurbosing of 19 Gravel Roads in Roaten District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,042,800.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MERICA-10058-CW-RFB / MP45WB - 06 : Liggradation and resurfacing of 11 Gravel Roads in Vidiaha-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		932,877.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
INMPREDA-3422-CW-RFB / MP13 WB - 06 : Upgradation and resurfacing of 69 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,304,821.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27005-CW-RFB / MP29 WB - 04 : Upgradation and resurfacing of 90 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,463.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
INMPRRDA-13291-CW-RFB / MP25 WB - 05 : Upgradation are resurfacing of 12 Gravel Roads in Morena Cistrict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		822,589.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
IN-MPRIRDA-27006-CW-RFB / MP45 WB - 06 : Upgradation are resurfacing of 11 Gravel Roads in Vidisha-Diseriot.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		971,979.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MFRRDA-3423-CW-RFB / MP13 WB - 07 : Upgradation are resurfacing of 07 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		961,262.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	
IN-MFRRDA-3485-CW-RFB / MP 29 WB-65 : Upgradation and resurfacing of 68 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		716,815.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRIRDA-27009-CW-RFB / MP29-WB - 05 : Upgradation are resurfacing of 08 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		742,129.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MFRRDA-3575-CW-RFB / MP 29 WB-06: Upgradation and resurfacing of 67 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		550,021.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-13243-CW-RFB / MP13WB - 96 : Upgradation and resurtacing of 06 Gravel Roads in Guns District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		885,754.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-10380-CW-RFB / MP45WB - 07 : Upgradelice and resurfacing of 12 Gravel Roads in Violetia District.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope		989,600.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27012-CW-RFB / MP29 WB - 06 : Upgradation are resurtacing of 07 Gravel Roads in Raisen District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		567,495.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-68729-CW-RFB / MP14 WB - 01: Upgradation are resurtacing of 54 Gravel Roads in Gwellor District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		976,062.00	0.00	Concelled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-08	2017-10-20		2017-11-24		2010-11-24	
IN-MPRIDA-27013-CW-RPB / MP45 WB - 07: Upgradation and resurfacing of 12 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,026,776.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRIDA-10082-CW-RPB / MP45WB - 08 : Lipprodution and resurfacing of 8 Gravel Roads in Videnta District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		643,800.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-0579-CVV-PFB / M P29 WB-07: Upgradation and resurfacing of 09 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		864,092.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27017-CW-RFB / MP29 WB - 07: Lipgradation are resurtacing of 09 Gravel Roads in Raisen District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		899,050.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-16740-CW-RFB / MP14 WB - 02 : Upgradation are resurtacing of 11 Gravel Roads in Gwellor District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,123,415.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-14	2017-10-20		2017-11-24		2018-11-24	
IN-MPRIDA-27016-CW-RPB / MP45 WB - 08 : Upgradation and resurfacing of 08 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		668,502.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRIDA-0579-CW-PFIs / MP 29 WB-08 : Lipgradation and neurfacing of 05 Gravel Poxeds in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		447,815.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27000-CW-RFB / MP29-WB - 08: Upgradation are resurtacing of 05 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		463,956.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRIDA-18745-CW-RPB / MP14 WB - 03 : Upgradation and neurfacing of 12 Gravel Roads in Gwellor District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,128,538.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07		2017-10-20		2017-11-24		2018-11-24	
IN-MPRIDA-0581-CW-RFB / MP29 WB-99 1: Upgradation and neurfacing of 12 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,181,821.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-13364-CW-RFB / MPMSWB - 09 1: Upgradation and neuralscip of 07 Gravel Roads in Vidinha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		770,169.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRIDIA-27023-CW-RPB / MP29 WB - 09 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,223,792.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRICIA-16742-CW-RPB / MP14 WB - 04 : Upgradation and resurfacing of 14 Gravel Roads in Gwellor District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,015,754.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-08	2017-10-20		2017-11-04		2018-11-24	
IN-MPRICIA-SEGS-CVV-PFIS / MP 29 WB-40 : Lipgradation and neurfacing of GS Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		922,369.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27026-CW-RFB / MP29 WB - 10 : Upgradation and neuralsoing of 08 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		960,719.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27027-CW-RFB / MPMS WB - 09 : Uggradation and neuralization of GF Gravel Roads in Vidiatha Ckatrics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		803,583.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-1		2019-02-21	\neg
IN-MPRRDA-13345-CW-RFB / MP29 WB - 11 : Upgradation and neuralizing of 12 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,394,292.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-27029-CW-RFB / MP29 WB - 11 : Upgradation and neuralsoid of 12 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,432,135.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	\neg
IN-MPRRDA-13367-CW-RFB / MPMSWB - 90 1 Upgradation and neutration of 19 Gravel Roads in Vidinha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,785.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	\exists
IN-MPRICA-13350-CW-RFB / MP29WB - 12 : Upgradation and neuration of 11 Gravel Roads in Rollen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,030,431.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27		2017-09-09		2017-10-14		2018-10-14	\neg
IN-MPRRDA-27031-CW-RFB / MPMS WB - 10 : Upgradation and neurobacing of 90 Gravel Roads in Vidinha Dustrics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		794,214.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	\exists
			1							-			_	_					_	-					

IN-MPRICIA-27033-CW-RFII / MP29-WB - 12 : Upgradation and neurlacing of 11 Gravel Roads in Rollen Electric.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,073,115.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	
Raisen District. INAMPRICIA-18882-CW-9FB / MP27 WB - 01 : Upgratetion are resurtacing of 93 Generil Roads in Sheoper District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	865,221.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-08	2017-10-21	2017-11-25	2018-11-25	\dashv
Sheoper District. INAMPRIDA-13271-CW-RFIs / MP29WS - 13 : Upgradation and neurlacing of 11 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	991,723.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12		2017-06-27		2017-09-09	2017-10-14	2010-10-14	\dashv
Raisen District. INAMPRICIA-13330-CW-9FB / MP4SWB - 11 : Upgradation and neurabolish of 5 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,196,969.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15		2017-06-27		2017-09-09	2017-10-14	2018-10-14	\dashv
Wideha District. INMPRIDIA-27035-CW-RFB / MP29 WB - 13 : Upgradation and neurlacing of 11 Geneel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,035,242.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	\dashv
Raisen Dissict. INAMPRICIA-27036-CW-RFB / MP45 WB - 11 : Upgradation and neurbacing of 95 Geneel Roads in Violate Dissics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,247,680.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-09-21	2019-02-21	\exists
INAMPRICIA-12074-CW-9FB / MP29WB - 54 : Upgradation and neurbacing of 66 Gravel Roads in Raisen Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	916,077.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15		2017-06-27		2017-09-09	2017-10-14	2010-10-14	\dashv
IN-MPRICA-18888-CW-9FB / MP37 WB - 02 : Upgradation and neurlacing of 10 Gravel Roads in Sheoper Electrics	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	886,492.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30		2017-08-08	2017-08-08	2017-10-21	2017-11-25	2010-11-25	\dashv
IN-MPREDA-27/08-CW-9FB / MP29 WB - 14: Upgradation and neurtracing of 05 Gravel Roads in Rolless District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	966,370.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-09-21	2019-02-21	\exists
IN-MPREDA-12273-CW-9FB / MP45WB - 12 : Upgradation and neurlacing of 13 Gravel Roads in Violata Ostatics	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,060,154.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18		2017-06-27	2017-06-00	2017-09-09	2017-10-14	2010-10-14	
IN-MPRICIA-122/G-CW-9FB / MP29WB - 15 : Upgradation and neurtacing of 69 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	687,185.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12		2017-06-27		2017-09-09	2017-10-14	2010-10-14	
IN-MPRICIA-27040-CW-RFB / MPRG WB - 12: Upgradation are neuroscing of 13 Gravel Roade in Vidisha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,113,501.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	
IN-MPRICIA-27041-CW-RFB / MP29 WB - 15: Upgradation and neurolating of 09 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	721,821.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	\neg
IN-MPRICIA-10279-CW-95'B / MP2998 - 16 Ligardation and neurfacing of 11 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,130,300.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12		2017-06-27		2017-09-09	2017-10-14	2010-10-14	П
IN-MPREDA-10064-CW-9FB / MP45 WB - 14: Upgradation and neurlacing of 16 Gravel Roads in Violetia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,331,862.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-10	2017-10-21	2017-11-25	2010-11-25	
IN-MPREDA-27042-CW-9FB / MP29 WB - 16 : Upgradation are resurfacing of 11 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,173,002.00	0.00	Pending Implementation			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	
IN-MPREDA-12381-CW-9FB / MP29WB - 17 : Upgradation and resurfacing of 12 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,518,492.00	0.00	Concelled			2017-05-11	2017-05-12	2017-05-16	2017-05-15		2017-06-27		2017-09-09	2017-10-14	2019-04-15	
IN-MPRICIA-27043-CW-RFB / MPMS WB - 14: Upgradation and neurfacing of 96 Gravel Roads in Vidisha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,375,102.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	
IN-MPREDA-27044-CW-9FB / MP29 WB - 17: Upgradation and neurfacing of 12 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,577,322.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-02-21	
IN-MPREDA-10383-CW-9FB / MP29WB - 18 : Upgradation and neurfacing of 10 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,580,462.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18		2017-06-27		2017-09-09	2017-10-14	2019-04-15	
IN-MPRICIA-16669-CW-95'B / MPMS WB - 15: Upgradation and neurfacing of 14 Gravel Roads in Violatia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,328,492.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-20		2017-08-08	2017-06-10	2017-10-21	2017-11-25	2018-11-25	
IN-MPRIDA-2228-CW-RFB / MPOT WB - Of: Upgradation & neurfacing of 4 nos.noads in chilindwara Diett.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope	383,677.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRISON-27046-CW-95'B / MP29 WB - 18: Upgradation and neurtacing of 90 Gravel Roads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,675,830.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-08-23	
IN-MPREDA-18819-CW-9FB / MP29 WB - 19 : Upgradation and neurtacing of 4 Gravel Reads in Raisen District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	378,862.00	0.00	Concelled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-10	2017-10-21	2017-11-25	2018-11-25	
INMPRICIA-27047-CW-RFB / MP45 WB - 15 : Upgradation and neurfacing of 14 Gravel Roads in Violatia District.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope	1,342,277.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-00-21	2019-02-21	
IN-MPREDA-10281-CW-9FB / MP25 WB - 01 : Upgradation and neurtacing of 16 Gravel Roads in Monena-District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,103,308.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09	2017-10-14	2018-10-14	
IN-MPREDA-27049-CW-9FB / MP29 WB - 19: Upgradation are neurtacing of 64 Gravel Roads in Raisen District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	400,409.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-09-21	2019-02-21	
INAMPRICIA -18821-CW-9FB / MP29 WB - 20 : Upgradation an neurbacing of 9 Gravel Roads in Raisen Clastics.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope	900,985.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-08	2017-10-21	2017-11-25	2010-11-25	
INAMPRICIA - 16038-CW-9FB / MP45 WB - 16 : Upgradation an neurbacing of 15 Gravel Roads in Violatia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,242,246.00	0.00	Canceled			2017-06-24	2017-06-29	2017-06-29	2017-07-06		2017-08-10	2017-08-10	2017-10-23	2017-11-27	2010-11-27	
INAMPRICIA-27002-CW-9FB / MP29 WB - 20 : Upgradation and neurfacing of 9 Gravel Roads in Raisen Dissist.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	978,629.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-09-21	2019-02-21	
INAMPRICIA-12384-CW-9FB / MP25 WB - 02 : Upgradation are neurracing of 12 Gravel Roads in Moneral District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	818,221.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09	2017-10-14	2010-10-14	_
IN-MEPRICIA -18822-CW-9FB / MP29 WB - 21 : Upgradation an neuraticality of 25 Gravel Roads in Rollers District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	2,221,308.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-08	2017-10-21	2017-11-25	2019-05-27	_
INAMPRISDA-27053-CW-9FB / MPMS WB - 16 : Upgradation an neutracing of 15 Gravel Roads in Visitaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,292,721.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-09-21	2019-02-21	_
IN-MPPRICIA-27005-CW-9FB / MP29-WB21: Upgradation are neutraling of 20 Gravel Roads in Rollers District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	2,248,805.00	0.00	Pending Implementatio			2017-09-18		2017-09-23			2017-11-04		2018-01-17	2018-02-21	2019-08-23	_
IN-MPPREDA-10287-CW-9FB / MP25 WB - 03 : Upgradation an neuralcoig of 90 Gravel Roads in Monera District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	569,862.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09	2017-10-14	2018-10-14	_
INAMPRICIA-18804-CW-9FB / MP20 WB - 01 : Upgradation an neuration of 9 Gravel Roads in Rolgarh Classics.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope	1,253,323.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-10	2017-10-21	2017-11-25	2018-11-25	

INMPREDA-1886S-CW-RFB /		1	l	I	I			l	ı	1 1	ı	1 1		l			1	ı			1 1	- 1	ı	1	1	1
IN-MPPRIDA-18865-CW-95'B / MPMS WB - 17': Upgradation and recurricing of 11 Gravel Roads in Vidiaha Citenics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		948,123.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2019-11-25	_
IN-MPRICIA-27058-CW-RFB / MP30 WB - 01 : Upgradation are neurbacing of 9 Grasel Roads in Regignah District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,324,977.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-27059-CW-RPB / MPMS WB - 17: Upgradation are neurbacing of 11 Gravel Roads in Widsha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,064.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRICIA-13288-CW-RFB / MP25 WB - 04 : Upgradation and neuralscing of 16 Gravel Roads in Morena District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		786,300.00	0.00	Canceled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-16006-CW-RPB / MP30 WB - 02 : Upgradation and neuraticing of 7 Gravel Roads in Regard District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,171,646.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2010-11-25	
IN-MPRICIA-16890-CW-RFB / MPMS WB - 18: Upgradation are neurfacing of 11 Gravel Roads in Vidisha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		962,969.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2010-11-25	
IN-MPRRDA-27082-CW-RFB / MP30 WB - 02: Upgradation are resurfacing of 7 Gravel Roads in Regard District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,238,858.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-00-21		2019-02-21	
IN-MPRRDA-680%-CW-RFB / MP30 WB - 03: Upgradation are neurboing of 10 Gravel Roads in Rolgarh District.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope		1,390,400.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2019-11-25	
IN-MPRICIA-27005-CW-RPB / MP30 WB - 03 : Upgradation and resurfacing of 90 Gravel Roads in Rolgarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,476,798.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-68814-CW-RPB / MP25 WB - 06 : Lipgradation and resurfacing of 14 Gravel Roads in Movena-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,624,338.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-08	2017-10-21		2017-11-25		2019-05-27	
IN-MPRICIA-16006-CW-RPB / MP30 WB - 04 : Upgradation and neurfacing of 10 Gravel Roads in Reigenh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,078,877.00	0.00	Canceled				2017-06-24	2017-06-29	2017-06-29	2017-06-00			2017-08-10	2017-08-10	2017-10-23		2017-11-27		2018-11-27	
IN-MPRICIA-27086-CW-RPB / MPAS WB - 18 : Upgradation and resurfacing of 11 Gravel Roads in Vidiaha-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		989,908.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-Issass-CW-RPB / MP45 WB - 19 : Upgradation and resurfacing of 23 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,587,077.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-11	2017-10-21		2017-11-25		2019-05-27	
IN-MPRIDA-2708B-CW-RPB / MP30 WB - 04 : Upgradation and resurfacing of 90 Gravel Roads in Rolgarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,141,366.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-68815-CW-RPB / MP25 WB - 07: Lipgradation and resurfacing of 6 Grasel Roads in Movena District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		586,246.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-08	2017-10-21		2017-11-25		2010-11-25	
IN-MPRIDA-16877-CW-RPB / MP30 WB - 05 : Upgradation and neurfacing of 5 Gravel Roads in Reigeth District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		373,923.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-10	2017-10-21		2017-11-05		2010-11-25	
IN-MPRICIA-27089-CW-RFB / MPMS WB - 19 : Upgradation are neuralisation of 23 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,645,349.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-08-23	
IN-MPRICIA-27071-CW-RFB / MP30 WB - 05 : Upgradation are neuration of 5 Gravel Roads in Reigarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		382,155.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18881-CW-RFB / MPMS WB - 20 : Upgradation and neuralizing of 15 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,098,985.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-20			2017-08-08	2017-08-11	2017-10-21		2017-11-25		2010-11-25	
IN-MPRRDA-62745-CW-RFB / MP20 WB - 01 : Upgradation are neurbacing of 5 Gravel Roads in Klath District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		369,846.00	0.00	Canceled				2017-06-21	2017-06-29	2017-06-26	2017-06-29			2017-08-07	2017-08-09	2017-10-20		2017-11-24		2010-11-24	
IN-MPRRDA-18927-CW-RFB / MP30 WB - 06: Upgradation are neuration of Gravel Roads in Reigarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		723,015.00	0.00	Canceled				2017-06-24	2017-06-29	2017-06-29	2017-06-30			2017-08-10	2017-08-10	2017-10-23		2017-11-27		2010-11-27	
IN-MPRICIA-27074-CW-RFB / MP30 WB - 06: Upgradation are neuration of Gravel Roads in Reigarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		769,302.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPRICIA-27072-CW-RFB / MPMS WB - 20 : Upgradation are neuration of 15 Gravel Roads in Vidiaha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,135,025.00	0.00	Pending Implementation				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-68827-CW-RFB / MP30 WB - 07 : Upgradation are neuration of 9 Gravel Roads in Reigarh District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		994,846.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2010-11-25	\neg
IN-MPRICIA-18940-CW-RFB / MPM WB - 21 : Upgradation are neurfacing of 22 Gravel Roads in Visitate District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,648,908.00	0.00	Concelled				2017-06-24	2017-06-29	2017-06-29	2017-07-06			2017-08-10	2017-08-11	2017-10-23		2017-11-27		2019-05-29	
IN-MPRRDA-68747-CW-RFB / MP20 WB - 02 : Upgradation are neurfacing of 3 Gravel Roads in Katel District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		261,674.00	0.00	Concelled				2017-06-21	2017-06-29	2017-06-26	2017-06-29			2017-08-07		2017-10-20		2017-11-24		2010-11-24	
IN-MFRRDA-27075-CW-RFB / MP20 WB - 07 : Upgradation and resurfacing of 9 Gravel Roads in Rolgarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,049,423.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-18828-CW-RFB / MP30 WB - 08 : Upgradation are neuration of 16 Gravel Roads in Reigarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,533,815.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2019-05-27	\neg
IN-MPRICIA-27076-CW-RFB / MPMS WB - 21 : Upgradation are neuralisation of 22 Gravel Roads in Vidiaha District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,702,366.00	0.00	Pending Implementation				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-08-23	\neg
IN-MFPRIDA-18873-CW-RFB / MP20 WB - 03 : Upgradation are neurhacing of 4 Gravel Roads in Katel District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		419,246.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-20			2017-08-08		2017-10-21		2017-11-25		2018-11-25	\exists
IN-MPRICIA-3464-CW-RFB / MPAT WB - 01 : Upgradation are neuration of 12 Gravel Roads in Ashok Nagar District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,259,200.00	0.00	Concelled				2017-05-11	2017-05-03	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	\neg
IN-MFRRDA-27008-CW-RFB / MP30 WB - 08 : Upgradation are neurbacing of 95 Gravel Roads in Regark District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,612,697.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-00-23	\neg
IN-MFRRDA-18800-CW-RFB / MP30 WB - 69 : Upgradation are neurbacing of 7 Gravel Roads in Regarb District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,785.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-10	2017-10-21		2017-11-25		2010-11-25	\neg
IN-MPRICIA-27080-CW-RFB / MP30 WB - 69 : Upgradation are neurbacing of 7 Gravel Roads in Regent District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		800,507.00	0.00	Pending Implementatio				2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	\exists
IN-MPRICIA-40749-CW-RFB / MP20 WB - 04 : Upgradation and neurbacing of 4 Grasel Roads in Klani Diserrict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,921.00	0.00	Canceled				2017-06-21	2017-06-29	2017-06-26	2017-06-29			2017-08-07		2017-10-20		2017-11-24		2010-11-24	\exists
IN-MFREDA-1660'S-CW-RFB / MF30 WB - 10 : Upgradation are neurbacing of 7 Gravel Roads in Regarb District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		972,323.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-20			2017-08-08		2017-10-21	\neg	2017-11-25		2010-11-25	\neg
											_														-	

Page S

IN-MPREDA-27083-CW-9FB / MP30 WB - 101 Ubgradation are resurtacing of 7 Gravel Roads in Regignth District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,032,071.00	0.00	Pending			2017-09-18		2017-09-23			2017-11-04		2018-01-17	-	2018-02-21		2019-02-21	
Rolganh Dilamics. IN-MSPREDA-68756-CW-85TB / MP20 WB - 05': Upgradation are neutrating of 6 Gravel Roads in Katel Citatrics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	483,192.00	0.00	Canceled			2017-06-21	2017-06-29	2017-06-26	2017-06-29		2017-08-07	2017-08-09	2017-10-20		2017-11-24		2010-11-24	\dashv
Katri Citatrict. INAMPRICIA-160094-CW-RFB / MP30 WB - 11: Upgradation and neuralizing of 93 Gravel Roads in Regignt District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	940,662.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30		2017-08-08	2017-08-10	2017-10-21		2017-11-25		2018-11-25	\dashv
Rolganh District. INAMPRICIA-3465-CW-PPB / MP47 WB - 02: Upgradation and neurlacing of 07 Growel Roads in Asholis Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	893,123.00	0.00	Canceled			2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27		2017-09-09		2017-10-14		2010-10-14	\dashv
INAMPRICIA-27085-CW-9FB / MP20 WB - 11 : Upgradation and neurbacing of 10 Garvel Roads In Regarch Dentict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	989,856.00	0.00	Pending Implementation			2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-09-21		2019-02-21	\dashv
INAMPRICIA-risint2-CW-RFB / MP20 WB - 06 : Upgradation and resurfacing of 7 Gravel Roads in Katel District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	679,308.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-10	2017-10-21		2017-11-25		2010-11-25	
INAMPRICIA-18028-CW-RFB / MP20 WB - 12 : Upgradation and resurfacing of 15 clavel Roads in Regark Datrict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,739,862.00	0.00	Canceled			2017-06-24	2017-06-29	2017-06-29	2017-06-30		2017-06-10	2017-08-10	2017-10-23		2017-11-27		2019-05-29	
IN-MPRISDA-27088-CW-RFB / MP20 WB - 12: Upgradation and neurationing of 15 Gravel Roads in Roigash District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,848,827.00	0.00	Pending Implementation			2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-08-23	\neg
IN-MPRICIA-0503-CW-PFB / MPRF WB - 03 : Upgradation and neutracing of 10 Gravel Roads in Asholi Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,132,015.00	0.00	Canceled			2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
INAMPRICIA-ISSIZZ-CW-RFB / MP20 WB - 13: Upgradation and neurboing of 10 Gravel Roads In Roggeth District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	982,631.00	0.00	Canceled		3	2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-10	2017-10-21		2017-11-25		2018-11-25	
INAMPRICIA-Inters.2-(W-RFIb / MP20 WB - 07: Upgradation and neutracing of 4 Gravel Roads in Katel District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	244,462.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29		2017-08-08	2017-08-10	2017-10-21		2017-11-25		2010-11-25	
INAMPRICIA-27080-CW-RFB / MP30 WB - 13 : Upgradation and neurtacing of 10 Gravel Roads in Rolgarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,043,375.00	0.00	Pending Implementation			2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	
INAMPRICIA-18880-CW-RFB / MP30 WB - 14 : Upgradation and neurtacing of 7 Gravel Roads in Rulgarh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	894,815.00	0.00	Canceled		3	2017-06-22	2017-06-29	2017-06-27	2017-06-20		2017-08-08	2017-06-10	2017-10-21		2017-11-25		2018-11-25	
INAMPRICIA-3654-CW-PFB / MPAT WB - 04: Upgradation and neurfacing of 08 Gravel Roads in Asholic Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,098,231.00	0.00	Canceled			2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27		2017-09-09		2017-10-14		2010-10-14	
INAMPREDIA-27093-CW-9FB / MP30 WB - 141 Upgradation and resurfacing of 7 Gravel Roads in Regarth District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope	945,710.00	0.00	Pending Implementation		3	2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	
INMPRICIA-ISSSI-CW-RPB / MP20 WB - 15 : Upgradation and neurfacing of 7 Gravel Reads in Regard Datrict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,166,692.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30		2017-08-08	2017-08-10	2017-10-21		2017-11-25		2018-11-25	
IN-MPRECIA-27085-CW-RPB / MP20 WB - 15 : Upgradation and neurfacing of 7 Gravel Reads in Regarch District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,226,176.00	0.00	Pending Implementation		2	2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRICIA-3555-CW-PFB / MPRF WB - 05 : Upgradation are resurbicing of 11 Gravel Roads in Asholic Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,147,769.00	0.00	Canceled			2017-05-11	2017-05-16	2017-05-16	2017-05-18		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPREDA-18029-CW-RPB / MP20 WB - 16 : Upgradation are resurbicing of 10 Gravel Roads in Reigenh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,326,892.00	0.00	Canceled			2017-06-24	2017-06-29	2017-06-29	2017-07-06		2017-06-10	2017-06-10	2017-10-23		2017-11-27		2018-11-27	
IN-MPPREJA-27097-CW-9FB / MP30 VW - 16: Upgradation an neurfacing of 90 Gravel Roads in Reigent Detrict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,410,097.00	0.00	Pending Implementation		3	2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-09-21		2019-02-21	
INAMPRICIA-6800-CW-9FB / MP30 WB - 17: Upgradation an neurhoring of 8 Gravel Roads in Religant District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	698,692.00	0.00	Canceled			2017-06-24	2017-06-29	2017-06-29	2017-07-06		2017-08-10		2017-10-23		2017-11-27		2018-11-27	
BNAMPRICIA-Dide-CW-PPB / MPAY WB - 06: Upgradelion an neutracing of 07 Gravel Roads in Ashole Negar Charrics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	917,415.00	0.00	Canceled		-	2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27/09/-CW-976 / MP20 WB - 17: Upgradation and resurfacing of Ecravel Roads in Regignth District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	729,097.00	0.00	Pending Implementation			2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-09-21		2019-02-21	_
IN-MPRICIA-18022-CW-9FB / MP20 WB - 18: Upgradation are resurfacing of 5 Gravel Roads in Roggeth District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	948,092.00	0.00	Canceled		2	2017-06-24	2017-06-29	2017-06-29	2017-07-06		2017-08-10	2017-08-10	2017-10-23		2017-11-27		2010-11-27	\dashv
IN-MPRICIA-0507-CW-PPB / MPAY WB - 07: Upgradation and neutraling of 08 Gravel Roads in Autholi Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	881,262.00	0.00	Canceled			2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27		2017-09-09		2017-10-14		2010-10-14	\dashv
IN-MPREDA-27102-CW-9FB / MP20 WB - 18: Upgradation and resurfacing of Scrarel Roads in Roigerh District. IN-MPREDA-10408-CW-9FB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,008,052.00	0.00	Pending Implementation			2017-09-18		2017-09-23		\dashv	2017-11-04		2018-01-17		2018-02-21		2019-02-21	\dashv
IN-MPREDA-13-038-CW-9FB / MPJSWB - 61 : Lipprodation and neutraling of O' Gravel Roads in Sehore District. IN-MPREDA-18035-CW-9FB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	755,600.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-12	\dashv	2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	\dashv
IN-MPRICIA-18035-CW-9FB / MPAT VW - 13: Upgradation and meutraling of Gravel Roads in Ashok Nagar District. IN-MPRICIA-27104-CW-9FB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	517,446.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28	_	2017-06-07	2017-08-14	2017-10-20		2017-11-24		2018-11-24	\dashv
IN-MPRICIA-27164-CW-9FB / MPIG WB - 04: Upgradation an neutraling of Granel Reads in Seitore District. IN-MPRICIA-13429-CW-9FB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	487,889.00	0.00	Pending Implementation			2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	_
IN-MPREDA-10409-CW-9FB / MPJSHIB - 02 : Upgradation and neutraling of 05 Gravel Roads in Sehore District. IN-MPREDA-18716-CW-9FB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,063,277.00	0.00	Canceled		1	2017-05-11	2017-05-12	2017-05-16	2017-05-15		2017-06-27	2017-06-29	2017-09-09	\dashv	2017-10-14		2018-10-14	\dashv
IN-MPRICIA-102*14-CW-6FB / MP-67 WB - 1-6: Lipgradation and resultacing of 96 Gravel Roads in Ashok Nagar Charlet IN-MPRICIA-27*10*-CW-6FB / MPDIC WB - 00: Updradation and	Rural Connectivity and Mobility Enhancement Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope Single Stage - Two	1,713,354.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28	\dashv	2017-08-07	2017-08-14	2017-10-20		2017-11-24	-	2019-05-26	\dashv
IN-MPPIRCIA-27107-CW-6FE / MPZE-WB - 02: Upgradation are neutraling of Ecranel Roads in Saltons Clamics. IN-MPSICIA-13405-CW-6FE / MPSICIA-131-1450-CW-6FE / MPSICIA-131-1450-CW-6FE / Saltons Clamics.	Enhancement Rural Connectivity and Mobility Enhancement	Post	Request for Bids Request for Bids	Open - National	Single Stage - Two Envelope Single Stage - Two Envelope	1,109,868.00	0.00	Pending Implementation			2017-09-18	2017-05-17	2017-09-23	2017-05-18	\dashv	2017-11-04	2017-06-29	2018-01-17		2018-00-21		2019-02-21	\dashv
Invalue 1 to 1 Comment	Enhancement Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Envelope Single Stage - Two Envelope	722,004.00	0.00	Pending Implementation			2017-05-11	2017-05-17	2017-05-16	2017-05-18		2017-06-27	zH7-06-29	2017-09-09		2017-10-14		2019-10-14	\dashv
MM-50 VIII - CO : Opgradation an ensurfacing of Scansel Roads in Selecte Clientics. INABPRICIA-10445-CW-6FB / MP25WB - 04 : Upgradation and resultancing of 65 Garvel Roads is Selecte Statistics.	Enhancement Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National Open - National	Single Stage - Two Envelope	722,004.00	0.00	Implementation Canosled			2017-09-18	2017-05-09	2017-09-23	2017-05-12		2017-11-04	2017-06-29	2018-01-17		2018-09-21		2019-02-21	\dashv
MM-104 - UP : Uppraison and meantaining of Giravel Roads in Sehore Chemics. IN-MPRICIA-0568-CW-PFB / MPAT WB - 08: Uppraison and resultaining of 66 Gravel Roads in Ashock Nager Chemics.	Enhancement Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	462,585.00 906,754.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-12	\rightarrow	2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	\dashv
neurhacing of 66 Gravel Roads in Ashok Nagar Clistrics.	Enhancement Mobiley	Post	Request for Bids	Open - National	Envelope 140	906,754.00	0.00	Canceled		l '	2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27		2017-09-09		2017-10-14		2018-10-14	

IN-MPRRDA-3589-CW-RFB /		1	1 1					l	I	1 1	ī	ī	1	ı	ı		ı				ı	ı	1	ı	1
IN-MPRICIA-0585-CW-PFB / MP-C WB - 09: Upgradation and resurfacing of 07 Gravel Roads in Ashok Nagar Clientics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		703,554.00	0.00	Canceled				2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27		2017-09-09		2017-10-14		2018-10-14	_
IN-MPRRDA-12165-CW-RFB / MPAT WB - 10: Upgradation and resurfacing of 68 Gravel Roads in Ashok Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,052,800.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-10722-CW-RFB / MP47 WB - 11: Upgradation and neurholing of 8 Gravel Roads in Author Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,304,323.00	0.00	Canceled				2017-06-21	2017-06-29	2017-06-26	2017-06-28		2017-08-07	2017-08-05	2017-10-20		2017-11-24		2018-11-24	
IN-MPRRDA-0224-CW-PFB / MP 67 WB-02 : Up gradation are resurbiding of 13 Gravel Roads in Chhindwara District .	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-18887-CW-RFB / MPA7 WB - 12 : Upgradation and resurtacing of 7 Gravel Roads in Ashok Nagar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,348,908.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-00		2017-08-08	2017-08-05	2017-10-21		2017-11-25		2018-11-25	
IN-MPRRDA-2226-CW-RFB / MP 67 WB-66 : Up gradation and resurfacing of 6 grawl roads in Chihidwara District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		582,258.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MFRRDA-3463-CW-PFB / MPO4 WB - 01 : Upgradation are resultacing of 14 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		654,821.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
INMPREDA-10171-CW-RFB / MPOHWS - 02 : Upgradation and resultacing of 08 Gravel Roads in Shind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		205,077.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-10172-CW-RFB / MPOHWB - 00 : Upgradation and resultacing of 54 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-10172-CW-RFB / MPOHNB - 03 : Upgradation and resultacing of 54 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-10172-CW-RFB / MPOVIND - 03 : Upgradation and resultacing of 54 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-12172-CW-RFB / MPOHIND - 03 : Upgradation and resurtacing of 14 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-13172-CW-RFB / MPOHINS - 03 : Upgradation and resurtacing of 14 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
INMPRIDA-13172-CW-RFB / MPOHINS - 03 : Upgradation and resurtacing of 14 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,277.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
INMPRRDA-13174-CW-RFB / MPOHINS - 04 : Upgradation and resurtacing of 12 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		927,221.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
INMPRICIA-13442-CW-RFB / MP35WB - 05 : Upgradation and resurfacing of 64 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		254,446.00	0.00	Canceled				2017-05-11	2017-05-09	2017-05-16	2017-05-12		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27255-CW-RFB / MP25 WB - 05 : Upgradation and resurtacing of 4 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		270,961.00	0.00	Pending Implementation				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-09-21		2019-02-21	
INAMPRICIA-12175-CW-RFB / MPOHIND - 05 : Upgradation and resurtacing of 10 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		652,621.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-0223-CW-PFB / MPG6 WB - 01 : Upgradation and resurbicing of 15 Gravel Roads in Chinatepur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,775,400.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-00	2017-09-09		2017-10-14		2019-04-15	
INAPPRICIA-12176-CW-RFB / MPOHINS - 05 : Upgradelion and resurtacing of 10 Gravel Roads in Shind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		557,708.00	0.00	Canceled				2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-12122-CW-RFB / MP06 WB - 02 Upgradation and resurtacing of 13 Gravel reads in Chinatepur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,531,123.00	0.00	Canceled				2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-30	2017-09-09		2017-10-14		2019-04-15	
INMPRICIA-13443-CW-RFB / MP35WB - 05 : Upgradation and resurfacing of 65 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		594,923.00	0.00	Canceled				2017-05-11	2017-05-09	2017-05-16	2017-05-11		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
INAPPRIDA-12177-CW-RFB / MPOHINS - 07 : Upgradation and resurtacing of 15 Gravel Roads in Bhind District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,045,692.00	0.00	Canceled				2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MFRRDA-18726-CW-RFB / MP06 WB - 03 : Upgradation and resultacing of 29 Gravel Roads in Chhatarpur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,967,369.00	0.00	Canceled				2017-06-21	2017-06-28	2017-06-26	2017-06-28		2017-08-07	2017-08-02	2017-10-20		2017-11-24		2019-05-26	\neg
IN-MPRICIA-27364-CW-RFB / MPIS-WB - 06: Upgradation are resultacing of 5 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		621,445.00	0.00	Pending Implementation				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-13444-CW-RFB / MPISINS - 07: Upgradation and resultacing of 66 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		517,046.00	0.00	Canceled				2017-05-11	2017-05-12	2017-05-16	2017-05-15		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-18730-CW-RFB / MPG9 WB - 01 : Upgradation are resultacing of 16 Gravel Roads in Datia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,356,092.00	0.00	Canceled				2017-06-21	2017-06-28	2017-06-26	2017-06-28		2017-08-07	2017-08-03	2017-10-20		2017-11-24		2010-11-24	
IN-MPRRDA-27366-CW-RFB / MP35 WB - 07 : Upgradation and resurtacing of 6 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		543,820.00	0.00	Pending Implementation				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRICIA-13445-CW-RFB / MPISING - 03: Upgradation and reautacing of 06 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		563,462.00	0.00	Canceled				2017-05-11	2017-05-17	2017-05-16	2017-05-18		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	\Box
IN-MPRICIA-27368-CW-RFB / MPIS-WB - 08 : Upgradation are resurbacing of 6 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		588,296.00	0.00	Pending Implementation				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPRICIA-13446-CW-RFB / MPISING - 03: Upgradation and resultacing of 08 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,938.00	0.00	Canceled				2017-05-11	2017-05-09	2017-05-16	2017-05-11		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-18721-CW-RFB / MPG6 WB - 02: Upgradation and neurhacing of 21 Gravel Roads in Datia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,655,785.00	0.00	Canceled				2017-06-21	2017-06-28	2017-06-26	2017-06-28		2017-08-07	2017-08-03	2017-10-20		2017-11-24		2019-05-26	
IN-MPRICIA-27205-CW-RFB / MP25 WB - 09 : Upgradation are resurtacing of 8 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,036,793.00	0.00	Pending Implementation				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPREDA-10447-CW-RFB / MPISWS - 10: Upgradation and resurtacing of 09 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		723,246.00	0.00	Canceled				2017-05-11	2017-05-09	2017-05-16	2017-05-11		2017-06-27		2017-09-09		2017-10-14		2010-10-14	\Box
IN-MPRRDA-18723-CW-RFB / MPG6 WB - 03 : Upgradation and neutracing of 36 Gravel Roads in Datia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,452,523.00	0.00	Canceled				2017-06-21	2017-06-28	2017-06-26	2017-06-28		2017-08-07		2017-10-20		2017-11-24		2019-05-26	
IN-MPRICIA-27274-CW-RFB / MPIS WB - 10: Upgradation and neurfacing of 9 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		721,188.00	0.00	Pending Implementation				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-00-21		2019-02-21	

IN-MPRISIA-3622-CW-PFB / MP13 WB - 08: Upgradation are resurbicing of 10 Gravel Roads in Guns Clientic.	Rural Connectivity and Mobility Enhancement		Request for Bids	Onen - National	Single Stage - Two Envelope		1,389,369,00	0.00	Conceiled		1 1	2047/26-41	2017-05-04	2017-05-16	2017-05-12	- 1	1	2017-06-27	2017-06-29	2017-09-09	1	2017-10-14	1	2010-10-14	ı
INMPREDA-13446-CW-RFB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two		424,482.00	0.00				2017-05-11	2017-05-09	2017-05-16	2017-05-11		\dashv	2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	\dashv
MPSSWB - 11: Upgradation and neurbacking of 05 Gravel Roads in Sehrors Barrier. INAMPRICIA-2727*CW-6FB / MPSSWB - 11: Upgradation and neurbacking of 5 Gravel Roads in Sehrors Barrier.	Enhancement Rural Connectivity and Mobility Enhancement	Post		Open - National	Envelope Single Stage - Two Envelope		447,025.00		Pending Implementation			201740-11	2017-03-09	2017-09-23	201745-11			2017-08-27	2017-08-29	2019-01-17		2018-00-21		2019-02-21	\dashv
		Post	Request for Bids	Open - National				0.00	Implementation	-		2017-09-18					\dashv			2018-01-17	-	\dashv		_	\dashv
IN-MPREDA-0623-CW-PPB / MP13 WB - 05: Upgradation are resurfacing of 08 Gravel Roads in Guns District. IN-MPREDA-13452-CW-PPB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,769.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	\dashv
IN-MPRICIA-13452-CW-9FB / MPJSINB - 12 : Lipprateion and meurbacing of G Gravel Roads in Sehore District. IN-MPRICIA-27380-CW-9FB /	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		648,677.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	\dashv
IN-MPREDA-27280-CW-9FB / MPJS WB - 12: Upgradation are recurricing of Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		682,649.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	_
INAMPRICIA-3624-CW-RPB / MP13 WB -19 : Lipprobation and neurholing of 69 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		771,185.00	0.00	Canceled			2017-05-11	2017-05-16	2017-05-16	2017/05/18			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
INAMPRICIA-134SI-CW-RFB / MPSSWB - 13 : Upgradation and neurbacing of GG Gravel Roads in Selecte District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		763,585.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
INAMPRICIA-3625-CW-PPB / MP13 WB - 11: Upgradation and resurfacing of 65 Gravel Roads In Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,277,646.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
INAMPRICIA-27284-CW-RFB / MP2S WB - 13 : Upgradation and resurfacing of 5 Gravel Reads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		804,005.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
INAMPRICIA-3626-CW-PEB / MP13 WB - 12 : Upgradation and neurfacing of 09 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,174,123.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-13457-CW-RFB / MP25WB - 54 : Upgradation and neurfacing of 65 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		579,877.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
INAMPREDIA-27385-CW-RFIB / MPJS WB - 14 1 Upgradation are neurrholing of 5 Gravel Roads in Sehore Clerrics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		609,194.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRECIA-3627-CW-RPB / MP13 WB - 12 : Upgradation and neurbacing of 66 Gravel Roads In Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,197,108.00	0.00	Canceled			2017-05-11	2017-05-16	2017-05-16	2017-05-18			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	
IN-MPREDA-13459-CW-9FB / MP35WB - 15 : Upgradation and resurfacing of 65 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		537,046.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPRIDA-3628-CW-RFB / MP13 WB - 14: Upgradation and neurolating of 88 Gravel Roads in Guna District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,425,751.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27388-CW-95'B / MP25 WB - 15: Upgradation are neurback of 5 Gravel Roads in Sehore District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		501,671.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-10155-CW-RFB / MP46 WB - 01: Upgradation are neutracing of 65 Gravel Roads in Alirajpur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		883,877.00	0.00	Canceled			2017-05-11	2017-05-03	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-12343-CW-9FB / MPASINB - 61 : Upgradation and resurtacing of 11 Gravel Roads in Violata-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		737,123.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	\neg
IN-MPRICIA-27365-CW-RFB / MPR6 WB - 01 : Upgradation are neurthicing of 65 Gravel Roads in Alirajpur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		927,268.00	0.00	Pending Implementation			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	\neg
IN-MPRICIA-27396-CW-RFB / MP45 WB - 01 : Upgradation are resurtacing of 11 Gravel Roads in Violatia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		772,180.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-00-21		2019-02-21	
IN-MPRICIA-13161-CW-RFB / MPG2 WB - 01 : Upgradation and neutracing of GG Gravel Roads in Bowwari District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		337,262.00	0.00	Canceled			2017-05-11	2017-05-03	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-10346-CW-RFB / MPMSNB - 02 : Upgradation and neurolating of 08 Gravel Roads in Vidisha District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,846.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27397-CW-95'B / MPOC WB - 01 : Upgradation and neuralscing of 03 Gravel Roads in Bonwani District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		253,214.00	0.00	Pending Implementation			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-27386-CW-RFB / MPAS WB - 02 : Upgradation are negotial formal Roads in Violata District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		996,619.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRIDIA-2222-CW-RFB / MP48 WB - 01 : Upgradation and neutracing of 6 Crawel Roads in Burhanpur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		905,646.00	0.00	Canceled			2017-05-11	2017-05-03	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-10048-CW-RFB / MPASWB - 00 : Upgradation and resultacing of 13 Gravel Roads in Violatia District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,393,062.00	0.00	Canceled			2017-05-11	2017-05-18	2017-05-16	2017-05-18			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27399-CW-9FB / MPASWB - 61 : Upgradation and resurtacing of 66 Gravel Roads in Burthapper District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,740.00	0.00	Pending Implementation			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-00-22		2019-02-22	\neg
IN-MPRICIA-27400-CW-9FB / MPAS WB - 03 : Upgradation are resurtacing of 12 Gravel Roads in Violata District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,277,567.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
INAMPRICIA-13181-CW-9FB / MP11WB - 01 : Upgradation and neurhacing of O' Gravel Roads in Char Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,019,621.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	201745-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	\exists
INAMPRICA-13351-CW-RFB / MP4SWB - 04 : Upgradation and neurbacing of 9 Granel Reads in Visitinb District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		625,077.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	\dashv
INAMPRICIA-27464-CW-9FB / MP11WB - 61 : Upgradation and neurhacing of GY Gravel Roads in Dhar Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,079,010.00	0.00	Pending Implementation			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	\dashv
Dhar Disséct. INMPRIDA-27402-CW-RFB / MP45 WB - 04 : Upgradation and neurbacing of 9 Granel Reads in Vidinha Disséct.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		652,894.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-00-21		2019-02-21	\dashv
Vidiaha Classics. IN-MPREDA-13186-CW-RFB / MPH198 - 02 : Upgradation and neurlacing of 65 Gravel Roads in Dear Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		519,062.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12		\dashv	2017-06-27	2017-06-28	2017-09-09	\dashv	2017-10-14		2010-10-14	\dashv
INVAMENTALATIVES CONTROL / INVAMENTALATIVES CONTROL / MPT 1180 - 02 - Upgradation and neurotacing of 65 Gravel Roads in Other Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two		550,825.00	0.00	Pending Implementation			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-00-22		2019-02-22	\dashv
SBURDONG OF US UNIVERHOLDS IN Char Charles C. BNAMPREDA-10085-CNV-RPB / MP27YNB - 61 - Libgradation and meurbacking of 12 Crawl Reads in Nemurback District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,008,723.00	0.00	Canceled			2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2018-10-14	\dashv
nesurtacing of 12 Gravel Roads in Neemach District.	unhancement				sinvelope			0.00																	\Box

IN-MFRRDA-12188-CW-RFB /		1	l	I	I				ı	1 1	ı		l			1	1				1	ı	1	1	1
IN-MPPRIDA-13:188-CW-RFB / MPP1998 - 11: Upgradation and neuralizing of GF Gravel Roads in Dhar District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		974,169.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	_
IN-MPPRICIA-27404-CW-9FB / MP11WB - 11: Upgradation and neurholog of G7 Gravel Roads in Char District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,036,948.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-00-02		2019-02-22	_
IN-MPRICIA-27405-CW-9FB / MP27 WB - 01 : Upgradation and neuralscing of 12 Gravel Roads in Neemuch District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,052,335.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MEPERDIA-18734-CW-RFB / MP11 WB - 03 : Upgradation are resurfacing of 3 Gravel Roads in Dhar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		663,692.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-05	2017-10-20		2017-11-04		2018-11-24	
IN-MFRRDA-13289-CW-RFB / MP27WB - 02 : Upgradation and resurbicing of 11 Gravel Roads in Neemach District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,321,677.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-27406-CW-RFB / MP11WB - 03 : Upgradation and resurfacing of 03 Gravel Roads in Dhar District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		696,512.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MFRRDA-27407-CW-RFB / MP27-WB - 02 : Upgradation are resurfacing of 11 Gravel Roads in Neemach District.	Rusil Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,530,213.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MFRRDA-13292-CW-RFB / MP27WB - 03 : Upgradation and resurbicing of 14 Gravel Roads in Neemach District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,533,092.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2019-04-15	
IN-MPREDA-18736-CW-RFB / MP11 WB - 04 : Upgradation are neurlacing of 3 Gravel Roads in Char District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		205,846.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-05	2017-10-20		2017-11-24		2018-11-24	
IN-MFRRDA-13134-CW-RFB / MP08 WB - 01: Upgradation are resurfacing of 15 Gravel Roads in Damoh District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,428,292.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MFRRDA-27409-CW-RFB / MP27-WB - 03 : Upgradation are resurbicing of 14 Gravel Roads in Neemach District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,608,820.00	0.00	Pending Implementation			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-00-24	
IN-MPRRDA-27411-CW-RFB / MP11 WB - 04: Upgradation are resurtacing of 3 Gravel Roads in Dhar Dissist.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		215,471.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-00-22		2019-02-22	
IN-MPREDA-10016-CW-RFB / MP27 WB - 04: Upgradation are resurtacing of 9 Gravel Roads in Neemach District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,080,621.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-11	2017-10-21		2017-11-25		2018-11-25	
IN-MPREDA-18737-CW-9FB / MP11 WB - 08: Upgradation are resurtacing of 14 Gravel Roads in Char Dissist.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,369,231.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-05	2017-10-20		2017-11-04		2018-11-24	
IN-MPREDA-10136-CW-RFB / MP06-WB - 02: Upgradation are resurtacing of 13 Gravel Roads in Damoh District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,222,400.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2018-10-14	
IN-MPREDA-27412-CW-RFB / MP27 WB - 04 : Upgradation are resurfacing of 9 Grasel Reads in Neemach District.	Rusil Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,122,009.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27413-CW-9FB / MP11 WB - 08 : Upgradation are resurbing of 14 Gravel Roads in Dhar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,422,340.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MFRRDA-18874-CW-RFB / MP27 WB - 05 : Upgradation are resurfacing of 15 Gravel Roads in Neemach District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,642,662.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-00			2017-08-08	2017-08-11	2017-10-21		2017-11-25		2019-05-27	
IN-MPRICIA-18738-CW-9FB / MP11 WB - 09 : Upgradation are resurtacing of 5 Gravel Roads in Char District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		771,108.00	0.00	Canceled			2017-06-21	2017-06-28	2017-06-26	2017-06-28			2017-08-07	2017-08-05	2017-10-20		2017-11-24		2010-11-24	
IN-MFRRDA-27415-CW-RFB / MP27 WB - 05 : Upgradation are resurtacing of 15 Gravel Roads in Neemach District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,705,708.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-08-24	
IN-MPRRDA-10137-CW-9FB / MP08 WB - 03 : Upgradation are resurfacing of 10 Gravel Roads in Damoh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,140,185.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27416-CW-9FB / MPH WB - 09 : Upgradation and resurtacing of 5 Gravel Roads in Dhar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		809,450.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MFRRDA-18815-CW-RFB / MP27-WB - 06 : Upgradation and resurbicing of 10 Gravel Roads in Neemuch District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		889,846.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-11	2017-10-21		2017-11-25		2010-11-25	
IN-MPRICIA-18870-CW-9FB / MP11 WB - 10 : Upgradation are resurbicing of 10 Gravel Roads in Dhar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,130,300.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-05	2017-10-21		2017-11-05		2010-11-25	
IN-MPREDA-27417-CW-RFB / MP27 WB - 05: Upgradation are resurbacing of 90 Cravel Roads in Neemach District.	Rusi Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,051.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-16875-CW-RFB / MP27 WB - 07: Upgradation are resurbacing of 8 Gravel Roads in Neemach District.	Rusi Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,102,154.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-11	2017-10-21		2017-11-05		2018-11-25	
IN-MPRICIA-27418-CW-9FB / MP11 WB - 10 : Upgradation and neuralizing of 90 Gravel Roads in Dhar Dissics.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,192,369.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MSPROA-27420-CW-RSB / MSP27 WB - 07: Upgradation and neurhacing of 8 Gravel Roads in Neemuch District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,157,287.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-18872-CW-RFB / MP11 WB -12: Upgradation are resurfacing of 9 Gravel Roads in Dhar District.	Rusi Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,285,723.00	0.00	Canceled			2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-05	2017-10-21		2017-11-05		2018-11-25	
IN-MPPRICIA-27422-CW-RFIB / MPH1 WB - 12 : Upgradation are neuralized of 9 Gravel Roads in Dhar District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,243,682.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	\neg
IN-MPREDA-18904-CW-RFB / MP27 WB - 08: Upgradation are resurbacing of 11 Cravel Roads in Neemach District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		974,492.00	0.00	Canceled			2017-06-24	2017-06-29	2017-06-29	2017-06-30			2017-08-10	2017-08-14	2017-10-23		2017-11-27		2018-11-27	
IN-MPRRDA-18922-CW-RFB / MPH1 WB - 13 : Upgradation are neuralizing of 8 Gravel Roads in Dhar District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		928,985.00	0.00	Concelled			2017-06-24	2017-06-29	2017-06-29	2017-06-30			2017-08-10	2017-08-05	2017-10-23		2017-11-27		2018-11-27	\neg
IN-MPRICIA-27406-CW-9FB / MP27 WB - 68 : Upgradation and neuralizing of 11 Gravel Roads in Neemuch District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,015,909.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18	\neg	2018-02-22		2019-02-22	\neg
IN-MPRICIA-13138-CW-RFB / MP08 WB - 04 : Upgradation are neurationing of 13 Gravel Roads in Damoh District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,038,021.00	0.00	Canceled			2017-05-11	2017-05-06	2017-05-16	2017-05-15			2017-06-27		2017-09-09	\neg	2017-10-14		2010-10-14	\neg
IN-MPPRIDA-27427-CW-RFB / MPH1 WB - 13 : Upgradation are neurationing of Grawel Roads in Dhar District.	Sural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		975,089.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	\exists
IN-MFPRDA-10247-CW-RFB / MP17 WB - 01 : Upgradation are neurbacing of 09 Gravel Roads in Indone District.	Sural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,093,954.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	\neg
and the same of th																									

INAMPRISDA-27431-CW-95'B / MPT7 WB - 01': Ulggradation are neutracing of 06 Caseel Roads in Indone Stanton.	Rural Connectivity and Mobility Enhancement	1	l	l	Sonia Stana - Turo				Bentino	l I	ı				l		1	ı	ı		1 1	1	ı	1	1	ı
		Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,152,118.00	0.00	Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	- 12	B19-02-22	_
INAMPRICIA-15249-CW-9FB / MPT7 WB - 02 : Upgradation an essurfacing of 05 Gravel Roads in Indone District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		893,821.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09	+	1017-10-14		010-10-14	\dashv
IN-MPPRICIA-3430-CW-PFB / MP10WB - 61 : Upgradation and neutricing of 23 Gravel Roads in Deveas District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,947,846.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09	2	1017-10-14	- 2	2019-04-15	\dashv
INAMPRIDA-27435-CW-RPB / MP17 WB - 02 : Upgradation and neurhacing of 66 Gravel Roads in Indone District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,210.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-02-22	2	2019-02-22	_
INAMPRICIA-27436-CW-RFB / MP10WB - 01 : Upgradation and neurfacing of 25 Gravel Roads inDexess -1 District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		3,140,790.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	2	2019-08-24	
INAMPRICIA-12251-CW-RFB / MP17 WB - 03 : Upgradation and resurfacing of 03 Gravel Roads in Indone Cistrict.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		365,569.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09	2	1017-10-14	2	2018-10-14	
IN-MPRIDA-9432-CW-RFB / MP10WB - 03 : Upgradation and resurfacing of 66 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		960,500.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09	2	1017-10-14	2	2019-10-14	
IN-MPREDA-27409-CW-9FB / MP17 WB - 03 : Upgradation are neurlacing of 03 Gravel Roads in Indone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		385,435.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-02-22	2	2019-02-22	
IN-MPRICIA-27463-CW-RFB / MP-10WB - 02 : Upgradation and neurfacing of 66 Gravel Roads in Deves District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,016,736.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	2	2019-02-22	
IN-MPRICIA-12252-CW-RFP / MP17 WB - OH: Upgradation are resurfacing of 90 Gravel Roads in Indone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,216,846.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-23			2017-06-27	2017-06-28	2017-09-09	2	1017-10-14	2	2019-10-14	
IN-MPRRDA-27443-CW-9FB / MP17 WB - 04: Upgradation are resurtacing of 90 Gravel Roads in Indone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,286,105.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	5	2019-02-22	
IN-MPREDA-0433-CW-RFB / MP-109B - 64 : Upgradation and resurtacing of 62 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		667,446.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09	2	1017-10-14		2018-10-14	
IN-MPREDA-27447-CW-9FB / MP10WB - 64 : Upgradation and resurfacing of 62 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		708,753.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-02-22		2019-02-22	
IN-MPREDA-3434-CW-PFB / MP10WB - 65 : Upgradation and neurfacing of 11 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,629,015.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-00	2017-09-09	2	1017-10-14		2019-04-15	
IN-MPREDA-27448-CW-RFB / MP10WB - 65 : Upgradation and neurfacing of 11 Gravel Roads in Dewas District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,725,679.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-02-22		2019-08-24	
IN-MPREDA-3437-CW-RFB / MP10198 - 08 Ligaratrice and neurfacing of 11 Gravel Roads in Devast District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,186,621.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09	2	1017-10-14		2010-10-14	
IN-MPRICIA-27469-CW-95'B / MP10WB - 08 : Upgradation and neurolating of 11 Gravel Roads in Devias District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,245,284.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22		2019-02-22	
IN-MPRICIA-10254-CW-9FB / MP19 WB - 01 : Upgradation are recursacing of 07 Gravel Roads in Jhabus District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		756,385.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09	2	1017-10-14		2019-10-14	П
IN-MPRICIA-3431-CW-RFB / MP1098 - 00 : Upgradation and neurolating of 07 Gravel Roads in Devias District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		830,077.00	0.00	Canceled				2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-29	2017-09-09	2	1017-10-14		2019-10-14	
IN-MPRICA-27450-CW-95B / MP19 WB - 01 : Upgradation are neurlacing of 07 Gravel Roads in Jhabus District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		792,271.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22		2019-02-22	
IN-MPRICIA-27451-CW-95'B / MP109/B - 09 : Upgradation and neuralizing of 07 Gravel Roads in Devias District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		874,668.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22		2019-02-22	
IN-MPRICIA-3425-CW-RFB / MP10WB - 10 : Upgradation and neurolating of 65 Gravel Roads in Devias District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		734,646.00	0.00	Canceled				2017-05-11	2017-05-06	2017-05-16	2017-05-15			2017-06-27	2017-06-29	2017-09-09	2	1017-10-14		2019-10-14	
IN-MPRICIA-27402-CW-95'B / MP10908 - 93 : Upgradation and neurolating of 65 Gravel Roads in Devias District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		772,421.00	0.00	Pending Implementation				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22		2019-02-22	
IN-MPRICIA-10255-CW-9FB / MP19 WB - 02 : Upgradation are recursaring of 96 Gravel Roads in Jhabus District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		789,908.00	0.00	Canceled				2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09	2	1017-10-14		2019-10-14	П
IN-MPRICIA-3436-CW-RFB / MP10983 - 11 : Upgradation and neurolating of 07 Gravel Roads in Devias District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,065,569.00	0.00	Concelled				2017-05-11	2017-05-16	2017-05-16	2017-05-18			2017-06-27	2017-06-29	2017-09-09	2	1017-10-14		2010-10-14	
IN-MPRICIA-27453-CW-9FB / MP19 WB - 02 : Upgradation are neutracing of 07 Gravel Roads in Jhabus District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		957,514.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22		2019-02-22	
IN-MPRICIA-27455-CW-9FB / MP1098 - 11 : Upgradation and neuralizing of 07 Gravel Roads in Devias District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,123,687.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22		2019-02-22	\neg
IN-MPRECIA-3227-CW-RFB / MP24WB-91 : Upgradation and neural policy of 7 Gravel Roads in Mandeour Clarics	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		787,292.00	0.00	Canceled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09	2	1017-10-14	-	2010-10-14	П
IN-MPRICIA-27456-CW-9FB / MP24 WB - 01: Ulggradation are recurracing of 07 Gravel Roads in Mandeaur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		813,689.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	-	2019-02-22	
IN-MPRIDA-3247-CW-PFB / MP24WB-93 : Upgradation and resurtacing of 10 Gravel Roads in Mandeour District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		910,477.00	0.00	Concelled				2017-05-11	2017-05-08	2017-05-16	201745-12			2017-06-27	2017-06-30	2017-09-09	2	1017-10-14	-	2018-10-14	\exists
IN-MPREDA-27457-CW-RFB / MP24 WB - 02 : Upgradation are resurfacing of 13 Gravel Roads in Mandasur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		969,050.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-02-22	-	2019-02-22	\neg
IN-MPRIDA-27409-CW-RFB / MP24948 - 03 : Upgradation and neurlacing of 15 Gravel Roads inflandature District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		938,725.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-02	-	2019-02-22	\neg
IN-MPPRDA-3251-CW-PFB / MP24WB-04 : Upgradation & Resultance of 13 gravel roads in Mandeour District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,075,723.00	0.00	Concelled		T		2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-30	2017-09-09	2	1017-10-14	-	2018-10-14	\neg
INAMPRICIA-2740-CW-9FB / MP24 WB - 04: Upgradation and neurbacing of 13 Gasel Roads in Mandauer Dantics.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,107,500.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	-	2019-02-22	\exists
Mandasur District. INMPRIDA-13226-CW-RFB / MPDHWI - 05 : Upgradation and neurtacing of 611 Gravel Roads in Mandasur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		599,062.00	0.00	Canceled			\Box	2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-30	2017-09-09	2	1017-10-14	-	2018-10-14	\dashv
In Mandeour District. INAMPRICIA-27462-CW-9FB / MP24 WB - 05: Upgradation and neurhacing of 11 Garwel Roads in Mandaser Elamics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		617,378.00	0.00	Pending Implementatio		H		2017-09-19		2017-09-24				2017-11-05		2018-01-18	2	1018-00-22	-	2019-02-22	\dashv
Mandasur District.											1	\Box				ш					\perp			\perp		

BUANTON CONTRA		1	1	ı	ı		ı	ı	1 1	1	1	1					1					1	1
IN-MPREDA-10280-CW-9FB / MP2HWB - 06 : Upgradation and resurfacing of 14 Gravel Roads in Mandeour District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	979,985.00	0.00	Canceled					2017-05-11	2017-05-12	2017-05-16	2017-05-15		2017-06-27	2017-06-30	2017-09-09	2017-10-14	2018-10-14	
IN-MPRRDA-27463-CW-9FB / MP24 WB - 06 : Upgradation and neurlacing of 14 Gravel Roads in Mandatur Clistrict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,016,667.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-10209-CW-RFB / MP19 WB - 03 : Upgradation are neurfacing of 65 Gravel Roads in Jhabus District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	949,646.00	0.00	Canceled					2017-05-11	2017-05-05	2017-05-16	2017-05-12		2017-06-27	2017-06-27	2017-09-09	2017-10-14	2018-10-14	
IN-MPREDA-2043-CW-RFSB / MP39-WS - 01: Upgradation and resurtacing of 8 Gravel Roads in Agar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	914,466.00	0.00	Canceled					2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2018-10-14	
IN-MPREDA-27570-CW-RFB / MPS1 WB - 01 : Upgradation an resultacing of 08 Gravel Roads in Ager District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	952,999.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRRDA-0055-CW-RFB / MP39-WB - 02 : Upgradation are resultacing of 15 Gravel Roads in Ager District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,694,708.00	0.00	Canceled					2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2019-04-15	
IN-MPRICIA-27572-CW-9FB / MPS1 WB - 02 : Upgradation and neurfacing of 15 Gravel Roads in Agar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,768,532.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-08-24	
IN-MPRRDA-2360-CW-RFB / MP39 WB - 03 : Upgradation are resultacing of 10 Gravel Roads in Ager District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,161,130.00	0.00	Canceled					2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRRDA-27573-CW-RFB / MPS1 WB - 03 : Upgradation are resurtacing of 10 Gravel Roads in Ager Destics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,213,253.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRRDA-2003-CW-RFB / MP39-WB - 04: Upgradation are resurtacing of 10 Gravel Roads in Ager District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,269,700.00	0.00	Canceled					2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRRDA-27575-CW-RFB / MPS1 WB - 04: Upgradation are resurtacing of 10 Gravel Roads in Ager Dastics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,332,094.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-13148-CW-9FB / MP39-WB - 06 : Upgradation are resurtacing of 08 Gravel Roads in Ager Destics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	694,292.00	0.00	Canceled					2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRRDA-27577-CW-9FB / MPS1 WB - 06 : Upgradation are resultacing of 08 Gravel Roads in Ager Destics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	723,359.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRRDA-10149-CW-RFB / MP39-WB - 06 : Upgradation are resultacing of 64 Gravel Roads in Ager Destics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	614,015.00	0.00	Canceled					2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRICIA-27578-CW-9FB / MPS1 WB - 08: Upgradation are resultacing of 64 Gravel Roads in Ager Destics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	640,657.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-13150-CW-RFB / MP39-WB - 09 : Upgradation are resurtacing of 66 Gravel Roads in Agar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	766,046.00	0.00	Canceled					2017-05-11	2017-05-03	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRICIA-27575-CW-9FB / MP51 WB - 09 : Upgradation and neurlacing of 66 Gravel Roads in Agar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	806,348.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-13151-CW-9FB / MP39 WB -10: Upgradation are resurtacing of 64 Gravel Roads in Ager Dastics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	766,077.00	0.00	Canceled					2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRICIA-27583-CW-RFB / MPS1 WB -10: Upgradation and resurtacing of 64 Gravel Roads in Agar District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	802,854.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-10153-CW-RFB / MP39-WB - 11: Upgradation are resurtacing of 05 Gravel Roads in Ager Dissics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	606,569.00	0.00	Canceled					2017-05-11	2017-05-16	2017-05-16	2017-05-18		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRRDA-27586-CW-RFB / MPS1 WB - 11: Upgradation are resultacing of 05 Gravel Roads in Ager Destics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	640,468.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-13154-CW-9FB / MP39 WB - 12: Upgradation are resurtacing of 09 Gravel Roads in Ager Dastics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,103,323.00	0.00	Canceled					2017-05-11	2017-05-16	2017-05-16	2017-05-18		2017-06-27	2017-06-28	2017-09-09	2017-10-14	2010-10-14	
IN-MPRRDA-27587-CW-9FB / MPS1 WB - 12: Upgradation are resurtacing of 09 Gravel Roads in Ager District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,160,682.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-27580-CW-8FB / MP19 WB - 03 : Upgradation are resurtacing of 05 Gravel Roads in Jrabus District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,002,221.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRICIA-10002-CW-RFB / MP19 WB - 04 : Upgradation and neurboing of 05 Gravel Roads in Jeabus District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,029,154.00	0.00	Canceled					2017-05-11	2017-05-11	2017-05-16	2017-05-15		2017-06-27	2017-06-27	2017-09-09	2017-10-14	2010-10-14	
IN-MPRICIA-2758-CW-9FB / MP19 WB - 04: Upgradation and neurlacing of 05 Gravel Roads in Jeabus District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,079,697.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MPRRCIA-10264-CW-RFB / MP21 WB - 01: Upgradation are resurtacing of 65 Gravel Roads in Khandws-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	827,292.00	0.00	Canceled					2017-05-11	2017-05-05	2017-05-16	2017-05-12		2017-06-27	2017-06-27	2017-09-09	2017-10-14	2010-10-14	
IN-MPRRCIA-27583-CW-9FB / MP21 WB - 01: Upgradation and neurfacing of 06 Gravel Roads in Khandws-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	1,092,276.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
INAMPRICIA-10265-CW-9FB / MP21 WB - 02 : Upgradation are resurtacing of 06 Gravel Roads in Khandwa District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	840,108.00	0.00	Canceled					2017-05-11	2017-05-11	2017-05-16	2017-05-15		2017-06-27	2017-06-27	2017-09-09	2017-10-14	2010-10-14	
IN-MFRRDA-27586-CW-RFB / MP21 WB - 02 : Upgradation and resurtacing of 06 Gravel Roads in Khandwa District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	929,015.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
IN-MFRRDA-13088-CW-9FB / MP21 WB - 03 : Upgradation are resurtacing of 07 Gravel Roads in Khandws-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	786,492.00	0.00	Canceled					2017-05-11	2017-05-17	2017-05-16	2017-05-18		2017-06-27	2017-06-30	2017-09-09	2017-10-14	2010-10-14	\neg
IN-MFREDA-27588-CW-9FB / MP21 WB - 02 : Upgradation and resurtacing of 07 Gravel Roads in Khandws-District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	868,810.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	٦
INAPPRICIA-13277-CW-RFB / MP22 WB - 06 : Upgradation are resurtacing of 02 Gravel Roads in Khangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	247,662.00	0.00	Canceled					2017-05-11	2017-05-05	2017-05-16	2017-05-12		2017-06-27	2017-06-27	2017-09-09	2017-10-14	2010-10-14	
IN-MFRRDA-27589-CW-9FB / MP22 WB - OE Upgradation and neurbacing of 02 Gravel Roads in Khargona District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	262,080.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	\neg
IN-MFRRDA-13270-CW-9FB / MF22 WB - 01 Liggradation and neurbacing 01 GG Gravel Roads in Khangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	711,492.00	0.00	Canceled					2017-05-11	2017-05-11	2017-05-16	2017-05-15		2017-06-27		2017-09-09	2017-10-14	2010-10-14	
IN-MERICIA-27001-CW-RFB / MP22WB - 61 : Upgradation and neurbring of 65 Gravel Roads in Khargons District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope	756,724.00	0.00	Pending Implementatio					2017-09-19		2017-09-24			2017-11-05		2018-01-18	2018-02-22	2019-02-22	
					-					_									_		_	 	_

IN-MPRROA-13271-CW-RFB /		1	1	I	I			l	ı	1 1	ı	ı	ı	I	ı		1	ı			1 1	- 1	ı	1	1	1
IN-MPRIEDA-19271-CW-RFB / MP22 WB - 02: Upgradation are resurfacing of V Gravel Roads in Khangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		929,215.00	0.00	Canceled				2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27		2017-09-09		2017-10-14		2018-10-14	_
IN-MPREDA-27602-CW-958 / MP22-WB - 02 : Upgratelion set neurfacing of 67 Gravel Roads in Rhangers District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,116.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-13273-CW-9FB / MP22 WB - 03 : Upgradation and resurfacing of 65 Gravel Roads in Rhangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		652,092.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14	-	2010-10-14	
IN-MPPREJA-27603-CW-9FB / MP22 WB - 03 : Upgradation and neurbacing of 65 Gravel Roads in Khangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		691,591.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-13275-CW-9FB / MP22 WB - 05 : Upgradation and resurfacing of 03 Gravel Roads In Whangone District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		605,730.00	0.00	Canceled				2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27605-CW-RFIB / MP22 WB - 05: Upgradation and neuralizing of 03 Gravel Roads in Khangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		642,346.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-13274-CW-RFB / MP22 WB - 04: Upgradation and neurfacing of 07 Gravel Roads in Rhargone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		712,277.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRCIA-27607-CW-RFIb / MP22 WB - OH: Upgradation and nesurfacing of 07 Gravel Roads in Rhangone District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		744,953.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-2090-CW-RFIb / MP21 WB - 01: Upgradation and neurfacing of 14 Gravel Roads in Rudam District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,023,858.00	0.00	Canceled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27608-CW-9519 / MP21 WB - 01 : Upgradation and neurfacing of 14 Gravel Roads in Radam District.	Rusal Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope		1,075,321.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-3426-CW-PFB / MP21 WB - 02 : Upgradation and resurfacing of 12 Gravel Roads in Restain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,409,937.00	0.00	Canceled				2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRIDA-27611-CW-95B / MP21 WB - 02 : Upgradation and neurlacing of 12 Gravel Roads In Radam District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,474,485.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-0427-CW-PFB / MP21 WB - 03 : Upgradation and neurfacing of 17 Gravel Roads in Refer District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,254,370.00	0.00	Canceled				2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27612-CW-9FB / MP31 WB - 03 : Upgradation and neurfacing of 17 Gravel Roads in Redam District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,302,198.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPREDA-0428-CW-PFB / MP21 WB - 04 : Upgradation and neurlacing of 14 Gravel Roads in Refer District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		889,766.00	0.00	Canceled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPREDA-2764-CW-RFB / MP21 WB - 04 : Upgradation and neuralizing of 54 Gravel Roads in Ration District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		921,536.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-00-22		2019-02-22	
IN-MPRICIA-3429-CW-PFB / MP21 WB - 65 : Upgradation and neuralizing of 90 Gravel Roads in Radian District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,302,260.00	0.00	Canceled				2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-276/6-CW-RFIB / MP31 WB - 65 : Upgradation and neurolation of 19 Gravel Roads in Ration District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,376,721.00	0.00	Pending Implementation				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-13349-CW-RFB / MP31 WB - 66 : Upgradation and neurolating of 17 Gravel Roads in Ration District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,298,537.00	0.00	Canceled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27617-CW-9FB / MP21 WB - 66 : Upgradation and resurfacing of 17 Gravel Roads in Radiam District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,359,353.00	0.00	Pending Implementation				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-13353-CW-RFB / MP31 WB - 07 : Upgradation and neurolating of 14 Gravel Roads in Ration District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,343,191.00	0.00	Canceled				2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-276/IS-CW-RFIB / MP21 WB - 07 : Upgradation and neurofacing of 54 Gravel Roads in Restain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,409,270.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-13254-CW-RFB / MP31 WB - 08 : Upgradation and neurolation of 15 Gravel Roads in Ration District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,381,472.00	0.00	Canceled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27619-CW-RFIB / MP21 WB - 08 : Upgradation and neurolation of 14 Gravel Roads in Ration District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,391,316.00	0.00	Pending Implementation				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-12365-CW-RFB / MP21 WB - 09 : Upgradation and neurolating of 14 Gravel Roads in Radian District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,260,831.00	0.00	Concelled				2017-05-11	2017-05-08	2017-05-16	2017-05-12			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27620-CW-RFB / MP21 WB - 69 : Upgradation and neurolating of 12 Gravel Roads in Radian District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,123,257.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRROA-reast7-CW-RFIb / MP26 WB - 13 : Upgradation and neurolation of 7 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		802,723.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08		2017-10-21		2017-11-25		2010-11-25	
IN-MPPRICA-reasis-CW-RFB / MP26 WB - 14: Upgradation are resurtacing of 8 Grawel Roads in Shalpay District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,421,200.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2010-11-25	
IN-MPRICIA-reses-CW-979 / MP39 WB - 15: Upgradation and neurolation of 8 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,041,338.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2018-11-25	
IN-MPPRICA-18936-CW-95'B / MP29 WB - 16: Upgradation are neuration of 7 Gravel Roads in Shalapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		870,677.00	0.00	Canceled				2017-06-24	2017-06-29	2017-06-29	2017-07-06			2017-08-10	2017-08-14	2017-10-23		2017-11-27		2010-11-27	\exists
IN-MPRICIA-resso-CW-RFIb / MP28 WB - 17: Upgradation and neurofacing of 8 Crawel Roads in Shalapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,040,646.00	0.00	Concelled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2010-11-25	
IN-MPRICIA-18861-CW-RFB / MP26 WB - 18: Upgradation and neurolating of 13 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,268,646.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-29			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2010-11-25	\neg
IN-MPPRICA-resess-CW-RFIb / MP26 WB - 19 : Upgradation are neurotacing of 8 Crawal Roads in Shalapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,115,769.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08	2017-08-14	2017-10-21		2017-11-25		2010-11-25	\neg
IN-MPPRICA-redel?-CW-RFIb / MP26 WB - 20 : Upgradation are neuratoriage of 6 Grawel Roads in Shalppur Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		635,330.00	0.00	Canceled				2017-06-22	2017-06-29	2017-06-27	2017-06-30			2017-08-08		2017-10-21		2017-11-25		2010-11-25	\exists
IN-MPRICIA-3460-CW-RFB / MPASWB-91: Upgradation and neurotacing of 8 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,424,262.00	0.00	Canceled				2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	\exists
IN-MPRICIA-27664-CW-95'B / MPAD WB - 01 : Upgradation are neurationing of 8 Grawel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,493,718.00	0.00	Pending Implementatio				2017-09-19		2017-09-24				2017-11-05		2018-01-18	\neg	2018-02-22		2019-02-22	\neg
<u> </u>											_	1									ш					

IN-MPREDA-MIGI-CW-RFILE /		1	l	l	I			l	ı	1 1	ı			ı		ı	ı			1 1	1		1	1	1
INAMPRICIA-3465-CW-PFB / MP-WW-22: Upgradation and neurbacing of 12 Gravel Roads in Uplan Dates (C. 1997).	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,397,785.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	_
IN-MPRICIA-27657-CW-RFB / MPRS WB - 02: Upgradation are neurbicing of 13 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,469,113.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRIDA-13014-CW-RFB / MP-43WB - 03 : Upgradation and neurhacing of 06 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		890,492.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27		2017-09-09		2017-10-14		2010-10-14	
INMPRIDA-27659-CW-9FB / MP43 WB - 03 : Upgradation and resurfacing of 6 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,934.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
INMPREDA-13317-CW-RFB / MPATING - 07 - Lippradation and neurations of 05 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		661,530.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2010-10-14	
IN-MPRICIA-27664-CW-RPB / MP43 WB - 07: Upgradation and neourtacing of 5 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		687,129.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-10303-CW-RFB / MP43WB - 08 : Upgradation and neurtacing of 65 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		411,769.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MFRRDA-27669-CW-RFB / MFA3 WB - 08 : Upgradation are resurfacing of 5 Gravel Roads in Uljain Diastot.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		430,097.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-10004-CW-RFB / MPAINS - 09 : Upgradation and resurtacing of 06 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		801,415.00	0.00	Canceled			2017-05-11	2017-05-17	2017-05-16	2017-05-18			2017-06-27	2017-06-30	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-27672-CW-RFB / MP43 WB - 09 : Upgradation are neurlacing of 6 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		821,781.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-10025-CW-RFB / MPASWB - 10 : Upgradation and resurfacing of 08 Gravel Roads in Ujain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		745,354.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-27K75-CW-RFB / MP43 WB - 10 : Upgradation and neurtacing of 8 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		790,864.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-10208-CW-RPB / MP43WB - 11: Upgradation and resurfacing of 12 Gravel Roads in Uljain Dissict.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,044,662.00	0.00	Canceled			2017-05-11	2017-05-12	2017-05-16	2017-05-15			2017-06-27		2017-09-09		2017-10-14		2018-10-14	
IN-MPRIDA-27679-CW-RPB / MP43 WB - 04 : Upgradation and neurfacing of 14 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids.	Open - National	Single Stage - Two Envelope		1,277,740.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRIDA-13040-CW-RPB / MP43WB - 05: Upgradation and resurfacing of 93 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,054,554.00	0.00	Canceled			2017-05-11	2017-05-09	2017-05-16	2017-05-11			2017-06-27	2017-06-27	2017-09-09		2017-10-14		2018-10-14	
IN-MPREDA-27680-CW-RFB / MP43 WB - 05 : Upgradation and neurlacing of 10 Gravel Roads in Uljain District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,103,734.00	0.00	Pending Implementatio			2017-09-19		2017-09-24				2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-27963-CW-RFB / MP03 WB - 01 : Upgradation and neuralsoid of Gravel Roads in Betul District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		879,121.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-27964-CW-RFB / MP00 WB - 02 : Upgradation and neuralsoid 7 Gravel Roads in Betul District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		824,630.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRRDA-27965-CW-RFB / MP00 WB - 03 : Upgradation and neuralsoid 5 Gravel Roads in Betul District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		454,686.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPRRDA-13222-CW-RFB / MP15WB - 61 : Upgradation and neutraling of 68 Gravel Roads in Hards District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,015.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	
IN-MPRRDA-27967-CW-RFB / MP15 WB - 01 : Upgradation and neuralsoid & Gravel Roads in Hards Diemics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,037,844.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13223-CW-RFB / MP15198 - 02 Litegradation and neutrino of 06 Gravel Roads in Hards Dienics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		801,846.00	0.00	Canceled			2017-05-11	2017-05-04	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	\neg
IN-MPRRDA-27989-CW-RFB / MP15 WB - 02 : Upgradation and neuralsoid of Gravel Roads in Hards Diemics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		829,713.00	0.00	Pending Implementation			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2018-08-20	
IN-MPRRDA-13234-CW-RFB / MP15WB - 03 1 Upgradation and neurotracing of 11 Gravel Roads in Herda Dienics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		791,400.00	0.00	Canceled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	\neg
IN-MPRRDA-27984-CW-RFB / MP15 WB - 03 : Upgradation and neutration of 15 Gravel Roads in Hards Dienics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		941,034.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	
IN-MPRRDA-13225-CW-RFB / MP15WB - 64 : Upgradation and marticing of Gravel Roads in Hards District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		988,262.00	0.00	Concelled			2017-05-11	2017-05-11	2017-05-16	2017-05-15			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-27988-CW-RFB / MP15 WB - O4 : Upgradation and neuralscip of 6 Gravel Roads in Hards Diemics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,035,345.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRRDA-13227-CW-RFB / MP15WB - 05 : Upgradation and neurotrality of 09 Gravel Roads in Hards District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		819,554.00	0.00	Concelled			2017-05-11	2017-05-16	2017-05-16	2017-05-18			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14	\neg
IN-MPRRDA-27989-CW-RFB / MPTS WB - 65 : Upgradation and neurafacility of 9 Gravel Roads in Hards Diemics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		869,430.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPRICIA-13243-CW-RFB / MP15WB - 66 : Upgradation and neutralicip of 69 Gravel Roads in Hards Dienics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		852,908.00	0.00	Canceled			2017-05-11	2017-05-16	2017-05-16	2017-05-18			2017-06-27		2017-09-09		2017-10-14		2018-10-14	\exists
IN-MPRICIA-27984-CW-RFB / MP15 WB - 66 : Upgradation and martiscing of 9 Grasel Roads in Hards District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		910,164.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	\neg
IN-MPRICIA-13533-CW-RFB / MP16 VW - 04 : Upgradation and resurbation of 08 Gravel Roads in Hossingsbad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		723,523.00	0.00	Canceled			2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2018-10-14	\neg
IN-MPRICIA-27983-CW-RFB / MP16 WB - O4 : Upgradation are nesurfacing of 8 Grasel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		761,152.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPRICIA-3558-CW-RFIB / MP 19WB-GS: Upgradation and neuration of 07 Gravel Roads in Hoshangabad Classics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		615,985.00	0.00	Canceled			2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2010-10-14	\exists
IN-MPRIDA-27984-CW-RFB / MP16 WB - 65 : Upgradation and marchalog of 7 Grasel Roads in Hostwagsbad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		653,239.00	0.00	Pending Implementatio			2017-09-18		2017-09-23				2017-11-04		2018-01-17		2018-09-21		2019-02-21	\neg
IN-MPRICIA-3565-CW-PFILI / MP 16 WB-62 : Upgradation and neurbacing of 69 Gravel Roads in Hostwagsbad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,033,846.00	0.00	Canceled			2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27		2017-09-09		2017-10-14		2018-10-14	\exists
									Ь—		_			_					_	-					

INMPRIDA-2796CW-RFB /	Rural Connectivity and Mobility Enhancement	1	ı	l				l		1 1	ı	ı	ı	ĺ	l						- 1	ı	1	ı	ı
IN-MSPREDA-27996-CW-RFB / MSP16-WB - O2 : Upgradation and neutricing of Granel Roads in Histhangshad District. IN-MSPREDA-0566-CW-RFB /		Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,087,623.00	0.00	Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-00-21		2019-02-21	_
IN-MPRECIA-2556-CWI-9Fts / MP 95WB-03 : Ubgradation and neutraling of 19 Cravel Roads in Hoshangahad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,315,892.00	0.00	Canceled				2017-05-11	2017-05-11	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09	-	2017-10-14		2018-10-14	_
IN-MPPRICIA-27997-CW-RFBI / MPH6 WB - 03 : Upgradation are neuration of 90 Gravel Roads in Ploshangabad District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,388,766.00	0.00	Pending Implementatio			_	2017-09-18		2017-09-23			2017-11-04		2018-01-17	- 1	2018-00-21		2019-02-21	_
IN-MFREDA-0573-CW-FFB / MF16W806: Upgradelion and neutracing of 10 Gravel Roads in Histohangshad District.	Rutal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,091,569.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09	-	2017-10-14		2010-10-14	
IN-MPRICIA-27999-CW-RPB / MP16 WB - 66 : Upgradation are reunfacing of 10 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,149,689.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-00-21		2019-02-21	
IN-MPRICIA-06658-CW-RFB / MP16 WB - 07 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,201,938.00	0.00	Canceled				2017-09-11		2017-09-16			2017-10-28		2018-01-10		2018-02-14		2019-02-14	
IN-MPRICIA-20000-CW-RFB / MP16 WB - 07 : Upgradation and resurfacing of 11 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,251,988.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17	-	2018-02-21		2019-02-21	
INAMPRIDIA-0715-CW-PPB / MP16WB-08: Upgradation and neuralscing of 07 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,347,300.00	0.00	Canceled				2017-05-11	2017-05-11	2017-05-16	2017-05-15		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRICIA-28001-CW-RFB / MP16 WB - 08: Upgradation are neurtacing of 7 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,414,887.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MEPRICIA-3716-CW-RFIb / MP16WB-93: Upgradation and resurtacing of 99 Gravel Roads in Hoshangabad District.	Russi Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		972,123.00	0.00	Canceled				2017-05-11	2017-05-16	2017-05-16	2017-05-18		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRRDA-08002-CW-RFB / MP16 WB - 09 : Upgradation and resurfacing of 9 Grasel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,020,591.00	0.00	Panding Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-00-21		2019-02-21	
IN-MPRIDA-2717-CVI-PFB / MPHWB-10 : Upgradation and resurtacing of 11 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Past	Request for Bids	Open - National	Single Stage - Two Envelope		1,022,431.00	0.00	Canceled				2017-05-11	2017-05-05	2017-05-16	2017-05-12		2017-06-27	2017-06-28	2017-09-09		2017-10-14		2018-10-14	
IN-MPRIDA-08003-CW-RFB / MP16 WB - 10 : Upgradation are resultacing of 11 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,068,945.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	\neg
IN-MPREDA-18744-CW-RFB / MP16 WB - 11 : Upgradation are resultacing of 13 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		832,262.00	0.00	Canceled				2017-06-21	2017-06-29	2017-06-26	2017-06-29		2017-08-07	2017-08-05	2017-10-20		2017-11-04		2018-11-24	
IN-MPRIDA-08004-CW-RFB / MP16 WB - 11 : Upgradation and neurlacing of 13 Gravel Roads in Hoshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		862,840.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	
IN-MPRICIA-16745-CW-RFB / MP16 WB - 12 : Upgradation are neuration of 7 Grand Roads in Ploshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		587,338.00	0.00	Canceled				2017-06-21	2017-06-29	2017-06-26	2017-06-29		2017-08-07	2017-08-05	2017-10-20		2017-11-04		2018-11-24	
IN-MPRICIA-20006-CW-RFB / MP16 WB - 12 : Upgradation are neuration of 7 Granel Roads in Ploshangabad District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		614,484.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	П
IN-MPRICIA-20056-CW-RFB / MP38 WB - 01 : Upgradation are neuration of 7 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		947,323.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	П
IN-MPRICIA-20057-CW-RFB / MP38 WB - 02 : Upgradation are neuration of 8 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,489,807.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	П
IN-MPRRDA-20059-CW-RFB / MP39 WB - 0.3 Liggradation are neuralizing of 8 Gravel Roads in Shappur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,126,823.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-00-22		2019-02-22	
IN-MPRRDA-08062-CW-RFB / MP39 WB - 04 : Upgradation are neutracing of 7 Gravel Roads in Shalpaper Classics.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		913,972.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-20067-CW-RFB / MP39 WB - 05 : Upgradation are neuration of 8 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,082,471.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRRDA-20009-CW-RFB / MP39 WB - 06: Upgradation are neurotacing of 13 Gravel Roads in Shajapur District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,337,952.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	П
IN-MPRICIA-28020-CW-RFB / MP38 WB - 07 : Upgradation are neuration of 8 Gravel Roads in Shajapur District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,084.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	П
IN-MPRICIA-28073-CW-RFB / MP28 WB - 08 : Upgradation are neuration of 6 Gravel Roads in Shajapur District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		676,290.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	П
IN-MPRRDA-26074-CW-RFB / MP22 WB - 07 : Upgradation are neuration of 4 Gravel Roads in Khangone District.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		451,346.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	
IN-MPRICIA-28077-CW-RFB / MP24 WB - 08 : Upgradation are neurfacing of 13 Gravel Roads in Mandisour District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,754,764.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-08-24	П
IN-MPRICIA-20078-CW-RFB / MP24 WB - 09 : Upgradation and resurfacing of 17 Gravel Roads in Mandeour District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		2,288,074.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-00-22		2019-08-24	П
IN-MPRICIA-28079-CW-RFB / MP24 WB - 10 : Upgradation are neurtacing of 10 Gravel Roads in Mandisour District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,553,078.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	\neg
IN-MPRICA-0603-CW-RFB / MP10WB - 12 : Upgradation and martising of 66 Gavel Roads in Devast Statrict.	Rusal Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		859,462.00	0.00	Canceled				2017-05-11	2017-05-06	2017-05-16	2017-05-15		2017-06-27	2017-06-29	2017-09-09		2017-10-14		2010-10-14	
IN-MFRRDA-2008B-CW-RFB / MPAI WB - 11 : Upgradation are neurbacing of 12 Gravel Roads in Uljain Diestor.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,096,290.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	\exists
IN-MFRRDA-20000-CW-RFB / MPAI WB - 13 : Upgradation are neurlacing of 7 Gravel Roads in Uljain Diestics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		925,140.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	\exists
IN-MPRICA-20082-CW-RFB / MPAI WB - 14: Upgradation are neurboing of 10 Gravel Roads in Uljain Diestor.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,038,964.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	\neg
IN-MPRRDA-28083-CW-RFB / MPAI WB - 15: Upgradation are neurbacing of 9 Gravel Roads in Uljain Diestics.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,054,282.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-00-22		2019-02-22	\exists
IN-MPRIDA-20109-CW-RFB / MP10 WB - 12: Upgradation are neurfacing of 6 Grasel Roads in Deast Elantic.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		907,682.00	0.00	Pending Implementatio				2017-09-19		2017-09-24			2017-11-05		2018-01-18		2018-02-22		2019-02-22	\exists
IN-MPRICIA-20111-CW-RPB / MP25 WB - 01: Upgradation and neurlacing of 7 Granel Roads in Selects District.	Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		790,668.00	0.00	Pending Implementatio				2017-09-18		2017-09-23			2017-11-04		2018-01-17		2018-02-21		2019-02-21	\dashv
The state of the s			1	L						\Box															-

IN-MPRICIA-0574-CW-RFB./ MP16WB07: Upgradation and resurtacing of 11 Gravel Roads in Hoshangabad District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,201,938.00	0.00	Canceled					2017-05-11	2017-05-05	2017-05-16	2017-05-12			2017-06-27	2017-06-28	2017-09-09		2017-10-14		2010-10-14
90008																											
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu	ments	Prequalit Evaluation	Report	Draft Biddin / Justifi	ication	Specific Pr Notice /	hvitation		ued	Proposal S Opening	/Minutes	and Reco	ation Report mmendation Award		Contract	Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Actual
NON CONSULTING S	EEE/AND																										
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-q Docu		Prequalit Evaluation		Draft Biddin		Specific Pr Notice /		Bidding Do	cuments as ued	Proposal S Opening		and Reco	ation Report mmendation	Signed	Contract	Contract Completion
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned Actual
Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of		Expression Noti	Die .	Short List: Request for	Proposals	Request for as is	sued	Opening of Proposals	/Minutes	Evaluation of Prop	osal	Report Negotiate	Evaluation and Draft ad Contract		Contract	Contract C	
Activity Reference No./ Description		. Component	Review Type	Method	Market Approach	Contract Type			Process Status	Terms of Planned	Reference Actual	Noti	Die .				sued					Report	and Draft ad Contract	Signed		Contract C	
Activity Reference No. /	Loan / Credit No.	Component Road Safety Management Capacity Development	Raview Type Prior	Method Quality And Cost- Based Selection	Market Approach Open - International	Contract Type			Process Status Under Implementation			Noti	Actual	Request for	Proposals Actual	as Is	sued	Proposals	/Minutes	Prop	osal	Report Negotiate Planned	and Draft ad Contract				
Activity Reference No. // Description BHMPRRDA-1083-CS-QCBS / Project Management Support Consultancy for upgradation of coasts consultancy for upgradation of nosts consultance in CMGGY hom granel to blackop standard in Madrup Products (India) under	Loan / Credit No.	Road Safety Management		Quality And Coor-		Contract Type	Amount (US\$)	(US\$)	Under	Planned	Actual	Noti Planned	Actual	Request for Planned	Proposals Actual	as Is	sued	Proposals Planned	/Minutes Actual	Prop	Actual	Report Negotiate Planned	and Draft ad Contract	Planned		Planned	
Activity Releases No. / Disscription NMPREDA-1283-CS-CCES / Polyce Usuagement Support Foreign Usuagement Support Normalized by supposition of consultancy to supposition of consultancy to supposition of consultancy to supposition of consultancy and supposition to supposition supposition to supposition supposition to supposition of consultancy Project (MPRCP) INDIVIDUAL CONSULTANCES	Loan / Credit No.	Road Safety Management		Quality And Coor-			Amount (US\$)	(US\$)	Under	Planned	Actual	Noti Planned 2016-09-27	Actual	Request for Planned 2016-11-10	Proposals Actual	as Is	sued	Proposals Planned	/Minutes Actual	Prop	Actual	Report Negotiate Planned	and Draft ad Contract	Planned		Planned	
Activity Reference No. / Description NMPRICIA-1280-CS-OCES. / Popier Management Support Consultancy for organistics of node constructed in CMESY how greated backets standard in Manaya Predesh (Hola) under Machya Predesh (MSPCP)	Loan / Credit No.	Road Safety Management		Quality And Coor-		Contract Type Contract Type	Amount (US\$)	(US\$)	Under	Planned 2016-09-06 Terms of	Actual	Noti Planned	Actual Actual	Request for Planned	Proposals Actual 2017-04-07 posisted rect	as Is Planned Signed I	Actual	Proposals Planned	/ Minutes Actual 2016-12-19 completion	Prop	Actual	Report Negotiate Planned	and Draft ad Contract	Planned		Planned	