

PROCUREMENT PLAN India : Madhya Pradesh Rural Connectivity project

General Information

Country: India **Bank / Approval Date of the Original Procurement Plan:** 2016-09-06
Project ID: P157054 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2016-12-22
Project Name: Madhya Pradesh Rural Connectivity project **GNP Date:** 2016-12-07
Loan / Credit No.:
Executing Agency(ies): Madhya Pradesh Rural Roads Development Authority

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
IN-MPRRDA-3483-CW-RFB / MPWB29-03 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		959,569.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3484-CW-RFB / MPWB29-04 : Upgradation and resurfacing of 08 Gravel Roads in Raisen District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		753,908.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3485-CW-RFB / MPWB29-05 : Upgradation and resurfacing of 09 Gravel Roads in Raisen District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		656,369.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3487-CW-RFB / MPWB33-01 : Upgradation and resurfacing of 07 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,012,466.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3488-CW-RFB / MPWB33-02 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		773,425.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3489-CW-RFB / MPWB33-03 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		807,665.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3490-CW-RFB / MPWB33-04 : Upgradation and resurfacing of 14 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,098,434.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3491-CW-RFB / MPWB33-05 : Upgradation and resurfacing of 08 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		967,894.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3493-CW-RFB / MPWB33-06 : Upgradation and resurfacing of 09 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		889,595.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3494-CW-RFB / MPWB33-07 : Upgradation and resurfacing of 08 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		781,568.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3497-CW-RFB / MPWB33-10 : Upgradation and resurfacing of 11 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		797,695.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3500-CW-RFB / MPWB33-11 : Upgradation and resurfacing of 12 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,001,075.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3501-CW-RFB / MPWB33-12 : Upgradation and resurfacing of 10 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		799,666.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3502-CW-RFB / MPWB33-13 : Upgradation and resurfacing of 09 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		865,609.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3503-CW-RFB / MPWB33-14 : Upgradation and resurfacing of 09 Gravel Roads in Sagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,180,125.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3484-CW-RFB / MPWB29-01 : Upgradation and resurfacing of 12 Gravel Roads in Ashok Nagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,416,046.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3485-CW-RFB / MPWB47-02 : Upgradation and resurfacing of 13 Gravel Roads in Ashok Nagar District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		1,307,662.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01
IN-MPRRDA-3481-CW-RFB / MPWB29-01 : Upgradation and resurfacing of 10 Gravel Roads in Raisen District.		Rural Connectivity and Mobility Enhancement	Post	Request for Bids	Open - National	Single Stage - Two Envelope		868,077.00	0.00	Pending Implementation					2016-12-27		2017-01-01					2017-02-12		2017-04-27		2017-06-01		2018-06-01

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual