

Revised plan No 2.

Project ID 151157

FLOODS EMERGENCY RECOVERY PROJECT - Procurement Plan for Republika Srpska, category 2B - local infrastructure

Date: July 08, 2015

Item:	Activity #	Activity	Type	Proc. Method	Pcks.	Post/Prior	Issue	Bids received	Ctr. Signed	Ctr Complete	Contract amount in EUR	Disbursed amount in EUR	NOTE
I. Component 2B: Local infrastructure													
	I.A.1	Čelinac											
1	I.A.1.1	Bridge over river Jošavka	W	NCB	1	Prior	02.07.15.	30.07.15.	13.08.15.	12.11.15.			
2	I.A.1.2	Stormwater sewer in Jošavka	W	NCB	1	Post	17.07.15.	14.08.15.	21.08.15.	21.11.15.			
	I.A.2	Banja Luka											
3	I.A.2.1	Bridge over the river Vrbanja in settlement Česma, Banja Luka	W	NCB	1	Prior	13.07.15.	10.08.15.	31.08.15.	30.08.16.			
4	I.A.2.2	Reconstruction of the road from the bridge over the river Vrbanja in settlement Česma to intersection with the Veljka Mladenovića street (between Olympic swimming pool and railway) in town Banja Luka	W	NCB	1	Post	13.07.15.	10.08.15.	25.08.15.	24.12.15.			
5	I.A.2.3	Supervision of the works on the bridge over the river Vrbanja in settlement Česma, Banja Luka	CS	LCS	1	Post	13.07.15.	23.07.15.	31.08.15.	30.08.16.			
	I.A.3.	Prijedor											
c	I.A.3.1	Works on recovery of a parts of the roads (the street Tode Švrakića in the LC Tukovi, the Rudnička Road and local road Donja Čela-Dom Saničani)	W	NCB	1	Post	01.03.16.	29.03.16.	12.04.16.	21.06.16.			
7	I.A.3.2	Works on teh recovery of primary sewerage network and pump station in the settlement of Tukovi	W	NCB	1	Post	01.03.16.	29.03.16.	12.04.16.	21.06.16.			
	I.A.4.	Teslić											
8	I.A.4.1	Reconstruction of the bridge in the settlement Žarkovina	Teslić	NCB	1	Post	24.08.15.	14.09.15.	18.09.15.	17.11.15.			
	I.A.5.	Šamac											
9	I.A.5.1	Rehabilitation of a Town Streets (Nikole Tesle St, Car Dušan St)	Šamac	NCB	1	Post	24.08.15.	14.09.15.	18.09.15.	17.11.15.			
	I.A.6.	Novi Grad											
10	I.A.6.1	Rehabilitation of the road (section L-04 Donje Vodičevo - Velika Žuljevica)	Novi Grad	NCB	1	Post	24.08.15.	14.09.15.	18.09.15.	17.11.15.			
11	I.A.6.2	Rehabilitation of the bridge in Svodna - Trgovište	Novi Grad	NCB	1	Post	24.08.15.	14.09.15.	18.09.15.	17.11.15.			