

## PROCUREMENT PLAN (Textual Part)

**Project information: The Gambia, Electricity Restoration and Modernization Project, P163568**

**Project Implementation agency: National Water and Electricity Company NAWEC**

**Date of the Procurement Plan: February 2017**

**Period covered by this Procurement Plan: February 2018 to December 2018**

### Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

***The Bank’s Standard Procurement Documents:*** shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements:** In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in ***The Gambian Public Procurement Authority Act 2014***, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

***Leased Assets as specified under paragraph 5.10*** of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. ***“Not Applicable”***

***Procurement of Second Hand Goods as specified under paragraph 5.11*** of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables.

***Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (Goods and Works).***

Goods: is not applicable

Works: is not applicable

**Other Relevant Procurement Information.**

**PROCUREMENT PLAN** **Gambia, The : Gambia Electricity Restoration and Modernization Project**

**General Information**  
**Country:** Gambia, The **Bank / Approval Date of the Original Procurement Plan:** 2018-02-28  
**Project ID:** P163568 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-03-06  
**Project Name:** Gambia Electricity Restoration and Modernization Project **GPN Date:**  
**Loan / Credit No.:** IDA / V1120  
**Executing Agency(ies):** NATIONAL WATER AND ELECTRICITY COMPANY

**WORKS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**GOODS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
GERMP/GOODS/C407 / Vehicle for Project Purpose	IDA / V1120	Urgent institutional support for sector turnaround	Post	Request for Quotations	Limited	Single Stage - One Envelope		50,000.00	0.00	Pending Implementation								2017-09-02											

**NON CONSULTING SERVICES**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

**CONSULTING FIRMS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
GERMP/SERVICES/C4/04 / Recruitment of Service Contractor	IDA / V1120	Urgent institutional support for sector turnaround	Prior	Quality And Cost-Based Selection	Open - International		1,700,000.00	0.00	Pending Implementation	2016-08-03		2016-08-24		2016-10-07				2016-11-04		2016-12-04		2017-01-08		2017-02-12		2018-02-12	
GERMP/SERVICES/C4/02 / Feasibility Study for Transmission Modernization Project in The Greater Banjul Area	IDA / V1120	Urgent institutional support for sector turnaround	Prior	Quality And Cost-Based Selection	Open - International		655,000.00	0.00	Pending Implementation	2017-08-02		2017-08-23		2017-10-08				2017-11-03		2017-12-03		2018-01-07		2018-03-13		2019-03-13	

**INDIVIDUAL CONSULTANTS**

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual