

PROCUREMENT PLAN **India : Capacity Augmentation of the National Waterway -I**

General Information
Country: India **Bank / Approval Date of the Original Procurement Plan:** 2016-06-10
Revised Plan Date(s): (comma delineated, leave blank if none) 2016-09-20
Project ID: P148775 **GPN Date:**
Project Name: Capacity Augmentation of the National Waterway -I
Loan / Credit No.: IBRD / P4740
Executing Agency(ies): Inland Waterways Authority of India

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion						
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual					
Folder # 6 / Construction of Multimodal IWT Terminal at Varanasi, Uttar Pradesh	BRD / P4740		Prior	Request for Bids	Open - International	Single Stage - One Envelope		0.00	25,949,781.17	Signed																							
CANN-1/IWA/JM/V15 / Procurement of EPC Contract for Construction of Multimodal IWT Terminal at Haldia, West Bengal	BRD / P4740	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - International	Single Stage - One Envelope		71,538,461.54	0.00	Pending Implementation					2016-09-20							2016-09-20					2016-11-24				2019-05-06		
CANN-1/WA/JM/V11 / Engineering Procurement and Construction (EPC) for Construction of IWT Terminal at Sahibganj, Jharkhand	BRD / P4740	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - International	Single Stage - One Envelope		44,938,461.54	0.00	Pending Implementation					2016-09-20							2016-09-20					2016-11-09				2019-04-21		
CANN-1/IWA/JM/V16 / Procurement of EPC Contract for Construction of Navigation Lock at Farakka, West Bengal	BRD / P4740	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Prior	Request for Bids	Open - International	Single Stage - One Envelope		54,153,846.15	0.00	Pending Implementation					2016-09-20							2016-09-20					2016-11-24				2019-05-06		

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual			
IN-WA-188-CS-QCBS / Consultancy Services for Project Preparatory and Definition Study for Development of Ferry services on NW-1. The scope of work includes a detailed strategic planning, design, and techno-economic feasibility study that sets out a broad planning framework.	BRD / P4740	Component A: Improving the navigability of NW-1 (Haldia to Varanasi)	Post	Quality And Cost-Based Selection	Open - International		575,587.04	0.00	Pending Implementation	2016-09-20		2016-09-20			2016-09-20					2016-10-07			2016-11-06			2016-12-21			2017-01-25	2018-04-25

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual