

Procurement Plan
Project information: Republic of the Marshall Islands, RMI Maritime Investment Project (P161382)
Project Implementation agency: Ministry of Transport and Communications
Date of the Procurement Plan: February 12, 2018
Period covered by this Procurement Plan: February 1, 2018 to July 31, 2019
Preamble
In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.
This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.
The Bank's Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.
National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.
When the Borrower uses its own national open competitive procurement arrangements as set forth in the Procurement Code of 1988, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions:
<ol style="list-style-type: none"> 1. The procurement is open to all eligible firms from any country; 2. The request for bids/request for proposals document shall require the Bidders/Proposers submitting Bids/Proposals present a signed acceptance at the time of bidding, to be incorporated in any resulting signed contracts, confirming application of, and compliance with, the Bank's Anti-Corruption Guidelines, including without limitation the Bank's right to sanction and the Bank's inspection and audit rights; 3. Publication of contract award information; 4. Rights for the Bank to review procurement documentation and activities; and 5. An effective complaints mechanism.
When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.
Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Not Applicable

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations: **Not Applicable**

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations **(Goods and Work)**

Goods: **is not applicable;**

Works: **is not applicable.**

PROCUREMENT PLAN **Marshall Islands : The Republic of the Marshall Islands Maritime Investment Project**

General Information
Country: Marshall Islands **Bank / Approval Date of the Original Procurement Plan:** 2018-03-13
Project ID: P161382 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-07-29
Project Name: The Republic of the Marshall Islands Maritime Investment Project **GPN Date:** 2018-03-12
Loan / Credit No.: IDA / V1660
Executing Agency(ies): Division of International Development Assistance-MOF

WORKS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion		
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	
MH-DIDA-5312-GO-RFO / Office equipment	IDA / V1660		Post	Request for Quotations	Open - National	Single Stage - One Envelope		40,000.00	0.00	Pending Implementation								2018-07-06									2018-08-31		2019-02-27

NON CONSULTING SERVICES

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		

CONSULTING FIRMS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion			
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual		
MH-DIDA-5326-CS-INDV / Strategic Study of Maritime Operations at Majuro	IDA / V1660		Post	Consultant Qualification Selection	Open - International		100,000.00	0.00	Pending Implementation	2018-08-31		2018-09-21		2018-11-04												2018-12-04		2019-01-08	2019-07-07
MH-DIDA-5329-CS-GBS / Prioritized Investments for Detap Desk, Bid Documentation, and PPSD and POM	IDA / V1660		Prior	Quality Based Selection	Open - International		430,000.00	0.00	Pending Implementation	2018-09-30		2018-10-21		2018-12-04				2019-01-01		2019-01-31					2019-03-02		2019-04-06	2020-04-05	
MH-DIDA-5310-CS-CDS / Institutional and Regulatory Arrangements to Improve Port Safety, Security and Access	IDA / V1660		Post	Consultant Qualification Selection	Open - International		315,000.00	0.00	Pending Implementation	2018-11-30		2018-12-21		2019-02-03											2019-03-05		2019-04-09	2019-10-06	
MH-DIDA-5300-CS-CDS / Stakeholder Engagement and Safeguards Documents	IDA / V1660		Post	Consultant Qualification Selection	Open - International		215,000.00	0.00	Cancelled	2018-10-31		2018-11-21		2019-01-04											2019-02-03		2019-03-10	2019-09-06	
MH-DIDA-6512-CS-GBS / ENVIRONMENTAL and SOCIAL ASSESSMENT, LAND DUE DILIGENCE	IDA / V1660		Prior	Consultant Qualification Selection	Limited		215,000.00	0.00	Under Implementation	2018-06-27				2018-07-11											2018-08-10		2018-08-14	2019-03-13	
MH-DIDA-6984-CS-CDS / Environmental and Social Assessment	IDA / V1660		Prior	Consultant Qualification Selection	Open - International		215,000.00	0.00	Under Implementation	2018-07-16	2018-07-19	2018-08-06	2018-07-24	2018-09-19											2018-10-19		2018-11-23	2019-05-22	
MH-DIDA-71524-CS-CDS / Identification of Measures to Strengthen Maritime Security and Safety	IDA / V1660		Prior	Consultant Qualification Selection	Open - International		400,000.00	0.00	Pending Implementation	2018-08-01		2018-08-22		2018-10-05											2018-11-04		2018-12-09	2019-06-07	

INDIVIDUAL CONSULTANTS

Activity Reference No./ Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
MH-DIDA-53297-CS-INDV / MIMP Project Manager	IDA / V1660		Prior	Individual Consultant Selection	Open		200,000.00	0.00	Under Implementation	2018-03-12	2018-06-01	2018-04-30		2018-05-21			2018-06-25		2018-12-22
MH-DIDA-63007-CS-CDS / REGISTRIES ASSESSMENT AND OPTIONS TECHNICAL ASSISTANCE	IDA / V1660		Prior	Direct Selection	Direct		230,000.00	222,744.89	Under Implementation	2018-05-19		2018-05-29	2018-04-02				2018-08-02		2019-01-29
MH-DIDA-71520-CS-INDV / Project Procurement Strategies for Development and Project Operation Manual	IDA / V1660		Post	Individual Consultant Selection	Open		50,000.00	0.00	Pending Implementation	2018-07-30		2018-09-17		2018-10-08			2018-11-12		2019-05-11