## **PROCUREMENT PLAN**

**Project information: South Sudan:** Energy Sector Access and Institutional Strengthening Project (P178891)

**Project Implementation agency: Ministry of Energy and Dams** 

Date of the Procurement Plan: Jan 2,2023

Period covered by this Procurement Plan: January -December 2023

## Preamble

In accordance with paragraph 5.9 of the "World Bank Procurement Regulations for IPF Borrowers" (July 2016) ("Procurement Regulations") the Bank's Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

**The Bank's Standard Procurement Documents**: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

**National Procurement Arrangements**: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country's own procurement procedures may be used.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

**Leased Assets** as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *"Not Applicable"*  **Procurement of Second Hand Goods** as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables "*Not Applicable*"

**Domestic preference** as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). Not applicable

**Hands-on Expanded Implementation Support (HEIS)** as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable.

**Other Relevant Procurement Information.** 

## PROCUREMENT PLAN South Sudan : South Sudan Energy Sector Access and Institutional Strengthening Project

General Info	rmation	
Country:	South Sudan	Bank's Approval Date of the Original Procurement Pla 2023-02-16
		Revised Plan Date(s): (comma delineated, leave blank 2023-02-16
Project ID:	P178891	GPN Date:

 Project ID:
 P17891
 GPN Date:

 Project Name:
 South Sudan Energy Sector Access and Institutional Strengthening Project

 Loan / Credit No:
 /

 Executing Agency(i Ministry of Energy and Dams

CON

TING FIRM

Activity Reference No. Description         Component         Review Type         Market Approach         Procurement Procurement N(N)         Procur	W	VORKS																												1
Image: Constraint of the state of	A		Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	High SEA/SH R isk	Procurement D	Amount (U	augh (UC#	Draft Pre-q Docur	ualification nents	Prequalification I	ation Evalu Report	Draft Biddir ent / Justi	ng Docum ification	Specific Pr Notice / I	ocurement nvitation	Bidding Do s Iss	cuments a ued	Proposal S Opening	ubmission / / Minutes			Signed C	ontract	Contract C ion
														Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned

GOODS																												
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Docur	ments	ation	Report	ent / Just	ification	Notice / In	nvitation	s Iss	ued	Opening /	Minutes	Bid Evaluat and Recom for A	mendation ward	Signed (		Contract (	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actua
SS-MOED-341018-GO-DIR / Office Furniture	1	Technical assistance and ca pacity building	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		100,000.00	0.00	Pending Impl ementation							2023-02-25								2023-04-01		2023-04-22	
SS-MOED-342480-GO-DIR / P urchase of Vehicles	1	Technical assistance and ca pacity building	Post	Direct Selection	Direct - Internation al			120,000.00	0.00	Pending Impl ementation					2023-02-20		2023-03-02								2023-04-27		2023-10-24	

	N CONSULTING SERVICES																											
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Procurement Pro cess	Prequalification (Y/N)	Estimated Am ount (US\$)	Actual Amount (US\$)	Process St atus	Draft Pre-q Docur			ation Evalu Report	Draft Bidd ent / Jus		Specific Pro Notice / Ir		Bidding Do s Iss		Proposal Su Opening	10mission /	and Recom	tion Report mendation ward	Signed (		Contract 0	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actu
SS-MOED-342504-NC-RFQ / I T equipment	1	Technical assistance and ca pacity building	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		240,000.00	0.00	Pending Impl ementation							2023-03-02								2023-04-27		2023-05-17	
SS-MOED-342510-NC-RFQ / I nternet connectivity for PIU/ Ministry	1	Technical assistance and ca pacity building	Post	Request for Quota tions	Limited	Single Stage - One E nvelope		60,000.00	0.00	Pending Impl ementation							2023-02-25								2023-04-22		2023-05-12	

CONSULTING FIR	MS																										
Activity Reference No Description	·/ Loan / Credit N o.	Component	Review Type	Method	Market Approac	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status			INO NO	tice	equest for	Proposais	as is	suea	Proposais	/ Minutes		oosai	otiated C	ontract				
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

INDIVIDUAL CONSU	LTANTS																		
Activity Reference No. / Description	Loan / Credit N o.	Component	Review Type	Method	Market Approac h	Contract Type	Estimated Amo unt (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation t d/Selected		Draft Nego ra		Signed C	Contract	Contract C	ompletion
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
SS-MOED-342487-CS-INDV / Project Manager(12 month b ut budged for 9 Months)	/	Technical assistance and ca pacity building	Post	Individual Consult ant Selection	Open - National		58,500.00	0.00	Pending Impleme ntation	2023-02-22		2023-04-12		2023-05-03		2023-06-07		2024-06-06	
SS-MOED-342492-CS-INDV / Procurement Specialist (12 b ut budged for 9 Months)	1	Technical assistance and ca pacity building	Post	Individual Consult ant Selection	Open - Internationa I		126,000.00	0.00	Pending Impleme ntation	2023-02-22		2023-04-12		2023-05-03		2023-06-07		2024-06-06	
SS-MOED-342495-CS-INDV / Financial Management Speci alist (12 Months budged for 9 month)	/	Technical assistance and ca pacity building	Post	Individual Consult ant Selection	Open - Internationa I		126,000.00	0.00	Pending Impleme ntation	2023-02-22		2023-04-12		2023-05-03		2023-06-07		2024-06-06	
SS-MOED-342498-CS-INDV / Environmental Specialist (12 but budged for 9 Months)	/	Technical assistance and ca pacity building	Post	Individual Consult ant Selection	Open - Internationa I		126,000.00	0.00	Pending Impleme ntation	2023-02-22		2023-04-12		2023-05-03		2023-06-07		2024-06-06	
SS-MOED-342502-CS-INDV / Social Specialist(12 but budg ed for 9 Months)	/	Technical assistance and ca pacity building	Post	Individual Consult ant Selection	Open - Internationa I		126,000.00	0.00	Pending Impleme ntation	2023-02-28		2023-04-18		2023-05-09		2023-06-13		2024-06-12	