

Project name: Scaling Up
Renewable Energy Program
(Extended Biogas Project)
Loan: TF16552
2015-1
Status: Approved
Date of Last Change of Status:
11/09/2015



New Activities
Modified Activities
Canceled Activities
Activities without Modification

101118

Category Non consultant services: Activities [ShowHide](#)

| Description | Reference # | No Objection Documents | Publication / Invitation | Bid Opening | Evaluation of Bids | No Objection to Evaluation Report | Contract Signature Date | Total days of (between Bid Opening and Contract Signature Date) | End of Contract (Completed) | Comment |
|---|---|------------------------|--------------------------|-------------|--------------------|-----------------------------------|-------------------------|---|-----------------------------|---|
| P.P. - Executing Agency: | | | | | | | | | | |
| Method: NCB (National) | | | | | | | | | | |
| Publication of Information and Communion Technology(ICT) materials for the promotion of large <i>Information and communication technology materials for the promotion of large Biogas technologies</i> | SREP1-41-NCB-S-SREP/AEPC/NS/NCB-1.2 Expected | 01/12/15 | 08/12/15 | 08/01/16 | 10/01/16 | 13/01/16 | 16/01/16 | 8 | 23/11/19 | Description has not been amended as instructed. 29/08/2015 08:19 Add Comment |
| | Post Review | | | | | | | | | |

Category Consultants - Firms: Activities [ShowHide](#)

| Description | Reference # | Request for Proposal (RFP) and Short List | No Objection to RFP and Short List | Invitation for RFP | Bid Opening | Technical Evaluation | No Objection to Technical Evaluation | Final Evaluation and Negotiation | No Objection to Contract | Contract Signature Date | Total days of (between Bid Opening and Contract Signature Date) | End of Contract (Completed) | Comment |
|--|---|---|------------------------------------|--------------------|-------------|----------------------|--------------------------------------|----------------------------------|--------------------------|-------------------------|---|-----------------------------|--|
| P.P. - Executing Agency: | | | | | | | | | | | | | |
| Method: QCBS (Quality and | | | | | | | | | | | | | |
| Hiring of consultants to assess the potential of waste to energy projects <i>Cancelled due to earthquake crisis in the country though Eoi call was done</i> | SREP1-10-SBCC-CF-SREP/AEPC/S/QCBS-2 Activity Cancelled | 30/07/14 | 07/08/14 | 15/08/14 | 18/08/14 | 21/08/14 | 24/08/14 | 27/08/14 | 15/09/14 | 13/10/14 | 56 | 10/02/15 | Activity Cancelled 19/08/2015 07:50 Add Comment |
| | Post Review | | | | | | | | | | | | |
| Selection of consulting firm to assess the potential of waste to energy projects in commercial and industry | SREP1-11-SBCC-CF-SREP/AEPC/S/QCBS-2.1 Expected | 15/09/15 | 30/09/15 | 07/10/15 | 08/11/15 | 15/11/15 | 22/11/15 | 29/11/15 | 05/12/15 | 12/12/15 | 34 | 23/06/16 | Re-estimation of dates 28/08/2015 15:09 Add Comment |
| | Post Review | | | | | | | | | | | | |

Public Disclosure Authorized

Public Disclosure Authorized

| | | | | | | | | | | | | | |
|--|--|----------|----------|----------|----------|----------|----------|----------|----------|----------|----|----------|--|
| Selection of consulting firm to assess the potential of waste to energy projects in municipalities | SREP1-12-SBCC-CF-SREP/AEPC/S/QCBS-2.2 Expected Post Review | 15/09/15 | 30/09/15 | 07/10/15 | 08/11/15 | 15/11/15 | 22/11/15 | 29/11/15 | 03/12/15 | 10/12/15 | 32 | 23/06/16 | Re-estimation of dates 28/08/2015 15:01 Add Comment |
| Hiring of media consultants(Designing media strategy,advertisement,com munications,publishing of | SREP1-13-SBCC-CF-SREP/AEPC/S/QCBS-3.1 Expected Post Review | 15/09/15 | 20/09/15 | 25/09/15 | 26/10/15 | 03/11/15 | 10/11/15 | 15/11/15 | 20/11/15 | 25/11/15 | 30 | 23/11/19 | Re-estimation of dates Add Comment |

Category Consultants - Individuals: Activities [ShowHide](#)

| Description | Reference # | No Objection to the TOR | Contract Signature Date | Total days of Process | End Date of Activity | Comment |
|--|--|-------------------------|-------------------------|-----------------------|----------------------|--|
| P.P. - Executing Agency: | | | | | | |
| Method: IND (Individual) | | | | | | |
| Hiring of independent technical expert 1 as a permanent member of Technical Review Committee | SREP1-1-IND-CI-SREP/AEPC/S/IND-1.1 Contract under execution Post Review | 10/03/15 N/A | 16/03/15 18/03/15 | | 15/11/15 | Spell out TRC for all other descriptions as well. Add Comment |
| Hiring of independent technical experts as permanent member of Technical Review Committee (TRC) <i>Roster candidates to be hired</i> | SREP1-2-IND-CI-SREP/AEPC/S/IND-1.1A Expected Post Review | 24/08/15 | 16/11/15 | | 19/11/19 | Re-estimation of dates 28/08/2015 04:01 Add Comment |
| Hiring of independent technical expert 2 as a permanent member of Technical Review Committee (TRC) <i>Roster candidate to get hired</i> | SREP1-3-IND-CI-SREP/AEPC/S/IND-1.1B Contract under execution Post Review | 10/07/15 N/A | 16/07/15 16/07/15 | | 15/11/15 | Re-estimation of dates 17/08/2015 08:30 Add Comment |
| Hiring of independent commercial expert as a permanent member of Technical Review Committee (TRC) | SREP1-4-IND-CI-SREP/AEPC/S/IND-1.2A Contract under execution Post Review | 10/03/15 | 16/03/15 18/03/15 | | 15/11/15 | Re-estimation of dates 17/08/2015 08:39 Add Comment |
| Hiring of independent commercial expert as a permanent member of Technical Review Committee (TRC) | SREP1-5-IND-CI-SREP/AEPC/S/IND-1.2B Contract under execution Post Review | 10/07/15 | 16/11/15 | | 15/11/19 | Re-estimation of dates 18/08/2015 02:48 Add Comment |
| Hiring of Independent International Technical Expert (ITE) for short term to assess technical matters for project above 100 cum or | SREP1-6-IND-CI-SREP/AEPC/IND-1.3A Contract under execution Post Review | 10/09/15 | 16/09/15 14/08/15 | | 15/11/15 | Add Comment |

| | | | | | | |
|--|--|----------|----------|--|----------|---|
| Hiring of Independent International Technical Expert (IITE) 1 for long term to assess technical matters for project above 100 cum or non GGC model. <i>Roster of 5 experts is maintained - contract will be</i> | SREP1-7-IND-CI-SREP/AEPC/IND-1.3B | 24/08/15 | 16/11/15 | | 23/11/19 | Please check the amount in US\$2,505. This is for an international technical expert (not national expert) and thus the cost seems to be low for the long term contract. <i>07/09/2015 11:53</i> Add Comment |
| | Contract under execution Post Review | | | | | |
| Hiring of Independent International Technical Expert (IITE) 2 for long term to assess technical matters for project above 100 cum or non GGC model. <i>Roster of 5 experts is maintained- contract will</i> | SREP1-8-IND-CI-SREP/AEPC/IND-1.3C | 24/08/15 | 16/11/15 | | 23/11/19 | Please check the amount in US\$2,505. This is for an international technical expert (not national expert) and thus the cost seems to be low for the long term contract. Add Comment |
| | Contract under execution Post Review | | | | | |
| Hiring of independent civil society observer as a member of Technical Review Committee (TRC) <i>Roster is maintained and contract with individuals are made appropriately</i> | SREP1-9-IND-CI-SREP/AEPC/IND-1.4 | 15/05/15 | 16/07/15 | | 23/11/19 | Re-estimation of dates <i>17/08/2015 07:45</i> Add Comment |
| | Contract under execution Post Review | | 16/07/15 | | | |
| Hiring of procurement expert <i>Already hired in August 2015</i> | SREP1-14-IND-CI-SREP/AEPC/S/IND-4.1 | 30/07/15 | 02/08/15 | | 23/11/19 | Update Internal ID (SREP/AEPC/S/IND-4.1) <i>29/08/2015 06:11</i> Add Comment |
| | Contract under execution Post Review | 30/07/15 | 02/08/15 | | | |
| Hiring of financial management expert | SREP1-15-IND-CI-SREP/AEPC/S/IND-4.2 | 15/03/15 | 22/03/15 | | 15/07/15 | Re-estimation of dates <i>17/08/2015 07:48</i> Add Comment |
| | Contract under execution Post Review | | 22/03/15 | | | |
| Hiring of financial management expert <i>Already hired staff-SSS</i> | SREP1-16-IND-CI-SREP/AEPC/S/IND-4.2A | 10/07/15 | 16/07/15 | | 15/11/15 | Re-estimation of dates <i>18/08/2015 03:07</i> Add Comment |
| | Contract under execution Post Review | | 16/07/15 | | | |
| Hiring of financial management expert <i>For the whole project period;long term agreement</i> | SREP1-17-IND-CI-SREP/AEPC/S/IND-4.2B | 24/08/15 | 16/11/15 | | 23/11/19 | Re-estimation of dates <i>17/08/2015 07:54</i> Add Comment |
| | Expected Post Review | | | | | |
| Hiring of Business Development Officer | SREP1-18-IND-CI-SREP/AEPC/S/IND-5.1 | 25/11/14 | 01/12/14 | | 15/07/15 | Re-estimation of dates <i>17/08/2015 07:55</i> Add Comment |
| | Contract Completed Post Review | N/A | 01/12/14 | | 15/07/15 | |

| | | | | | | |
|---|---|----------|----------|--|----------|---|
| Hiring of Business Development (BDS) Officer for Market and Outreach Development | SREP1-20-IND-CI-SREP/AEPC/S/IND-5.1A | 08/07/15 | 16/07/15 | | 15/11/15 | Re-estimation of dates 17/08/2015 08:07 Add Comment |
| | Contract under execution Post Review | | 16/07/15 | | | |
| Hiring of Business Development (BDS) Officer 1 (Long term) for Market and Outreach Development <i>Long term agreement for whole project duration</i> | SREP1-21-IND-CI-SREP/AEPC/S/IND-5.1B | 25/08/15 | 16/11/15 | | 23/11/19 | Re-estimation of dates 17/08/2015 08:18 Add Comment |
| | Expected Post Review | | | | | |
| Hiring of Sr. Biogas Program Officer | SREP1-22-IND-CI-SREP/AEPC/S/IND-5.2A | 01/09/15 | 15/11/15 | | 23/11/19 | Re-estimation of dates 17/08/2015 09:16 Add Comment |
| | Expected Post Review | | | | | |
| Hiring of Business Development (BDS) Officer 2 for Market and Outreach <i>Long term agreement for whole project duration</i> | SREP1-24-IND-CI-SREP/AEPC/S/IND-5.1C | 24/08/15 | 16/11/15 | | 23/11/19 | Delete '-' between Officer and 2 in discription: Officer 2, not Officer-2 27/08/2015 15:43 Add Comment |
| | Expected Post Review | | | | | |
| Hiring of Assistant Program Officer (Biogas) for FS/DFS review and Subsidy <i>Long term agreement for whole project duration</i> | SREP1-26-IND-CI-SREP/AEPC/S/IND-5.2B | 25/08/15 | 16/11/15 | | 23/11/19 | Update Internal ID (SREP/AEPC/S/IND-5.2B) 29/08/2015 04:24 Add Comment |
| | Expected Post Review | | | | | |
| Hiring of Quality Assurance, Monitoring & Evaluation Expert (Long term) | SREP1-28-IND-CI-SREP/AEPC/S/IND-5.5 | 25/08/15 | 23/11/15 | | 23/11/19 | The cost is still expensive comparing to other experts. Reconsider the cost Add Comment |
| | Expected Post Review | | | | | |
| Hiring of consultant for incorporating environment and social safeguard activities <i>This position was supported by NRREP earlier but at the moment under NRREP there is fund gap. Since ESMF is foremost additionality arrangement of the WB, therefore the position is crucial to be continued throughout the project period. Hence it has been</i> | SREP1-29-IND-CI-SREP/AEPC/S/IND-5.4 | 25/11/14 | 01/12/14 | | 15/07/15 | Re-estimation of dates 16/08/2015 03:47 Add Comment |
| | Contract Completed Post Review | 25/11/14 | 01/12/14 | | 15/07/15 | |
| Hiring of consultant for incorporating environment and social safeguard activities | SREP1-30-IND-CI-SREP/AEPC/S/IND-5.4 A | 10/07/15 | 16/07/15 | | 15/11/15 | Re-estimation of dates 17/08/2015 08:57 |

| | | | | | | |
|---|---|----------|----------|--|----------|--|
| FOr Short term through SSS method until position is fulfilled through competitive selection process | Contract under execution | | | | | Add Comment |
| | Post Review | 11/07/15 | 16/07/15 | | | |
| Hiring of consultant for incorporating environment and social safeguard activities For Long term through competitive selection process | SREP1-31-IND-Cl-SREP/AEPC/S/IND-5.4 B | 26/08/15 | 16/11/15 | | 23/11/19 | Re-estimation of dates 17/08/2015 09:05 |
| | Expected | | | | | Add Comment |
| | Post Review | | | | | |
| Hiring of individual consultant for testing,commissioning and Selection from roster | SREP1-35-IND-Cl-SREP/AEPC/S/IND-6 | 24/08/15 | 15/11/15 | | 23/11/19 | The cost is still expensive comparing to other experts. Reconsider the cost |
| | Expected | | | | | Add Comment |
| | Post Review | | | | | |
| Hiring of individual consultant for financial verification | SREP1-36-IND-Cl-SREP/AEPC/S/IND-6.1 | 07/11/15 | 22/11/15 | | 23/11/19 | Update Internal ID (SREP/AEPC/S/IND-6.1) 17/08/2015 01:05 |
| | Expected | | | | | Add Comment |
| | Post Review | | | | | |
| Performance check by third party/monitoring | SREP1-37-IND-Cl-SREP/AEPC/S/IND-6.2 | 07/11/15 | 22/11/15 | | 23/11/19 | Update Internal ID (SREP/AEPC/S/IND-6.2) 17/08/2015 01:07 |
| | Expected | | | | | Add Comment |
| | Post Review | | | | | |
| Hiring of consultant for website development and maintenance | SREP1-38-IND-Cl-SREP/AEPC/S/IND-7.1 | 24/08/15 | 01/02/16 | | 23/11/19 | Update Internal ID (SREP/AEPC/S/IND-7.1) 17/08/2015 01:11 |
| | Expected | | | | | Add Comment |
| | Post Review | | | | | |