

PROCUREMENT PLAN (Textual Part)

Project information: NIGER Rural Mobility and Connectivity P164498

Project Implementation agency: PGRC-DU

Date of the Procurement Plan: 28 JANUARY 2018

Period covered by this Procurement Plan: 1/1/2018-12/31/2018

Preamble

In accordance with paragraph 5.9 of the “World Bank Procurement Regulations for IPF Borrowers” (July 2016) (“Procurement Regulations”) the Bank’s Systematic Tracking and Exchanges in Procurement (STEP) system will be used to prepare, clear and update Procurement Plans and conduct all procurement transactions for the Project.

This textual part along with the Procurement Plan tables in STEP constitute the Procurement Plan for the Project. The following conditions apply to all procurement activities in the Procurement Plan. The other elements of the Procurement Plan as required under paragraph 4.4 of the Procurement Regulations are set forth in STEP.

The Bank’s Standard Procurement Documents: shall be used for all contracts subject to international competitive procurement and those contracts as specified in the Procurement Plan tables in STEP.

National Procurement Arrangements: In accordance with paragraph 5.3 of the Procurement Regulations, when approaching the national market (as specified in the Procurement Plan tables in STEP), the country’s own procurement procedures may be used.

When the Borrower uses its own national open competitive procurement arrangements as set forth in *[insert appropriate references to the national procurement legislation]*, such arrangements shall be subject to paragraph 5.4 of the Procurement Regulations and the following conditions.

List only the applicable conditions required to ensure consistency with paragraph 5.4 of the Procurement Regulations. If no conditions apply, delete the phrase “and the following conditions”.

When other national procurement arrangements other than national open competitive procurement arrangements are applied by the Borrower, such arrangements shall be subject to paragraph 5.5 of the Procurement Regulations.

Leased Assets as specified under paragraph 5.10 of the Procurement Regulations: Leasing may be used for those contracts identified in the Procurement Plan tables. *Otherwise state “Not Applicable”*

Procurement of Second Hand Goods as specified under paragraph 5.11 of the Procurement Regulations – is allowed for those contracts identified in the Procurement Plan tables *Otherwise state “Not Applicable”*

Domestic preference as specified under paragraph 5.51 of the Procurement Regulations (**Goods and Works**). *Specify for each*

Goods: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables];

Works: [is not applicable/is applicable for those contracts identified in the Procurement Plan tables]

Hands-on Expanded Implementation Support (HEIS) as specified under paragraphs 3.10 and 3.11 of the Procurement Regulations is Applicable. *[Include this sentence only if the Bank has formally agreed to provide the Borrower with HEIS. Otherwise delete]*

Other Relevant Procurement Information.

Provide any other relevant procurement information such as procedures for CDD components, Procurement in Situations of Urgent Need of Assistance or Capacity Constraints etc.

PROCUREMENT PLAN **Niger : Rural Mobility and Connectivity Project**

General Information

Country: Niger **Bank / Approval Date of the Original Procurement Plan:** 2018-02-13
Project ID: P164498 **Revised Plan Date(s): (comma delineated, leave blank if none)** 2018-03-16
Project Name: Rural Mobility and Connectivity Project **QPN Date:** 2018-02-01
Loan / Credit No: IDA / V1420
Executing Agency(ies): Niger Rural Mobility and Connectivity

WORKS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

GOODS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NE-PADEZA-52759-GO-RFO / Fourniture et installation de matériels informatiques, logiciels et accessoires	IDA / V1420	Project Management	Post	Request for Quotations	Limited	Single Stage - One Envelope		20,000.00	0.00	Pending Implementation							2018-03-20								2018-05-15		2018-11-11	

NON CONSULTING SERVICES

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Procurement Process	Prequalification (Y/N)	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Draft Pre-qualification Documents		Prequalification Evaluation Report		Draft Bidding Document / Justification		Specific Procurement Notice / Invitation		Bidding Documents as Issued		Proposal Submission / Opening / Minutes		Bid Evaluation Report and Recommendation for Award		Signed Contract		Contract Completion	
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual

CONSULTING FIRMS

CONSULTING FIRMS	Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Expression of Interest Notice		Short List and Draft Request for Proposals		Request for Proposals as Issued		Opening of Technical Proposals / Minutes		Evaluation of Technical Proposal		Combined Evaluation Report and Draft Negotiated Contract		Signed Contract		Contract Completion							
											Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
	NE-PADEZA-47196-CS-QCBS / Etudes techniques (APS, APD et DAO) pour la réhabilitation de 300 km de pistes dans les Régions de Dosso, Tahoua et Maradi			Post	Quality And Cost-Based Selection	Open - International		420,000.00	0.00	Under Implementation	2018-02-01		2018-02-22		2018-04-07				2018-05-05		2018-06-04		2018-07-09		2018-08-13		2019-08-13							
	NE-PADEZA-47198-CS-CQS / Elaboration cadre de gestion environnementale et sociale (CGES), du cadre de politique de réhabilitation des populations (CPRP), de l'étude d'impact environnemental et social (EIES) et du Plan d'action de réhabilitation (PAR)			Post	Consultant Qualification Selection	Open - National		160,000.00	0.00	Under Implementation	2018-02-01		2018-02-22		2018-04-07							2018-05-07	2018-03-16	2018-06-11		2018-12-08								

INDIVIDUAL CONSULTANTS

Activity Reference No. / Description	Loan / Credit No.	Component	Review Type	Method	Market Approach	Contract Type	Estimated Amount (US\$)	Actual Amount (US\$)	Process Status	Terms of Reference		Invitation to Identified/Selected Consultant		Draft Negotiated Contract		Signed Contract		Contract Completion	
										Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual	Planned	Actual
NE-PADEZA-52871-CS-CDS / Acquisition d'une licence TOMPRO, paramétrage et formation	IDA / V1420	Project Management	Prior	Direct Selection	Direct		14,546.00	0.00	Pending Implementation	2018-06-13		2018-06-23				2018-06-27		2019-02-23	
NE-PADEZA-52867-CS-INDV / Révision du manuel de procédures administratives et financières	IDA / V1420	Project Management	Prior	Individual Consultant Selection	Limited		18,182.00	0.00	Pending Implementation	2018-03-26		2018-03-31		2018-04-21		2018-05-26		2018-11-22	
NE-PADEZA-52890-CS-INDV / Recrutement Coordinateur National du Projet	IDA / V1420	Project Management	Prior	Individual Consultant Selection	Open		45,000.00	0.00	Pending Implementation	2018-03-12		2018-04-30		2018-05-21		2018-06-25		2018-12-22	
NE-PADEZA-52899-CS-INDV / Recrutement Responsable administratif et Financier du Projet	IDA / V1420	Project Management	Prior	Individual Consultant Selection	Open		24,000.00	0.00	Pending Implementation	2018-03-12		2018-04-30		2018-05-21		2018-06-25		2018-12-22	
NE-PADEZA-52904-CS-INDV / Recrutement du Spécialiste en Passation du Marché	IDA / V1420	Project Management	Prior	Individual Consultant Selection	Open		24,000.00	0.00	Pending Implementation	2018-03-12		2018-04-30		2018-05-21		2018-06-25		2018-12-22	
NE-PADEZA-52905-CS-INDV / Recrutement Spécialiste en Suivi Evaluation	IDA / V1420	Project Management	Prior	Individual Consultant Selection	Open		24,000.00	0.00	Pending Implementation	2018-03-12		2018-04-30		2018-05-21		2018-06-25		2018-12-22	
NE-PADEZA-52908-CS-INDV / Recrutement Comptable Principal du Projet	IDA / V1420	Project Management	Prior	Individual Consultant Selection	Open		24,000.00	0.00	Pending Implementation	2018-03-12		2018-04-30		2018-05-21		2018-06-25		2018-12-22	